

Parkside Elementary School



Address: 10257 NW 29 STREET, CORAL SPRINGS 33065
 Location Num: 3631
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$2,927,168
 Total Facilities Budget (Sum of Projects): \$2,505,175

PRIMARY RENOVATIONS P.002082 Parkside ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

The remaining roofing and flashings are pending the completion of change order work (ASI-2 / CCD-1) that will be performed during the next available school break that can accommodate the above ceiling scope of work.

PROJECT SCOPE

Reroofing: Buildings 1 & 2 Test and Balance: Buildings 1 & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$114,000	\$86,322	\$27,678
Construction	\$1,569,763	\$1,228,758	\$341,005
Direct Purchase	\$446,004	\$345,559	\$100,445
Construction Mgmt	\$270,980	\$270,980	\$0
Contingency	\$98,428		\$98,428
Consultants	\$6,000	\$4,179	\$1,821
Project Total:	\$2,505,175	\$1,935,798	\$569,377

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Digital Marquee, Morning Show Equipment, Strike, & Access Card Reader at Cafeteria Tables the SPE, Indoor furniture, Student Laptops, Promethean Board, Computer Accessories,

BUDGET

\$100,000

IN PROGRESS

ATHLETICS

✓ COMPLETE SCOPE

NULL

MUSIC

✓ COMPLETE SCOPE

137 Instruments Delivered

TECHNOLOGY

✓ COMPLETE SCOPE

236 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.