

Peters Elementary School



Address: 851 NW 68 AVENUE, PLANTATION 33317
Location Num: 0931
Board District: 5
Board Member: Daniel P. Foganholi
ADEFP Budget: \$11,099,196
Total Facilities Budget (Sum of Projects): \$10,693,200

PRIMARY RENOVATIONS P.002041 Peters ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5-Construction

No Risk

PROJECT UPDATE

Submittals Process continues. Staging Area preparation. Mobilization scheduled for end of October.

PROJECT SCOPE

Re-roofing Buildings: 1, 2, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, & 14 Exterior Painting: Buildings 1, 2, 4, 5, 6, 7, 8, 9, 10, 11, & 12. Site- Repair Aluminum Covered walkways Fire Alarm System Replacement: Campus-wide. Fire Sprinklers- No fire sprinkler work and provide double-acting doors for egress at buildings 12, 13, & 14. Also, relocate HVAC equipment at Building 10 for egress compliance. Test & Balance: Buildings 1, 2, 4, 7, 8, 9, 10, 11, 12, 13, 14, & 20. HVAC Component Replacement: Buildings 2 & 6. Media Center Improvements: Building 10. ADA Restroom Renovation: Building 10 (Rooms 108A & 110A.)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$274,000	\$210,235	\$63,765
Construction	\$8,426,143	\$51	\$8,426,092
Construction Mgmt	\$751,500	\$719,019	\$32,481
Contingency	\$469,557		\$469,557
Consultants	\$16,000	\$14,219	\$1,781
Misc Construction	\$750,000		\$750,000
Utilities	\$6,000		\$6,000
Project Total:	\$10,693,200	\$943,524	\$9,749,676

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Elmo document cameras, facilities equipment, classroom rugs, projectors, ActivPanels, air mover, janitorial carts, 5-Tool Kit, pressure washer, vacuum machine, outdoor benches, 6-Station listening centers, headphones, teacher chairs, student chairs, staff

BUDGET

\$100,000

IN PROGRESS

ThinkCenter

ATHLETICS

✓ COMPLETE

SCOPE

NULL

MUSIC

✓ COMPLETE

SCOPE

388 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

278 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.