

Pinewood Elementary School



Address: 1600 SW 83 AVENUE, NORTH LAUDERDALE 33068
 Location Num: 2811
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,654,756
 Total Facilities Budget (Sum of Projects): \$4,306,000

PRIMARY RENOVATIONS P.001949 Pinewood ES -SMART Program Renovations

CURRENT PHASE

8-Financial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 12 Month warranty walk-through is being coordinated. The AE's final invoice is pending and the final closeout of purchase orders will be done after.

PROJECT SCOPE

Electrical - Disconnect & Reconnect Roof Top Units - Buildings 1, 2, 3, 4, 75 & 85 Fire Sprinkler: Building 1 HVAC Improvements, Adjust Rooftop Vents: Buildings 1, 2, 3, 4, 75 & 85 Media Center Improvements - Drywall and Painting Plumbing Vents: Buildings 1, 2, 3, 4, 75 & 85 Roof: Buildings 1, 2, 3, 4, 75 & 85 Test & Balance: Buildings 1, 2, 3, 4, 75 & 85

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$185,979	\$169,109	\$16,870
Construction	\$3,336,508	\$3,336,508	\$0
FF&E and Technology	\$39,500	\$36,523	\$2,977
Construction Mgmt	\$400,350	\$400,350	\$0
Contingency	\$338,647		\$338,647
Consultants	\$5,016	\$3,074	\$1,942
Project Total:	\$4,306,000	\$3,945,564	\$360,436

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, desktops, laptop carts, two-way radios, portable sound system, electric strike, digital marquee and desktops

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
197 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
217 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.