

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729 Plantation MS - GOB Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

PMOR requested and has received a TIA from the contractor and the schedule analysis is complete. Material purchased by the contractor has been turned over to PPO. Contractor has fully demobilized and termination negotiations are pending. Working with leadership to complete termination.

PROJECT SCOPE

Aluminum Covered Walkway Repairs: site wide Civil-related work for new Fire Sprinkler: Buildings 1, 2 & 3 Re-roofing: Buildings 1, 2, 3, & 4 Media Center Renovations Restroom Renovations: Building 1 (101&104) MEPF Repairs (Fire sprinklers), Mechanical HVAC Repairs T&B. Electrical panel boards, transformers, lighting: Buildings 1, 2, & 3 Mechanical Test & Balance: Building 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$505,554	\$486,167	\$19,387
Construction	\$5,274,820	\$352,150	\$4,922,670
Construction Mgmt	\$588,405	\$357,688	\$230,717
Contingency	\$251,521		\$251,521
Consultants	\$10,000		\$10,000
Utilities	\$6,000	\$650	\$5,350
Project Total:	\$6,636,300	\$1,196,655	\$5,439,645

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Exterior paint, students chairs, exterior paint for (3) logos, digital marquee & Cameras, Tripods, Cases restructuring of front office

BUDGET

\$100,000

IN PROGRESS

ATHLETICS

✓ **SCOPE**

COMPLETE

NULL

MUSIC

✓ **SCOPE**

COMPLETE

129 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE

334 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.