

Pompano Beach Elementary School



Address: 700 NE 13 AVENUE, POMPANO BEACH 33060
 Location Num: 0751
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,969,551
 Total Facilities Budget (Sum of Projects): \$6,614,551

PRIMARY RENOVATIONS P.001713 Pompano Beach ES - GOB Renovations

CURRENT PHASE

RISK LEVEL

6- Substantial Completion/Closeout



PROJECT UPDATE

110 b in Progress. Building final received . All scopes are completed.

PROJECT SCOPE

Re-Roofing: Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 Interior Finished and Improvements: : Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 Fire Alarm System Replacement: : Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 HVAC System Replacement: Bldgs 1, 2, 3, 4, 5, 6, 8, and 9 Electrical Systems Renovation: Bldgs 1, 2, 3, 4, 5, 6, 8, and 9

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$481,321	\$451,700	\$29,621
Construction	\$5,013,557	\$4,923,503	\$90,054
Construction Mgmt	\$727,600	\$577,236	\$150,364
Contingency	\$357,073		\$357,073
Consultants	\$25,000	\$1,030	\$23,970
Utilities	\$10,000		\$10,000
Project Total:	\$6,614,551	\$5,953,469	\$661,082

FLAG: SCHEDULE, Reason:Owner Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, laptop carts, classroom furniture, desks, chairs, bookshelves & tables

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE SCOPE NULL

MUSIC

✓ COMPLETE SCOPE 367 Instruments Delivered

TECHNOLOGY

✓ COMPLETE SCOPE 380 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.