

Royal Palm STEM Museum Magnet (f.k.a: Royal Palm Elementary School)



Address: 1951 NW 56 AVENUE, LAUDERHILL 33313
 Location Num: 1851
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$8,289,316
 Total Facilities Budget (Sum of Projects): \$7,908,900

PRIMARY RENOVATIONS P.001896 Royal Palm STEM Museum Magnet - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

The Fire Alarm Shop Drawings were approved.

PROJECT SCOPE

Window Replacements: Buildings 2, 3, & 5 Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, & 9 Fire Alarm: Campus-wide Fire Sprinklers: Building 1 Restroom Renovations Rooms 127 & 126, Plumbing, Lighting, Fire Alarm, and Test & Balance Test & Balance Air Systems in All Buildings HVAC Improvements: Buildings 2 (4 Rooftop Air Handlers with Chilled Water Coils, 3 Air Cooled Chiller & 3 Chiller Water Pumps), 3 (2 Air Handlers with Chilled Water Coils in Rooms 307 & 308), & 4 (3 Air Handlers with Chilled Water Coils in Rooms 404, 408 & 412) Media Center Improvements Electrical Work for all New Mechanical Equipment

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$295,000	\$273,241	\$21,759
Construction	\$5,660,693	\$5,520,281	\$140,412
FF&E and Technology	\$35,277	\$20,895	\$14,382
Direct Purchase	\$869,282	\$869,245	\$37
Construction Mgmt	\$800,903	\$800,903	\$0
Contingency	\$222,245		\$222,245
Consultants	\$18,000	\$12,324	\$5,676
Utilities	\$7,500		\$7,500
Project Total:	\$7,908,900	\$7,496,889	\$412,011

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture (chairs & tables), digital marquee, Promethean boards, frameless black privacy filter, memory foam mouse

BUDGET

\$100,000

ATHLETICS

✓ **SCOPE**

COMPLETE NULL

MUSIC

✓ **SCOPE**

COMPLETE 258 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 191 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.