

Sawgrass Springs Middle School



Address: 12500 W SAMPLE ROAD, CORAL SPRINGS 33065
 Location Num: 3431
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$6,984,970
 Total Facilities Budget (Sum of Projects): \$13,484,640

PRIMARY RENOVATIONS P.001841 Sawgrass Springs MS - SMART Program Renovation

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The project was awarded to Lego Construction on August 19, 2022 in the amount \$10,897,777. A Notice To Proceed (NTP) was issued on August 31, 2022 that included a construction duration of 527 calendar days.

PROJECT SCOPE

Building Envelope Improvement- Roof replacement at Buildings 1, 2, 3, 4, 5, 6, & 7. Building Envelope Improvement- Exterior painting at Buildings 1, 2, 3, 4, 5, & 6. Building Envelope Improvement- Windows replacement at Buildings 2, 3, 4 & 5. Building Envelope Improvements- Cleaning the Aluminum covered walkways. HVAC Improvements- Equipment and controls in Buildings 1 to 6 and 9. T&B. Fire Sprinklers in Buildings 4. Fire Alarm System Replacement Throughout the Campus

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$459,495	\$366,623	\$92,872
Construction	\$11,356,457	\$395,769	\$10,960,688
FF&E and Technology	\$6,200	\$1,924	\$4,276
Construction Mgmt	\$1,020,250	\$658,773	\$361,477
Contingency	\$596,238		\$596,238
Consultants	\$35,000	\$11,459	\$23,541
Utilities	\$11,000		\$11,000
Project Total:	\$13,484,640	\$1,434,548	\$12,050,092

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops & TV production sound system

BUDGET

\$100,000

IN PROGRESS

ATHLETICS

SCOPE

COMPLETE NULL

MUSIC

SCOPE

COMPLETE 135 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 433 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.