

Sea Castle Elementary School



Address: 9600 MIRAMAR BOULEVARD, MIRAMAR 33025
 Location Num: 2871
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,767,829
 Total Facilities Budget (Sum of Projects): \$4,319,154

PRIMARY RENOVATIONS P.001632 Sea Castle ES - GOB Renovations

CURRENT PHASE

5-Construction

RISK LEVEL



PROJECT UPDATE

Campus-wide Fire Alarm device installation and inspections are on hold pending approval of Change Orders. The fire alarm change orders have been reviewed and presented. One was approved and the other requires revisions by the contractor.

PROJECT SCOPE

HVAC Improvements inclusive of (42) FCUs, (9) AHUs, and RTU replacements, Campus-wide Fire Alarm Replacement, Building Envelope Improvements inclusive of reroofing of bldg. 80 and exterior painting, ADA chair lift installation.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$287,252	\$273,155	\$14,097
Construction	\$3,100,350	\$3,043,856	\$56,494
FF&E and Technology	\$890	\$890	\$0
Direct Purchase	\$309,354	\$300,600	\$8,754
Construction Mgmt	\$438,202	\$438,202	\$0
Contingency	\$163,106		\$163,106
Consultants	\$20,000	\$6,004	\$13,996
Project Total:	\$4,319,154	\$4,062,707	\$256,447

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture, office furniture, digital marquee, shade structure, science tables, projector, cafeteria sound system, laptops chargers, High Back Executive Chair

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
131 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
420 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.