

Silver Shores Elementary School



Address: 1701 SW 160 AVENUE, MIRAMAR 33027
 Location Num: 3581
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$2,610,522
 Total Facilities Budget (Sum of Projects): \$2,265,560

PRIMARY RENOVATIONS P.001906 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion



PROJECT UPDATE

Substantial Completion was achieved on 2/5/2020. The final release and acceptance were approved during the February 2020 RSBM and the Certificate of Final Acceptance (Form 209) was fully executed on the same day. The audit of the closeout documents was conducted and the binders were submitted to the district on 8/31/2021 and to the school on 9/29/2021. The AE confirmed their Warranty Walkthrough was conducted. The purchase order memos were submitted to Capital for closeout. The project is complete.

PROJECT SCOPE

Re-roofing: Building 1 HVAC Improvements - Test & Balance: Building 1. Lightning Protection: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$160,596	\$148,839	\$11,757
Construction	\$1,804,496	\$1,804,496	\$0
Construction Mgmt	\$249,211	\$249,211	\$0
Contingency	\$51,257		\$51,257
Project Total:	\$2,265,560	\$2,202,546	\$63,014

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, classroom furniture, furniture for computer lab and related arts, electric strike and proximity pad, Shades & Student furniture for the media center, Computer Accessories

BUDGET

\$100,000

IN PROGRESS

Think Center

ATHLETICS

✓ COMPLETE SCOPE
NULL

MUSIC

✓ COMPLETE SCOPE
155 Instruments Delivered

TECHNOLOGY

✓ COMPLETE SCOPE
202 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.