

# **Tradewinds Elementary School**



Address 5400 JOHNSON ROAD, COCONUT CREEK 33073

Location Num: 3481 **Board District:** 7

**Board Member:** Nora Rupert ADEFP Budget: \$4,416,653 Total Facilities Budget (Sum of Projects): \$3,843,900

# **PRIMARY RENOVATIONS** P.002129 Tradewinds ES - SMART Program Renovations

**CURRENT PHASE RISK LEVEL** 

9-Closed No Risk

# **PROJECT UPDATE**

Conversion of Existing Space to Music and /or Art Lab(s) HVAC Improvements: Buildings 1 & 2 Music Room Renovation PE/Athletic Improvements Reroofing: Buildings 1 & 2

Construction is complete Certificate of Occupancy (110B) signed 7/15/2021 Certificate of Final Acceptance (209) Final Completion signed 8/23/2021 The closeout documents were turned over to the school on 12/9/2021. The warranty walkthrough was conducted on 12/9/2021. The final walkthrough was conducted on 5/25/2022. The purchase orders are in the process of closing out

#### **BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$175,000	\$121,250	\$53,750
Construction	\$2,465,292	\$2,422,907	\$42,385
FF&E and Technology	\$44,086	\$44,086	\$0
Direct Purchase	\$703,081	\$703,081	\$0
Construction Mgmt	\$422,829	\$422,829	\$0
Contingency	\$28,855		\$28,855
Consultants	\$4,757	\$4,757	\$0
Project Total:	\$3,843,900	\$3,718,910	\$124,990

### FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 2024 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q	2025 4 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING											
HIRE DESIGNER											
PROJECT DESIGN											
HIRE CONTRACTOR											
ACTIVE CONSTRUCTION											
CONSTRUCTION CLOSEOUT											

# SCHOOL CHOICE ENHANCEMENT (SCEP)

**CURRENT PHASE BUDGET** COMPLETE \$100,000

### **DELIVERED**

Aiphone at the SPE and a strike, Playground Upgrades/ Rubber Surfacing



# TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



nicet.
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still

