

Virginia Shuman Young Elementary School



Address: 101 NE 11 AVENUE, FORT LAUDERDALE 33301
 Location Num: 3321
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$5,049,792
 Total Facilities Budget (Sum of Projects): \$4,628,230

PRIMARY RENOVATIONS P.002000 Virginia Shuman Young ES - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Demo and install of new HVAC Units in Bldg. 2, 3 and 4.

PROJECT SCOPE

Roofing Improvements: Building 1, 2, 3, 4, 5, 6, 7, and 8. Fire Alarm Replacement: Campus-wide. Mechanical Improvements: Building 1, 3, 4, 5 & 6 (including Air Handling Units, mini-split, fan coils units).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$179,250	\$152,997	\$26,253
Construction	\$3,489,902	\$1,412,405	\$2,077,497
Direct Purchase	\$363,518	\$353,614	\$9,904
Construction Mgmt	\$385,764	\$385,764	\$0
Contingency	\$202,796		\$202,796
Consultants	\$7,000	\$6,959	\$41
Project Total:	\$4,628,230	\$2,311,739	\$2,316,491

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Replacing Classroom locks with storeroom locks, Water bottle filling stations, Recordex, Rekeying classrooms, Two-way radios, Office chairs, Projector, Media Center Furniture, Cafeteria tables, Promethean Boards

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
57 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
388 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.