

Winston Park Elementary School



Address: 4000 WINSTON PARK BOULEVARD, COCONUT CREEK 33073
 Location Num: 3091
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,051,563
 Total Facilities Budget (Sum of Projects): \$2,344,600

PRIMARY RENOVATIONS P.001981 Winston Park ES - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Inspections continued Commissioning ongoing to closeout the project

PROJECT SCOPE

Art, Music, and Fire Sprinkler Renovations: Building 2 HVAC Improvements: Building 1, 2, 3, 5, & 86 (including replacing nine (9) AHUs, two (2) chilled water pumps)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$243,000	\$170,093	\$72,907
Construction	\$1,438,642	\$1,327,918	\$110,724
FF&E and Technology	\$24,700	\$20,546	\$4,154
Direct Purchase	\$95,869	\$95,869	\$0
Construction Mgmt	\$287,185	\$287,185	\$0
Contingency	\$230,204		\$230,204
Consultants	\$15,000	\$7,291	\$7,709
Utilities	\$10,000		\$10,000
Project Total:	\$2,344,600	\$1,908,902	\$435,698

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Art Tables, Recordex, Televisions, bulletin boards & Cart wiring, TV

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

NULL

MUSIC

✓ COMPLETE

SCOPE

158 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

669 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.