

#### SCHOOL SPOTLIGHT QUARTER ENDING JUNE 30, 2020



# **Challenger Elementary School**

5703 NW	94 AVENILIE	TAMARAC 33321
J/ UJ 1499	74 AVLINUL,	

Location Num	3771
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,041,100
Total Facilities Budget	\$3,655,100

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

All dates are based on calendar year. SMART funded projects are included. Only
 Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Pending execution of the Notice to Proceed.

School Choice Enhancements: Voting authorized 5/13/18 - Voting results received 7/2/18 - (5) iPads delivered 01/2019. (2) Playground Shades covering and Marquee are on order. (40) Lenovo 300e - (3) Lenovo ThinkPad - (2) Lenovo M820z delivered 03/2019. Marquee permitted 7/8/2019; pre-construction meeting held 10/14/2019; construction completed 02/2020. (2) shade structures on order.

## SMART Facilities Update By Project



#### **Primary Renovation**

	Phase: 50%Complete						
SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Cont	ractor 5: Constru	uction 6: Close	eout
(cuenda real)		I	I				
Planned	Q3 2017	Q3 2017	Q2 2018	Q4 2018	Q2 2019	Q1 2020	Q1 2020
New Planned	Q3 2017	Q3 2017	Q2 2018	Q3 2019	Q1 2020	Q1 2021	Q1 2021
Actual/Forecas	† 5/1/2017	7/20/2017	2/6/2018	8/16/2019	Q3 2020		
SCOPE:			BUDGET:	FLAG: SB - Project D	elayed		
Additional Funding -	Board Approved 05	/19/20 (JJ-15)	\$2,206,100	COMMENTS:			
Bldg Envelope Impr.	(Roof, Window, Ext	Wall, etc.)	\$857,000	Funding Year 1 thru	3 projects are to t	take priority for adv	ertisement
Conversion of Existin	ng Space to Music a	nd/or Art Lab(s)	\$169,000	of bid. The project			
Fire Alarm			\$42,000		0	u 3 projects were a 100 was approved	
HVAC Improvements	6		\$145,000	0	<b>U</b> 1 1 1	th the approval to	,
Music Room Renova	tion		\$136,000	construction agree	,		-



FLAG KEY: S=Schedule B= Budget
 S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.
 S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date

Established 1915 BROWARD County Public Schools

for progressing to next phase in the process. **B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.



## **Challenger Elementary School**

#### **SMART** Facilities Update by Project Cont.

School	Choice Enhancements*
301001	Choice Linuncements

**CBRE** HEERY

**ATKINS** 

		Phase: 47% Complete			
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q4 2017	Q3 2018		TBD	TBD
Actual	11/2017	07/2018			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
				shown as TBD will be provided afte and funds allocated.	r all items have

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

 

 FLAG KEY: S=Schedule B= Budget

 S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

 S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date

