





MUNICIPAL REPORT

For The Quarter Ending September 30, 2020 | FY21-Q1





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) School Spotlight editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.





SCHOOL SPOTLIGHT QUARTER ENDING **SEPTEMBER 30, 2020**



Wilton Manors Elementary School

2401 NE 3 AVENUE, WILTON MANORS 33305

Location Num	0191
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$3,757,000
Total Facilities Budget	\$3,538,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Building Department is currently reviewing the first submission.

School Choice Enhancements: Kick-off meeting held 1/26/2018. Voting authorized 9/17/2019. Voting results received 11/5/2019. Aiphone, Strike permit issued, hardware completed 03/2020; pending Electrical Scope installation. (30) Lenovo 100e laptops, (1) Recordex delivered and installed 02/2020. Morning Show Equipment delivered and assembled 03/2020. (8) Armless chairs, and reupholstering chairs and sofas on order. New 4' x 8' Digital Marquee in design.

SMART Facilities Update By Project



Primary Renovation

		Phase: 95%Complete											
SCHEDULE: (Calendar Year)	1: Planning		2: Hire A/E		3: Design		4: Hire Contract		5: Construction		6: Closeout		
Planned	Q1 2017	ດາ	2017	Q	4 2017	Q Q	2 2018	Q.	2019	Q,	4 2019	Q1 2020	
New Planned	Q1 2017		2017						2021		1 2022	Q2 2022	
Actual/Forecas	at 1/9/2017	3/28	8/2017	11/2	20/2017	Q4	1 2020						
SCOPE:				BUD	DGET:	FLAG: S	- Project D	elayed					
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)			\$96	0,000	COMMENTS:								
Fire Alarm			\$25	2,000	Reason: Delays occurred during design as the design firm did not						d not		
HVAC Improvements			\$2,22	6,000	submit for permitting in a timely manner. Remedy: The owner will be enforcing the terms of the contract for delays.								



 FLAG KEY: S=Schedule B= Budget

 S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

 B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

