



## Plantation Park Elementary School

875 SW 54 AVENUE, PLANTATION 33317

Location Num	1251
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$2,342,000
Total Facilities Budget	\$2,083,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Pending advertisement for bids.

School Choice Enhancements: Kick-off meeting held 12/18/2018. Voting authorized 5/6/2019. Voting completed 5/24/2019. Window wraps, Morning Show Equipment, Aiphone on main entrance and strike on interior door are on order. Lockdown shades delivered and installed 7/2019. Window wraps; Aiphone at the Single Point of Entry and strike on the secondary door delivered 09/2019. Morning Show Equipment delivered 10/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q1 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q1 2020	Q2 2020	Q2 2021
Actual/Forecast	11/13/2017	12/19/2017	8/20/2018	4/6/2020	Q3 2021	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$817,000
Fire Alarm	\$294,000
HVAC Improvements	\$716,000
Media Center improvements	\$156,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Reason: Delays occurred during the design phase. The design firm took an above average amount of time to respond to Building Department comments and receive a Letter of Recommendation to Permit. Remedy: Letter of Recommendation to Permit has been received. Pending advertisement for bids.

## Plantation Park Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase: **28%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q2 2019	TBD
Actual	11/2018	05/2019	TBD

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	<p><b>COMMENTS:</b> Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.</p>

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.