



Silver Palms Elementary School

1209 NW 155 AVENUE, PEMBROKE PINES 33028

Location Num	3491
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$1,876,000
Total Facilities Budget	\$1,443,000


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid advertisement is pending revisions to the bid schedule.

School Choice Enhancements: Kick-off meeting held during SAC on 2/20/2019. Voting authorized 5/8/2019. Voting completed 5/20/2019. Retrofitting the existing marquee to a digital marquee, school beautification, Media Center / School Improvements furniture delivered 06/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2018	Q3 2018	Q2 2019	Q4 2019	Q2 2020	Q1 2021
New Planned	Q2 2018	Q3 2018	Q2 2019	Q4 2019	Q2 2020	Q1 2021
Actual/Forecast	9/28/2017	2/6/2018	8/1/2018	11/20/2019	Q2 2021	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,337,000
PE/Athletic Improvements	\$6,000

FLAG: S - Project Delayed

COMMENTS:

Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 5 and will be advertised after the funding Year 1 thru 3 projects that are prepared for advertisement.

Silver Palms Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **15%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q2 2019	TBD
Actual	11/2018	05/2019	TBD

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.