



Established 1915

**BROWARD**  
County Public Schools



**SMART INVESTMENTS**  
LEAD TO SMART STUDENTS.

**District Board Member:**  
Lori Alhadeff



## **DISTRICT 4 REPORT**

For The Quarter Ending  
December 31, 2020 | FY21-Q2

## PREFACE

We are pleased to present the Broward County Public Schools (BCPS) **School Spotlights** specifically designed for our School Board Members serving in county-wide school districts.

**SMART** (**S**afety, **M**usic & **A**rt, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement program** to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

The **School Spotlight** is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the *SMART Bond Program*. This District Board Member edition provides a school-district breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members to better follow the progress of the facilities improvements within their specific school districts. The Spotlights will be updated every quarter to help board members share timely information with parents, students, school staff, volunteers, business groups, community organizations and other stakeholders as the projects progress.



## Broadview Elementary School

1800 SW 62 AVENUE, NORTH LAUDERDALE 33068

Location Num	0811
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$6,071,131
Total Facilities Budget	\$5,575,131

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 02/2020 - Voting completed 11/17/16. Proposals for additional rugs will be finalized once the playground upgrades are delivered and installed. Digital Marquee delivered and installed 09/2018. Classroom rugs delivered 03/2019. Playground upgrades' permit issued 1/2019. Pre-Construction meeting held 3/4/2019; playground equipment delivered to the site; construction complete 6/2019. (32) Laptops, (10) Mini HDMI, (20) Adapters delivered 02/2020.

## SMART Facilities Update By Project



### Primary Renovation



#### SCOPE:

SCOPE:	BUDGET:
Additional Funding - Board Approved 7/21/20 (JJ-3)	\$2,683,744
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$63,228
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) - Roofing	\$945,772
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
Electrical Improvements	\$56,329
Fire Alarm	\$252,578
Fire Sprinklers	\$718,479
HVAC Improvements	\$264,000
Media Center improvements	\$186,000
Music Room Renovation	\$136,000

#### FLAG:

COMMENTS:

## Broadview Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q1 2015	Q4 2016	Q1 2020	Q1 2020
Actual	01/2015	11/2016	02/2020	02/2020
<b>SCOPE:</b>	<b>BUDGET:</b>		<b>FLAG:</b>	
School Choice Enhancement	\$100,001		<b>COMMENTS:</b>	

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Challenger Elementary School

5703 NW 94 AVENUE, TAMARAC 33321

Location Num	3771
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,041,100
Total Facilities Budget	\$3,655,100

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**


Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Voting authorized 5/13/18 - Voting results received 7/2/18 - (5) iPads delivered 01/2019. (2) Playground Shades covering and Marquee are on order. (40) Lenovo 300e - (3) Lenovo ThinkPad - (2) Lenovo M820z delivered 03/2019. Marquee permitted 7/8/2019; pre-construction meeting held 10/14/2019; construction completed 02/2020. Shade structures permitted 08/2020; in fabrication.

### SMART Facilities Update By Project



#### Primary Renovation



SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 05/19/20 (JJ-15)	\$2,206,100	<b>COMMENTS:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$857,000	
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000	
Fire Alarm	\$42,000	
HVAC Improvements	\$145,000	
Music Room Renovation	\$136,000	

## Challenger Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase: **47% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q3 2018	TBD
Actual	11/2017	07/2018	TBD

#### SCOPE:

School Choice Enhancement

#### BUDGET:

\$100,000

#### FLAG:

#### COMMENTS:

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Coral Glades High School

2700 SPORTSPLEX DRIVE, CORAL SPRINGS 33065

Location Num	3861
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,621,000
Total Facilities Budget	\$2,587,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 10/2020 - Voting authorized 9/19/2019. Voting complete 10/15/2019. Coordinating proposals. (2) Laptop Carts, (50) Laptop 300e, (60) cart cable management delivered 01/2020. Media Center Furniture delivered 10/2020. (1) Lenovo 100e on order.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **5% Complete**



**SCOPE:**

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

Fire Alarm

HVAC Improvements

**BUDGET:**

\$1,941,000

\$50,000

\$375,000

**FLAG:**

**COMMENTS:**

#### Weight Room

Phase: **100% Complete**



**SCOPE:**

Weight Room Renovation

**BUDGET:**

\$121,000

**FLAG:**

**COMMENTS:**

## Coral Glades High School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **99%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2018	Q4 2019	Q4 2020	Q4 2020
Actual	11/2018	10/2019	10/2020	10/2020

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**
**COMMENTS:**

All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding..

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Coral Park Elementary School

8401 WESTVIEW DRIVE, CORAL SPRINGS 33067

Location Num	3041
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,312,071
Total Facilities Budget	\$1,432,450

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**


Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Voting completed 6/1/16. Classroom chairs delivered 01/2017. Coral Park repurposed the allocated funds for the marquee to enhance security on campus. Storefront and electric strike: permit issued; work completed 07/2018. Wind screen for the playground delivered 09/2018. New K-2 and 3-5 playground structure permitted 8/2019; pre-construction meeting held 9/25/2019; construction completed 12/2019.

### SMART Facilities Update By Project




#### Primary Renovation



<b>SCOPE:</b>	<b>BUDGET:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$266,000
Deduction of Funding - Board Approved 8/19/20 (JJ-4)	(\$348,550)
Health & Safety/Fire Sprinkler Protection Exterior	\$1,415,000

<b>FLAG:</b>	<b>COMMENTS:</b>

#### School Choice Enhancements\*



<b>SCOPE:</b>	<b>BUDGET:</b>
School Choice Enhancement	\$100,000

<b>FLAG:</b>	<b>COMMENTS:</b>
	The school's decision to repurposed the allocated funds for the marquee to enhance security on campus has further impacted the schedule. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Coral Springs High School

7201 W SAMPLE ROAD, CORAL SPRINGS 33065

Location Num	1151
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$15,921,000
Total Facilities Budget	\$14,683,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Submittals being prepared.

School Choice Enhancements: COMPLETED 10/2016. Voting completed 6/2/16. ThinkPad's, earth walk carts, printers delivered 07/2016. Projectors received.

### SMART Facilities Update By Project



#### Primary Renovation



SCOPE:	BUDGET:
Additional Funding - Board Approved 9/15/20 (JJ-4)	\$3,831,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$3,396,000
Electrical Improvements	\$458,000
Fire Sprinklers	\$7,000
HVAC Improvements	\$5,029,000
Media Center improvements	\$598,000
STEM Lab improvements	\$1,143,000

**FLAG:**

**COMMENTS:**

#### Weight Room



SCOPE:	BUDGET:
Weight Room Renovation	\$121,000

**FLAG:**

**COMMENTS:**

## Coral Springs High School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q1 2016	Q2 2016	Q4 2016	Q4 2016
Actual	01/2016	06/2016	10/2016	10/2016
<b>SCOPE:</b>	<b>BUDGET:</b>		<b>FLAG:</b>	
School Choice Enhancement	\$100,000		<b>COMMENTS:</b>	

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Coral Springs Middle School

10300 W WILES ROAD, CORAL SPRINGS 33076

Location Num	2561
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$12,886,223
Total Facilities Budget	\$10,602,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 2/16/18. - Voting completed 6/11/18 - (3) Recordex delivered and installed 09/2018. . (72) student Laptops, adaptors and (6) Carts delivered 11/2018. Aiphone at the main entrance installed 12/2018. Golf cart delivered 02/2019. Marquee permit issued 6/2019; pre-construction meeting held 10/17/2019; construction start date TBD.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **97% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,369,000
HVAC Improvements	\$7,299,000
Media Center improvements	\$640,000

<b>FLAG:</b>	<b>COMMENTS:</b>

#### Chiller Replacement

Phase: **95% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>
HVAC Improvements - Chiller Replacement	\$194,000

<b>FLAG:</b>	<b>COMMENTS:</b>

## Coral Springs Middle School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **57%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q2 2018	Q2 2019
Actual	11/2017	06/2018	Q2 2019

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**
**COMMENTS:**

Delays in permitting of the marquee sign.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Coral Springs Pre-K - 8 (f.k.a. Coral Springs Elementary)

3601 NW 110 AVENUE, CORAL SPRINGS 33065

Location Num	2551
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,627,262
<b>Total Facilities Budget</b>	<b>\$2,638,000</b>


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included.  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Voting authorized 09/2020. 10/2020 voting results received. Results were too low. School conducting second vote.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **97% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$190,000
HVAC Improvements	\$2,039,000
Media Center improvements	\$184,000

**FLAG:**

**COMMENTS:**

#### Chiller Replacement

Phase: **100% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>
HVAC Improvements - Chiller Replacement	\$125,000

**FLAG:**

**COMMENTS:**



# Coral Springs Pre-K - 8 (f.k.a. Coral Springs Elementary)

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

 Phase: **75%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	<b>COMMENTS:</b> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Country Hills Elementary School

10550 WESTVIEW DRIVE, CORAL SPRINGS 33076

Location Num	3111
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,148,310
Total Facilities Budget	\$4,513,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.


School Choice Enhancements: Voting authorized 5/28/2019. Voting completed 6/10/2019 - P-number requested. (15) Motorola two-way radios delivered 11/2019. (10) Radio Batteries, Tables for the additional Kidergarten section delivered 01/2020. Aiphone at main entrance completed 08/2020.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **5% Complete**



**SCOPE:**

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,696,000
Fire Sprinklers	\$120,000
HVAC Improvements	\$2,597,000

**BUDGET:**

**FLAG:**

**COMMENTS:**

--

#### School Choice Enhancements\*

Phase: **23% Complete**



**SCOPE:**

School Choice Enhancement	\$100,000
---------------------------	-----------

**BUDGET:**

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Eagle Ridge Elementary School

11500 WESTVIEW DRIVE, CORAL SPRINGS 33076

Location Num	3441
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,718,383
Total Facilities Budget	\$3,406,383

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction is in progress. Mechanical and fire inspections are in progress.

School Choice Enhancements: COMPLETED 01/2018 - Voting completed 09/16. PIP resurfacing completed 01/2017. Morning show equipment delivered 01/2018.

### SMART Facilities Update By Project



#### Primary Renovation




<b>SCOPE:</b>	<b>BUDGET:</b>
Additional Funding - Board Approved 03/20/18 (JJ-4)	\$1,047,383
Fire Alarm	\$294,000
HVAC Improvements	\$1,664,300

**FLAG:**

**COMMENTS:**

#### Chiller Replacement



<b>SCOPE:</b>	<b>BUDGET:</b>
HVAC Improvements - Chiller Replacement	\$300,700

**FLAG:**

**COMMENTS:**

## Eagle Ridge Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q1 2015	Q4 2016	Q4 2017	Q4 2017
Actual	11/2015	09/2016	01/2018	01/2018

<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
School Choice Enhancement	\$100,000	<b>COMMENTS:</b>

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Forest Glen Middle School

6501 TURTLE RUN BOULEVARD, CORAL SPRINGS 33067

Location Num	3051
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$9,790,800
Total Facilities Budget	\$9,147,800

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Roofing demolition is complete with renovations in progress. Campus painting scope is in progress. HVAC installation is in progress. Contractor assembling change order for HVAC roofing upgrades.

School Choice Enhancements: COMPLETED 01/2019 - Voting completed 10/11/17 - Murals completed 12/2017. Computer Lab furniture and a TV Studio equipment delivered 03/2018. Computer lab furniture delivered 06/2018. Library Remodeling delivered 06/2018. Gym, bleachers permit issued 12/2018; bleachers installed 01/2019.

### SMART Facilities Update By Project



#### Primary Renovation



<b>SCOPE:</b>	<b>BUDGET:</b>
Additional Funding - Board Approved 06/11/19 (JJ-2)	\$3,858,800
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,690,000
Fire Sprinklers	\$16,000
HVAC Improvements	\$2,179,739

**FLAG:**

**COMMENTS:**

#### Chiller Replacement



<b>SCOPE:</b>	<b>BUDGET:</b>
HVAC Improvements - Chiller Replacement	\$303,261

**FLAG:**

**COMMENTS:**



## Forest Glen Middle School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2016	Q4 2017	Q1 2018	Q1 2018
Actual	12/2016	10/2017	01/2019	01/2019
<b>SCOPE:</b>	<b>BUDGET:</b>		<b>FLAG:</b>	
School Choice Enhancement	\$100,000		<b>COMMENTS:</b>	

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Forest Hills Elementary School

3100 NW 85 AVENUE, CORAL SPRINGS 33065

Location Num	2631
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,097,601
Total Facilities Budget	\$4,912,601

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction is in progress. All work is complete, except the roofing. Roofing renovations are going to be contracted separately through a CSMP.

School Choice Enhancements: COMPLETED 06/2019 - PIP rubber surfacing project completed 12/2016. Digital marquee permitted; installation completed 01/2019. Internal Cell Battery delivered 04/2019. (3) Lenovo laptops delivered 06/2019.

### SMART Facilities Update By Project




#### Primary Renovation



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
Additional Funding - Board Approved 06/26/18 (JJ-5)	\$1,083,601	<b>COMMENTS:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,071,000	
Fire Sprinklers	\$81,000	
Media Center improvements	\$184,000	

#### Fire Alarm



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
Fire Alarm	\$293,000	<b>COMMENTS:</b>

## Forest Hills Elementary School

### SMART Facilities Update by Project Cont.

#### AHU Replacement

 Phase: **100%** Complete

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
	N/A	N/A	N/A	N/A	N/A	N/A

<b>SCOPE:</b> Replace existing AHUs with new.	<b>BUDGET:</b> \$2,100,000	<b>FLAG:</b> <input type="text"/>	<b>COMMENTS:</b> <input type="text"/>
--------------------------------------------------	-------------------------------	--------------------------------------	------------------------------------------

#### School Choice Enhancements\*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	N/A	Q1 2018
Actual	11/2015	N/A	06/2019

<b>SCOPE:</b> School Choice Enhancement	<b>BUDGET:</b> \$100,000	<b>FLAG:</b> <input type="text"/>	<b>COMMENTS:</b> <input type="text"/>
--------------------------------------------	-----------------------------	--------------------------------------	------------------------------------------

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Heron Heights Elementary School

11010 NOB HILL ROAD, PARKLAND 33076

Location Num	3961
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,160,694
Total Facilities Budget	\$757,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held during SAC on 12/17/18. Voting authorized 3/18/2019. Ballot revised, voting authorized 4/22/2019. Voting completed 5/29/2019. Marquee in design. (190) Lenovo laptops delivered 02/2020.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **5% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$200,000	<b>COMMENTS:</b>
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000	
HVAC Improvements	\$152,000	
Music Room Renovation	\$136,000	

#### School Choice Enhancements\*

Phase: **45% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
School Choice Enhancement	\$100,000	<b>COMMENTS:</b>
Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.		

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## J.P. Taravella High School

10600 RIVERSIDE DRIVE, CORAL SPRINGS 33071

Location Num	2751
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$18,328,554
Total Facilities Budget	\$16,220,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Submittals are being prepared. Cooling tower has been ordered.

School Choice Enhancements: Voting authorized 5/11/18 - Voting completed 6/11/18 - Technology, Floor machine, Facilities equipment, Student desks delivered 09/2018. Outdoor benches and cafeteria tables delivered 10/2018. (2) Door Strikes installed 05/2019. Water Bottle Filling Stations permitted; completed 11/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **10% Complete**




SCOPE:	BUDGET:
Additional Funding - Board Approved 9/15/20 (JJ-1)	\$4,709,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,441,000
Fire Sprinklers	\$2,236,000
HVAC Improvements	\$5,798,000
Media Center improvements	\$406,000
Safety / Security Upgrade	\$65,000
STEM Lab improvements	\$1,044,000

**FLAG:**

**COMMENTS:**

#### Track

Phase: **100% Complete**



SCOPE:	BUDGET:
Track Resurfacing	\$300,000


**FLAG:**

**COMMENTS:**

# J.P. Taravella High School

## SMART Facilities Update by Project Cont.

### Weight Room

 Phase: **100% Complete**
**2020 RESET  
SCHEDULE:**  
 (Calendar Year)

**SCOPE:**  
 Weight Room Renovation

**BUDGET:**  
 \$121,000

**FLAG:**
**COMMENTS:**

### School Choice Enhancements\*

 Phase: **82% Complete**
**SCHEDULE:**

**Planned** Q4 2017  
**Actual** 11/2017

**Q2 2018**  
 06/2018

TBD

TBD

**SCOPE:**  
 School Choice Enhancement

**BUDGET:**  
 \$100,000

**FLAG:**
**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## James S. Hunt Elementary School

7800 NW 35 COURT, CORAL SPRINGS 33065

Location Num	1971
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,267,000
Total Facilities Budget	\$4,933,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 07/2020 - Voting authorized 4/29/2019. Voting completed 5/18/2019. (11) Document Cameras, (8) Two-way radios with earpieces delivered 06/2019. (35) Projectors delivered 07/2019. (30) Power Adaptors, (90) Student Laptops; (25) Staff and (2) Admin Laptops, (3) Laptop Carts, and Laptop Cart Wiring, (30) Laptop carrying case delivered 10/2019. (7) Printers delivered 07/2020.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **97% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$547,000
Fire Alarm	\$293,000
Fire Sprinklers	\$739,000
HVAC Improvements	\$2,722,000
Media Center improvements	\$333,000

**FLAG:**

**COMMENTS:**

#### Chiller Replacement

Phase: **95% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>
HVAC Improvements - Chiller Replacement	\$199,000

**FLAG:**

**COMMENTS:**

## James S. Hunt Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **97%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	Q3 2020	Q3 2020
Actual	11/2018	05/2019	07/2020	07/2020
<b>SCOPE:</b>	<b>BUDGET:</b>		<b>FLAG:</b>	
School Choice Enhancement	\$100,000		<b>COMMENTS:</b> Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.	

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Maplewood Elementary School

9850 RAMBLEWOOD DRIVE, CORAL SPRINGS 33071

Location Num	2741
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,418,455
Total Facilities Budget	\$5,037,455

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation - Phase 1: Construction in progress. Framing and Plumbing is complete in the restrooms. Fire Sprinkler installation has begun with underground piping outside being installed. Fire Alarm installation is complete. Contractor has replaced the roofing sub and a new roofing shop drawing is being prepared.

Primary Renovation - Phase 2: Construction in progress. Framing and fire sprinkler installation in the Media Center is complete. Electrical work is nearing completion. Fire Alarm and door submittals are pending approval prior to installation.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 08/2016. Stage sound system and projector delivered and installed 01/2017. Shade structure and PIP, permit received, installation completed 07/2018.

### SMART Facilities Update By Project



#### Primary Renovation - Phase 1



<b>SCOPE:</b>	<b>BUDGET:</b>
ADA Restrooms & Fire Sprinkler @ Restrooms	\$955,505
Additional Funding - Board Approved 12/10/19 (JJ-1)	\$2,295,826
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,030,429
Fire Alarm	\$293,695

**FLAG:**

**COMMENTS:**

#### Primary Renovation - Phase 2



<b>SCOPE:</b>	<b>BUDGET:</b>
HVAC Improvements	\$104,000
Media Center improvements	\$258,000

**FLAG:**

**COMMENTS:**

## Maplewood Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **99%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q1 2015	Q3 2016	Q1 2020	Q1 2020
Actual	11/2015	08/2016	03/2020	03/2020

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	<b>COMMENTS:</b> All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Marjory Stoneman Douglas High School

5901 PINE ISLAND ROAD, PARKLAND 33076

Location Num	3011
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$38,200,519
Total Facilities Budget	\$10,328,805

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting has been held. Ballot development is in progress.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **98% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>
Art Room Renovation and Equipment	\$110,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,773,000
HVAC Improvements	\$5,604,000
Install Fire Alarm	\$907,805
Music Room Renovation	\$713,000

**FLAG:**

**COMMENTS:**

#### Weight Room

Phase: **100% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>
Weight Room Renovation	\$121,000

**FLAG:**

**COMMENTS:**

# Marjory Stoneman Douglas High School


## SMART Facilities Update by Project Cont.

### New Addition to Replace Building 12 - Not SMART Funded



<b>SCOPE:</b> New Addition to Replace Building 12	<b>BUDGET:</b> \$18,000,000	<b>FLAG:</b> <b>COMMENTS:</b>
------------------------------------------------------	--------------------------------	----------------------------------

### School Choice Enhancements\*



<b>SCOPE:</b> School Choice Enhancement	<b>BUDGET:</b> \$100,000	<b>FLAG:</b> <b>COMMENTS:</b> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.
--------------------------------------------	-----------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Millennium 6-12 Collegiate Academy

5803 NW 94 AVENUE, TAMARAC 33321

Location Num	4772
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,549,000
Total Facilities Budget	\$3,035,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 05/2018 - Voting authorized 2/13/2018. Voting completed 2/27/2018 - Document Cameras delivered 05/2018. Chemistry equipment delivered 04/2018. Media Center renovation (Furniture), Recordex delivered 05/2018.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **5% Complete**



SCOPE:	BUDGET:
Art Room Renovation and Equipment	\$85,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,295,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000
Fire Alarm	\$50,000
HVAC Improvements	\$1,221,000

FLAG:	COMMENTS:

#### School Choice Enhancements\*

Phase: **100% Complete**



SCOPE:	BUDGET:
School Choice Enhancement	\$100,000

FLAG:	COMMENTS:

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Morrow Elementary School

408 SW 76 TERRACE, NORTH LAUDERDALE 33068

Location Num	2691
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,228,583
Total Facilities Budget	\$2,017,583


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: Voting completed 12/2/16. Projector delivered 03/2017. Cafeteria sound system completed 06/2017. Laptops, broadcast room, Apple bundle and cafeteria tables delivered 08/2017. Coordinating quotes for interior paint, murals in the dining area, and additional playground equipment.

### SMART Facilities Update By Project



#### Primary Renovation




SCOPE:	BUDGET:
ADA Stage Lift	\$81,975
Electrical Improvements	\$322,000
Fire Sprinkler Protection and Fire Alarm	\$1,564,648
Funding to Program Reserve - Board Approved 12/04/18 (JJ-1)	(\$469,040)
HVAC Improvements	\$211,000
Media Center improvements	\$207,000

FLAG:

COMMENTS:

#### Fire Sprinkler and Electrical Improvements



SCOPE:	BUDGET:
Electrical Improvements	\$0
Fire Sprinkler Protection and Fire Alarm	\$0

FLAG:

COMMENTS:

## Morrow Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **78%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q4 2016	TBD
Actual	11/2015	12/2016	TBD

<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
School Choice Enhancement	\$100,000	

**COMMENTS:**  
 Coordinating quotes for interior paint and murals in the dining area, and additional playground equipment. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## North Lauderdale Pre K - 8 (f.k.a. North Lauderdale Elementary)

7500 KIMBERLY BOULEVARD, NORTH LAUDERDALE 33068

Location Num	2231
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,933,350
Total Facilities Budget	\$2,629,350


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included.  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting results received 12/9/16. Student laptops delivered 3/2017. Partial work for murals completed 05/2017, remaining work is pending the SMART/GOB renovation completion in the Media Center. TV screens for the front office delivered 08/2018. Marquee Permitted 02/7/18 - marquee completed 10/2018- Art work is being finalized. Aiphone and EDS completed 10/2018.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **95% Complete**



#### SCOPE:

Additional Funding - Board Approved 01/14/20 (JJ-4)	\$1,093,350
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$78,000
Fire Alarm	\$294,000
Fire Sprinklers	\$795,000
HVAC Improvements	\$120,000
Media Center improvements	\$149,000

#### FLAG:

<b>COMMENTS:</b>
------------------

# North Lauderdale Pre K - 8 (f.k.a. North Lauderdale Elementary)

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

 Phase: **67%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q4 2016	Q2 2018
Actual	11/2015	12/2016	Q2 2018

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	<b>COMMENTS:</b> Art work is being finalized.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Park Springs Elementary School

5800 NW 66 TERRACE, CORAL SPRINGS 33067

Location Num	3171
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,601,000
Total Facilities Budget	\$5,121,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 07/2020 - Voting completed 4/19/2019 - Playground upgrades for K-2 are on order. Floor scrubber delivered 06/2019. Mural complete 7/2019. (100) laptop computers delivered 08/2019. Playground upgrades pre-construction meeting held 11/20/2019; K-2 playground completed 01/2020. Desks, file cabinets delivered 04/2020. Office furniture delivered 07/2020.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **95% Complete**



**SCOPE:**

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,242,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
Fire Sprinklers and Fire Alarm	\$1,034,000
HVAC Improvements	\$2,440,000
Music Room Renovation	\$136,000

**BUDGET:**

**FLAG:**

<b>COMMENTS:</b>
------------------



## Park Springs Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **99%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	Q3 2020	Q3 2020
Actual	11/2018	04/2019	07/2020	07/2020

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**
**COMMENTS:**

All items approved by the voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Park Trails Elementary School

10700 TRAILS END, PARKLAND 33076

Location Num	3781
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,309,557
Total Facilities Budget	\$3,684,690

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Ballot results reviewed and is in compliance. Results received 02/2020. P-number requested. Coordinating proposals.

### SMART Facilities Update By Project



#### Primary Renovation



**SCOPE:**

Additional Funding - Board Approved 10/06/20 (JJ-2)	\$1,270,690
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,114,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Fire Alarm	\$503,000
HVAC Improvements	\$157,000
Music Room Renovation	\$136,000

**FLAG:**

<b>COMMENTS:</b>
------------------

## Park Trails Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **10% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q1 2020	TBD
Actual	11/2018	02/2020	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**
**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Parkside Elementary School

10257 NW 29 STREET, CORAL SPRINGS 33065

Location Num	3631
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$1,268,000
Total Facilities Budget	\$946,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Hire Contractor


Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Ballot approved 02/2020. Voting authorized 02/2020. Voting results received 07/2020. Digital Marquee permitted; fabrication in progress. Morning Show Equipment delivered 12/2020. Strike and Access Card Reader at the Single Point of Entry on order.

### SMART Facilities Update By Project



#### Primary Renovation



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$686,000	<b>COMMENTS:</b>
HVAC Improvements	\$160,000	

#### School Choice Enhancements\*

Phase: **11% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
School Choice Enhancement	\$100,000	<b>COMMENTS:</b>

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Pinewood Elementary School

1 600 SW 83 AVENUE, NORTH LAUDERDALE 33068

Location Num	2811
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,656,000
Total Facilities Budget	\$4,406,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction is in progress. HVAC Test and Balance and the reroofing of Buildings 1, 3, and 4 are in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 9/20/16. Laptops, laptop carts, and two-way radios delivered 12/2016. Portable sound system delivered 06/2017. Electric Strike completed 09/2018. Marquee installed and functional 10/2018. (6) Two way radios delivered 10/2018. Laptops and Desktops delivered 09/2019. Verifying the final costs of the FM work order to determine that all funds have been expended.

### SMART Facilities Update By Project



#### Primary Renovation



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
Additional Funding - Board Approved 06/11/19 (JJ-1)	\$2,398,000	<b>COMMENTS:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$862,000	
Fire Sprinklers	\$732,000	
HVAC Improvements	\$122,000	
Media Center improvements	\$192,000	

## Pinewood Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **99%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q1 2015	Q3 2016	Q1 2020	Q1 2020
Actual	11/2015	09/2016	03/2020	03/2020
<b>SCOPE:</b>	<b>BUDGET:</b>		<b>FLAG:</b>	
School Choice Enhancement	\$100,000		<b>COMMENTS:</b> All items approved by voting process have been purchased, delivered and installed. Budget reconciliation is in progress.	

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Ramblewood Elementary School

8950 SHADOW WOOD BOULEVARD, CORAL SPRINGS 33071

Location Num	2721
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,665,158
Total Facilities Budget	\$4,313,158

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Bathroom renovations and Media Center renovations are completion. HVAC improvements are in progress.


School Choice Enhancements: Voting authorized 12/29/17. Voting completed 02/13/18 - Technology items will be ordered once the marquee and the playground upgrades are completed. Digital marquee permitted 11/2018; installation complete 04/2019.

Playground upgrades preliminary review completed 09/2019; construction began 04/2020; construction completed 05/2020. (2) Document cameras delivered 10/2020. (16) chairs delivered 01/2020. (2) Projectors delivered 12/2020. (26) Lenovo 100e - 2nd Gen, (8) USB 3.0 Ethernet Adapter, (2) Lenovo 45W Standard AC Adapter (USB Type-C) are on order.

### SMART Facilities Update By Project



#### Primary Renovation



**SCOPE:**

Additional Funding - Board Approved 12/18/18 (JJ-2)

**BUDGET:**

\$1,353,158

**FLAG:**

**COMMENTS:**

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$490,000
Fire Sprinklers	\$702,000
HVAC Improvements	\$1,492,000
Media Center improvements	\$170,000
PE/Athletic Improvements	\$6,000

## Ramblewood Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **95% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q1 2018	TBD
Actual	01/2016	02/2018	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**
**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Ramblewood Middle School

8505 W ATLANTIC BOULEVARD, CORAL SPRINGS 33071

Location Num	2711
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$7,499,241
Total Facilities Budget	\$6,978,241

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Media Center improvements are complete. Restroom demolition in progress. Roofing renovations are in progress.

School Choice Enhancements: COMPLETED 07/2018 - Voting completed on 3/2/17. Printers delivered 05/2017. TVs for the cafeteria delivered 06/2017. Projector for the cafeteria sound system delivered 07/2017. Cafeteria sound system installed 08/2017. LCD projectors and 3D Printer delivered 10/2017. Projectors were ceiling mounted 12/2017. Marquee permit issued 2/12/2018; installation begun 06/29/2018; marquee complete 07/2018.

### SMART Facilities Update By Project



#### Primary Renovation



#### SCOPE:

Additional Funding - Board Approved 2/19/20 (JJ-3)	\$2,334,241
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,157,000
Electrical Improvements	\$452,000
Fire Sprinklers	\$1,207,000
HVAC Improvements	\$222,000
Media Center improvements	\$456,000
Safety / Security Upgrade	\$50,000

#### FLAG:

<b>COMMENTS:</b>
------------------

## Ramblewood Middle School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2016	Q2 2017	Q2 2018	Q2 2018
Actual	12/2016	03/2017	07/2018	07/2018
<b>SCOPE:</b>	<b>BUDGET:</b>		<b>FLAG:</b>	
School Choice Enhancement	\$100,000		<b>COMMENTS:</b>	

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Riverglades Elementary School

7400 PARKSIDE DRIVE, PARKLAND 33067

Location Num	2891
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$11,430,602
Total Facilities Budget	\$3,218,177

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Roofing shop drawings have been resubmitted for sub-permit.

School Choice Enhancements: Proposals are being coordinated for scope and ballot development.

### SMART Facilities Update By Project




#### Primary Renovation



<b>SCOPE:</b>	<b>BUDGET:</b>
Additional Funding - Board Approved 09/04/19 (JJ-6)	\$448,177
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,015,000
Fire Alarm	\$294,000
Fire Sprinklers	\$783,000
HVAC Improvements	\$578,000

<b>FLAG:</b>
<b>COMMENTS:</b>

#### School Choice Enhancements\*



<b>SCOPE:</b>	<b>BUDGET:</b>
School Choice Enhancement	\$100,000

<b>FLAG:</b>
<b>COMMENTS:</b>
Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Riverside Elementary School

11450 RIVERSIDE DRIVE, CORAL SPRINGS 33071

Location Num	3031
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,016,000
Total Facilities Budget	\$1,600,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 4/5/2019. Voting results received 04/30/2019. Outdoor PA speaker system upgrade began 10/2019. Art and PE Enhancements (racks, furniture, book drop carts, etc.), and (30) Ukelele storage racks on order. Multi drying steel rack delivered 08/2019. Art and PE Enhancements (racks, furniture, book drop carts, etc.) delivered 10/2019 and completed 02/2020. (18) Tables delivered 05/2020. Full basketball court in design.

## SMART Facilities Update By Project



### Primary Renovation

Phase: **96% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$154,000	<b>COMMENTS:</b>
Fire Alarm	\$294,000	
Fire Sprinklers	\$722,000	
HVAC Improvements	\$170,000	
Media Center improvements	\$160,000	

### School Choice Enhancements\*

Phase: **41% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
School Choice Enhancement	\$100,000	<b>COMMENTS:</b>
Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.		

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Sawgrass Springs Middle School

12500 W SAMPLE ROAD, CORAL SPRINGS 33065

Location Num	3431
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$6,984,975
Total Facilities Budget	\$6,423,975

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 11/2017: Voting completed on 4/3/17. Laptops delivered 07/2017. TV production sound system delivered 11/2017.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **5% Complete**



SCOPE:	BUDGET:
ADA Restroom	\$437,975
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,876,000
Fire Alarm	\$420,000
Fire Sprinklers	\$13,000
HVAC Improvements	\$2,577,000

FLAG:  
COMMENTS:

#### School Choice Enhancements\*

Phase: **100% Complete**



SCOPE:	BUDGET:
School Choice Enhancement	\$100,000

FLAG:  
COMMENTS:

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Silver Lakes Middle School

7600 TAM O'SHANTER BOULEVARD, NORTH LAUDERDALE 33068

Location Num	2971
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,931,000
Total Facilities Budget	\$2,250,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 50% Construction Documents are in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting has been held. Voting authorized 09/2020. Results received 11/2020 - results low, requested additional information for evaluation. 12/2020 results approved. Coordinating proposals.

## SMART Facilities Update By Project



### Primary Renovation

Phase: **50% Complete**



**SCOPE:**

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,021,000
Fire Sprinklers	\$999,000
Media Center improvements	\$130,000

**BUDGET:**

**FLAG:**

**COMMENTS:**

### School Choice Enhancements\*

Phase: **10% Complete**



**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Tamarac Elementary School

7601 N UNIVERSITY DRIVE, TAMARAC 33321

Location Num	2621
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,319,657
Total Facilities Budget	\$2,858,657

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation - Phase 1: Construction is in progress. The HVAC scope is complete.


Primary Renovation - Phase 2: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: COMPLETED 09/2018 - Voting completed 4/22/16. Furniture for the front office and parent workstation delivered and installed 11/2016 and 02/2017. New furniture, new sound system in the cafeteria and digital marquee installed on 03/2017; electrical work completed on 6/2017; Certificate of Completion executed 07/2017. Projectors, laptops, document cameras and printers delivered 06/2018. Additional technology items delivered 09/2018.

### SMART Facilities Update By Project



#### Primary Renovation - Phase 1



<b>SCOPE:</b>	<b>BUDGET:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$205,000
Fire Sprinklers	\$854,000
Funding to Program Reserve - Board Approved 12/18/18 (JJ-1)	(\$727,343)
HVAC Improvements	\$2,132,000

**FLAG:**

**COMMENTS:**

#### Primary Renovation - Phase 2



<b>SCOPE:</b>	<b>BUDGET:</b>
Media Center improvements	\$210,600

**FLAG:**

**COMMENTS:**

# Tamarac Elementary School

## SMART Facilities Update by Project Cont.

### ADA Restrooms

 Phase: **5% Complete**

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Q2 2017	Q3 2017	Q3 2017	Q3 2018	Q3 2021	Q4 2022	Q1 2023

**SCOPE:**

Media Center improvements - ADA Restrooms

**BUDGET:**

\$84,400

**FLAG:**
**COMMENTS:**

### School Choice Enhancements\*

 Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2016	Q4 2017
Actual	11/2015	04/2016	09/2018

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**
**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Westchester Elementary School

12405 ROYAL PALM BOULEVARD, CORAL SPRINGS 33065

Location Num	2681
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,528,000
Total Facilities Budget	\$3,098,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Fire protection shop drawing has been approved. Roofing binder and fire alarm shop drawings are pending. Media Center improvements are nearing completion. Temporary restrooms are on order until the ADA restroom scope can be completed.

School Choice Enhancements: Voting completed prior to 10/2015. K-2 playground upgrade, sand replacement with PIP rubber cancelled as the school revoted 05/2018 and repurposed the funds to add minor security enhancement items. Computer lab conversion has been completed by the District. Digital marquee permitted 09/2018; installed 01/2019. Access Control Card Reader system permitted 08/2019; installation complete 12/2019.

### SMART Facilities Update By Project




#### Primary Renovation



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
ADA Restrooms, Replace Fire Alarm, Drainage Improvements	\$1,797,142	<b>COMMENTS:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$182,000	
Deduction of Funding - Board Approved 6/25/19 (JJ-1)	(\$547,142)	
Electrical Improvements	\$263,000	
Fire Sprinklers	\$772,000	
HVAC Improvements	\$146,616	
Media Center improvements	\$208,000	

#### Chiller Replacement



<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
HVAC Improvements - Chiller Replacement	\$176,384	<b>COMMENTS:</b>

## Westchester Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **81% Complete**

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
Planned	Q1 2015		Q3 2016		TBD	TBD
Actual	11/2015		11/2015			

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**
**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Westglades Middle School

11000 HOLMBERG ROAD, PARKLAND 33076

Location Num	3871
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,711,200
Total Facilities Budget	\$2,937,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 09/2019 - Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held during SAC meeting 11/9/2018. Voting completed 3/19/2019. (7) Classroom Projectors delivered 05/2019. Student Laptops, Carts, Administrative Laptops, Teacher Laptops - (3) Lenovo Yoga L380 - (9) Lenovo L480 - (325) Student Laptops Lenovo 300E - (6) Carts - Cart wiring for (6) new carts and (1) existing, (7) delivered 09/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **5% Complete**

<b>2020 RESET SCHEDULE:</b> (Calendar Year)	<b>1: Planning</b>	<b>2: Hire A/E</b>	<b>3: Design</b>	<b>4: Hire Contractor</b>	<b>5: Construction</b>	<b>6: Closeout</b>
	Q4 2017	Q4 2017	Q3 2018	Q1 2020	Q4 2021	Q2 2024 Q3 2024

**SCOPE:**

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

**BUDGET:**

\$2,837,000

**FLAG:**

**COMMENTS:**

#### School Choice Enhancements\*

Phase: **100% Complete**

<b>SCHEDULE:</b>	<b>PH:1 Planning/Design</b>	<b>PH:2 Implement</b>	<b>PH:3 Complete</b>
Planned	Q4 2018	Q1 2019	Q4 2019
Actual	11/2018	03/2019	09/2019

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.