









MUNICIPAL REPORT

For The Quarter Ending December 31, 2020 | FY21-Q2





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



QUARTER ENDING DECEMBER 31, 2020



Broadview Elementary School

1800 SW 62 AVENUE, NORTH LAUDERDALE 33068

Location Num	0811
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$6,071,131
Total Facilities Budget	\$5,575,131

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 02/2020 - Voting completed 11/17/16. Proposals for additional rugs will be finalized once the playground upgrades are delivered and installed. Digital Marquee delivered and installed 09/2018. Classroom rugs delivered 03/2019. Playground upgrades' permit issued 1/2019. Pre-Construction meeting held 3/4/2019; playground equipment delivered to the site; construction complete 6/2019. (32) Laptops, (10) Mini HDMI, (20) Adapters delivered 02/2020.

SMART Facilities Update By Project



Develop & Validate Project

Scope

2020 RESET

1: Planning

HIRE DESIGN TEAM Advertise and Hire Design Team

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

3: Design



Bid and Hire Contractor to Implement Renovations



Contractor **Implements** Renovations

5: Construction



Final Inspection for Quality Assurance

6: Closeout

Primary Renovation

5%Complete

4: Hire Contractor

SCHEDULE: (Calendar Year) Q2 2015 Q4 2015	Q3 2016	Q1 2020	Q4 2020	Q3 2023	Q3 2023
SCOPE:	BUDGET:	FLAG:			
Additional Funding - Board Approved 7/21/20 (JJ-3)	\$2,683,744	COMMENTS:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$63,228				
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) - Roofing	\$945,772				
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000				•
Electrical Improvements	\$56,329				

Fire Alarm	\$252,578
Fire Sprinklers	\$718,479
HVAC Improvements	\$264,000
Media Center improvements	\$186,000
Music Room Renovation	\$136,000







Broadview Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase:100% Complete

SCHEDULE:	ILE: PH:1 Planning/Design PH:2 Imple		plement	PH:3 Complete	
Planned	Q1 2015	Q4 2016		2020	Q1 2020
Actual	01/2015	11/2016		2020	02/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	hancement	\$100,001	COMMENTS:		

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



Morrow Elementary School

408 SW 76 TERRACE, NORTH LAUDERDALE 33068

Location Num	2691
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,228,583
Total Facilities Budget	\$2,017,583

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: Voting completed 12/2/16. Projector delivered 03/2017. Cafeteria sound system completed 06/2017. Laptops, broadcast room, Apple bundle and cafeteria tables delivered 08/2017. Coordinating quotes for interior paint, murals in the dining area, and additional playground equipment.

SMART Facilities Update By Project

PLANNING HIRE DESIGN TEAM DESIGN HIRE CONTRACTOR CONSTRUCTION CONSTRUCTION CLOSEOUT Develop & Advertise and Hire Prepare Plan Bid and Hire Contractor Contractor Final Inspection for Design Team Drawings to release to Implement Implements Quality Assurance Scope to contractor/vendor Renovations Renovations

Primary Reno	valion				Phase:	25%Complete	
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Cor	ntractor 5: Constru	ction 6: Close	out
SCHEDULE: (Calendar Year)	Q4 2016	Q2 2017	Q3 2017	Q3 2018	Q1 2019	Q4 2020	Q3 2020
SCOPE:			BUDGET:	FLAG:			
ADA Stage Lift			\$81,975	COMMENTS:			
Electrical Improve	ments		\$322,000				
Fire Sprinkler Pro	tection and Fire Alarm		\$1,564,648				
Funding to Progra	ım Reserve - Board App	proved 12/04/18 (JJ-1)	(\$469,040)				
HVAC Improvement	ents		\$211,000				
Media Center imp	rovements		\$207,000				

Fire Sprinkler and Electrical Improvements

Phase: 95%Complete

2020 RESET	1: Planning	2: Hire A/I	3: Design	4: Hire Cor	ntractor 5: Constru	ction 6: Close	out
SCHEDULE:	03.0000	03 2000	03.0000	00.0001	02.0001	03.0000	04.0000
(Calendar Year)	Q3 2020	Q3 2020	Q3 2020	Q2 2021	Q3 2021	Q3 2022	Q4 2022

SCOPE:	BUDGET:	FLAG:
Electrical Improvements	\$0	COMMENTS:
Fire Sprinkler Protection and Fire Alarm	\$0	







Morrow Elementary School

SMART Facilities Update by Project Cont.

SCHOOL CHOIC	e Enhancements*		Phase: 78% Com	% Complete		
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete		
Planned	Q1 2015	Q4 2016		TBD	TBE	
Actual	11/2015	12/2016				
SCOPE:		BUDGET:	FLAG:			
School Choice Er	nhancement	\$100,000	COMMENTS:			
			and additional pla	es for interior paint and murals ir yground equipment. Planned d ter all items have been ordered	ates shown as TBD	

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.









North Lauderdale Pre K - 8 (f.k.a. North Lauderdale Elementary)

7500 KIMBERLY BOULEVARD, NORTH LAUDERDALE 33068

Location Num	2231
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,933,350
Total Facilities Budget	\$2,629,350

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Design**

2: Hire A/E

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting results received 12/9/16. Student laptops delivered 3/2017. Partial work for murals completed 05/2017, remaining work is pending the SMART/GOB renovation completion in the Media Center. TV screens for the front office delivered 08/2018. Marquee Permitted 02/7/18 - marquee completed 10/2018- Art work is being finalized. Aiphone and EDS completed 10/2018.

SMART Facilities Update By Project



Develop &

Validate Project

Scope

2020 RESET

HIRE DESIGN TEAM

1: Planning

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

3: Design



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor



CONSTRUCTION

Contractor
Implements

Renovations

5: Construction

CONSTRUCTION CLOSEOUT

Final Inspection for
Quality Assurance

6: Closeout

Primary Renovation

Phase: 95%Complete

SCHEDULE: (Calendar Year)	Q4 2016	Q4 2016	Q1 2017	Q1 2021	Q3 2021	Q4 2023	Q4 2023
SCOPE:			BUDGET:	FLAG:			
Additional Fundir	ng - Board Approved	d 01/14/20 (JJ-4)	\$1,093,350	COMMENTS:			
Bldg Envelope In	npr. (Roof, Window,	Ext Wall, etc.)	\$78,000				
Fire Alarm			\$294,000				
Fire Sprinklers			\$795,000				
HVAC Improvem	ents		\$120,000				
Media Center imp	provements		\$149,000				







North Lauderdale Pre K - 8 (f.k.a. North Lauderdale Elementary)

SMART Facilities Update by Project Cont.

			Phase: 67% Comp	olete	
SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	plement	PH:3 Complete	
Planned	Q1 2015	Q4 2016		Q2 2018	Q2 2018
Actual	11/2015	12/2016			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			Art work is being	finalized.	

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





QUARTER ENDING **DECEMBER 31, 2020**



Pinewood Elementary School

1600 SW 83 AVENUE, NORTH LAUDERDALE 33068

Location Num	2811
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,656,000
Total Facilities Budget	\$4,406,000

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. HVAC Test and Balance and the reroofing of Buildings 1, 3, and 4 are in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 9/20/16. Laptops, laptop carts, and two-way radios delivered 12/2016. Portable sound system delivered 06/2017. Electric Strike completed 09/2018. Marquee installed and functional 10/2018. (6) Two way radios delivered 10/2018. Laptops and Desktops delivered 09/2019. Verifying the final costs of the FM work order to determine that all funds have been expended.

SMART Facilities Update By Project



PLANNING

Develop & Validate Project Scope

2020 RESET



HIRE DESIGN TEAM

2: Hire A/E

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

3: Design

-4

HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor



CONSTRUCTION

Contractor Implements Renovations



6: Closeout

Final Inspection for Quality Assurance

Primary Renovation

1: Planning

Phase: 99%Complete

5: Construction

SCHEDULE:			ų.	· ·		ų.	
(Calendar Year)	Q4 2016	Q4 2016	Q2 2017	Q1 2019	Q3 2019	Q2 2021	Q3 2021
SCOPE:			BUDGET:	FLAG:			
Additional Funding - Board Approved 06/11/19 (JJ-1)			\$2,398,000	COMMENTS:			
Bldg Envelope Im	pr. (Roof, Window	, Ext Wall, etc.)	\$862,000				
Fire Sprinklers			\$732,000				
HVAC Improvement	ents		\$122,000	·			-
Media Center imp	provements		\$192,000				









Pinewood Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

				Pnc	ise: 99%Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 I	mplement	PH:3 Complete		
Planned	Q1 2015	Q3 2016		Q1 2020	Q1 2020	
Actual	11/2015	09/2016		03/2020	03/2020	
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			
				oy voting process have bed led. Budget reconcilliation	•	

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020**



Silver Lakes Middle School

7600 TAM O'SHANTER BOULEVARD, NORTH LAUDERDALE 33068

Location Num	2971
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,931,000
Total Facilities Budget	\$2,250,000

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Design**

Primary Renovation: 50% Construction Documents are in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting has been held. Voting authorized 09/2020. Results received 11/2020 - results low, requested additional information for evaluation. 12/2020 results approved. Coordinating proposals.

SMART Facilities Update By Project

PLANNING HIRE DESIGN TEAM		EAM	DESIGN		HIRE CONTRACTOR			CONSTRUCTION		CONSTRUCTION CLOSEO	
Develop & Validate Project Scope	Advertise and Design Tean		Prepare Drawings to contract	to release		nd Hire Contractor to Implement Renovations		Contractor Implements Renovations		Final Inspection for Quality Assurance	
Primary Renovation			Phas	se: 50% C	omple	e					
2020 RESET 1: I	Planning	2: Hire A/E	3	3: Design		4: Hire Contra	ctor	5: Construction	6	: Closeout	
SCHEDULE: (Calendar Year) Q3 2	017 Q2	2018	Q2 20	020	Q4	2021	Q4 2	2022	Q1 20)25 Q2	
SCOPE:			BUDG	ET:	FLAG	:					
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$1,021,000		СО	COMMENTS:						
Fire Sprinklers		\$999,000									
Media Center improvements		\$130,000									

chool Choice Enhancements*

Phase: 10% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement		PH:3 Complete		
Planned	Q4 2018	Q4 2020	TBD	TBD		
Actual	11/2018	12/2020				
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			
			Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.			

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



