









MUNICIPAL REPORT

For The Quarter Ending December 31, 2020 | FY21-Q2





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



QUARTER ENDING **DECEMBER 31, 2020**



James S. Rickards Middle School

6000 NE 9 AVENUE, OAKLAND PARK 33334

Location Num	2121
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$10,981,080
Total Facilities Budget	\$10,558,080

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Media Center and Roofing renovations are in progress.

School Choice Enhancements: COMPLETED - Voting completed 4/3/17. Floor mats, outdoor metal bleachers, flat screen TVs, clay extruder and two-way radios delivered 08/2017. Indoor furniture completed 10/2017. (16) Projectors and a dehumidifier delivered 01/2018. TV installed 02/2018. (30) Laptops, Tables for teacher's lounge and chairs delivered 05/2018. Laminator delivered 03/2018. Electric Strike for the Single Point of Entry installed 05/2018. Digital Marquee permitted 08/2018; installation complete 10//2018. Strike installed at the new Single Point of Entry 02/2020.

SMART Facilities Update By Project



PLANNING

Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire Design Team



DESIGN

Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor

Contractor Implements Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for

Quality Assurance

Primary Renovation

Phase: 75%Complete

2020 RESET	1: Planning	2: Hire	2: Hire A/E		3: Design		tractor	5: Construction		6: Closeout	
SCHEDULE:	Q1 2016	Q2 2016	Q3 2	016	Q1	2019	Q4 2	2019	Q3	2022	Q4 2022
SCOPE:			BUDO	SET:	FLAG:						
Additional Funding -	Board Approved 09)/17/19 (JJ-1)	\$5,449,	080	COM	MENTS:					
Bldg Envelope Impr.	(Roof, Window, Ex	t Wall, etc.)	\$2,058,	000							

Electrical Improvements \$353,000 Fire Alarm \$461,000 Fire Sprinklers \$13,000 HVAC Improvements \$1,339,654 Media Center improvements \$441,000 Safety / Security Upgrade \$108,000	Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,058,000
Fire Sprinklers \$13,000 HVAC Improvements \$1,339,654 Media Center improvements \$441,000	Electrical Improvements	\$353,000
HVAC Improvements \$1,339,654 Media Center improvements \$441,000	Fire Alarm	\$461,000
Media Center improvements \$441,000	Fire Sprinklers	\$13,000
	HVAC Improvements	\$1,339,654
Safety / Security Upgrade \$108,000	Media Center improvements	\$441,000
	Safety / Security Upgrade	\$108,000





B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





James S. Rickards Middle School

SMART Facilities Update by Project Cont.

Chiller Replace	emem								Ph	ase: 95% Compl	ete
2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Conf	tractor	5: Construction	6: Closeout	^
SCHEDULE: (Calendar Year)	N/A	N/A	A	N	/A	1	I N/A	1	N/A	N/A	N/A
SCOPE:				BUD	GET:	FLAG:					
HVAC Improvemen	nts - Chiller Replacem	ent		\$235	5,346	COM	MENTS:				

School Choice Enhancements*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2016	Q2 2017	Q1 :	2020	Q1 2020
Actual	01/2016	04/2017	02/2	2020	02/2020
SCOPE:		BUDGET:	FLAG:		
School Choice En	nhancement	\$100,000	COMMENTS:		

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



Lloyd Estates Elementary School

750 NW 41 STREET, OAKLAND PARK 33309

Location Num	1091
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,581,000
Total Facilities Budget	\$2,352,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETE 03/2017 - Voting completed 11/18/16. Two-way radios, poster maker, LCD projectors, digital cameras, (12) Recordex were delivered 03/2017.

SMART Facilities Update By Project

0	2
PLANNING	HIRE DESIGN TEAM
Develop & Validate Project	Advertise and Hire Design Team



Prepare Plan

Drawings to release

to contractor/vendor



Renovations



Renovations

CONSTRUCTION Contractor Quality Assurance **Implements**

CONSTRUCTION CLOSEOUT Final Inspection for

Primary Renovation

Scope

Phase: 2%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Con	ntractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2016	Q3 2016	Q1 2017	Q4 2020	Q3	2021 Q1	2024	Q1 2024

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$625,000
Fire Alarm	\$293,000
Fire Sprinklers	\$280,000
HVAC Improvements	\$870,000
Media Center improvements	\$184,000

FI AG:

COMMENTS:

School Choice Enhancements*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2016	Q4 2016	Q1:	2017	Q1 2017
Actual	01/2016	11/2016	03/2	2017	03/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
		, , , , , ,			

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.









QUARTER ENDING DECEMBER 31, 2020



North Andrews Gardens Elementary School

345 NE 56 STREET, OAKLAND PARK 33334

Location Num	0521
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,747,000
Total Facilities Budget	\$2,378,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 04/27/2019. Voting completed 5/23/2019 - Install Aiphone in F101A and Submaster in F102C installed 10/2019. (1) golf cart delivered 08/2019. (5) Elmo Document Cameras delivered 09/2019. (1) ID machine delivered 10/2019. Golf Cart, (175) 100e laptops, (6) ThinkPads, (2) Think Stations, and (7) Earthwalk carts delivered 01/2020. Aiphone Submaster completed 08/2020. (80) Trash receptacles, (1) Projector, and (58) Mesh Back Office Chairs on order.

SMART Facilities Update By Project

	1	
	v	
DI	ANNUNC	٠

PLANNING Develop & Validate Project Scope



Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



Contractor **Implements** Renovations



Final Inspection for Quality Assurance

Primary Renovation

Phase: 95%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4:	Hire Contractor	5: Construction	6: Closeout	
SCHEDULE:	22 2017 Q3 2	2017 Q1	2018	Q2 20	21 Q3	2022 Q4	2024 G	Q4 2024
SCOPE:		вис	OGET:	LAG:				
Bldg Envelope Impr.	(Roof, Window, Ext Wall, etc	.) \$1,26	3,000	COMME	NTS:			

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,263,000
Fire Sprinklers	\$18,000
HVAC Improvements	\$997,000

School Choice Enhancements*

Phase: 85% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Ir	plement	PH:3 Complete	
Planned	Q4 2018	Q2 2019		TBD	TBC
Actual	11/2018	05/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			Planned dates shown as been ordered and funds	TBD will be provided after allocated.	all items have

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING DECEMBER 31, 2020



Northeast High School

700 NE 56 STREET, OAKLAND PARK 33334

Location Num	1241
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$43,818,402
Total Facilities Budget	\$42,654,402

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Gym work is in progress. Roofing work is about to start.

Primary Renovation - Phase 2 - New Addition: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting completed 5/3/16. Outdoor trash receptacles, science equipment and golf carts delivered 10/2016. Scoring tables, volley ball and football scoreboard delivered 02/2017. Marquee installed 03/2017 and Certificate of Completion received 06/2017. Two (2) Gym scoreboards permitted and installed 08/2017. Football Scoreboard installed 04/2018. Two (2) electric strikes, and standalone door alarms delivered and installed 08/2018. Window wraps delivered 11/2018.

SMART Facilities Update By Project



PLANNING

Develop & Validate Project

2020 RESET

Re-Roofing.

Safety / Security Upgrade

STEM Lab improvements



HIRE DESIGN TEAM

2: Hire A/E

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

3: Design

HIRE CONTRACTOR Bid and Hire Contractor to Implement Renovations

CONSTRUCTION Contractor **Implements** Renovations

Construction



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

Q2 2023

6: Closeout

Q1 2023

Primary Renovation

1: Planning


Phase: 7%Complete 4: Hire Contractor

SCHEDULE: (Calendar Year)	Q3 2015	Q2 2016	Q4 2016	Q3 2019	Q3 2020
SCOPE:			BUDGET:	FLAG:	
ADA renovations re	elated to education	nal adequacy	\$284,000	COMMENTS:	
Additional Funding	- Board Approved	04/21/20 (JJ-5)	\$10,706,440		
Electrical Improven	nents		\$368,000		
Fire Alarm			\$1,007,000		
Fire Sprinklers			\$1,421,000		
HVAC Improvemen	nts		\$4,588,000		

\$3,408,000

\$83,000 \$2,727,000









Northeast High School

SMART Facilities Update by Project Cont.

				se: 97%Complete	. 1		
2020 RESET	1: Planning	2: Hire A	'E 3: Design	4: Hire Contr	actor 5: Const	truction 6: Close	eout
SCHEDULE: (Calendar Year)	Q3 2018	Q3 2018	Q1 2019	Q2 2021	Q3 2021	Q4 2023	Q1 202
SCOPE: New Addition and	Renovation to Bldg.	12	BUDGET: \$17,840,962	FLAG: COMMENTS:			
Weight Room			Pho	ase: 100%Complete			
2020 RESET	1: Planning	2: Hire A	'E 3: Design	4: Hire Contr	actor 5: Const	truction 6: Close	eout
SCHEDULE: (Calendar Year)	Q2 2017	Q2 2017	Q3 2017	Q1 2021	Q1 2021	Q2 2021	Q2 202
SCOPE:			BUDGET:	FLAG:			
Weight Room Ren	novation		\$121,000	COMMENTS:			
Calcad Chair	e Enhancement	S*					
school Choic				Phase: 94%	Complete		
school Choic					<u> </u>		

SCHEDULE.	Titt Tidilling/Design	THE IMP	Ciriciii	This complete	
Planned	Q1 2015	Q2 2016	4	TBD	TBD
Actual	11/2015	05/2016			
SCOPE:		BUDGET:	FLAG:		
School Choice E	inhancement	\$100,000	COMMENTS:		
				ne school community have be	

allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





balance until his GOB projects are complete. Planned dates shown as TBD will be provided after all items have been ordered and funds

QUARTER ENDING **DECEMBER 31, 2020**



Oakland Park Elementary School

936 NE 33 STREET, OAKLAND PARK 33334

Location Num	0031
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$6,180,330
Total Facilities Budget	\$5,862,330

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals and mobilization in progress. Roofing sub-contractor is being replaced due to lack of progress with submittals. Electrical work is in progress.

School Choice Enhancements: Voting completed 5/23/17. Playground upgrades; replacing the sand with PIP rubber, and Murals completed 11/2017. HVAC scope is scheduled for the Media Center next year (2020). The Carpet replacement for the Media Center will be coordinated with that work.

SMART Facilities Update By Project



Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire

Design Team



Prepare Plan
Drawings to release
to contractor/vendor

\$50.000

\$1,191,000



Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations

5: Construction



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

6: Closeout

Primary Renovation

2020 RESET

Fire Alarm

HVAC Improvements

Phase: 3%Complete

1: Planning 2: Hire A/E 3: Design 4: Hire Contractor 5: Con

SCHEDULE: (Calendar Year)	Q4 2016	Q1 2017	Q3 2017	Q2 2019	Q1 2020	Q1 2023	Q1 2023
SCOPE:			BUDGET:	FLAG:			
Additional Funding	- Board Approve	d 12/10/19 (JJ-3)	\$2,701,330	COMMENTS:			
Bldg Envelope Impi	r. (Roof, Window	r, Ext Wall, etc.)	\$975,000				
Electrical Improvem	nents		\$845,000				







Oakland Park Elementary School

SMART Facilities Update by Project Cont.

School Choic	e Enhancements*		Phase: 90%	Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q4 2016	Q2 2017		TBD	TBC
Actual	12/2016	05/2017			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			the Media Center	on of the Primary Scope of HV. . Planned dates shown as TBD e been ordered and funds allo	will be provided

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020**



Twin Lakes Annex

4140 NW 10 AVENUE, OAKLAND PARK 33309

Location Num	3251
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,097,889
Total Facilities Budget	

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: No SMART Scope

SMART Facilities Update By Project



PLANNING

Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire Design Team



DESIGN

Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor Implements Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance



