





MUNICIPAL REPORT

For The Quarter Ending December 31, 2020 | FY21-Q2





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) School Spotlight editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.





SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



Lake Forest Elementary School

3550 SW 48 AVENUE, PEMBROKE PARK 33023

Location Num	0831
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$3,971,142
Total Facilities Budget	\$3,690,142

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction is in progress. Roofing work is in progress. HVAC work in Building 6 is nearing completion. HVAC demolition and reinstallation are in progress at Building 1.

School Choice Enhancements: Voting authorized 4/28/18 - Voting completed 5/14/2018 - Projector, New cafeteria Projection system and Teacher Chairs delivered 07/2018. Blinds, studio Equipment and (9) Office chairs delivered and installed 08/2018. (30) Traffic Cones, (10) Cone Bar and (1) Cone Cart delivered 10/2018. (30) Single cassette recorders, (180) Headphones delivered 12/2018. (30) stools delivered 01/2019. (20) Safety cones delivered 04/2019. (1) Portable cooler delivered 10/2019. (1) canopy delivered 11/2019. Digital scanner delivered 01/2020. (1) Teacher Desktop delivered 03/2020. (4) Computers Mice delivered 05/2020. (1) tablet delivered 10/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: 49%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contro	actor 5: Construct	ion 6: Close	eout
SCHEDULE: (Calendar Year)	Q4 2016	Q4 2016	Q1 2017	Q4 2018	Q2 2019	Q1 2022	Q2 2022
SCOPE:			BUDGET:	FLAG:			
Additional Funding	g - Board Approved (02/5/19 (JJ-1)	\$1,202,142	COMMENTS:			
Bldg Envelope Im	pr. (Roof, Window, E	Ext Wall, etc.)	\$1,198,000				
HVAC Improveme	ents		\$715,000				
			· · ·				

Re-roof Building 4

2020 RESET	1: Planning 2: Hire A/E		3: Design		4: Hire Contractor 5: Construct		ction 6: Closeout			
CHEDULE:	N/A	N/	A	Ν	I/A	1	I N/A	N/A	N/A	N/A
COPE:				BUD	DGET:	FLAG:				
Re-roof of Building and Standards.	#4 in accordance wi	h all applic	cable Codes	\$47	5,000	COM	MENTS:			



 FLAG KEY: S=Schedule B= Budget

 S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

 B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





Lake Forest Elementary School

SMART Facilities Update by Project Cont.

	Phase: 87% Complete								
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete					
Planned	Q4 2016	Q2 2018		TBD	TBD				
Actual	12/2016	05/2018							
SCOPE:		BUDGET:	FLAG:						
School Choice Er	nhancement	\$100,000	COMMENTS:						
			Planned dates show been ordered and f	n as TBD will be provided after unds allocated.	all items have				

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



Watkins Elementary School

3520 SW 52 AVENUE, PEMBROKE PARK 33023

Location Num	0511
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$3,443,840
Total Facilities Budget	\$3,135,840

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Voting authorized 5/2/2019. Voting results provided 7/1/2019 - (61) Lenovo 300e Touch Student Laptops delivered 03/2020. New Digital Marquee on order.

SMART Facilities Update By Project



Primary Renovation

School Choice Enhancements*

				Pha	Phase: 1% Complete			
2020 RESET	1: Planning 2: Hire A		A/E 3: D	esign 4: Hire	Contractor 5: Cons	truction 6: Close	6: Closeout	
SCHEDULE:	Q2 2017	Q3 2017	Q2 2018	Q1 2019	Q4 2021	Q4 2023	Q1 2024	
SCOPE:			BUDGET	FLAG:				
Additional Funding -	Board Approved 9/	(15/20 (JJ-2)	\$2,114,840	COMMEN	ITS:			
Bldg Envelope Impr	. (Roof, Window, Ex	kt Wall, etc.)	\$895,000					
Fire Sprinklers			\$26,000					

SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete
Planned	Q4 2018	Q3 2019	TBD) TBD
Actual	11/2018	07/2019		
SCOPE:		BUDGET:	FLAG:	
School Choice Er	hancement	\$100,000	COMMENTS:	
			Planned dates shown as TBD been ordered and funds allo	will be provided after all items have cated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget s=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

