









MUNICIPAL REPORT

For The Quarter Ending December 31, 2020 | FY21-Q2





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



SCHOOL SPOTLIGHT

QUARTER ENDING DECEMBER 31, 2020



McNicol Middle School

1602 S 27 AVENUE, HOLLYWOOD 33020

Location Num	0481
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$1,610,000
Total Facilities Budget	\$1,445,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in Septemb Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 10/2017 -Voting completed 12/18/15. (500) ditorium ch delivered 06/2016. Sound system for the Gym and projectors delivered and installed 10/2016. Pass through and son equipment i lled 6/2017. Chairs

SMART Facilities Update By Project

-				
v				
PLANNING				
Develop &				
Validate Project				
Scope				



Advertise and Hire

Design Team



Prepare Drawingst to contr vendo



IRE CONTRA

nent

CONSTRUCTION

Contractor Implements Renovations **CONSTRUCTION CLOSEOUT**

Final Inspection for Quality Assurance

Primary Renovation

							Phase: 100%	Complete
2020 RESET								
SCHEDULE:	01 0017	01 2017		7	Q1 2018	Q2 2018	Q4 2019	Q4 2019
(Calendar Year)	Q1 2017	Q1 2017	1 000		Q1 2018	Q2 2018	Q4 2019	Q4 2019

SCOPE:	DGET:
Bldg Envelope Impr. (Roof, Window, Ext Water)	\$276,000
Conversion of Existing Space to Music and/or Lab(s)	\$322,000
Fire Sprinklers	\$21,000
HVAC Improvements	\$205,000
Music Room Renovation	\$521,000

FLAG:

COMMENTS:

School Choice Enhancen.

SCHEDULE:				
Planned	Q1 2015	Q4 2015	Q3 2017	Q3 2017
Actual	11/2015	12/2015	10/2017	10/2017
SCOPE:		BUDGET: FLAG:		

School Choice Enhancement

BUDGET:

\$100,000

COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







Phase:100% Complete