





# **BOND OVERSIGHT COMMITTEE**QUARTERLY REPORT

FOR THE QUARTER ENDED DECEMBER 31, 2020

Meeting March 8, 2021

SAFETY MUSIC & ART ATHLETICS RENOVATION TECHNOLOGY

FY21 Q2





# **COMMITTEE MEMBERS**

Adam Rabinowitz, Esq.
Committee Chair

**Ann Siegel. Esq.**Committee Vice-Chair

Jose R. Cortes
Committee Member

Tommy Demopoulous, CFI, CFPS, CFEI, FO, FM Committee Member

> John Herbert, CPA, CGFO, CGMA Committee Member

> > **Stephen Hillberg**Committee Member

**Brian C. Johnson, MBA**Committee Member

**Latha Krishnaiyer** Committee Member







#### **PREFACE**

Broward County Public Schools (the District) is pleased to present the latest **Bond Oversight Committee Report for the quarter ending December 31, 2020.** We invite you to explore the pages that follow for an overview and accompanying details of the progress being made on the **SMART Program** (Safety, Music & Art, Athletics, Renovation and Technology).

This report is the latest quarterly document prepared for the Bond Oversight Committee (BOC), which was established shortly after the start of the SMART Program to provide independent, external oversight to the Broward County Public School's improvements in the SMART Program.

The BOC report is prepared on a quarterly basis to provide a progress report of the \$800 million bond and how the funds are working towards making much needed improvements to 232 district schools. **The goal of the report is to promote transparency and accountability** as this monumental initiative delivers on the District's commitment to improve the learning environment in schools districtwide.

The following pages offer an **Introduction section** with a high-level overview of the progress made this past quarter. The Introduction is then followed by a **detailed report of each of the key components of the SMART Program**, a **fiscal report from the Capital Budget** department, and a **glossary** of SMART acronyms and terminology is also included to help readers better understand the information provided.

The quarterly report features the School Spotlights which provide a progress report on construction at each of the 232 schools in the SMART Program. These school spotlights and other current Program information are featured on the new SMART website at:

https://bcpssmartfutures.com/

You can also access earlier quarterly reports by visiting the BOC website at:

http://www.broward.k12.fl.us/boc/

Thank you for your interest in the Broward County Public Schools SMART Program!











# Bond Oversight Committee Meeting March 8, 2021 5:30 p.m.

# **TABLE OF CONTENTS**

Preface	Page i
The SMART Glossary	Page 1
Introduction	Page 7
Section 1 – Technology SBBC Schools Phillip H. Dunn II, Chief Information Officer	Page 19
<b>Section 2 –</b> Technology Charter Schools  Phillip H. Dunn II, Chief Information Officer	Page 25
<b>Section 3 –</b> Music & Art Equipment Daniel Gohl, Chief Academic Officer	Page 27
<b>Section 4 –</b> Athletics John J. Sullivan, Task Assigned Chief Portfolio Services Officer	Page 65
<b>Section 5 –</b> Facilities  Frank Girardi, Executive Director Capital Programs  Kathleen Langan, AECOM  Ashley Carpenter, Atkins	Page 73
<b>Section 6 –</b> Budget Activity  Judith Marte, Chief Financial Officer	Page 505
<b>Section 7 –</b> Supplier Diversity Outreach Program  Maurice Woods, Chief Strategy & Operations Officer	Page 711
<b>Section 8 –</b> Communications Yvonne Garth, Garth Solutions / AECOM	Page 735





# The SMART Glossary





#### THE SMART GLOSSARY

**Adopted District Educational Facilities Plan (ADEFP) –** The District's five-year funding plan for capital improvements, adopted by the School Board each year.

ATP - Authorization to Proceed with design services.

**BCPS** – Broward County Public Schools.

**BOC** - The Bond Oversight Committee is an independent panel that oversees the SMART Initiative through the review of project expenditures and quarterly reports, and by facilitating public input through regularly scheduled hearings.

**Basic Equipment List** – A document showing the minimum type and quantity of musical equipment that schools should possess to offer core music courses.

**Building Envelope –** SMART projects pertaining to work on a building's exterior, roofs, walls and windows.

**Building Replacement –** Requires additional analysis by the Design Professional to determine if a building is in a condition that would warrant replacement or if the building is sufficiently structurally sound that would make improvements appropriate.

**CMAR** – Construction Manager at Risk is a contractor that provides pre-construction services, cost estimates, construction management and other related services. Hiring the contractors at this early stage in the design process is a valuable step to ensure a seamless and faster transition from designing to implementing improvements.

**CSMP** – Construction Services Minor Projects are open-end agreements to expedite single construction projects that are valued at \$2 million or less with some CSMP services allowed up to \$4 million. The CSMP limits are set by School Board Approval of the CSMP contracts.

**Capital Outlay Tax Rate –** Money raised from local taxpayers to spend on either the purchase of a fixed asset or to extend its usefullife.

**Capital Projects –** Construction, renovations or replacement to improve or maintain an existing asset of the School District.

**Commitment -** A project obligation, such as a purchase order or arequisition.

**Current Budget -** Current approved budget including any School Board approved changes that impacted the Original Budget.

**DHCP -** Dynamic Host Configuration Protocol is a way to assign dynamic IP addresses to devices in a network.







**DNS -** Domain Name Systems is the way Internet domain names and addresses are tracked and regulated.

**DR Storage –** Disaster Recovery Storage is a backup system used to store and retrieve computer files and data.

**Design Phase –** The third (3) phase of the six-phased process in which drawings and plans are developed for eventual implementation by contractors and vendors.

**Design Professionals** – A term referring to architects, engineers, interior designers and landscape architects whose application of appropriate design services require licensing or stateregistration.

**Digital Instructional Resources** – Instructional materials that are conveyed by way of digital media, including, digital textbooks, applets and applications, and online supplementary resources.

**Disparity Study -** A type of market analysis to determine if a statistical difference exists between the number or types of companies available to participate in the bid for contracts versus those firms that actually obtain those contracts.

**District Educational Facilities Plan (DEFP) –** A 5-year budget planning document.

**Financially Active Project –** A project with existing commitments or expenses.

**FY**- An abbreviation for funding year in which funds are released to initiate project planning and implementation

**Forecast** – Forecast dates may fluctuate periodically to reflect actual or unforeseen dynamics that arise as the projects move through each phase. As these unexpected dynamics may impact the originally "planned" schedule dates, forecast dates will be updated accordingly to communicate the most up to date schedule milestone dates.

**Gap Analysis –** Measurement of areas of greatest need for each school to determine whether schools are operating within music instruction's minimum standards. **HVAC –** Heating, ventilation and air conditioning.

**GMP** – A Guaranteed Maximum Price is negotiated to set a price ceiling for fees and cost incurred.







**GOB** – The 2014 General Obligation Bond was approved by Broward County voters and pays for renovation projects and technology for District-owned schools and charter schools.

**I&T** – The School District's Information and Technology Department is responsible for designing, implementing and managing information technology solutions that improve student achievement and operational efficiency.

**IPAM –** Internet Protocol Address Management is a means of planning, tracking and managing the Internet Protocol address space used in a network.

**IT –** Information Technology refers to anything related to computer technology, such as networking, hardware, software, the Internet or the people working with those technologies.

**ITB** – Invitation to Bid is a process similar to a Request for Quotations (RFQs) in which contractors, suppliers and vendors are invited to bid to provide the School District with specific products orservices.

**Implementation Phase -** The fifth of the six-phase SMART Initiative process in which contractors or vendors begin work on SMART projects.

**Improvements –** SMART projects involving construction or renovations that have a life cycle of more than five years.

**Load Balancing System -** A network that improves the distribution of workloads across multiple computing resources, such as computers, central processing units, disk drives and other networklinks.

**LOR -** Letter of Recommendation to issue permit from the Building Department, thus completing the design phase.

**MWBE** – A government designation for Minority and Women-Owned Business Enterprises.

**NGFW** – Next Generation Firewall is either a hardware or software-based network security system that is able to detect and block sophisticated attacks by enforcing security policies at the application, port and protocol levels.

**Network Security Perimeter Defense -** A firewall used to prevent attacks on a computer network.

**Non-GOB Funding-** Money for School District capital improvement projects that come from other budget sources outside of the 2014 General Obligation Bond.







**NTP** - Notice to Proceed is a letter from owner or project manager to a contractor stating the date work can begin according to conditions of the contract.

**OF&C** – The Office of Facilities and Construction oversees all construction and renovation projects in the School District, including those in the SMART Initiative.

**Original Budget –** Budget approved at the May 19, 2015 school board meeting that established the SMART Program's 5-year budgets.

**PCM –** Project Charter Meetings are informational sessions where school district officials and project architects explain the scope, schedule and objectives of SMART projects to the parents, students, volunteers and local public officials who make up a school's community.

**PPO** – The Physical Plant Operations Department responds to routine and emergency requests to repair and maintain District assets. PPO is responsible for various infrastructure work, including air conditioning, carpentry, electrical, plumbing to provide a safe learning environment for Broward County school students.

**PSA -** Professional Services Agreements are contracts between the District and consultants, design professionals or vendors to complete work during a specific time period.

**Phase –** One of six steps in the process of developing a project from initial planning to final quality assurance inspection one construction is completed.

**Professional Design Services –** See Design Professionals

**Project –** The undertaking to improve school infrastructure, technology or to provide equipment under provisions of the SMART Initiative.

**Project Scope** – The part of planning that involves determining and documenting a list of specific project costs, goals, deadlines and tasks to assure that results are achieved to make sure the project is successfully completed.

**QSEC** – The Qualification Selection Evaluation Committee is the School District's independent panel that evaluates and ranksproposals.

**RFQ** – Request for Qualifications is a process that is solicits contractors, suppliers and vendors to bid to provide specific products or services to the District.

**SAC** - School Advisory Councils are committees of volunteers who assist principals and other school administrators in the preparation and evaluation of the school's improvement plan.







**SBBC** - School Board of Broward County.

**SCEP –** The School Choice Enhancement Program allows every District-owned school in the SMART Initiative to determine how to spend \$100,000 on smaller capital projects to improve the condition of an instructional space or educational environment.

**SDOP** – The Supplier Diversity Outreach Program remains a key part of the School District's efforts to ensure that small, minority-owned and women-owned businesses are represented as consultants, contractors, designers and vendors in the SMART Initiative.

**SMART -** Safety, Music & Art, Athletics, Renovations and Technology (SMART), which is the ongoing capital improvement program to address infrastructure and equipment needs of the Broward County Public Schools.

**SMART Program Years –** Years 1 through 5 refer to the year that funding is identified for SMART Program projects. As identified and approved in the 2014 needs assessment.

**SMART Website –** District website that lists completed and ongoing SMART projects. The link is <a href="https://bcpssmartfutures.com/">https://bcpssmartfutures.com/</a>

**S/M/WBE** – A government designation for Small/Minority/Women Business Enterprise.

**SPE –** Single Point of Entry is a SMART security project that uses fencing, gates and other structures to create a primary means of access onto a school campus.

**School Community –** The parents, students, school staff and volunteers and local elected officials who make up the constituency an individual school serves.



# Introduction





# INTRODUCTION

During the months of October through December 2020, the School Board of Broward County (The District) has made notable progress in all areas of the SMART Program (Safety, Music & Art, Athletics, Renovation and Technology). The SMART Program expenditures are bringing new computers, musical equipment and better facilities to the Broward County Public Schools.

What follows in this introduction section is a summary showing the progress being made in each key area of the SMART Program. Supporting details can be found in the subsequent sections of this Bond Oversight Committee Report for the guarter ending September 30, 2020.

This Quarter's SMART Program expenditures were \$57.2 million. This is the highest quarterly expenditure amount during the entire SMART Program. The total expenditures for the SMART Program are over \$535 million. Both of these statistics are evidence that the construction portion of the SMART Program is moving at a good pace and shows how much progress is being made.

During the next quarter, the District will have fully spent the General Obligation Bond proceeds from the first two tranches of bonds and will have issued the third series of bonds for approximately \$275 million of additional proceeds ensuring funds are available as more projects move into construction.













## Technology SBBC Schools: COMPLETE

As of September 30, 2020, the SMART technology deployment is fully completed for all 230 schools. All work has been completed for the three (3) Project Scopes identified in the SMART Program:

- 83,362 computing devices were delivered to 209 schools.
- Computer Gap: Many schools exceeded the goal of 3.5:1 student to computer ratio, bringing the district to a 2:1 average student to computer ratio.
- Infrastructure Upgrade Completed for all Schools
- Wireless/Cat6 Upgrade 13,166 Wireless Access Points were installed, in addition to installing 12,738 CAT6 Wiring drops.

This Project was completed with a Savings of \$10.3 million to the district.



## Technology Charter Schools: COMPLETE

The development of charter school technology is completed for the 67 eligible schools as more than 11,314 computing devices have been ordered and installed.











## **Music and Art Equipment:**

Applied Learning is working to reach completion of all music, art and theater equipment orders, deliveries and installation.

#### At the close of this quarter

- Music Instruments 99% complete
  - 60,075 musical instruments of the 60,076 ordered have been delivered to schools.
- Kilns 100% complete
  - 136 of the 136 kilns ordered have been delivered to schools.
     Two kilns are remaining to be installed at one site due to design needs stemming from a necessary relocation of the kilns.
- Theater 97.4% complete
  - 38 of the 39 schools with theater programs have received and has had their lighting, sound and/or stage equipment installed. The remaining school needs extensive wiring for installation which we are currently addressing.

Broward County Public School students will benefit from this investment far into the future.



### **Athletics:**

The SMART Program Athletics initiatives have reached a significant moment, with all but one project having reached official completion.



### All SMART athletic track projects

(15 tracks – 3 middle schools and 12 high schools) have been complete as of September 30, 2018.



The **29 out of 30 High Schools** have completed all weight rooms upgrades.



1

The Northeast High School weight room is the only remaining weight room that is pending upgrades.











#### **Facilities**

Moving forward, Facilities data will be reported individually for Primary Renovations & School Choice Enhancement Projects (SCEP).


## **PRIMARY RENOVATIONS**

AECOM, serving its first quarter as the sole Program Manager Owner's Representative (PMOR), has revisited the program scheduling, data reporting methods, and market capacity with investigations culminating in the State of the SMART Program assessment presented to School Board Members at the December 17, 2020 SBBC Workshop.

The spotlight data will now reflect the 2020 schedule rest.

Included below is a snapshot of key highlights for the **Primary Renovation** and **School Choice Enhancement** projects covered within this report.

# PRIMARY RENOVATIONS AS OF DECEMBER 31, 2020



Disclaimer: Some schools have multiple Primary Renovations projects in different phases.









## SINGLE POINT OF ENTRY SUMMARY AS OF DECEMBER 31, 2020

#### ALL SINGLE POINT OF ENTRY PROJECTS ARE COMPLETE



# **SCHOOL CHOICE** ENHANCEMENT PROJECTS (SCEP)

With all SCEP projects now active or complete, schools across the District are beginning to make the most of their upgrades.



SCHOOLS COMPLETE THIS QUARTER

1,538



ITEMS DELIVERED AND INSTALLED AT DISTRICT SCHOOLS



**SCHOOLS COMPLETE TO-DATE** 

230



SCHOOLS UNDERWAY OR COMPLETE










The FY21 Q2 report includes **financial details for all the projects in the SMART Program.** As SMART Program projects are being completed these projects are highlighted in the Completed and Meets Standard - Budget Activity Report. The remaining balance for all the Completed and Meets Standard Projects will be held until the School Board approves how the funds will be re-prioritized for other SMART Program Needs. There may be some additional financial activity on these projects as the final payments are made and all the purchase orders are closed-out.



The financial life-cycle of a project starts when the project is **financially active**.

At the end of the implement improvements phase projects are marked as **complete**. These projects are in their final inspection for quality assurance, between substantial and final completion, which includes verification that the scope is completed according to approved specifications, final submittals of documents and closing out the vendor contract.

When all of the close-out steps are completed, final payments have been submitted to vendors, and all purchase orders have been reviewed and closed the project is **closed**.

After the project is closed, remaining funds are reported to the School Board and returned to the District's Capital Reserve.

## **SMART Program Budget By Program Year**

Years 1-5	\$750.9 M	
Year 6	\$442.5 M	
Year 7	\$96.3 M	
Year 8	\$14.3 M	
MART Program	\$1,304.0 M	*

The Budget Activity Report includes financial details on all program years.

<sup>\*</sup> Includes School Board approved project budget amendments



Total S







IMPACTS FROM COVID-19 are not fully known at this time. The initial impact on the SMART Program has been that construction projects do not have to schedule around active campuses full of students and staff; the pace of construction and the

associated expenditures has been good. Additionally, construction bids have benefitted as other markets for construction are scaling back. The District will continue monitoring the construction market's reaction to the economic changes related to the country's reaction to COVID-19.

#### SMART RESERVE AND THE RISK ASSESSMENT

In reaction to the increased SMART Program cost expectations the District previously committed to set aside \$225 million in funding to mitigate potential funding risks in the SMART Program. At the March 31, 2020 School Board Meeting, the District authorized the issuance of \$250 million Certificates of Participation (COPs), Series 2020A. The 2020A COPs issuance provides the additional supplemental funding for SMART Program cost expectations associated with the August 2019 SMART Program Risk Assessment/Market Conditions report from Atkins North America, Inc. (Atkins). \$211 of the \$250 million was placed into the SMART reserve.

ADDITIONAL ALLOCATIONS INTO THE SMART PROGRAM REQUIRE THE SCHOOL BOARD'S APPROVAL and all future amounts are subject to change based on economic conditions and the results of annual legislative action. It is also important to note there are other capital outlay needs to consider when deciding how to allocate future funding.

At the July 21, 2020 School Board meeting, the District approved a new Project Management Owner's Representative (PMOR) contract. The additional financial impact of this new contract is \$47.2 million. The Board approved funding for this impact from the District's capital budget unallocated reserve. This funding is included in the Adopted DEFP approved on September 1, 2020.










THE DISTRICT COMMITTED TO SET ASIDE \$225 MILLION in funding to mitigate potential funding risks in the SMART Program and added another \$211 Million with the COPs Series 2020A

# **SMART Program Reserve**





	(in thousands of \$)						
	Carryover FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022	Total
SMART Program Reserve	71,042	658	18,354	59,839	69,807	0	219,700

\$219 million in the SMART Reserve

6 million added for additional single point of entry projects

211 million COPs Series 2020A

+ <u>47 million</u> PMOR Allocation (July 21, 2020 Board approval)

\$483 million Total SMART Program Reserve

July 2020 risk assessment provided by Atkins is \$462 million at the 70% risk level.

Due to Approved Board items thru the end of FY21 Q1 the SMART Reserve balance is currently \$169.8 million.

FY21 Beginning Balance \$155.4

FY21-FY23 New PMOR Funding 47.2

FY21 Board Items (47.5)

Total \$ 155.1










The District is continuing to make significant progress toward implementing all the SMART Program projects. Every month more projects are moving into the financially active category, and the expenditures continue to increase as more projects are moving through the design phases, entering construction, and payments are being made to contractors. Additionally, there is only \$2 million of the \$1.3 billion program that does not have some financial activity. These Remaining Projects are all School Choice Enhancement Projects that will be underway soon.

The following charts demonstrates the financial progress made in the SMART Program through the end of the second quarter of fiscal year 2021.





## INTRODUCTION

The Economic Development & Diversity Compliance Department (EDDC), through the Supplier Diversity Outreach Program (SDOP), promotes inclusion and economic growth in support of the local small business community. With a focus on Support Services for All, the **EDDC mission is to grow the economic base for the benefit of students and the business community**. This is achieved through the following program components:

#### **OUTREACH**

- Business Consultation; Targeted Outreach; One-on-One Technical Assistance; Business Referrals
- Disseminates courtesy emails of active solicitations

#### CERTIFICATION

- E/S/M/WBE Recruitment; Business Development; Community Connections; Site Visits
- Increases the visibility of local firms to prospective customers through certification
- Assists certified firms to gain access to District Business opportunities
- Provides options for business growth through Certific2ation

#### COMPLIANCE

- Evaluates solicitations for the applicability of Affirmative Procurement Initiatives (APIs)
- Participation in Pre-bid and Outreach Meetings
- Evaluation of RFQs, RFPs and Hard Bids;
   Prime Performance Evaluation
- Compliance Reviews for SMART and Non-SMART Projects
- Monitors and tracks procurement activities for E/S/M/WBE engagement, utilization, and awards
- Performs site visits
- Facilitates mediations between primes and sub-contractors

#### **SDOP PROGRAM METRICS FY'21 Q2**

Reporting Period October 1, 2020 - December 31, 2020

keporting Period October 1, 2020 – Dec	cember 31, 2020
1. E/S/M/WBE CERTIFICATION PROGRAM ACTIVIT	Υ
New Certifications	17
Tri-County Reciprocal Certifications	17
Renewals	34
Denials	31
Total # of Certification Activities	99
Total # of E/S/M/WBE Certified Firms:	553
2. SDOP TARGETED MARKETING REPORT	
# of Solicitation Notifications Campaign	12
Total # of Marketing Campaigns	32
Average Email Open Rate	34.94%
One-on-One Technical Assistance Provided	62
Internal/External Community Meetings	13
*E/S/M/WBE firms may be listed as a prime or subcontractor in District solicitations	
3. SMART BOND M/WBE CONTRACT COMPLIANC	E*
Total RFP/RFQ/ITB Solicitations Evaluated	33
Total # of Prime Submittals Evaluated	113
Total # of Approved Contracts	9
*Contract Compliance total is related solely to Design and Construction Contracts	
4. SMART PROJECTS M/WBE COMMITMENT BY ETH	HNICITY & GENDER
Amount of Total Contracts	\$29,074,010
Amount of M/WBE Commitment	\$11,829,965
Percentage of M/WBE Commitment	41%
5. SMART BOND S/M/WBE CUMULATIVE SPEND*	





\$253,017,798

Amount of S/M/WBE Spend

Percentage of S/M/WBE Prime Utilization

\*Cumulative Spend is based on the value of Purchase Orders issued to E/S/M/WBE primes per SMART Category







As of the quarter ending December 31, 2020, the Communications team has continued to utilize a number of digital resources to deliver SMART Program messaging to the public, including:

- SMART Futures Website
- Video Presentation
- Virtual Community Meetings
- Dynamic Explainer Videos
- Social Media Posts

- Photo Galleries
- Drone Footage
- Approval Letters
- School Specific Updates
- Construction Highlights



### VISIT BCPSSMARTFUTURES.COM

To see more SMART Program Communication materials, scan the QR code or click here.

The SMART Program's online presence has grown steadily as the Communications team continues to update all social media platforms regularly with the latest SMART-related content and news.









# Section 1

# Technology SBBC Schools

Phillip H. Dunn II, Chief Information Officer





# Bond Oversight Committee SMART Technology Quarterly Update SBBC Schools

As of the First Quarter of FY 2018 (month ended September 30, 2017) **the SMART technology deployment is completed for all 230 SBBC schools**. For more detailed information on the SMART Program SBBC school technology you can visit the Bond Oversight Committee website and review the FY18 Q1 report.

http://www.broward.k12.fl.us/boc/QuarterlyReports/FY18 Q1BOCReport.pdf









# SMART Core Infrastructure Upgrades BOC FY2020-2021 – 2<sup>ND</sup> QTR Ended 12-31-2020

Since the initiation of the SMART project, Technical Support Services has undertaken work in five areas of core infrastructure operation. These areas include the replacement and/or implementation of systems that provide improved network security perimeter defense and traffic management, load balancing of Internet and internal network traffic, IP address management and Domain Name Systems (DNS) operations, core network capacity and speed, and back-up and recovery. In every case, the work done was driven by greatly increased demand for network capacity and reliability that results from the:

- shift from print to digital instructional resources including increased use of "rich media" (video, audio, advanced graphics, animation, interactivity)
- increased reliance on online assessments
- move toward personalization of instruction: more modern computers and the move toward to 1:1 computing
- increasing use of cloud-based resources (Office 365, Canvas, etc.)
- heightened concern for IT security and privacy protection
- enhancements to business continuity and disaster recovery solutions

The impact of the dynamics noted above can be seen in the fact that in the District's demand for Internet bandwidth is four times the 2013 level, the number of wirelessly connected devices has doubled over the same period, and the District's network now provides connectivity to over 235,000 unique devices each day (including all of the District's wired and wireless computers, printers, VoIP phones, and BYOD devices in the hands of staff and students). As of 12/31/20 total Core Infrastructure Project has been completed with a spend of \$10,999,991.

<u>Project</u>	<u>Description</u>	SMART Encumbrance / Expenditure
Perimeter Defense and Traffic Management	Funds were spent to implement a new "Next Generation Firewall" (NGFW) at the District's Internet perimeter. As a part of that project, the previous system was repositioned to serve as an internal firewall between the Data Center (and its critical systems) and the rest of the District's internal network. The Next Generation Firewall, in addition to securing the perimeter, provides content filtering, applications control, and traffic analysis and reporting; all at vastly increased speeds and capacity levels.	\$1,519,323  Project Status: Complete







<u>Project</u>	<u>Description</u>	SMART Encumbrance / Expenditure
Load Balancing Systems	Funds were spent on systems that manage and balance the traffic pattern and load distribution of the District's two connections to the Internet at higher speeds and with greater capacity. This project included as a part of its design strategy the load balancing of the District's web-based application services.	\$564,591  Project Status: Complete
Load Balancing Systems	Application specific Load Balancing System and version upgrade.	\$31,497 Project Status: Complete
Core Network Services	Expenditures were made to improve advanced network services including DNS, DHCP & IPAM. Expenditures in this area were done to improve the reliability of critical network system services and speed while further enhancing IP security and reporting.	\$905,556  Project Status: Complete
Core Network Speed and Capacity	Investments were made in the network switching fabric of the network core and the District's Data Center. In addition to providing increased speed and capacity, the new network infrastructure supports the implementation of advanced "software defined networking".	\$806,481  Project Status: Complete
Data-Center Tape Drive Virtualization	A project to replace the District's out-of-service tape back-up system with a Virtual Tape Back-up solution was implemented. This allows for the expedited recovery of a number of systems in the event of an emergency and propositions critical data at the District's off-site disaster recovery location out of state.	\$393,593  Project Status: Complete
Voice Contact Center	A project to replace the existing Call Center system that distributes incoming calls to specific groups or agents. This new system will be integrated to our current Avaya voice application system.	\$386,313  Project Status: Complete
DR Storage	A project to relocate and build storage for our offsite DR, hosted in our remote COLO facility.	\$221,488  Project Status: Complete







<u>Project</u>	<u>Description</u>	SMART Encumbrance / Expenditure
ERP Disk	A project to replace disk storage that supports our	\$212,881
Replacement	ERP system and was no longer going to be supported by the manufacturer.	Project Status: Complete
Content Filter	Implementation of enhanced content filter for classroom teachers to share content like YouTube	\$1,354,141
	videos, blogs, etc, while securing inappropriate content and ensuring CIPA compliance.	Project Status: Complete
Firewall Internet Capacity	Project to build capacity to match school internet utilization in order to provide support and	\$1,395,356
	protection to schools and enterprise datacenter systems.	Project Status: Complete
Data Network Infrastructure	Update Data Network Infrastructure (Data Switches) at the TSSC Administrative site to current network standards. This would provide the network	\$385,070
	functionality for the new Avaya voice phone system.	Project Status: Complete
Archival Security Storage and Logs	IT Storage Hardware to address the immediate need of additional storage space required for the IT archival security storage and firewall log projects along with the growth for future expansion,	\$596,425
	maintenance and support. (Refer to BID#18-156E Board approved 4-10-2018)	Project Status: Complete
Midrange System Upgrade	Infrastructure Upgrade for systems that support Student Information System (SIS) and Data Warehouse. Current system is at end of life and will	\$385,141
	no longer supported by manufacturer. (Refer to BID#19-058E Board approved 9-05-2018)	Project Status: Complete
Network Security/Capacity	Additional capacity to support internet growth and security requirements.	\$357,193
Upgrades	, '	Project Status: Complete
Enterprise Back-Up	Replace/upgrade back-up from OEM NETAPP to an enterprise solution.	\$314,988
		Project Status: Complete







<u>Project</u>	<u>Description</u>	SMART Encumbrance / Expenditure
Server Blade Growth	Hardware to support centralized management tools for Local Area Network endpoints	\$265,169
	(Desktops/Laptops)	Project Status: Complete
UPS/Support for aging batteries	Replace UPS devices and computer batteries at all Schools and District sites as needed.	\$904,785
		Project Status: Complete
CORE IN	\$ 10,999,991	

Additionally, SMART investment projects are scheduled to achieve the following outcomes:

- Meet growing network bandwidth requirements and increase network reliability
- Improve network traffic management and reporting
- Enhance IT security and identity management systems
- Increase systems storage capacity
- Expand and refresh the District's virtualized server environment
- Extend and enhance core telecommunications routing and application systems



# Section 2

# Technology Charter Schools

Phillip H. Dunn II, Chief Information Officer





# Bond Oversight Committee SMART Technology Quarterly Update Charter Schools

As of the Third Quarter of FY 2017 (month ended March 31, 2017) **all charter school technology projects were completed**. For more detailed information on the SMART Program charter school technology, you can visit the Bond Oversight Committee website and review the FY17 Q3 report.

http://www.broward.k12.fl.us/boc/QuarterlyReports/FY17 Q3BOCReport.pdf





# Section 3

# Music & Art Equipment

Daniel Gohl, Chief Academic Officer





# Music Equipment - Applied Learning Department Quarter Ending December 31, 2020

Applied Learning has made extensive progress in deliveries of music equipment during the second quarter. Our Budget Support Specialist has worked tirelessly with schools and vendor partners to track, locate and resolve any remaining instrument deliveries. We are pleased to report that during this quarter, 414 musical instruments and equipment were delivered of the 415 items remaining. The total number of instruments/equipment delivered to schools is now an amazing 60,075. We expect to have an update on the remaining item, a piccolo, in our next report.

During Quarter 2, our schools experienced a greater number of students returning to school for face-to-face instruction. Our teachers have been able to greatly improve the delivery of their instruction due to the expanded instrument inventory and the upgrade of quality equipment provided by SMART. Our teachers continue to successfully adapt their teaching strategies and delivery of instruction to meet the needs of students that have returned to school, as well as those still working remotely. We are proud of the efforts put forth by our teachers to ensure that a quality music education continues to be provided.

The music instruments and music equipment have been placed into categories so that we can show you the quantity and dollar amounts of the music orders for each school. For a detailed list of the instruments and equipment, please follow this link:

http://www.broward.k12.fl.us/boc/QuarterlyReports/FY21\_Q2MusicOrderDetail.pdf









# Music Equipment Deployment Status For Quarter Ended December 31, 2020

	Current Quarter (December 31, 2020)		Previous ( (September	
Status	Number	Percent	Number	Percent
In Process	0	0.0%	0	0.0%
Ordering	0	0.0%	0	0.0%
Closing Out	0	0.0%	0	0.0%
Closed	195	100.0%	195	100.0%
No Program	0	0.0%	0	0.0%
Total	195	100.0%	195	100.0%









# Music Equipment Ordering Status For Quarter Ended December 31, 2020

	Current Quarter (December 31, 2020)		Previous (September	•
Status	Quantity Quantity Ordered Delivered		Quantity Ordered	Quantity Delivered
Elementary	47,342	47,342	47,326	47,972
Middle	3,847	3,847	3,847	3,847
High	8,303	8,302	8,303	8,258
Center	584	584	584	584
Total	60,076	60,075	60,060	59,661

Vendor	Amount	%
All County Music	\$ 10,954,769	62.0%
Cascio Interstate Music Supply	3,228	0.0%
Enabling Devices	8,284	0.1%
J W Pepper of Atlanta	3,384	0.0%
Malmark Inc	6,372	0.0%
Music Arts Enterprises	3,723,751	21.1%
Music Man	1,261,330	7.1%
Romeo Music	440,549	2.5%
School Specialty	60,662	0.3%
Summer Arts Sessions Int	9,600	0.1%
Summerhays Music	11,964	0.1%
VistaPan Steel Instruments	5,036	0.0%
Wenger Corporation	1,188,152	6.7%
Total	\$17,677,081	100.0%











#### Total SMART Music Orders-to-Date \$17,677,081









**Section 3: Music & Art Equipment** 





	Program		Orders	Quantity	Orders	Quantity
Location	Year	Status	Processed	Ordered	Delivered	Delivered
Anderson, Boyd H. High School	Year 4*	Closed	100.0%	284	100.0%	284
Apollo Middle School	Year 1	Closed	100.0%	146	100.0%	146
Atlantic West Elementary School	Year 2	Closed	100.0%	680	100.0%	680
Attucks Middle School	Year 5*	Closed	100.0%	109	100.0%	109
Bair Middle School	Year 1	Closed	100.0%	87	100.0%	87
Banyan Elementary School	Year 3	Closed	100.0%	769	100.0%	769
Bayview Elementary School	Year 1	Closed	91.8%	759	100.0%	759
Beachside Montessori Village	Year 5*	Closed	98.7%	212	100.0%	212
Bennett Elementary School	Year 1	Closed	66.6%	359	100.0%	359
Bethune, Mary M. Elementary School	Year 2	Closed	100.0%	149	100.0%	149
Boulevard Heights Elementary School	Year 4*	Closed	100.0%	497	100.0%	497
Bright Horizons Center	Year 2	No Program	0.0%	-	0.0%	-
Broadview Elementary School	Year 1	Closed	87.4%	334	100.0%	334
Broward Estates Elementary School	Year 1	Closed	98.5%	259	100.0%	259
Castle Hill Elementary School	Year 4*	Closed	99.0%	435	100.0%	435
Central Park Elementary School	Year 2	Closed	87.4%	325	100.0%	325
Challenger Elementary School	Year 4*	Closed	100.0%	891	100.0%	891
Chapel Trail Elementary School	Year 5*	Closed	94.8%	280	100.0%	280
Drew, Charles Family Resource Center	Year 3	No Program	0.0%	-	0.0%	-
Coconut Creek Elementary School	Year 2	Closed	99.9%	663	100.0%	663
Coconut Creek High School	Year 2	Closed	100.0%	323	100.0%	323
Coconut Palm Elementary School	Year 5*	Closed	99.8%	372	100.0%	372
Colbert Elementary School	Year 4*	Closed	100.0%	249	100.0%	249
Collins Elementary School	Year 3	No Program	0.0%	-	0.0%	-
Cooper City Elementary School	Year 2	Closed	91.4%	319	100.0%	319
Cooper City High School	Year 2	Closed	100.0%	166	100.0%	166
Coral Cove Elementary School	Year 5*	Closed	92.6%	351	100.0%	351
Coral Glades High School	Year 5*	Closed	100.0%	360	100.0%	360
Coral Park Elementary School	Year 2	Closed	100.0%	261	100.0%	261
Coral Springs Pre-K - 8	Year 5*	Closed	98.6%	699	100.0%	699
Coral Springs Middle School	Year 1	Closed	100.0%	33	100.0%	33
Coral Springs High School	Year 3	Closed	99.9%	88	100.0%	88
Country Hills Elementary School	Year 5*	Closed	90.8%	208	100.0%	208
Country Isles Elementary School	Year 5*	Closed	100.0%	386	100.0%	386
Cresthaven Elementary School	Year 1	Closed	100.0%	536	100.0%	536
Croissant Park Elementary School	Year 1	Closed	99.9%	324	100.0%	324
Cross Creek School	Year 2	Closed	100.0%	321	100.0%	321
Cypress Bay High School	Year 5*	Closed	99.7%	500	100.0%	500
Cypress Elementary School	Year 1	Closed	99.4%	391	100.0%	391
Cypress Run Education Center	Year 2	No Program	0.0%	-	0.0%	-
Dandy, William Middle School	Year 2	Closed	100.0%	130	100.0%	130
Dania Elementary School	Year 5*	Closed	100.0%	431	100.0%	431
Dave Thomas Education Center	Year 2	No Program	0.0%	-	0.0%	-
Dave Thomas Education Center-West	Year 2	Closed	100.0%	26	100.0%	26
Davie Elementary School	Year 2	Closed	100.0%	638	100.0%	638
Deerfield Beach Elementary School	Year 1	Closed	100.0%	238	100.0%	238
Deerfield Beach Middle School	Year 3	Closed	41.6%	53	100.0%	53
Deerfield Park Elementary School	Year 1	Closed	93.3%	326	100.0%	326
Dillard 6-12 School	Year 1	Closed	100.0%	185	100.0%	185
Dillard Elementary School	Year 1	Closed	99.7%	277	100.0%	277
Discovery Elementary School	Year 3	Closed	80.0%	215	100.0%	215
Dolphin Bay Elementary School	Year 5*	Closed	87.4%	655	100.0%	655







	Program		Orders	Quantity	Orders	Quantity
Location	Year	Status	Processed	Ordered	Delivered	Delivered
Drew, Charles Elementary School	Year 1	Closed	100.0%	128	100.0%	128
Driftwood Elementary School	Year 2	Closed	99.4%	290	100.0%	290
Driftwood Middle School	Year 1	Closed	100.0%	75	100.0%	75
Eagle Point Elementary School	Year 1	Closed	99.9%	270	100.0%	270
Eagle Ridge Elementary School	Year 5*	Closed	100.0%	613	100.0%	613
Ely, Blanche High School	Year 1	Closed	100.0%	164	100.0%	164
Embassy Creek Elementary School	Year 3	Closed	95.7%	254	100.0%	254
Endeavour Primary Learning Center	Year 4*	Closed	100.0%	729	100.0%	729
Everglades Elementary School	Year 5*	Closed	99.9%	340	100.0%	340
Everglades High School	Year 5*	Closed	100.0%	327	100.0%	327
Fairway Elementary School	Year 4*	Closed	99.1%	450	100.0%	450
Falcon Cove Middle School	Year 3	Closed	100.0%	38	100.0%	38
Flamingo Elementary School	Year 3	Closed	100.0%	383	100.0%	383
Flanagan, Charles W. High School	Year 4*	Closed	99.8%	210	100.0%	210
Floranada Elementary School	Year 3	Closed	91.2%	262	100.0%	262
Forest Hills Elementary School	Year 2	Closed	100.0%	371	100.0%	371
Fort Lauderdale High School	Year 1	Closed	100.0%	193	100.0%	193
Stephen Foster Elementary School	Year 1	Closed	98.9%	398	100.0%	398
Fox Trail Elementary School	Year 4*	Closed	100.0%	114	100.0%	114
Gator Run Elementary School	Year 3	Closed	93.1%	140	100.0%	140
Glades Middle School	Year 4*	Closed	100.0%	79	100.0%	79
Griffin Elementary School	Year 2	Closed	100.0%	588	100.0%	588
Gulfstream Academy of Hallandale Beach K-8 (Hallandale Elementary School)	Year 4*	Closed	99.9%	99	100.0%	99
Hallandale High School	Year 4*	Closed	100.0%	272	100.0%	272
Harbordale Elementary School	Year 1	Closed	96.7%	108	100.0%	108
Hawkes Bluff Elementary School	Year 5*	Closed	99.9%	239	100.0%	239
Heron Heights Elementary School	Year 5*	Closed	74.0%	104	100.0%	104
Hollywood Central Elementary School	Year 3	Closed	100.0%	175	100.0%	175
Hollywood Hills Elementary School	Year 3	Closed	98.6%	229	100.0%	229
Hollywood Hills High School	Year 2	Closed	98.5%	161	100.0%	161
Hollywood Park Elementary School	Year 2	Closed	100.0%	219	100.0%	219
Horizon Elementary School	Year 3	Closed	99.9%	368	100.0%	368
Hunt, James S. Elementary School	Year 2	Closed	99.3%	435	100.0%	435
Indian Ridge Middle School	Year 2	Closed	100.0%	67	100.0%	67
Indian Trace Elementary School	Year 5*	Closed	100.0%	199	100.0%	199
King, Martin Luther (Dr. Martin Luther King, Jr. Montessori Academy)	Year 1	Closed	98.6%	407	100.0%	407
Lake Forest Elementary School	Year 4*	Closed	99.9%	608	100.0%	608
Lakeside Elementary School	Year 4*	Closed	100.0%	361	100.0%	361
Lanier-James Education Center	Year 2	No Program	0.0%		0.0%	
Larkdale Elementary School	Year 4*	No Program	0.0%	-	0.0%	-
Lauderdale Lakes Middle School	Year 2	Closed	100.0%	633	100.0%	633
Lauderdale Manors Early Learning and Resource	Year 1	No Program	0.0%		0.0%	-
Center Lauderhill 6-12 School	Year 4*	Closed	83.0%	463	100.0%	463
Lauderhill - Paul Turner Elementary School	Year 4*	Closed	100.0%	202	100.0%	202
Liberty Elementary School	Year 4*	Closed	99.9%	381	100.0%	381
Lloyd Estates Elementary School	Year 3	Closed	100.0%	390	100.0%	390
Lyons Creek Middle School	Year 5*	Closed	99.9%	135	100.0%	135
Manatee Bay Elementary School	Year 2	Closed	100.0%	260	100.0%	260
Maplewood Elementary School	Year 4*	Closed	99.8%	237	100.0%	237
Margate Elementary School	Year 2	Closed	99.8%	485	100.0%	485







Location	Program Year	Status	Orders Processed	Quantity Ordered	Orders Delivered	Quantity Delivered
Margate Middle School	Year 3	Closed	99.9%	328	100.0%	328
Markham, C. Robert Elementary School	Year 1	Closed	99.9%	238	100.0%	238
McArthur High School	Year 2	Closed	100.0%	382	100.0%	382
McNab Elementary School	Year 1	Closed	93.6%	484	100.0%	484
McNicol Middle School	Year 4*	Closed	100.0%	3	100.0%	3
Meadowbrook Elementary School	Year 3	Closed	97.7%	307	100.0%	307
Millennium 6-12 Collegiate Academy	Year 4*	Closed	99.8%	113	100.0%	113
Miramar Elementary School	Year 4*	Closed	100.0%	224	100.0%	224
Miramar High School	Year 4*	Closed	98.1%	656	100.0%	656
Mirror Lake Elementary School	Year 3	Closed	100.0%	672	100.0%	672
Monarch High School	Year 1	Closed	96.9%	170	100.0%	170
Morrow Elementary School	Year 2	No Program	0.0%	-	0.0%	-
North Andrews Gardens Elementary School	Year 3	Closed	99.7%	126	100.0%	126
New Renaissance Middle School	Year 4*	Closed	100.0%	158	100.0%	158
New River Middle School	Year 2	Closed	100.0%	76	100.0%	76
		Closed	100.0%	197	100.0%	197
Nob Hill Elementary School	Year 3					
Norcrest Elementary School North Fork Elementary School	Year 1	Closed	100.0% 86.8%	788 257	100.0% 100.0%	788
	Year 1					257
North Lauderdale Elementary School	Year 2	Closed	100.0%	113	100.0%	113
North Side Elementary School	Year 1	Closed	99.3%	946	100.0%	946
Northeast High School	Year 3	Closed	99.9%	274	99.6%	273
Nova Blanche Forman Elementary School	Year 2	Closed	100.0%	355	100.0%	355
Nova Dwight D Eisenhower Elementary School	Year 2	No Program	0.0%	•	0.0%	-
Nova Middle School	Year 3	Closed	100.0%	68	100.0%	68
Nova High School	Year 2	Closed	98.7%	508	100.0%	508
Oakland Park Elementary School	Year 3	Closed	83.7%	1,678	100.0%	1,678
Oakridge Elementary School	Year 3	Closed	100.0%	184	100.0%	184
Orange Brook Elementary School	Year 2	Closed	100.0%	635	100.0%	635
Oriole Elementary School	Year 4*	No Program	0.0%	-	0.0%	-
Palm Cove Elementary School	Year 4*	Closed	99.5%	308	100.0%	308
Palmview Elementary School	Year 1	No Program	0.0%	-	0.0%	-
Panther Run Elementary School	Year 5*	Closed	100.0%	272	100.0%	272
Park Lakes Elementary School	Year 4*	Closed	99.8%	208	100.0%	208
Park Ridge Elementary School	Year 1	Closed	99.6%	304	100.0%	304
Park Springs Elementary School	Year 5*	Closed	82.6%	409	100.0%	409
Park Trails Elementary School	Year 5*	Closed	76.1%	327	100.0%	327
Parkside Elementary School	Year 5*	Closed	100.0%	137	100.0%	137
Parkway Middle School	Year 3	Closed	100.0%	50	100.0%	50
Pasadena Lakes Elementary School	Year 4*	No Program	0.0%	-	0.0%	-
Pembroke Lakes Elementary School	Year 4*	Closed	99.9%	250	100.0%	250
Pembroke Pines Elementary School	Year 2	Closed	100.0%	260	100.0%	260
Perry, Annabel C. Elementary School	Year 4*	Closed	100.0%	80	100.0%	80
Henry D. Perry Education Center	Year 5*	Closed	50.0%	26	100.0%	26
Peters Elementary School	Year 3	Closed	100.0%	388	100.0%	388
Pine Ridge Education Center	Year 2	No Program	0.0%	-	0.0%	-
Pines Lakes Elementary School	Year 4*	Closed	99.9%	245	100.0%	245
Pines Middle School	Year 3	Closed	100.0%	124	100.0%	124
Pinewood Elementary School	Year 2	Closed	97.5%	197	100.0%	197
Pioneer Middle School	Year 1	Closed	99.9%	59	100.0%	59
Piper High School	Year 3	Closed	100.0%	245	100.0%	245
Plantation Elementary School	Year 3	Closed	100.0%	415	100.0%	415
Plantation Middle School			99.1%	129	100.0%	129
Plantation Middle School	Year 3	Closed	99.1%	129	100.0%	129





					- 1	
Location	Program Year	Status	Orders Processed	Quantity Ordered	Orders Delivered	Quantity Delivered
Plantation Park Elementary School	Year 3	Closed	99.6%	645	100.0%	645
Plantation High School	Year 3	Closed	100.0%	361	100.0%	361
Pompano Beach Elementary School	Year 1	Closed	96.1%	377	100.0%	377
Pompano Beach Middle School	Year 5*	No Program	0.0%	-	0.0%	-
Pompano Beach High School	Year 1	Closed	100.0%	784	100.0%	784
Quiet Waters Elementary School	Year 2	Closed	85.6%	603	100.0%	603
Ramblewood Elementary School	Year 4*	Closed	100.0%	348	100.0%	348
Ramblewood Middle School	Year 3	Closed	100.0%	34	100.0%	34
Riverglades Elementary School	Year 5*	Closed	100.0%	437	100.0%	437
Riverland Elementary School	Year 1	Closed	99.8%	1,216	100.0%	1,216
Riverside Elementary School	Year 4*	Closed	100.0%	217	100.0%	217
Rock Island Elementary School	Year 1	No Program	0.0%		0.0%	
Royal Palm Elementary School	Year 4*	Closed	94.9%	258	100.0%	258
Sanders Park Elementary School	Year 1	Closed	100.0%	37	100.0%	37
Sandpiper Elementary School	Year 3	Closed	98.9%	265	100.0%	265
Sawgrass Elementary School	Year 3	Closed	100.0%	282	100.0%	282
Sawgrass Springs Middle School	Year 2	Closed	100.0%	135	100.0%	135
Sea Castle Elementary School	Year 4*	Closed	99.4%	131	100.0%	131
Seagull Alternative High School	Year 2	No Program	0.0%	-	0.0%	-
Seminole Middle School	Year 1	Closed	100.0%	57	100.0%	57
Sheridan Hills Elementary School	Year 2	Closed	100.0%	369	100.0%	369
Sheridan Park Elementary School	Year 2	Closed	100.0%	424	100.0%	424
Silver Lakes Elementary School	Year 5*	Closed	98.8%	635	100.0%	635
Silver Lakes Middle School		Closed	99.9%	122	100.0%	122
	Year 5* Year 4*	Closed	99.8%	205	100.0%	205
Silver Palms Elementary School		Closed				
Silver Ridge Elementary School	Year 3		100.0%	367	100.0%	367
Silver Shores Elementary School	Year 5*	Closed	99.9%	155	100.0%	155
Silver Trail Middle School	Year 3	Closed	100.0%	83	100.0%	83
South Plantation High School	Year 3	Closed	100.0%	202	100.0%	202
Stirling Elementary School	Year 2	Closed	100.0%	505	100.0%	505
Stoneman Douglas High School	Year 5*	Closed	100.0%	239	100.0%	239
Stranahan High School	Year 3	Closed	93.7%	271	100.0%	271
Sunland Park Academy	Year 1	Closed	100.0%	536	100.0%	536
Sunrise Middle School	Year 1	Closed	100.0%	56	100.0%	56
Sunset Lakes Elementary School	Year 5*	Closed	100.0%	228	100.0%	228
Sunshine Elementary School	Year 4*	Closed	99.6%	438	100.0%	438
Tamarac Elementary School	Year 4*	Closed	100.0%	362	100.0%	362
Taravella, J.P. High School	Year 4*	Closed	100.0%	125	100.0%	125
Tedder Elementary School	Year 1	Closed	100.0%	407	100.0%	407
Tequesta Trace Middle School	Year 2	Closed	100.0%	161	100.0%	161
The Quest Center	Year 2	Closed	96.7%	541	100.0%	541
Thurgood Marshall Elementary School	Year 1	No Program	0.0%	-	0.0%	-
Tradewinds Elementary School	Year 5*	Closed	97.5%	447	100.0%	447
Tropical Elementary School	Year 3	Closed	99.8%	175	100.0%	175
Village Elementary School	Year 3	Closed	90.6%	260	100.0%	260
Walker Elementary School	Year 1	Closed	100.0%	86	100.0%	86
Watkins Elementary School	Year 4*	No Program	0.0%	-	0.0%	-
Welleby Elementary School	Year 3	Closed	99.5%	259	100.0%	259
West Broward High School	Year 5*	Closed	100.0%	238	100.0%	238
West Hollywood Elementary School	Year 2	Closed	100.0%	173	100.0%	173
Westchester Elementary School	Year 5*	Closed	99.9%	105	100.0%	105
Western High School	Year 3	Closed	99.6%	152	100.0%	152







Location	Program Year	Status	Orders Processed	Quantity Ordered	Orders Delivered	Quantity Delivered
Westglades Middle School	Year 2	Closed	100.0%	56	100.0%	56
Westpine Middle School	Year 2	Closed	100.0%	87	100.0%	87
Westwood Heights Elementary School	Year 1	Closed	98.8%	306	100.0%	306
Whiddon-Rogers Education Center	Year 2	Closed	100.0%	17	100.0%	17
Whispering Pines Education Center	Year 3	No Program	0.0%		0.0%	
Wilton Manors Elementary School	Year 1	Closed	94.2%	432	100.0%	432
Wingate Oaks Center	Year 2	No Program	0.0%	-	0.0%	
Winston Park Elementary School	Year 4*	Closed	99.9%	158	100.0%	158
Young, Virginia Shuman Elementary School	Year 1	Closed	99.1%	57	100.0%	57
Young, Walter C. Middle School	Year 1	Closed	100.0%	125	100.0%	125

<sup>\*</sup>SBBC Board Item FF-1 on 1/18/2017 accelerated SMART music program Years 4 & 5 to Year 3

<sup>\*\*</sup>SBBC Board Item FF-1 on 1/18/2017 allocated the \$300K SMART music reserve

L	EGEND FOR STATUS REPORT
STATUS CODES	EXPLANTATION
Not Started	Project has not started
No Program	School currently does not have music program
In Process	Process of getting quotes from vendors or requisition in queue
On Hold	School is on hold due to special request or circumstance
Ordering	In process of ordering - some funds but not all have been spent
Closing Out	School has substantially completed the order phase. Delivery monitored.
Closed	Project complete. No more orders will be initiated





Anderson, Boyd H. High School	Qty	Amount
Brass Instruments	94	\$138,896.39
Furniture/Equipment (Risers, Stands, etc.)	21	\$26,679.00
Music Accessories (cases, adapters, attachments, etc.)	3	\$9,231.00
Percussion Instruments	27	\$16,910.16
String Instruments	33	\$15,952.00
Woodwind Instruments	106	\$92,301.35
School Totals:	284	\$299,969.90
Apollo Middle School	Qty	Amount
Brass Instruments	28	\$28,743.90
Furniture/Equipment (Risers, Stands, etc.)	6	\$503.88
Music Accessories (cases, adapters, attachments, etc.)	3	\$179.30
Percussion Instruments	69	\$30,894.78
Piano/Keyboard Instruments	3	\$2,194.98
Sound Amplification (Microphones, Amplifiers, etc)	7	\$2,999.93
String Instruments	2	\$2,895.00
Woodwind Instruments	28	\$31,581.01
School Totals:	146	\$99,992.78
Atlantic West Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	26	\$6,259.37
Music Accessories (cases, adapters, attachments, etc.)	1	\$277.50
Percussion Instruments	119	\$6,244.01
Piano/Keyboard Instruments	3	\$32,216.00
Sound Amplification (Microphones, Amplifiers, etc)	1	\$212.27
String Instruments	28	\$2,214.15
Woodwind Instruments	502	\$2,561.56
School Totals:	680	\$49,984.86
Attucks Middle School	Qty	Amount
Brass Instruments	49	\$57,892.41
Furniture/Equipment (Risers, Stands, etc.)	1	\$106.40
Percussion Instruments	4	\$4,185.80
Woodwind Instruments	55	\$37,785.27
School Totals:	109	\$99,969.88
Bair Middle School	Qty	Amount
Brass Instruments	32	\$54,701.34
Furniture/Equipment (Risers, Stands, etc.)	1	\$115.50
Music Accessories (cases, adapters, attachments, etc.)	17	\$798.46
Percussion Instruments	13	\$6,617.31
Woodwind Instruments	24	\$37,764.41
School Totals:	87	\$99,997.02
Banyan Elementary School	Qty	Amount
Brass Instruments	4	\$845.25
Furniture/Equipment (Risers, Stands, etc.)	26	\$9,643.83

Banyan Elementary School	Qty	Amount
Music Accessories (cases, adapters, attachments, etc.)	30	\$721.95
Percussion Instruments	495	\$16,700.92
Piano/Keyboard Instruments	16	\$3,740.40
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01
String Instruments	11	\$8,839.25
Woodwind Instruments	186	\$3,228.14
School Totals:	769	\$49,997.75
Bayview Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	46	\$7,152.54
Music Accessories (cases, adapters, attachments, etc.)	66	\$9,752.77
Percussion Instruments	177	\$16,657.76
Sound Amplification (Microphones, Amplifiers, etc)	5	\$2,065.99
String Instruments	4	\$5,035.53
Woodwind Instruments	461	\$5,228.92
School Totals:	759	\$45,893.51
Beachside Montessori Village	Qty	Amount
Brass Instruments	33	\$38,271.37
Furniture/Equipment (Risers, Stands, etc.)	14	\$7,063.74
Music Accessories (cases, adapters, attachments, etc.)	28	\$4,876.48
Percussion Instruments	57	\$5,727.92
Sound Amplification (Microphones, Amplifiers, etc)	34	\$13,824.87
String Instruments	1	\$123.00
Woodwind Instruments	45	\$28,769.65
School Totals:	212	\$98,657.03
Bennett Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	3	\$4,573.35
Music Accessories (cases, adapters, attachments, etc.)	2	\$88.18
Percussion Instruments	140	\$12,761.14
Sound Amplification (Microphones, Amplifiers, etc)	2	\$975.00
String Instruments	112	\$14,426.74
Woodwind Instruments	100	\$479.00
School Totals:	359	\$33,303.41
Bethune, Mary M. Elementary School	Qty	Amount
Brass Instruments	54	\$24,505.80
Furniture/Equipment (Risers, Stands, etc.)	1	\$106.40
Percussion Instruments	1	\$403.20
String Instruments	58	\$2,126.12
Woodwind Instruments	35	\$22,857.14
School Totals:	149	\$49,998.66
Boulevard Heights Elementary School	Qty	Amount
Brass Instruments	23	\$4,169.76
Furniture/Equipment (Risers, Stands, etc.)	31	\$2,299.33







Boulevard Heights Elementary School	Qty	Amount
Music Accessories (cases, adapters, attachments, etc.)	26	\$696.91
Percussion Instruments	264	\$26,199.16
Sound Amplification (Microphones, Amplifiers, etc)	12	\$14,086.02
String Instruments	1	\$1,850.00
Woodwind Instruments	140	\$698.60
School Totals:	497	\$49,999.78
Broadview Elementary School	Qty	Amount
Brass Instruments	4	\$2,322.00
Furniture/Equipment (Risers, Stands, etc.)	57	\$18,371.50
Music Accessories (cases, adapters, attachments, etc.)	2	\$28.28
Percussion Instruments	127	\$16,547.58
Piano/Keyboard Instruments	1	\$599.99
Sound Amplification (Microphones, Amplifiers, etc)	2	\$975.00
String Instruments	4	\$3,925.81
Woodwind Instruments	137	\$905.63
School Totals:	334	\$43,675.79
Broward Estates Elementary School	Qty	Amount
Brass Instruments	2	\$7,071.90
Furniture/Equipment (Risers, Stands, etc.)	63	\$6,300.05
Music Accessories (cases, adapters, attachments, etc.)	60	\$2,525.80
Percussion Instruments	109	\$14,876.56
Sound Amplification (Microphones, Amplifiers, etc)	25	\$18,500.00
School Totals:	259	\$49,274.31
Castle Hill Elementary School	Qty	Amount
Brass Instruments	16	\$3,685.48
Furniture/Equipment (Risers, Stands, etc.)	30	\$3,457.80
Music Accessories (cases, adapters, attachments, etc.)	10	\$252.76
Percussion Instruments	304	\$27,167.06
Sound Amplification (Microphones, Amplifiers, etc)	6	\$1,448.55
String Instruments	34	\$11,880.58
Woodwind Instruments	35	\$1,622.15
School Totals:	435	\$49,514.38
Central Park Elementary School	Qty	Amount
Brass Instruments	3	\$1,741.50
Furniture/Equipment (Risers, Stands, etc.)	13	\$3,682.08
Music Accessories (cases, adapters, attachments, etc.)	4	\$54.88
Percussion Instruments	84	\$9,841.12
Piano/Keyboard Instruments	2	\$25,344.45
Woodwind Instruments	218	\$3,018.43
School Totals:	324	\$43,682.46
Challenger Elementary School		
Challenger Elementary serious	Qty	Amount

Challenger Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	49	\$4,561.31
Percussion Instruments	253	\$11,365.47
Piano/Keyboard Instruments	1	\$599.99
Sound Amplification (Microphones, Amplifiers, etc)	2	\$12,556.02
String Instruments	71	\$13,205.72
Woodwind Instruments	504	\$3,842.96
School Totals:	891	\$49,999.55
Chapel Trail Elementary School	Qty	Amount
Brass Instruments	7	\$885.47
Furniture/Equipment (Risers, Stands, etc.)	9	\$1,074.67
Percussion Instruments	209	\$10,459.73
Piano/Keyboard Instruments	5	\$26,413.78
Sound Amplification (Microphones, Amplifiers, etc)	4	\$1,950.00
String Instruments	30	\$5,192.54
Woodwind Instruments	11	\$1,416.86
School Totals:	275	\$47,393.05
Coconut Creek Elementary School	Qty	Amount
Brass Instruments	4	\$2,691.00
Furniture/Equipment (Risers, Stands, etc.)	44	\$2,324.14
Percussion Instruments	501	\$19,474.15
Sound Amplification (Microphones, Amplifiers, etc)	22	\$8,420.49
String Instruments	48	\$15,537.61
Woodwind Instruments	44	\$1,499.59
School Totals:	663	\$49,946.98
Coconut Creek High School	Qty	Amount
Brass Instruments	59	\$134,492.90
Furniture/Equipment (Risers, Stands, etc.)	84	\$5,558.30
Music Accessories (cases, adapters, attachments, etc.)	49	\$2,591.78
Percussion Instruments	48	\$35,022.50
Sound Amplification (Microphones, Amplifiers, etc)	8	\$2,099.92
String Instruments	15	\$8,904.98
Woodwind Instruments	60	\$111,324.44
School Totals:	323	\$299,994.82
Coconut Palm Elementary School	Qty	Amount
Brass Instruments	18	\$2,003.68
Furniture/Equipment (Risers, Stands, etc.)	67	\$11,456.38
Music Accessories (cases, adapters, attachments, etc.)	54	\$5,933.96
Percussion Instruments	85	\$4,693.78
Piano/Keyboard Instruments	2	\$809.39
Sound Amplification (Microphones, Amplifiers, etc)	34	\$14,580.84
String Instruments	56	\$9,853.76
Woodwind Instruments	56	\$583.44
	372	\$49,915.23







Colbert Elementary School	Qty	Amount
Brass Instruments	4	\$2,691.00
Furniture/Equipment (Risers, Stands, etc.)	51	\$9,654.54
Music Accessories (cases, adapters, attachments, etc.)	2	\$28.28
Percussion Instruments	109	\$10,763.94
Sound Amplification (Microphones, Amplifiers, etc)	2	\$699.98
String Instruments	69	\$25,042.64
Woodwind Instruments	12	\$1,118.92
School Totals:	249	\$49,999.30
Cooper City Elementary School	Qty	Amount
Brass Instruments	4	\$2,691.00
Furniture/Equipment (Risers, Stands, etc.)	73	\$8,004.59
Music Accessories (cases, adapters, attachments, etc.)	1	\$28.50
Percussion Instruments	160	\$11,352.50
Piano/Keyboard Instruments	1	\$599.99
Sound Amplification (Microphones, Amplifiers, etc)	3	\$13,056.01
String Instruments	43	\$8,009.60
Woodwind Instruments	34	\$1,952.70
School Totals:	319	\$45,694.89
Cooper City High School	Qty	Amount
Brass Instruments	58	\$155,932.22
Music Accessories (cases, adapters, attachments, etc.)	3	\$215.95
Percussion Instruments	49	\$34,415.69
Woodwind Instruments	56	\$109,431.69
School Totals:	166	\$299,995.55
Coral Cove Elementary School	Qty	Amount
Brass Instruments	14	\$3,111.50
Furniture/Equipment (Risers, Stands, etc.)	26	\$4,917.00
Percussion Instruments	201	\$6,127.95
Piano/Keyboard Instruments	10	\$5,999.90
Sound Amplification (Microphones, Amplifiers, etc)	3	\$7,277.99
String Instruments	89	\$18,539.99
Woodwind Instruments	8	\$327.92
School Totals:	351	\$46,302.25
Coral Glades High School	Qty	Amount
Brass Instruments	17	\$63,563.57
Furniture/Equipment (Risers, Stands, etc.)	276	\$67,729.92
Music Accessories (cases, adapters, attachments, etc.)	25	\$6,564.60
Percussion Instruments	10	\$7,858.24
Piano/Keyboard Instruments	2	\$81,583.06
Sound Amplification (Microphones, Amplifiers, etc)	1	\$899.99
String Instruments	4	\$11,440.80
Woodwind Instruments	25	\$60,359.07
School Totals:	360	\$299,999.25

Coral Park Elementary School	Qty	Amount
Brass Instruments	30	\$7,332.00
Furniture/Equipment (Risers, Stands, etc.)	60	\$12,861.45
Music Accessories (cases, adapters, attachments, etc.)	1	\$28.50
Percussion Instruments	160	\$16,521.87
Piano/Keyboard Instruments	1	\$549.45
Sound Amplification (Microphones, Amplifiers, etc)	2	\$6,778.00
String Instruments	6	\$5,392.99
Woodwind Instruments	1	\$535.50
School Totals:	261	\$49,999.76
Coral Springs Pre-K - 8	Qty	Amount
Brass Instruments	35	\$6,247.50
Furniture/Equipment (Risers, Stands, etc.)	79	\$6,200.54
Music Accessories (cases, adapters, attachments, etc.)	35	\$1,543.15
Percussion Instruments	357	\$10,552.39
Piano/Keyboard Instruments	35	\$7,329.00
String Instruments	53	\$14,817.44
Woodwind Instruments	105	\$2,592.45
School Totals:	699	\$49,282.47
Coral Springs High School	Qty	Amount
Brass Instruments	22	\$52,499.50
Furniture/Equipment (Risers, Stands, etc.)	15	\$12,339.06
Percussion Instruments	5	\$2,513.10
Piano/Keyboard Instruments	11	\$8,009.89
Woodwind Instruments	35	\$89,531.85
School Totals:	88	\$164,893.40
Coral Springs Middle School	Qty	Amount
Brass Instruments	13	\$50,864.40
Music Accessories (cases, adapters, attachments, etc.)	1	\$858.85
Percussion Instruments	7	\$7,559.55
Woodwind Instruments	12	\$40,716.73
School Totals:	33	\$99,999.53
Country Hills Elementary School	Qty	Amount
Brass Instruments	2	\$1,161.00
Furniture/Equipment (Risers, Stands, etc.)	152	\$27,796.00
Percussion Instruments	13	\$4,025.22
String Instruments	36	\$12,040.80
Woodwind Instruments	5	\$386.45
School Totals:	208	\$45,409.47
Country Isles Elementary School	Qty	Amount
Brass Instruments	5	\$2,227.02
Furniture/Equipment (Risers, Stands, etc.)	33	\$7,841.62
Music Accessories (cases, adapters, attachments, etc.)	3	\$101.48
Percussion Instruments	178	\$12,093.81
Piano/Keyboard Instruments	19	\$4,368.60







Country Isles Elementary School	Qty	Amount
Sound Amplification (Microphones, Amplifiers, etc)	3	\$7,127.99
String Instruments	48	\$13,720.03
Woodwind Instruments	97	\$2,518.57
School Totals:	386	\$49,999.12
Cresthaven Elementary School	Qty	Amount
Brass Instruments	4	\$2,691.00
Furniture/Equipment (Risers, Stands, etc.)	31	\$6,546.39
Percussion Instruments	313	\$16,327.22
Piano/Keyboard Instruments	1	\$599.99
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01
String Instruments	19	\$11,013.60
Woodwind Instruments	167	\$6,542.03
School Totals:	536	\$49,998.24
Croissant Park Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	42	\$10,291.67
Music Accessories (cases, adapters, attachments, etc.)	41	\$1,592.44
Percussion Instruments	52	\$11,293.85
Piano/Keyboard Instruments	2	\$7,421.00
Sound Amplification (Microphones, Amplifiers, etc)	12	\$7,790.79
String Instruments	46	\$9,721.25
Woodwind Instruments	129	\$1,863.23
School Totals:	204	\$49,974.23
SCHOOLIGIGIS.	324	\$49,974.23
Cross Creek School	Qty	
Cross Creek School  Music Accessories (cases, adapters,	Qty	Amount
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)	Qty 25	<b>Amount</b> \$546.53
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments	<b>Qty</b> 25 89	\$546.53 \$9,311.11
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones,	<b>Qty</b> 25 89 52	\$546.53 \$9,311.11 \$19,623.00
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)	25 89 52 11	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments	Qty 25 89 52 11 33	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments	Qty 25 89 52 11 33 111	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments  Woodwind Instruments  School Totals:	Qty 25 89 52 11 33 111 321	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Cypress Bay High School	Qty 25 89 52 11 33 111 321 Qty	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81 Amount
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Cypress Bay High School  Brass Instruments  Furniture/Equipment (Risers, Stands,	25 89 52 11 33 111 321 Qty 16	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81 <b>Amount</b>
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments  Woodwind Instruments  School Totals:  Cypress Bay High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters,	Qty 25 89 52 11 33 111 321 Qty 16 217	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81 <b>Amount</b> \$66,921.64 \$32,311.85
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Cypress Bay High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments	Qty 25 89 52 11 33 111 321 Qty 16 217	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81 <b>Amount</b> \$66,921.64 \$32,311.85 \$8,590.38
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Cypress Bay High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  String Instruments	Qty 25 89 52 11 33 111 321 Qty 16 217 106 16 38 96	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81 <b>Amount</b> \$66,921.64 \$32,311.85 \$8,590.38 \$26,835.36 \$117,865.00 \$9,751.30
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments  Woodwind Instruments  School Totals:  Cypress Bay High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  String Instruments  Woodwind Instruments	Qty 25 89 52 11 33 111 321 Qty 16 217 106 16 38 96 11	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81 <b>Amount</b> \$66,921.64 \$32,311.85 \$8,590.38 \$26,835.36 \$117,865.00 \$9,751.30 \$36,758.84
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Cypress Bay High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  String Instruments	Qty 25 89 52 11 33 111 321 Qty 16 217 106 16 38 96	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81 <b>Amount</b> \$66,921.64 \$32,311.85 \$8,590.38 \$26,835.36 \$117,865.00 \$9,751.30
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments  Woodwind Instruments  School Totals:  Cypress Bay High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  String Instruments  Woodwind Instruments	Qty 25 89 52 11 33 111 321 Qty 16 217 106 16 38 96 11	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81 <b>Amount</b> \$66,921.64 \$32,311.85 \$8,590.38 \$26,835.36 \$117,865.00 \$9,751.30 \$36,758.84 \$299,034.37
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Cypress Bay High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  String Instruments  Woodwind Instruments  Woodwind Instruments  School Totals:	Qty 25 89 52 11 33 111 321 Qty 16 217 106 16 38 96 11 500	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81 <b>Amount</b> \$66,921.64 \$32,311.85 \$8,590.38 \$26,835.36 \$117,865.00 \$9,751.30 \$36,758.84 \$299,034.37
Cross Creek School  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Cypress Bay High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  String Instruments  Woodwind Instruments  School Totals:  Cypress Elementary School	Qty  25  89  52  11  33  111  321  Qty  16  217  106  16  38  96  11  500  Qty	\$546.53 \$9,311.11 \$19,623.00 \$9,237.01 \$9,264.80 \$1,526.36 \$49,508.81 <b>Amount</b> \$66,921.64 \$32,311.85 \$8,590.38 \$26,835.36 \$117,865.00 \$9,751.30 \$36,758.84 \$299,034.37 <b>Amount</b>

Cypress Elementary School	Qty	Amount
Percussion Instruments	200	\$15,578.06
Piano/Keyboard Instruments	4	\$14,742.10
Sound Amplification (Microphones, Amplifiers, etc)	1	\$375.00
String Instruments	28	\$11,664.69
Woodwind Instruments	138	\$2,723.01
School Totals:	390	\$49,706.60
Dandy, William Middle School	Qty	Amount
Brass Instruments	25	\$41,010.28
Furniture/Equipment (Risers, Stands, etc.)	11	\$1,273.15
Music Accessories (cases, adapters, attachments, etc.)	12	\$494.84
Percussion Instruments	26	\$16,107.23
Piano/Keyboard Instruments	2	\$1,199.98
Sound Amplification (Microphones, Amplifiers, etc)	6	\$2,359.94
String Instruments	1	\$349.99
Woodwind Instruments	47	\$37,200.93
School Totals:	130	\$99,996.34
Dania Elementary School	Qty	Amount
Brass Instruments	2	\$258.49
Furniture/Equipment (Risers, Stands, etc.)	56	\$12,030.26
Music Accessories (cases, adapters, attachments, etc.)	3	\$238.65
Percussion Instruments	250	\$15,475.12
Piano/Keyboard Instruments	8	\$1,675.20
Sound Amplification (Microphones, Amplifiers, etc)	1	\$375.00
String Instruments	108	\$19,620.53
Woodwind Instruments	3	\$326.72
School Totals:	431	\$49,999.97
Dave Thomas Education Center-West	Qty	Amount
Sound Amplification (Microphones, Amplifiers, etc)	26	\$50,000.00
School Totals:	26	\$50,000.00
Davie Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	77	\$4,697.31
Music Accessories (cases, adapters, attachments, etc.)	5	\$70.70
Percussion Instruments	306	\$19,231.10
Piano/Keyboard Instruments	1	\$24,795.00
Woodwind Instruments	249	\$1,192.71
School Totals:		\$49,986.82
	638	
Deerfield Beach Elementary School	Qty	Amount
Deerfield Beach Elementary School  Furniture/Equipment (Risers, Stands, etc.)		<b>Amount</b> \$3,253.29
Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments	<b>Qty</b> 61 101	\$3,253.29 \$14,459.51
Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments	<b>Qty</b> 61 101 1	\$3,253.29 \$14,459.51 \$24,795.00
Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)	Qty 61 101 1 7	\$3,253.29 \$14,459.51 \$24,795.00 \$6,325.11
Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones,	<b>Qty</b> 61 101 1	\$3,253.29 \$14,459.51 \$24,795.00







Deerfield Beach Middle School	Qty	Amount
Brass Instruments	8	\$2,984.00
Music Accessories (cases, adapters, attachments, etc.)	7	\$306.50
Percussion Instruments	12	\$2,335.00
Piano/Keyboard Instruments	1	\$1,440.00
Woodwind Instruments	25	\$5,404.50
School Totals:	53	\$12,470.00
Deerfield Park Elementary School	Qty	Amount
Brass Instruments	12	\$3,568.00
Furniture/Equipment (Risers, Stands, etc.)	29	\$9,426.10
Music Accessories (cases, adapters, attachments, etc.)	17	\$1,164.03
Percussion Instruments	120	\$14,962.33
Piano/Keyboard Instruments	8	\$4,395.60
Sound Amplification (Microphones, Amplifiers, etc)	2	\$949.99
String Instruments	35	\$10,496.20
Woodwind Instruments	103	\$1,671.50
School Totals:	326	\$46,633.75
Dillard 6-12 School	Qty	Amount
Brass Instruments	59	\$159,890.66
Music Accessories (cases, adapters, attachments, etc.)	53	\$4,539.06
Percussion Instruments	24	\$15,678.40
Piano/Keyboard Instruments	2	\$3,731.19
Sound Amplification (Microphones, Amplifiers, etc)	5	\$5,167.97
Woodwind Instruments	42	\$110,992.03
School Totals:	185	\$299,999.31
Dillard Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	78	\$6,821.02
Music Accessories (cases, adapters, attachments, etc.)	27	\$916.49
Percussion Instruments	134	\$22,600.29
Piano/Keyboard Instruments	2	\$7,421.59
Sound Amplification (Microphones, Amplifiers, etc)	5	\$8,053.00
String Instruments	31	\$4,037.39
	31	
School Totals:	277	\$49,849.78
School Totals: Discovery Elementary School		·
	277	·
Discovery Elementary School	277 <b>Qty</b>	Amount
Discovery Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands,	277 <b>Qty</b> 4	<b>Amount</b> \$842.52
Discovery Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters,	277 <b>Qty</b> 4 77	\$842.52 \$10,830.28
Discovery Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Sound Amplification (Microphones, Amplifiers, etc)	277  Qty  4  77  15	\$842.52 \$10,830.28 \$3,732.00
Discovery Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Sound Amplification (Microphones,	277 Qty 4 77 15 36	\$842.52 \$10,830.28 \$3,732.00 \$2,348.38
Discovery Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Sound Amplification (Microphones, Amplifiers, etc)	277  Qty  4  77  15  36  23	\$842.52 \$10,830.28 \$3,732.00 \$2,348.38 \$11,421.00
Discovery Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments	277 Qty 4 77 15 36 23 60	\$842.52 \$10,830.28 \$3,732.00 \$2,348.38 \$11,421.00 \$10,828.72

Furniture/Equipment (Risers, Stands,	16	
etc.)		\$3,334.30
Music Accessories (cases, adapters, attachments, etc.)	20	\$782.00
Percussion Instruments	180	\$6,341.30
Piano/Keyboard Instruments	4	\$837.60
Sound Amplification (Microphones, Amplifiers, etc)	7	\$8,727.99
String Instruments	95	\$16,327.53
Woodwind Instruments	305	\$2,369.45
School Totals:	655	\$43,718.17
Drew, Charles Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	92	\$5,872.59
Percussion Instruments	17	\$1,648.78
Piano/Keyboard Instruments	3	\$25,994.98
Sound Amplification (Microphones, Amplifiers, etc)	6	\$14,286.00
String Instruments	6	\$1,775.82
Woodwind Instruments	4	\$401.21
School Totals:	128	\$49,979.38
Driftwood Elementary School	Qty	Amount
Brass Instruments	11	\$4,929.00
Furniture/Equipment (Risers, Stands, etc.)	53	\$5,999.97
Percussion Instruments	146	\$17,089.05
Sound Amplification (Microphones, Amplifiers, etc)	3	\$7,127.99
String Instruments	42	\$12,781.72
Woodwind Instruments	35	\$1,757.68
School Totals:	290	\$49,685.41
Driffwood Middle School	Qty	Amount
Brass Instruments	35	\$52,127.27
Music Accessories (cases, adapters, attachments, etc.)	1	\$373.30
Percussion Instruments	3	\$6,156.20
Woodwind Instruments	36	\$41,343.09
School Totals:	75	\$99,999.86
Eagle Point Elementary School	Qty	Amount
Brass Instruments	4	\$1,831.02
Furniture/Equipment (Risers, Stands, etc.)	123	\$13,462.67
Music Accessories (cases, adapters, attachments, etc.)	3	\$116.68
Percussion Instruments	46	\$3,593.30
Piano/Keyboard Instruments	25	\$5,235.00
Sound Amplification (Microphones, Amplifiers, etc)	4	\$7,727.99
String Instruments	65	\$17,984.94
School Totals:	270	\$49,951.60
Eagle Ridge Elementary School	Qty	Amount
Brass Instruments	32	\$3,560.70
Furniture/Equipment (Risers, Stands, etc.)	5	\$3,184.40







Eagle Ridge Elementary School	Qty	Amoun
Music Accessories (cases, adapters, attachments, etc.)	1	\$28.50
Percussion Instruments	229	\$14,651.62
Piano/Keyboard Instruments	1	\$6,821.60
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01
String Instruments	65	\$9,911.88
Woodwind Instruments	279	\$5,561.49
School Totals:	613	\$49,998.20
Ely, Blanche High School	Qty	Amoun
Brass Instruments	57	\$137,508.98
Furniture/Equipment (Risers, Stands, etc.)	29	\$22,947.01
Music Accessories (cases, adapters, attachments, etc.)	1	\$5,302.85
Percussion Instruments	9	\$9,286.83
Sound Amplification (Microphones, Amplifiers, etc)	4	\$2,450.00
String Instruments	3	\$4,350.00
Woodwind Instruments	61	\$118,124.11
School Totals:	164	\$299,969.78
Embassy Creek Elementary School	Qty	Amoun
Brass Instruments	7	\$4,617.00
Furniture/Equipment (Risers, Stands, etc.)	19	\$2,774.33
Percussion Instruments	216	\$26,274.22
Piano/Keyboard Instruments	2	\$758.85
Sound Amplification (Microphones, Amplifiers, etc)	2	\$750.00
String Instruments	8	\$12,675.00
School Totals:	254	\$47,849.40
Endeavour Primary Learning Center	Qty	Amoun
Furniture/Equipment (Risers, Stands, etc.)	49	\$10,161.36
Music Accessories (cases, adapters, attachments, etc.)	7	\$301.30
Percussion Instruments		<b>#10 /05 05</b>
	315	\$13,605.95
Sound Amplification (Microphones, Amplifiers, etc)	17	\$15,434.50
Amplifiers, etc) String Instruments	17 37	\$15,434.50 \$8,979.14
Amplifiers, etc) String Instruments Woodwind Instruments	17 37 304	\$15,434.50 \$8,979.14 \$1,516.96
Amplifiers, etc) String Instruments	17 37 304 729	\$15,434.50 \$8,979.14 \$1,516.96 \$49,999.21
Amplifiers, etc) String Instruments Woodwind Instruments	17 37 304	\$15,434.50 \$8,979.14 \$1,516.96 \$49,999.21
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Everglades Elementary School Brass Instruments	17 37 304 729 <b>Qty</b>	\$15,434.50 \$8,979.14 \$1,516.96 \$49,999.21 <b>Amoun</b> \$10,034.25
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Everglades Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.)	37 304 729 <b>Qty</b>	\$15,434.50 \$8,979.14 \$1,516.96 \$49,999.21 <b>Amoun</b> \$10,034.25 \$11,442.25
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Everglades Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.)	17 37 304 729 <b>Qty</b> 47 44	\$15,434.50 \$8,979.14 \$1,516.96 \$49,999.21 <b>Amoun</b> \$10,034.25 \$11,442.25
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Everglades Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments	17 37 304 729 <b>Qty</b> 47 44 4	\$15,434.50 \$8,979.14 \$1,516.96 \$49,999.21 <b>Amoun</b> \$10,034.25 \$11,442.25 \$160.77
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Everglades Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Sound Amplification (Microphones, Amplifiers, etc)	17 37 304 729 <b>Qty</b> 47 44 4 181	\$15,434.50 \$8,979.14 \$1,516.96 \$49,999.21 <b>Amoun</b> \$10,034.25 \$11,442.25 \$160.77 \$11,192.61 \$6,278.01
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Everglades Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments	17 37 304 729 <b>Qty</b> 47 44 4 181 1	\$15,434.50 \$8,979.14 \$1,516.96 \$49,999.21 <b>Amoun</b> : \$10,034.25 \$11,442.25 \$160.77 \$11,192.61 \$6,278.01 \$10,395.00
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Everglades Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Sound Amplification (Microphones, Amplifiers, etc)	17 37 304 729 <b>Qty</b> 47 44 4 181	\$15,434.50 \$8,979.14 \$1,516.96 \$49,999.21 <b>Amoun</b> \$10,034.25 \$11,442.25 \$160.77 \$11,192.61 \$6,278.01

Everglades High School	Qty	Amount
Brass Instruments	38	\$102,974.23
Furniture/Equipment (Risers, Stands, etc.)	95	\$48,858.07
Music Accessories (cases, adapters, attachments, etc.)	65	\$32,378.18
Percussion Instruments	42	\$32,857.05
Piano/Keyboard Instruments	8	\$6,296.04
Sound Amplification (Microphones, Amplifiers, etc)	43	\$26,258.99
String Instruments	6	\$7,264.18
Woodwind Instruments	30	\$42,963.66
School Totals:	327	\$299,850.40
Fairway Elementary School	Qty	Amount
Brass Instruments	11	\$2,606.10
Furniture/Equipment (Risers, Stands, etc.)	75	\$5,838.54
Music Accessories (cases, adapters, attachments, etc.)	8	\$119.06
Percussion Instruments	230	\$14,249.75
Piano/Keyboard Instruments	16	\$3,690.45
Sound Amplification (Microphones, Amplifiers, etc)	4	\$1,449.98
String Instruments	100	\$20,818.73
Woodwind Instruments	6	\$796.08
School Totals:	450	\$49,568.69
Falcon Cove Middle School	Qty	Amount
Brass Instruments	17	\$52,624.28
2. 333 11 1311 131 131 131	17	\$52,624.20
Furniture/Equipment (Risers, Stands, etc.)	2	\$212.40
Furniture/Equipment (Risers, Stands,		
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters,	2	\$212.40
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)	2	\$212.40 \$44.85
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments	2 1 10	\$212.40 \$44.85 \$10,139.20
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments	2 1 10 8	\$212.40 \$44.85 \$10,139.20 \$36,977.52
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:	2 1 10 8 38	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School	2 1 10 8 38 <b>Qty</b>	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b>
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands,	2 1 10 8 38 <b>Qty</b> 30	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters,	2 1 10 8 38 <b>Qty</b> 30 15	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)	2 1 10 8 38 <b>Qty</b> 30 15	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44 \$106.13
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments	2 1 10 8 38 <b>Qty</b> 30 15 3	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44 \$106.13
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones,	2 1 10 8 38 <b>Qty</b> 30 15 3	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44 \$106.13 \$11,836.40 \$1,098.90
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)	2 1 10 8 38 <b>Qty</b> 30 15 3 96 2 4	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44 \$106.13 \$11,836.40 \$1,098.90 \$7,703.01
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments	2 1 10 8 38 <b>Qty</b> 30 15 3 96 2 4	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44 \$106.13 \$11,836.40 \$1,098.90 \$7,703.01 \$24,375.49
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments  Woodwind Instruments	2 1 10 8 38 <b>Qty</b> 30 15 3 96 2 4 108 125	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44 \$106.13 \$11,836.40 \$1,098.90 \$7,703.01 \$24,375.49 \$1,452.25
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:	2 1 10 8 38 <b>Qty</b> 30 15 3 96 2 4 108 125 383	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44 \$106.13 \$11,836.40 \$1,098.90 \$7,703.01 \$24,375.49 \$1,452.25 \$49,999.32
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments  Woodwind Instruments  School Totals:  Flanagan, Charles W. High School	2 1 10 8 38  Qty 30 15 3 96 2 4 108 125 383  Qty	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44 \$106.13 \$11,836.40 \$1,098.90 \$7,703.01 \$24,375.49 \$1,452.25 \$49,999.32 <b>Amount</b>
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments  Woodwind Instruments  School Totals:  Flanagan, Charles W. High School  Brass Instruments  Furniture/Equipment (Risers, Stands,	2 1 10 8 38  Qty 30 15 3 96 2 4 108 125 383  Qty 57	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44 \$106.13 \$11,836.40 \$1,098.90 \$7,703.01 \$24,375.49 \$1,452.25 \$49,999.32 <b>Amount</b> \$164,181.58
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Woodwind Instruments  School Totals:  Flamingo Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Flanagan, Charles W. High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters,	2 1 10 8 38  Qty 30 15 3 96 2 4 108 125 383  Qty 57 6	\$212.40 \$44.85 \$10,139.20 \$36,977.52 \$99,998.25 <b>Amount</b> \$2,300.70 \$1,126.44 \$106.13 \$11,836.40 \$1,098.90 \$7,703.01 \$24,375.49 \$1,452.25 \$49,999.32 <b>Amount</b> \$164,181.58 \$749.90







Flanagan, Charles W. High School	Qty	Amount
Sound Amplification (Microphones, Amplifiers, etc)	3	\$1,587.75
String Instruments	30	\$4,899.00
Woodwind Instruments	35	\$86,432.40
School Totals:	210	\$299,333.85
Floranada Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	111	\$11,647.27
Music Accessories (cases, adapters, attachments, etc.)	1	\$79.55
Percussion Instruments	80	\$11,832.38
Sound Amplification (Microphones, Amplifiers, etc)	3	\$1,224.98
String Instruments	63	\$19,529.83
Woodwind Instruments	4	\$1,274.24
School Totals:	262	\$45,588.25
Forest Hills Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	17	\$1,999.85
Music Accessories (cases, adapters, attachments, etc.)	1	\$14.14
Percussion Instruments	172	\$9,567.30
Piano/Keyboard Instruments	2	\$25,344.45
Sound Amplification (Microphones, Amplifiers, etc)	4	\$7,603.00
String Instruments	36	\$4,507.79
Woodwind Instruments	139	\$959.91
School Totals:	371	\$49,996.44
Fort Lauderdale High School	Qty	Amount
Brass Instruments	61	\$129,545.14
Furniture/Equipment (Risers, Stands, etc.)	6	\$3,504.57
Advision Advanced in the control of		
Music Accessories (cases, adapters, attachments, etc.)	12	\$3,348.92
	12	\$3,348.92 \$36,502.93
attachments, etc.)		
attachments, etc.) Percussion Instruments	40	\$36,502.93
attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones,	40 1	\$36,502.93 \$3,231.20
attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)	40 1 8	\$36,502.93 \$3,231.20 \$3,152.94
attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments	40 1 8	\$36,502.93 \$3,231.20 \$3,152.94 \$1,405.50
attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments	40 1 8 1 64	\$36,502.93 \$3,231.20 \$3,152.94 \$1,405.50 \$119,302.52 \$299,993.72
attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals:	40 1 8 1 64 193	\$36,502.93 \$3,231.20 \$3,152.94 \$1,405.50 \$119,302.52 \$299,993.72
attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals: Fox Trail Elementary School	40 1 8 1 64 193 <b>Qty</b>	\$36,502,93 \$3,231,20 \$3,152,94 \$1,405.50 \$119,302.52 \$299,993.72 Amount
attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Fox Trail Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands,	40 1 8 1 64 193 <b>Qty</b> 9	\$36,502.93 \$3,231.20 \$3,152.94 \$1,405.50 \$119,302.52 \$299,993.72 <b>Amount</b> \$6,147.00
attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Fox Trail Elementary School Brass Instruments Furniture/Equipment (Risers, Stands, etc.)	40 1 8 1 64 193 <b>Qty</b> 9	\$36,502.93 \$3,231.20 \$3,152.94 \$1,405.50 \$119,302.52 \$299,993.72 <b>Amount</b> \$6,147.00 \$3,517.00
attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals: Fox Trail Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments	40 1 8 1 64 193 <b>Qty</b> 9 31	\$36,502.93 \$3,231.20 \$3,152.94 \$1,405.50 \$119,302.52 \$299,993.72 <b>Amount</b> \$6,147.00 \$3,517.00
attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Fox Trail Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments	40 1 8 1 64 193 <b>Qty</b> 9 31 42 2	\$36,502.93 \$3,231.20 \$3,152.94 \$1,405.50 \$119,302.52 \$299,993.72 <b>Amount</b> \$6,147.00 \$3,517.00 \$11,301.25 \$25,394.40
attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Fox Trail Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments String Instruments String Instruments	40 1 8 1 64 193 <b>Qty</b> 9 31 42 2 30	\$36,502,93 \$3,231,20 \$3,152,94 \$1,405,50 \$119,302,52 \$299,993,72 <b>Amount</b> \$6,147,00 \$3,517,00 \$11,301,25 \$25,394,40 \$3,634,80
attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Fox Trail Elementary School Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments String Instruments School Totals:	40 1 8 1 64 193 <b>Qty</b> 9 31 42 2 30 114	\$36,502,93 \$3,231,20 \$3,152,94 \$1,405,50 \$119,302,52 \$299,993,72 <b>Amount</b> \$6,147,00 \$3,517,00 \$11,301,25 \$25,394,40 \$3,634,80 \$49,994,45
attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Fox Trail Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments String Instruments School Totals:  Gator Run Elementary School	40 1 8 1 64 193  Qty 9 31 42 2 30 114  Qty	\$36,502.93 \$3,231.20 \$3,152.94 \$1,405.50 \$119,302.52 \$299,993.72 Amount \$6,147.00 \$3,517.00 \$11,301.25 \$25,394.40 \$3,634.80 \$49,994.45 Amount

Gator Run Elementary School	Qty	Amount
Percussion Instruments	83	\$9,315.03
Piano/Keyboard Instruments	2	\$25,394.40
Sound Amplification (Microphones, Amplifiers, etc)	3	\$1,425.00
String Instruments	30	\$4,053.62
Woodwind Instruments	2	\$867.77
School Totals:	136	\$46,530.28
Glades Middle School	Qty	Amount
Brass Instruments	22	\$38,287.90
Furniture/Equipment (Risers, Stands, etc.)	6	\$735.60
Music Accessories (cases, adapters, attachments, etc.)	4	\$124.38
Percussion Instruments	15	\$21,727.99
Piano/Keyboard Instruments	1	\$599.99
Sound Amplification (Microphones, Amplifiers, etc)	2	\$749.98
Woodwind Instruments	29	\$37,768.99
School Totals:	79	\$99,994.83
Griffin Elementary School	Qty	Amount
Brass Instruments	8	\$5,382.00
Furniture/Equipment (Risers, Stands, etc.)	70	\$10,032.41
Music Accessories (cases, adapters, attachments, etc.)	3	\$85.32
Percussion Instruments	329	\$23,866.26
Sound Amplification (Microphones, Amplifiers, etc)	2	\$999.98
String Instruments	37	\$5,082.42
Woodwind Instruments	139	\$4,551.20
School Totals:	588	\$49,999.59
Gulfstream Academy of Hallandale	BeachQty	Amount
Brass Instruments	30	\$41,615.45
Furniture/Equipment (Risers, Stands, etc.)	2	\$212.80
Music Accessories (cases, adapters, attachments, etc.)	2	\$1,144.32
Percussion Instruments	16	\$18,938.20
Sound Amplification (Microphones, Amplifiers, etc)	9	\$3,081.19
Woodwind Instruments	40	\$34,919.53
School Totals:	99	\$99,911.49
Hallandale High School	Qty	Amount
Brass Instruments	99	\$169,680.84
Furniture/Equipment (Risers, Stands, etc.)	34	\$1,664.64
Percussion Instruments	29	\$27,327.16
Woodwind Instruments	110	\$101,290.44
School Totals:	272	\$299,963.08
Harbordale Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	22	\$11,059.96
Music Accessories (cases, adapters, attachments, etc.)	20	\$1,833.45
Percussion Instruments	43	\$11,715.87







Harbordale Elementary School	Qty	Amount
Piano/Keyboard Instruments	1	\$6,821.60
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01
String Instruments	21	\$10,665.00
School Totals:	108	\$48,373.89
Hawkes Bluff Elementary School	Qty	Amount
Brass Instruments	6	\$2,818.27
Furniture/Equipment (Risers, Stands, etc.)	16	\$2,117.38
Music Accessories (cases, adapters, attachments, etc.)	3	\$70.69
Percussion Instruments	201	\$8,204.66
Piano/Keyboard Instruments	2	\$25,394.40
Sound Amplification (Microphones, Amplifiers, etc)	6	\$6,809.40
String Instruments	2	\$3,352.50
Woodwind Instruments	3	\$1,192.50
School Totals:	239	\$49,959.80
Henry D. Perry Education Center	Qty	Amount
Piano/Keyboard Instruments	25	\$40,145.50
Sound Amplification (Microphones, Amplifiers, etc)	1	\$9,854.50
School Totals:	26	\$50,000.00
Heron Heights Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	8	\$2,279.60
Music Accessories (cases, adapters, attachments, etc.)	33	\$4,524.00
Percussion Instruments	21	\$1,797.00
Sound Amplification (Microphones, Amplifiers, etc)	32	\$25,061.00
String Instruments	2	\$2,589.99
Woodwind Instruments	8	\$729.98
School Totals:	104	\$36,981.57
Hollywood Central Elementary School	Qty	Amount
Brass Instruments	2	\$465.01
Furniture/Equipment (Risers, Stands, etc.)	17	\$3,114.32
		\$12,508.50
Percussion Instruments	88	
Piano/Keyboard Instruments	3	\$8,021.58
Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc)	3 2	\$8,021.58 \$6,778.00
Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments	3 2 57	\$8,021.58 \$6,778.00 \$17,907.90
Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments	3 2 57 6	\$8,021.58 \$6,778.00 \$17,907.90 \$1,204.16
Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals:	3 2 57 6 175	\$8,021.58 \$6,778.00 \$17,907.90 \$1,204.16 \$49,999.47
Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals: Hollywood Hills Elementary School	3 2 57 6 175 <b>Qty</b>	\$8,021.58 \$6,778.00 \$17,907.90 \$1,204.16 \$49,999.47 <b>Amount</b>
Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Hollywood Hills Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands,	3 2 57 6 175	\$8,021.58 \$6,778.00 \$17,907.90 \$1,204.16 \$49,999.47
Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments  School Totals:  Hollywood Hills Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters,	3 2 57 6 175 <b>Qty</b>	\$8,021.58 \$6,778.00 \$17,907.90 \$1,204.16 \$49,999.47 <b>Amount</b> \$222.25
Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Hollywood Hills Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)	3 2 57 6 175 <b>Qty</b> 1 23	\$8,021.58 \$6,778.00 \$17,907.90 \$1,204.16 \$49,999.47 <b>Amount</b> \$222.25 \$11,801.02
Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Hollywood Hills Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)	3 2 57 6 175 <b>Qty</b> 1 23	\$8,021.58 \$6,778.00 \$17,907.90 \$1,204.16 \$49,999.47 <b>Amount</b> \$222.25 \$11,801.02 \$57.39
Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Hollywood Hills Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments	3 2 57 6 175 <b>Qty</b> 1 23 2	\$8,021.58 \$6,778.00 \$17,907.90 \$1,204.16 \$49,999.47 <b>Amount</b> \$222.25 \$11,801.02 \$57.39

Hollywood Hills Elementary School	Qty	Amount
String Instruments	2	\$3,555.00
School Totals:	227	\$49,289.12
Hollywood Hills High School	Qty	Amount
Brass Instruments	67	\$171,976.83
Furniture/Equipment (Risers, Stands, etc.)	6	\$7,878.36
Music Accessories (cases, adapters, attachments, etc.)	8	\$1,313.50
Percussion Instruments	25	\$62,354.41
Sound Amplification (Microphones, Amplifiers, etc)	29	\$11,332.00
Woodwind Instruments	26	\$40,688.55
School Totals:	161	\$295,543.65
Hollywood Park Elementary School	Qty	Amount
Brass Instruments	7	\$3,572.52
Furniture/Equipment (Risers, Stands, etc.)	13	\$2,751.26
Music Accessories (cases, adapters, attachments, etc.)	3	\$41.58
Percussion Instruments	156	\$16,923.56
Piano/Keyboard Instruments	2	\$7,371.05
Sound Amplification (Microphones, Amplifiers, etc)	4	\$7,378.00
String Instruments	28	\$10,204.35
Woodwind Instruments	6	\$1,756.74
School Totals:	219	\$49,999.06
Horizon Elementary School	Qty	Amount
Brass Instruments	2	\$485.52
Furniture/Equipment (Risers, Stands, etc.)	105	\$13,181.37
Percussion Instruments	195	\$12,080.93
Piano/Keyboard Instruments	3	\$7,920.50
Sound Amplification (Microphones, Amplifiers, etc)	3	\$1,200.00
String Instruments	53	\$13,085.18
Woodwind Instruments	7	\$1,995.47
School Totals:	368	\$49,948.97
Hunt, James S. Elementary School	Qty	Amount
Brass Instruments	1	\$580.50
Furniture/Equipment (Risers, Stands, etc.)	27	\$2,123.06
Music Accessories (cases, adapters, attachments, etc.)	1	\$44.09
Percussion Instruments	97	\$6,714.15
Piano/Keyboard Instruments	3	\$32,216.00
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01
Woodwind Instruments	305	\$1,682.37
School Totals:	435	\$49,638.18
Indian Ridge Middle School	Qty	Amount
Brass Instruments	28	\$33,054.95
Furniture/Equipment (Risers, Stands, etc.)	3	\$336.30
Percussion Instruments	7	\$23,686.90
Woodwind Instruments	29	\$42,918.68







Indian Ridge Middle School	Qty	Amount
School Totals:	67	\$99,996.83
Indian Trace Elementary School	Qty	Amount
Brass Instruments	12	\$2,112.40
Furniture/Equipment (Risers, Stands, etc.)	29	\$10,208.20
Music Accessories (cases, adapters, attachments, etc.)	40	\$2,433.40
Percussion Instruments	50	\$14,730.66
Piano/Keyboard Instruments	1	\$599.40
Sound Amplification (Microphones, Amplifiers, etc)	2	\$6,778.00
String Instruments	62	\$11,942.10
Woodwind Instruments	3	\$1,192.50
School Totals:	199	\$49,996.66
King, Martin Luther (Dr. Martin Luther I	King, <b>Q</b> ty	Amount
Brass Instruments	2	\$485.52
Furniture/Equipment (Risers, Stands, etc.)	22	\$4,436.47
Music Accessories (cases, adapters, attachments, etc.)	12	\$608.72
Percussion Instruments	306	\$27,591.42
Sound Amplification (Microphones, Amplifiers, etc)	4	\$155.44
String Instruments	57	\$16,002.30
School Totals:	403	\$49,279.87
Lake Forest Elementary School	Qty	Amount
Brass Instruments	2	\$1,345.50
Furniture/Equipment (Risers, Stands, etc.)	61	\$4,867.85
Music Accessories (cases, adapters, attachments, etc.)	4	\$185.70
Percussion Instruments	63	\$15,181.25
Sound Amplification (Microphones, Amplifiers, etc)	2	\$12,556.02
String Instruments	19	\$7,987.35
Woodwind Instruments	457	\$7,837.51
School Totals:	608	\$49,961.18
Lakeside Elementary School	Qty	Amount
Brass Instruments	1	\$178.50
Furniture/Equipment (Risers, Stands, etc.)	54	\$15,987.69
Music Accessories (cases, adapters, attachments, etc.)	3	\$141.59
Percussion Instruments	114	\$12,619.27
Piano/Keyboard Instruments Sound Amplification (Microphones,	11 7	\$2,693.40 \$8.343.69
Amplifiers, etc) String Instruments	35	, ,,
Woodwind Instruments	136	\$7,972.86 \$2,055.40
	130	\$49,992.40
	3.41	
School Totals:	361	·
School Totals: Lauderdale Lakes Middle School	Qty	Amount
School Totals:  Lauderdale Lakes Middle School  Brass Instruments	<b>Qty</b> 48	<b>Amount</b> \$42,443.92
School Totals: Lauderdale Lakes Middle School	Qty	Amount

Lauderdale Lakes Middle School	Qty	Amount
Percussion Instruments	13	\$4,001.68
Sound Amplification (Microphones, Amplifiers, etc)	8	\$1,180.00
String Instruments	14	\$9,928.50
Woodwind Instruments	42	\$31,102.49
School Totals:	633	\$99,976.39
Lauderhill 6-12 School	Qty	Amount
Brass Instruments	62	\$89,176.04
Furniture/Equipment (Risers, Stands, etc.)	27	\$30,868.75
Music Accessories (cases, adapters, attachments, etc.)	15	\$5,805.44
Percussion Instruments	85	\$38,060.99
Piano/Keyboard Instruments	1	\$599.99
Sound Amplification (Microphones, Amplifiers, etc)	4	\$1,969.96
String Instruments	2	\$749.98
Woodwind Instruments	267	\$81,732.49
School Totals:	463	\$248,963.64
Lauderhill-Paul Turner Elementary Sch	nool Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	39	\$9,969.75
Percussion Instruments	147	\$8,484.65
Piano/Keyboard Instruments	1	\$24,795.00
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01
String Instruments	1	\$113.99
Woodwind Instruments	13	\$357.25
School Totals:	202	\$49,998.65
Liberty Elementary School	Qty	Amount
Liberty Elementary School Brass Instruments	Qty 8	<b>Amount</b> \$5,382.00
•		-
Brass Instruments Furniture/Equipment (Risers, Stands,	8	\$5,382.00
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters,	8 84	\$5,382.00 \$10,745.76
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.)	8 84 2	\$5,382.00 \$10,745.76 \$28.28
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc)	8 84 2 176 19 2	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments	8 84 2 176 19 2	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments	8 84 2 176 19 2 5 85	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35 \$1,692.67
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments	8 84 2 176 19 2	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments	8 84 2 176 19 2 5 85	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35 \$1,692.67
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:	8 84 2 176 19 2 5 85 381	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35 \$1,692.67 \$49,932.52
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals: Lloyd Estates Elementary School Furniture/Equipment (Risers, Stands,	8 84 2 176 19 2 5 85 381 <b>Qty</b>	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35 \$1,692.67 \$49,932.52 Amount
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals: Lloyd Estates Elementary School Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters,	8 84 2 176 19 2 5 85 381 <b>Qty</b>	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35 \$1,692.67 \$49,932.52 <b>Amount</b> \$22,068.60
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals: Lloyd Estates Elementary School Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.)	8 84 2 176 19 2 5 85 381 <b>Qty</b> 152	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35 \$1,692.67 \$49,932.52 <b>Amount</b> \$22,068.60
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments  School Totals: Lloyd Estates Elementary School Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc.)	8 84 2 176 19 2 5 85 381 <b>Qty</b> 152 16 180 3 2	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35 \$1,692.67 \$49,932.52 <b>Amount</b> \$22,068.60 \$728.00 \$10,493.46 \$1,798.20 \$6,778.00
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments  School Totals:  Lloyd Estates Elementary School  Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc.) String Instruments	8 84 2 176 19 2 5 85 381 Qty 152 16 180 3 2 31	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35 \$1,692.67 \$49,932.52 <b>Amount</b> \$22,068.60 \$728.00 \$10,493.46 \$1,798.20 \$6,778.00 \$7,467.43
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments  School Totals: Lloyd Estates Elementary School Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc.)	8 84 2 176 19 2 5 85 381 <b>Qty</b> 152 16 180 3 2	\$5,382.00 \$10,745.76 \$28.28 \$16,970.85 \$4,758.60 \$6,653.01 \$3,701.35 \$1,692.67 \$49,932.52 <b>Amount</b> \$22,068.60 \$728.00 \$10,493.46 \$1,798.20 \$6,778.00







Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  Woodwind Instruments  School Totals:  Manatee Bay Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)	39 6 2 8 4 3 73 135 <b>Qty</b> 98 1 11 67 6 260	\$51,042.03 \$379.78 \$42.69 \$202.27 \$2,354.96 \$1,499.97 \$44,408.63 \$99,930.33 <b>Amount</b> \$7,191.02 \$7,105.48 \$10,367.33 \$209.40 \$1,612.79
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  Woodwind Instruments  School Totals:  Manatee Bay Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones,	2 8 4 3 73 135 <b>Qty</b> 28 49 98 1 11	\$42.69 \$202.27 \$2,354.96 \$1,499.97 \$44,408.63 \$99,930.33 <b>Amount</b> \$7,191.02 \$7,105.48 \$10,367.33 \$209.40 \$1,612.79
attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) Woodwind Instruments School Totals:  Manatee Bay Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones,	8 4 3 73 135 Qty 28 49 98 1 11 67 6	\$202.27 \$2,354.96 \$1,499.97 \$44,408.63 \$99,930.33 <b>Amount</b> \$7,191.02 \$7,105.48 \$10,367.33 \$209.40 \$1,612.79
Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  Woodwind Instruments  School Totals:  Manatee Bay Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones,	4 3 73 135 <b>Qty</b> 28 49 98 1 11 67 6	\$2,354.96 \$1,499.97 \$44,408.63 \$99,930.33 <b>Amount</b> \$7,191.02 \$7,105.48 \$10,367.33 \$209.40 \$1,612.79
Sound Amplification (Microphones, Amplifiers, etc) Woodwind Instruments School Totals:  Manatee Bay Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones,	3 73 135 <b>Qty</b> 28 49 98 1 11 67 6	\$1,499.97 \$44,408.63 \$99,930.33 <b>Amount</b> \$7,191.02 \$7,105.48 \$10,367.33 \$209.40 \$1,612.79
Amplifiers, etc) Woodwind Instruments School Totals:  Manatee Bay Elementary School  Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones,	73 135 <b>Qty</b> 28 49 98 1 11 67 6	\$44,408.63 \$99,930.33 <b>Amount</b> \$7,191.02 \$7,105.48 \$10,367.33 \$209.40 \$1,612.79
School Totals:  Manatee Bay Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones,	135 <b>Qty</b> 28 49 98 1 11 67 6	\$99,930.33  Amount  \$7,191.02  \$7,105.48  \$10,367.33  \$209.40  \$1,612.79
Manatee Bay Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones,	Qty 28 49 98 1 11 67 6	\$7,191.02 \$7,105.48 \$10,367.33 \$209.40 \$1,612.79
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones,	28 49 98 1 11 67 6	\$7,191.02 \$7,105.48 \$10,367.33 \$209.40 \$1,612.79
Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones,	49 98 1 11 67 6	\$7,105.48 \$10,367.33 \$209.40 \$1,612.79
Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones,	49 98 1 11 67 6	\$7,105.48 \$10,367.33 \$209.40 \$1,612.79
Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones,	1 11 67 6	\$209.40 \$1,612.79
Sound Amplification (Microphones,	11 67 6	\$1,612.79
	67 6	·
Ampliners, etc)	6	\$23,193.47
String Instruments		
Woodwind Instruments	260	\$318.69
School Totals:	200	\$49,998.18
Maplewood Elementary School	Qty	Amoun
Brass Instruments	7	\$3,531.50
Furniture/Equipment (Risers, Stands, etc.)	20	\$13,608.55
Music Accessories (cases, adapters, attachments, etc.)	3	\$41.58
Percussion Instruments	175	\$17,680.88
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01
String Instruments	4	\$6,705.00
Woodwind Instruments	27	\$2,046.53
School Totals:	237	\$49,892.05
Margate Elementary School	Qty	Amoun
Brass Instruments	19	\$9,669.77
Furniture/Equipment (Risers, Stands, etc.)	9	\$4,259.41
Music Accessories (cases, adapters, attachments, etc.)	4	\$185.70
Percussion Instruments	305	\$20,850.31
String Instruments	29	\$13,156.29
Woodwind Instruments	119	\$1,805.24
School Totals:	485	\$49,926.72
Margate Middle School	Qty	Amoun
Brass Instruments	41	\$31,035.50
Furniture/Equipment (Risers, Stands, etc.)	188	\$12,138.84
Music Accessories (cases, adapters, attachments, etc.)	10	\$3,907.02
Percussion Instruments	19	\$17,199.09
Piano/Keyboard Instruments	1	\$599.99
Sound Amplification (Microphones, Amplifiers, etc)	5	\$5,845.46
String Instruments	2	\$799.98
Woodwind Instruments	62	\$28,338.60
,	2	\$799.98

Margate Middle School	Qty	Amount
School Totals:	328	\$99,864.48
Markham, C. Robert Elementary School	Qty	Amount
Brass Instruments	15	\$1,499.85
Furniture/Equipment (Risers, Stands, etc.)	9	\$677.43
Music Accessories (cases, adapters, attachments, etc.)	16	\$765.60
Percussion Instruments	177	\$13,810.38
Piano/Keyboard Instruments	1	\$24,795.00
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.00
String Instruments	19	\$2,107.00
School Totals:	238	\$49,933.26
McArthur High School	Qty	Amount
Brass Instruments	52	\$139,631.94
Furniture/Equipment (Risers, Stands, etc.)	45	\$3,309.05
Music Accessories (cases, adapters, attachments, etc.)	104	\$4,247.62
Percussion Instruments	125	\$48,950.87
Piano/Keyboard Instruments	2	\$2,899.99
Sound Amplification (Microphones, Amplifiers, etc)	12	\$11,420.06
String Instruments	1	\$499.99
Woodwind Instruments	41	\$88,911.07
School Totals:	382	\$299,870.59
McNab Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	116	\$17,089.01
Music Accessories (cases, adapters, attachments, etc.)	31	\$3,364.36
Percussion Instruments	185	\$19,415.95
Piano/Keyboard Instruments	2	\$2,331.59
Sound Amplification (Microphones, Amplifiers, etc)	116	\$1,919.49
String Instruments	8	\$2,487.64
Woodwind Instruments	1	\$213.15
School Totals:	459	\$46,821.19
McNicol Middle School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	1	\$19,000.00
Sound Amplification (Microphones, Amplifiers, etc)	2	\$81,000.00
School Totals:	3	\$100,000.00
Meadowbrook Elementary School	Qty	Amount
Brass Instruments	4	\$1,702.50
Furniture/Equipment (Risers, Stands, etc.)	102	\$11,350.92
Music Accessories (cases, adapters, attachments, etc.)	16	\$2,424.76
Percussion Instruments	77	\$3,102.42
Piano/Keyboard Instruments	25	\$5,235.00
Sound Amplification (Microphones, Amplifiers, etc)	31	\$11,563.37
String Instruments	46	\$12,005.76
Woodwind Instruments	6	\$1,472.23







Meadowbrook Elementary School	Qty	Amount
School Totals:	307	\$48,856.96
Millennium 6-12 Collegiate Academy	Qty	Amount
Brass Instruments	56	\$52,915.04
Furniture/Equipment (Risers, Stands, etc.)	2	\$147.90
Music Accessories (cases, adapters, attachments, etc.)	3	\$424.70
Percussion Instruments	3	\$7,399.40
Sound Amplification (Microphones, Amplifiers, etc)	1	\$899.99
Woodwind Instruments	48	\$37,981.60
School Totals:	113	\$99,768.63
Miramar Elementary School	Qty	Amoun
Brass Instruments	14	\$4,934.10
Furniture/Equipment (Risers, Stands, etc.)	32	\$12,220.06
Music Accessories (cases, adapters, attachments, etc.)	1	\$13.30
Percussion Instruments	111	\$13,792.26
Piano/Keyboard Instruments	1	\$549.45
String Instruments	60	\$16,226.50
Woodwind Instruments	5	\$2,263.50
School Totals:	224	\$49,999.17
Miramar High School	Qty	Amoun
Brass Instruments	102	\$154,533.65
Furniture/Equipment (Risers, Stands, etc.)	30	\$20,342.11
Music Accessories (cases, adapters, attachments, etc.)	370	\$6,345.54
Percussion Instruments	17	\$7,489.71
Piano/Keyboard Instruments	4	\$2,354.96
Sound Amplification (Microphones, Amplifiers, etc)	4	\$2,549.96
String Instruments	2	\$799.98
Woodwind Instruments	125	\$99,959.34
School Totals:	654	\$294,375.25
Mirror Lake Elementary School	Qty	Amoun
Furniture/Equipment (Risers, Stands, etc.)	63	\$9,312.03
Music Accessories (cases, adapters, attachments, etc.)	20	\$881.80
Percussion Instruments	251	\$23,036.26
Piano/Keyboard Instruments	3	\$1,018.20
Sound Amplification (Microphones, Amplifiers, etc)	4	\$7,877.99
String Instruments	30	\$6,068.48
Woodwind Instruments	301	\$1,800.74
School Totals:	672	\$49,995.50
Monarch High School	Qty	Amoun
Brass Instruments	45	\$132,300.21
Furniture/Equipment (Risers, Stands, etc.)	14	\$15,473.57
Music Accessories (cases, adapters, attachments, etc.)	9	\$1,062.47
Percussion Instruments	36	\$56,688.47

Monarch High School	Qty	Amount
Piano/Keyboard Instruments	25	\$5,374.50
Sound Amplification (Microphones, Amplifiers, etc)	7	\$3,870.35
Woodwind Instruments	33	\$76,050.32
School Totals:	169	\$290,819.89
New Renaissance Middle School	Qty	Amount
Brass Instruments	38	\$30,807.75
Furniture/Equipment (Risers, Stands, etc.)	5	\$649.00
Music Accessories (cases, adapters, attachments, etc.)	20	\$777.43
Percussion Instruments	27	\$13,421.44
Piano/Keyboard Instruments	2	\$1,177.48
Sound Amplification (Microphones, Amplifiers, etc)	2	\$749.98
String Instruments	1	\$262.49
Woodwind Instruments	63	\$52,153.26
School Totals:	158	\$99,998.83
New River Middle School	Qty	Amount
Brass Instruments	35	\$57,225.30
Furniture/Equipment (Risers, Stands, etc.)	2	\$72.94
Piano/Keyboard Instruments	1	\$154.98
Woodwind Instruments	38	\$42,533.47
School Totals:	76	\$99,986.69
Nob Hill Elementary School	Qty	Amount
Brass Instruments	14	\$1,093.46
Furniture/Equipment (Risers, Stands, etc.)	18	\$1,590.79
Music Accessories (cases, adapters, attachments, etc.)	11	\$365.99
Percussion Instruments	126	\$7,671.26
Piano/Keyboard Instruments	3	\$25,603.80
Sound Amplification (Microphones, Amplifiers, etc)	3	\$7,328.01
String Instruments	13	\$5,061.18
Woodwind Instruments	9	\$1,282.03
School Totals:	197	\$49,996.52
Norcrest Elementary School	Qty	Amount
Brass Instruments	15	\$1,150.35
Furniture/Equipment (Risers, Stands, etc.)	80	\$13,785.26
Music Accessories (cases, adapters, attachments, etc.)	4	\$318.20
Percussion Instruments	669	\$25,587.91
Sound Amplification (Microphones, Amplifiers, etc)	5	\$8,078.01
String Instruments	15	\$1,079.85
School Totals:	788	\$49,999.58
North Andrews Gardens Elementary S	Schoo@ty	Amount
Brass Instruments	14	\$20,279.60
Furniture/Equipment (Risers, Stands, etc.)	5	\$8,308.73
Music Accessories (cases, adapters, attachments, etc.)	47	\$3,687.60







North Andrews Constant Flores design C	- L L	A
North Andrews Gardens Elementary S	-	Amoun
Percussion Instruments	3	\$1,467.10
Piano/Keyboard Instruments	3	\$1,799.97
Sound Amplification (Microphones, Amplifiers, etc)	1	\$499.99
String Instruments	43	\$4,650.00
Woodwind Instruments	10	\$9,140.81
School Totals:	126	\$49,833.80
North Fork Elementary School	Qty	Amoun
Brass Instruments	20	\$1,533.80
Furniture/Equipment (Risers, Stands, etc.)	83	\$7,795.11
Percussion Instruments	95	\$13,021.15
Piano/Keyboard Instruments	11	\$6,093.90
Sound Amplification (Microphones, Amplifiers, etc)	5	\$2,099.99
String Instruments	40	\$11,645.98
Woodwind Instruments	3	\$1,192.50
School Totals:	257	\$43,382.43
North Lauderdale Elementary School	Qty	Amoun
Furniture/Equipment (Risers, Stands, etc.)	53	\$15,774.93
Percussion Instruments	47	\$6,596.01
Piano/Keyboard Instruments	2	\$25,344.45
Sound Amplification (Microphones, Amplifiers, etc)	5	\$381.39
String Instruments	6	\$1,902.50
School Totals:	113	\$49,999.28
North Side Elementary School	Qty	Amoun
Brass Instruments	29	\$5,351.50
Furniture/Equipment (Risers, Stands,	55	\$6,456.87
etc.)		
· · · · · · · · · · · · · · · · · · ·	6	\$477.30
etc.) Music Accessories (cases, adapters,	6	\$477.30 \$15,787.67
etc.)  Music Accessories (cases, adapters, attachments, etc.)		·
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments	301	\$15,787.67
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones,	301	\$15,787.67 \$1,798.20
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)	301 3 2	\$15,787.67 \$1,798.20 \$6,778.00
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments	301 3 2 50	\$15,787.67 \$1,798.20 \$6,778.00 \$10,594.20
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments	301 3 2 50 500	\$15,787.67 \$1,798.20 \$6,778.00 \$10,594.20 \$2,395.00 \$49,638.74
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:	301 3 2 50 500 946	\$15,787.67 \$1,798.20 \$6,778.00 \$10,594.20 \$2,395.00 \$49,638.74
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Northeast High School	301 3 2 50 500 946 <b>Qty</b>	\$15,787.67 \$1,798.20 \$6,778.00 \$10,594.20 \$2,395.00 \$49,638.74 Amoun
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Northeast High School  Brass Instruments  Furniture/Equipment (Risers, Stands,	301 3 2 50 500 946 <b>Qty</b> 92	\$15,787.67 \$1,798.20 \$6,778.00 \$10,594.20 \$2,395.00 \$49,638.74 <b>Amoun</b> \$168,114.50
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Northeast High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters,	301 3 2 50 500 946 <b>Qty</b> 92 7	\$15,787.67 \$1,798.20 \$6,778.00 \$10,594.20 \$2,395.00 \$49,638.74 <b>Amoun</b> \$168,114.50 \$1,688.34
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Northeast High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)	301 3 2 50 500 946 <b>Qty</b> 92 7	\$15,787.67 \$1,778.20 \$6,778.00 \$10,594.20 \$2,395.00 \$49,638.74 <b>Amoun</b> \$168,114.50 \$1,688.34
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Northeast High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Sound Amplification (Microphones,	301 3 2 50 500 946 <b>Qty</b> 92 7 51	\$15,787.67 \$1,798.20 \$6,778.00 \$10,594.20 \$2,395.00 \$49,638.74 <b>Amoun</b> \$168,114.50 \$1,688.34 \$1,514.03
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Northeast High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Sound Amplification (Microphones, Amplifiers, etc)	301 3 2 50 500 946 <b>Qty</b> 92 7 51 33 2	\$15,787.67 \$1,798.20 \$6,778.00 \$10,594.20 \$2,395.00 \$49,638.74 <b>Amoun</b> \$168,114.50 \$1,688.34 \$1,514.03 \$27,289.87 \$749.98
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Northeast High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments	301 3 2 50 500 946 <b>Qty</b> 92 7 51 33 2	\$15,787.67 \$1,798.20 \$6,778.00 \$10,594.20 \$2,395.00 \$49,638.74 <b>Amoun</b> \$168,114.50 \$1,688.34 \$1,514.03 \$27,289.87 \$749.98
etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Northeast High School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments	301 3 2 50 500 946 <b>Qty</b> 92 7 51 33 2 4 85 274	\$15,787.67 \$1,798.20 \$6,778.00 \$10,594.20 \$2,395.00 \$49,638.74 <b>Amoun</b> \$168,114.50 \$1,688.34 \$1,514.03 \$27,289.87 \$749.98 \$3,694.98 \$96,525.94

Nova Blanche Forman Elementary Sc	chool Qty	Amount
Music Accessories (cases, adapters, attachments, etc.)	30	\$1,173.00
Percussion Instruments	64	\$17,557.26
Piano/Keyboard Instruments	10	\$9,096.79
Sound Amplification (Microphones, Amplifiers, etc)	2	\$12,556.02
String Instruments	60	\$5,071.50
Woodwind Instruments	149	\$2,362.51
School Totals:	355	\$49,998.68
Nova High School	Qty	Amount
Brass Instruments	33	\$80,912.20
Furniture/Equipment (Risers, Stands, etc.)	134	\$34,095.36
Music Accessories (cases, adapters, attachments, etc.)	86	\$11,472.78
Percussion Instruments	143	\$51,338.01
Piano/Keyboard Instruments	44	\$19,346.39
Sound Amplification (Microphones, Amplifiers, etc)	16	\$12,096.00
String Instruments	1	\$1,049.00
Woodwind Instruments	51	\$85,761.54
School Totals:	508	\$296,071.28
Nova Middle School	Qty	Amount
Brass Instruments	46	\$71,915.13
Percussion Instruments	1	\$138.70
Woodwind Instruments	21	\$27,918.27
School Totals:	68	\$99,972.10
Oakland Park Elementary School		
Oukland Falk Elementary School	Qty	Amount
Brass Instruments	Qty 5	\$3,087.00
•	•	
Brass Instruments Furniture/Equipment (Risers, Stands,	5	\$3,087.00
Brass Instruments Furniture/Equipment (Risers, Stands, etc.)	5 52	\$3,087.00 \$4,746.51
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments	5 52 891	\$3,087.00 \$4,746.51 \$26,163.23
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments	5 52 891 1 2	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments	5 52 891 1 2	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments	5 52 891 1 2	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments	5 52 891 1 2 27 700	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:	5 52 891 1 2 27 700 1,678	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments School Totals: Oakridge Elementary School Furniture/Equipment (Risers, Stands,	5 52 891 1 2 27 700 1,678 <b>Qty</b>	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b>
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Oakridge Elementary School  Furniture/Equipment (Risers, Stands, etc.)	5 52 891 1 2 27 700 1,678 <b>Qty</b>	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b> \$5,269.39
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Oakridge Elementary School  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments	5 52 891 1 2 27 700 1,678 <b>Qty</b> 10	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b> \$5,269.39
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Oakridge Elementary School  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments	5 52 891 1 2 27 700 1,678 <b>Qty</b> 10	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b> \$5,269.39 \$5,815.36 \$24,795.00 \$6,278.01 \$7,601.85
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments  School Totals:  Oakridge Elementary School  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments	5 52 891 1 2 27 700 1,678 Qty 10 65 1 1 57	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b> \$5,269.39 \$5,815.36 \$24,795.00 \$6,278.01 \$7,601.85 \$239.50
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Oakridge Elementary School  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments	5 52 891 1 2 27 700 1,678 <b>Qty</b> 10 65 1	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b> \$5,269.39 \$5,815.36 \$24,795.00 \$6,278.01 \$7,601.85
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments  School Totals:  Oakridge Elementary School  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments	5 52 891 1 2 27 700 1,678 Qty 10 65 1 1 57	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b> \$5,269.39 \$5,815.36 \$24,795.00 \$6,278.01 \$7,601.85 \$239.50
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments  School Totals:  Oakridge Elementary School  Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments  School Totals:	5 52 891 1 2 27 700 1,678 <b>Qty</b> 10 65 1 1 57 50 184	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b> \$5,269.39 \$5,815.36 \$24,795.00 \$6,278.01 \$7,601.85 \$239.50 \$49,999.11
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments  School Totals:  Oakridge Elementary School  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Orange Brook Elementary School	5 52 891 1 2 27 700 1,678 <b>Qty</b> 10 65 1 1 57 50 184 <b>Qty</b>	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b> \$5,269.39 \$5,815.36 \$24,795.00 \$6,278.01 \$7,601.85 \$239.50 \$49,999.11 <b>Amount</b>
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Oakridge Elementary School  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  Woodwind Instruments  School Totals:  Orange Brook Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands,	5 52 891 1 2 27 700 1,678 Qty 10 65 1 1 57 50 184 Qty 6	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b> \$5,269.39 \$5,815.36 \$24,795.00 \$6,278.01 \$7,601.85 \$239.50 \$49,999.11 <b>Amount</b>
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Oakridge Elementary School  Furniture/Equipment (Risers, Stands, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:  Orange Brook Elementary School  Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters,	5 52 891 1 2 27 700 1,678 Qty 10 65 1 1 57 50 184 Qty 6 105	\$3,087.00 \$4,746.51 \$26,163.23 \$599.40 \$750.00 \$3,135.23 \$3,353.00 \$41,834.37 <b>Amount</b> \$5,269.39 \$5,815.36 \$24,795.00 \$6,278.01 \$7,601.85 \$239.50 \$49,999.11 <b>Amount</b> \$1,456.56 \$7,358.82







Orange Brook Elementary School	Qty	Amoun
Piano/Keyboard Instruments	11	\$2,643.45
Sound Amplification (Microphones, Amplifiers, etc)	8	\$7,734.41
String Instruments	18	\$6,786.94
Woodwind Instruments	164	\$1,218.36
School Totals:	635	\$49,986.18
Palm Cove Elementary School	Qty	Amoun
Furniture/Equipment (Risers, Stands, etc.)	14	\$798.16
Percussion Instruments	21	\$5,584.46
Piano/Keyboard Instruments	2	\$25,004.40
Sound Amplification (Microphones, Amplifiers, etc)	1	\$375.00
String Instruments	50	\$16,408.50
Woodwind Instruments	220	\$1,565.36
School Totals:	308	\$49,735.88
Panther Run Elementary School	Qty	Amoun
Brass Instruments	41	\$10,277.89
Furniture/Equipment (Risers, Stands, etc.)	9	\$1,791.89
Music Accessories (cases, adapters, attachments, etc.)	1	\$509.00
Percussion Instruments	128	\$7,872.17
Sound Amplification (Microphones, Amplifiers, etc)	4	\$13,756.02
String Instruments	61	\$15,393.48
Woodwind Instruments	28	\$399.48
School Totals:	272	\$49,999.93
Park Lakes Elementary School	Qty	Amoun
Brass Instruments	15	\$1,150.35
Furniture/Equipment (Risers, Stands, etc.)	33	\$2,313.06
Music Accessories (cases, adapters, attachments, etc.)	9	\$326.10
Percussion Instruments	116	\$7,379.77
Piano/Keyboard Instruments	1	\$24,795.00
Sound Amplification (Microphones, Amplifiers, etc)	4	\$7,603.00
String Instruments	30	\$6,324.63
School Totals:	208	\$49,891.91
Park Ridge Elementary School	Qty	Amoun
Furniture/Equipment (Risers, Stands, etc.)	80	\$16,584.97
Music Accessories (cases, adapters, attachments, etc.)	23	\$4,891.00
Percussion Instruments	58	\$10,914.01
Piano/Keyboard Instruments	2	\$1,138.00
Sound Amplification (Microphones, Amplifiers, etc)	36	\$11,244.99
String Instruments	2	\$3,352.50
Woodwind Instruments	103	\$1,692.50
School Totals:	304	\$49,817.97
Park Springs Elementary School	Qty	Amoun
Brass Instruments	7	\$2,380.40

Park Springs Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	59	\$7,050.33
Music Accessories (cases, adapters, attachments, etc.)	7	\$207.48
Percussion Instruments	160	\$13,201.42
Piano/Keyboard Instruments	2	\$1,098.90
Sound Amplification (Microphones, Amplifiers, etc)	6	\$7,566.00
String Instruments	64	\$8,470.64
Woodwind Instruments	104	\$1,332.07
School Totals:	409	\$41,307.24
Park Trails Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	17	\$4,183.00
Music Accessories (cases, adapters, attachments, etc.)	24	\$4,166.00
Percussion Instruments	55	\$5,697.79
Sound Amplification (Microphones, Amplifiers, etc)	33	\$19,762.00
String Instruments	14	\$3,144.68
Woodwind Instruments	184	\$1,089.72
School Totals:	327	\$38,043.19
Parkside Elementary School	Qty	Amount
Brass Instruments	12	\$6,690.78
Furniture/Equipment (Risers, Stands, etc.)	3	\$2,216.60
Percussion Instruments	78	\$17,654.69
Piano/Keyboard Instruments	1	\$599.40
Sound Amplification (Microphones, Amplifiers, etc)	1	\$375.00
String Instruments	41	\$21,920.22
Woodwind Instruments	1	\$535.50
School Totals:	137	\$49,992.19
Parkway Middle School	Qty	Amount
Music Accessories (cases, adapters, attachments, etc.)	13	\$174.00
Percussion Instruments	10	\$40.00
String Instruments	27	\$4,784.00
School Totals:	50	\$4,998.00
Pembroke Lakes Elementary School	Qty	Amount
Brass Instruments	3	\$1,741.50
Furniture/Equipment (Risers, Stands, etc.)	75	\$9,366.42
Music Accessories (cases, adapters, attachments, etc.)	3	\$173.93
Percussion Instruments	99	\$9,008.28
Piano/Keyboard Instruments	19	\$11,371.98
Sound Amplification (Microphones, Amplifiers, etc)	4	\$7,603.00
String Instruments	35	\$8,994.46
Woodwind Instruments	12	\$1,697.60
School Totals:	250	\$49,957.17
Pembroke Pines Elementary School	Qty	Amount
Brass Instruments	5	\$3,456.00







Pembroke Pines Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	57	\$7,600.64
Percussion Instruments	92	\$11,783.96
Piano/Keyboard Instruments	2	\$25,394.99
String Instruments	1	\$71.99
Woodwind Instruments	103	\$1,691.50
School Totals:	260	\$49,999.08
Perry, Annabel C. Elementary School	Qty	Amount
Brass Instruments	34	\$26,856.60
Music Accessories (cases, adapters, attachments, etc.)	5	\$171.58
Percussion Instruments	3	\$707.55
Woodwind Instruments	38	\$22,255.95
School Totals:	80	\$49,991.68
Peters Elementary School	Qty	Amount
Brass Instruments	2	\$1,345.50
Furniture/Equipment (Risers, Stands, etc.)	5	\$2,866.50
Music Accessories (cases, adapters, attachments, etc.)	3	\$117.30
Percussion Instruments	7	\$6,208.67
Piano/Keyboard Instruments	1	\$24,795.00
Sound Amplification (Microphones, Amplifiers, etc)	3	\$7,478.01
String Instruments	31	\$4,638.60
Woodwind Instruments	336	\$2,546.64
School Totals:	388	\$49,996.22
Pines Lakes Elementary School	Qty	Amount
Brass Instruments	9	\$4,017.02
Furniture/Equipment (Risers, Stands, etc.)	29	\$9,225.11
Percussion Instruments	86	\$13,489.79
C   A	1	\$6,278.01
Sound Amplification (Microphones, Amplifiers, etc)	'	
	57	\$16,382.24
Amplifiers, etc)		\$16,382.24 \$576.47
Amplifiers, etc) String Instruments	57	·
Amplifiers, etc.) String Instruments Woodwind Instruments	57	\$576.47 \$49,968.64
Amplifiers, etc.) String Instruments Woodwind Instruments School Totals:	57 63 245	\$576.47
Amplifiers, etc.) String Instruments Woodwind Instruments School Totals: Pines Middle School	57 63 245 <b>Qty</b>	\$576.47 \$49,968.64 <b>Amount</b>
Amplifiers, etc) String Instruments Woodwind Instruments School Totals: Pines Middle School Brass Instruments	57 63 245 <b>Qty</b> 36	\$576.47 \$49,968.64 <b>Amount</b> \$51,439.08
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Pines Middle School  Brass Instruments Percussion Instruments Sound Amplification (Microphones,	57 63 245 <b>Qty</b> 36 3	\$576.47 \$49,968.64 <b>Amount</b> \$51,439.08 \$5,007.50
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Pines Middle School  Brass Instruments Percussion Instruments Sound Amplification (Microphones, Amplifiers, etc)	57 63 245 <b>Qty</b> 36 3	\$576.47 \$49,968.64 <b>Amount</b> \$51,439.08 \$5,007.50 \$649.98
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Pines Middle School  Brass Instruments Percussion Instruments Sound Amplification (Microphones, Amplifiers, etc) Woodwind Instruments	57 63 245 <b>Qty</b> 36 3 2	\$576.47 \$49,968.64 <b>Amount</b> \$51,439.08 \$5,007.50 \$649.98 \$42,901.27 \$99,997.83
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Pines Middle School  Brass Instruments Percussion Instruments Sound Amplification (Microphones, Amplifiers, etc) Woodwind Instruments School Totals:	57 63 245 <b>Qty</b> 36 3 2 51 92	\$576.47 \$49,968.64 <b>Amount</b> \$51,439.08 \$5,007.50 \$649.98 \$42,901.27 \$99,997.83
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Pines Middle School  Brass Instruments Percussion Instruments Sound Amplification (Microphones, Amplifiers, etc) Woodwind Instruments School Totals:  Pinewood Elementary School  Furniture/Equipment (Risers, Stands,	57 63 245 <b>Qty</b> 36 3 2 51 92 <b>Qty</b>	\$576.47 \$49,968.64 <b>Amount</b> \$51,439.08 \$5,007.50 \$649.98 \$42,901.27 \$99,997.83 <b>Amount</b>
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Pines Middle School  Brass Instruments Percussion Instruments Sound Amplification (Microphones, Amplifiers, etc) Woodwind Instruments School Totals:  Pinewood Elementary School  Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters,	57 63 245 <b>Qty</b> 36 3 2 51 92 <b>Qty</b> 66	\$576.47 \$49,968.64 <b>Amount</b> \$51,439.08 \$5,007.50 \$649.98 \$42,901.27 \$99,997.83 <b>Amount</b> \$15,976.86
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Pines Middle School  Brass Instruments Percussion Instruments Sound Amplification (Microphones, Amplifiers, etc) Woodwind Instruments School Totals:  Pinewood Elementary School  Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.)	57 63 245 <b>Qty</b> 36 3 2 51 92 <b>Qty</b> 66	\$576.47 \$49,968.64 Amount \$51,439.08 \$5,007.50 \$649.98 \$42,901.27 \$99,997.83 Amount \$15,976.86
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Pines Middle School  Brass Instruments Percussion Instruments Sound Amplification (Microphones, Amplifiers, etc) Woodwind Instruments School Totals:  Pinewood Elementary School Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments	57 63 245 <b>Qty</b> 36 3 2 51 92 <b>Qty</b> 66 2	\$576.47 \$49,968.64 <b>Amount</b> \$51,439.08 \$5,007.50 \$649.98 \$42,901.27 \$99,997.83 <b>Amount</b> \$15,976.86 \$26.60
Amplifiers, etc) String Instruments Woodwind Instruments School Totals:  Pines Middle School  Brass Instruments Percussion Instruments Sound Amplification (Microphones, Amplifiers, etc) Woodwind Instruments School Totals:  Pinewood Elementary School  Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones,	57 63 245 <b>Qty</b> 36 3 2 51 92 <b>Qty</b> 66 2	\$576.47 \$49,968.64  Amount \$51,439.08 \$5,007.50 \$649.98 \$42,901.27 \$99,997.83  Amount \$15,976.86 \$26.60 \$17,485.55 \$7,421.00

Pinewood Elementary School	Qty	Amount
School Totals:	197	\$48,755.52
Pioneer Middle School	Qty	Amount
Brass Instruments	17	\$31,429.36
Percussion Instruments	3	\$8,489.44
Woodwind Instruments	39	\$59,980.20
School Totals:	59	\$99,899.00
Piper High School	Qty	Amount
Brass Instruments	65	\$177,309.55
Furniture/Equipment (Risers, Stands, etc.)	18	\$4,361.96
Music Accessories (cases, adapters, attachments, etc.)	48	\$2,519.23
Percussion Instruments	31	\$31,563.00
Piano/Keyboard Instruments	11	\$3,103.87
Sound Amplification (Microphones, Amplifiers, etc)	19	\$5,353.31
String Instruments	2	\$799.98
Woodwind Instruments	51	\$74,879.95
School Totals:	245	\$299,890.85
Plantation Elementary School	Qty	Amount
Brass Instruments	2	\$485.52
Furniture/Equipment (Risers, Stands, etc.)	123	\$14,572.49
Music Accessories (cases, adapters, attachments, etc.)	9	\$190.03
Percussion Instruments	142	\$9,855.74
Piano/Keyboard Instruments	15	\$3,871.05
Sound Amplification (Microphones, Amplifiers, etc)	5	\$8,327.99
String Instruments	38	\$12,071.95
Woodwind Instruments	81	\$623.69
School Totals:	415	\$49,998.46
Plantation High School	Qty	Amount
Brass Instruments	56	\$99,600.50
Furniture/Equipment (Risers, Stands, etc.)	100	\$24,520.26
Music Accessories (cases, adapters, attachments, etc.)	44	\$3,031.87
Percussion Instruments	59	\$62,155.40
Piano/Keyboard Instruments	3	\$5,590.00
Sound Amplification (Microphones, Amplifiers, etc)	32	\$16,403.00
Woodwind Instruments	67	\$88,698.95
School Totals:	361	\$299,999.98
Plantation Middle School	Qty	Amount
Brass Instruments	48	\$51,603.75
Music Accessories (cases, adapters, attachments, etc.)	15	\$645.41
Percussion Instruments	19	\$14,869.06
Woodwind Instruments	47	\$31,936.58
School Totals:	129	\$99,054.80
Plantation Park Elementary School	Qty	Amount
Brass Instruments	12	\$1,689.10







Plantation Park Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	19	\$2,345.79
Music Accessories (cases, adapters, attachments, etc.)	2	\$107.99
Percussion Instruments	345	\$25,219.12
Piano/Keyboard Instruments	1	\$599.99
Sound Amplification (Microphones, Amplifiers, etc)	5	\$8,327.99
String Instruments	45	\$8,962.40
Woodwind Instruments	216	\$2,568.84
School Totals:	645	\$49,821.22
Pompano Beach Elementary School	Qty	Amount
Brass Instruments	2	\$485.52
Furniture/Equipment (Risers, Stands, etc.)	10	\$1,567.87
Music Accessories (cases, adapters, attachments, etc.)	5	\$920.40
Percussion Instruments	193	\$20,972.02
Piano/Keyboard Instruments	4	\$14,742.10
Sound Amplification (Microphones, Amplifiers, etc)	3	\$482.62
String Instruments	26	\$7,948.19
Woodwind Instruments	134	\$942.80
School Totals:	377	\$48,061.52
Pompano Beach High School	Qty	Amount
Brass Instruments	71	\$101,905.17
Furniture/Equipment (Risers, Stands, etc.)	293	\$22,142.80
Music Accessories (cases, adapters, attachments, etc.)	115	\$7,913.52
Percussion Instruments	113	\$53,552.10
Piano/Keyboard Instruments	2	\$4,181.20
Sound Amplification (Microphones, Amplifiers, etc)	6	\$2,176.95
String Instruments	136	\$26,167.62
Woodwind Instruments	48	\$81,953.14
School Totals:	784	\$299,992.50
Quiet Waters Elementary School	Qty	Amoun
Brass Instruments	2	\$485.52
Furniture/Equipment (Risers, Stands, etc.)	100	\$10,820.68
Music Accessories (cases, adapters, attachments, etc.)	4	\$683.12
Percussion Instruments	209	\$18,773.18
Piano/Keyboard Instruments	1	\$549.45
Sound Amplification (Microphones, Amplifiers, etc)	6	\$7,880.81
String Instruments	31	\$2,406.20
Woodwind Instruments	250	\$1,197.50
School Totals:	603	\$42,796.46
Ramblewood Elementary School	Qty	Amoun
Brass Instruments	11	\$4,482.03
Furniture/Equipment (Risers, Stands, etc.)	84	\$7,151.91
Percussion Instruments	176	\$15,569.45

Ramblewood Elementary School	Qty	Amount
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01
String Instruments	72	\$14,790.05
Woodwind Instruments	4	\$1,728.00
School Totals:	348	\$49,999.45
Ramblewood Middle School	Qty	Amount
Brass Instruments	16	\$37,856.08
Percussion Instruments	2	\$11,059.80
Woodwind Instruments	16	\$51,077.22
School Totals:	34	\$99,993.10
Riverglades Elementary School	Qty	Amount
Brass Instruments	1	\$242.76
Furniture/Equipment (Risers, Stands, etc.)	76	\$9,500.37
Music Accessories (cases, adapters, attachments, etc.)	25	\$955.50
Percussion Instruments	238	\$10,011.48
Piano/Keyboard Instruments	2	\$1,199.98
Sound Amplification (Microphones, Amplifiers, etc.)	4	\$7,828.00
String Instruments Woodwind Instruments	90	\$19,931.95
School Totals:	437	\$328.50 \$49,998.54
Riverland Elementary School	Qty	Amount
Brass Instruments	1	\$76.69
Furniture/Equipment (Risers, Stands, etc.)	87	\$5,551.98
Music Accessories (cases, adapters, attachments, etc.)	6	\$370.92
Percussion Instruments	273	\$12,035.17
Piano/Keyboard Instruments  Sound Amplification (Microphones,	2	\$1,148.85 \$13,281.01
Amplifiers, etc)	41	
String Instruments Woodwind Instruments	802	\$12,759.91 \$4,665.08
School Totals:	1,216	\$49,889.61
Riverside Elementary School	Qty	
Brass Instruments	4	Amount
Furniture/Equipment (Risers, Stands, etc.)	24	\$889.00 \$2,627.41
Percussion Instruments	98	\$10,696.55
Piano/Keyboard Instruments	2	\$25,394.40
Sound Amplification (Microphones, Amplifiers, etc)	3	\$7,277.99
String Instruments	30	\$2,159.70
Woodwind Instruments	56	\$954.20
School Totals:	217	\$49,999.25
Royal Palm Elementary School	Qty	Amount
Brass Instruments	20	\$1,533.80
Furniture/Equipment (Risers, Stands, etc.)	83	\$7,795.11
Percussion Instruments	96	\$11,576.95
Piano/Keyboard Instruments	11	\$6,093.90
Sound Amplification (Microphones, Amplifiers, etc)	6	\$8,578.00







Royal Palm Elementary School	Qty	Amount
String Instruments	39	\$10,665.99
Woodwind Instruments	3	\$1,192.50
School Totals:	258	\$47,436.25
Sanders Park Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	15	\$4,737.00
Percussion Instruments	2	\$1,632.00
Piano/Keyboard Instruments	2	\$25,394.40
Sound Amplification (Microphones, Amplifiers, etc)	8	\$15,656.00
String Instruments	8	\$2,545.96
Woodwind Instruments	2	\$28.74
School Totals:	37	\$49,994.10
Sandpiper Elementary School	Qty	Amount
Brass Instruments	3	\$1,741.50
Furniture/Equipment (Risers, Stands, etc.)	62	\$8,837.86
Music Accessories (cases, adapters, attachments, etc.)	1	\$14.14
Percussion Instruments	178	\$13,297.16
Piano/Keyboard Instruments	5	\$2,797.79
Sound Amplification (Microphones, Amplifiers, etc)	5	\$8,152.98
String Instruments	8	\$13,410.00
Woodwind Instruments	3	\$1,192.50
School Totals:	265	\$49,443.93
Sawgrass Elementary School	Qty	Amount
Brass Instruments	2	\$1,345.50
Furniture/Equipment (Risers, Stands, etc.)	8	\$2,337.90
Music Accessories (cases, adapters, attachments, etc.)	8	\$229.05
Percussion Instruments	81	\$7,926.27
Piano/Keyboard Instruments	1	\$24,795.00
Sound Amplification (Microphones, Amplifiers, etc)	1	\$450.00
String Instruments	38	\$12,202.29
Woodwind Instruments	143	\$713.57
School Totals:	282	\$49,999.58
Sawgrass Springs Middle School	Qty	Amount
Brass Instruments Furniture/Equipment (Risers, Stands,	15 69	\$48,204.86 \$5,715.87
etc.) Music Accessories (cases, adapters, attachments, etc.)	1	\$96.95
String Instruments	42	\$18,583.50
Woodwind Instruments	8	\$27,393.83
School Totals:	135	\$99,995.01
Sea Castle Elementary School	Qty	Amount
Brass Instruments		
DI G33 II I3 II OTTIGI II3	5 \$2,555.0 6 \$373.2	
Furniture/Equipment (Risers, Stands, etc.)		\$373.29
Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)		\$373.29 \$132.27

Sea Castle Elementary School	Qty	Amount
Piano/Keyboard Instruments	1	\$24,795.00
Sound Amplification (Microphones, Amplifiers, etc)	6	\$6,809.40
String Instruments	30	\$3,634.80
School Totals:	131	\$49,675.10
Seminole Middle School	Qty	Amount
Brass Instruments	38	\$65,815.88
Music Accessories (cases, adapters, attachments, etc.)	4	\$232.40
Woodwind Instruments	15	\$33,941.52
School Totals:	57	\$99,989.80
Sheridan Hills Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	58	\$6,451.34
Music Accessories (cases, adapters, attachments, etc.)	1	\$44.09
Percussion Instruments	203	\$12,387.19
Piano/Keyboard Instruments	2	\$7,421.00
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01
String Instruments	66	\$14,971.37
Woodwind Instruments	38	\$2,445.90
School Totals:	369	\$49,998.90
Sheridan Park Elementary School	Qty	Amount
Brass Instruments	8	\$5,382.00
Furniture/Equipment (Risers, Stands, etc.)	97	\$8,474.12
Music Accessories (cases, adapters, attachments, etc.)	2	\$28.28
Percussion Instruments	197	\$19,593.20
Piano/Keyboard Instruments	1	\$549.45
Sound Amplification (Microphones, Amplifiers, etc)	4	\$7,828.00
String Instruments	54	\$6,062.79
Woodwind Instruments	61	\$2,079.26
School Totals:	424	\$49,997.10
Silver Lakes Elementary School	Qty	Amount
Brass Instruments	40	\$3,867.15
Furniture/Equipment (Risers, Stands, etc.)	34	\$6,986.22
Music Accessories (cases, adapters, attachments, etc.)	4	\$447.00
Percussion Instruments	229	\$18,838.30
Sound Amplification (Microphones, Amplifiers, etc)	21	\$13,596.85
String Instruments Woodwind Instruments	5 302	\$3,056.37
School Totals:	635	\$2,605.23 \$49,397.12
Silver Lakes Middle School	Qty	Amount
Brass Instruments	40	\$46,078.02
Furniture/Equipment (Risers, Stands, etc.)	1	\$38.95
Percussion Instruments Piano/Keyboard Instruments	21	\$17,691.24 \$577.49
		.0.7//47







Silver Lakes Middle School	Qty	Amount		
Sound Amplification (Microphones, Amplifiers, etc)	1	\$899.99		
Woodwind Instruments	58 \$34,576			
School Totals:	122	\$99,862.32		
Silver Palms Elementary School	Qty	Amount		
Brass Instruments	1	\$580.50		
Furniture/Equipment (Risers, Stands, etc.)	36	\$7,358.51		
Percussion Instruments	110	\$8,199.94		
Piano/Keyboard Instruments	1	\$24,795.00		
Sound Amplification (Microphones, Amplifiers, etc)	6	\$6,909.41		
String Instruments	6	\$1,504.57		
Woodwind Instruments	45	\$537.91		
School Totals:	205	\$49,885.84		
Silver Ridge Elementary School	Qty	Amount		
Brass Instruments	2	\$1,007.76		
Furniture/Equipment (Risers, Stands, etc.)	124	\$20,493.60		
Music Accessories (cases, adapters, attachments, etc.)	2	\$28.28		
Percussion Instruments	153	\$15,882.92		
Piano/Keyboard Instruments	2	\$1,098.90		
Sound Amplification (Microphones, Amplifiers, etc)	2 \$72		tion (Microphones, 2	\$724.99
String Instruments	24	\$8,984.38		
Woodwind Instruments	58	\$1,778.31		
School Totals:	367	\$49,999.14		
Silver Shores Elementary School	Qty	Amount		
Brass Instruments	3	\$1,524.00		
Furniture/Equipment (Risers, Stands, etc.)	40	\$3,034.90		
Music Accessories (cases, adapters, attachments, etc.)	7	\$164.39		
Percussion Instruments	51	\$8,685.84		
Piano/Keyboard Instruments	1	\$24,795.00		
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01		
String Instruments	27	\$3,347.49		
Woodwind Instruments	25	\$2,132.28		
School Totals:	155	\$49,961.91		
Silver Trail Middle School	Qty			
Brass Instruments	Qty 26	\$46,823.30		
Brass Instruments Furniture/Equipment (Risers, Stands, etc.)	26	\$46,823.30 \$603.83		
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments	26 6 24	\$46,823.30 \$603.83 \$6,613.01		
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones,	26	\$46,823.30 \$603.83		
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc)	26 6 24 2 3	\$46,823.30 \$603.83 \$6,613.01 \$1,177.48 \$1,049.97		
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments	26 6 24 2 3	\$46,823.30 \$603.83 \$6,613.01 \$1,177.48 \$1,049.97 \$3,862.00		
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments	26 6 24 2 3 2 20	\$603.83 \$6,613.01 \$1,177.48 \$1,049.97 \$3,862.00 \$39,869.46		
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments	26 6 24 2 3	\$46,823.30 \$603.83 \$6,613.01 \$1,177.48 \$1,049.97 \$3,862.00		

South Plantation High School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	16	\$4,867.16
Music Accessories (cases, adapters, attachments, etc.)	25	\$1,514.80
Percussion Instruments	40	\$37,075.65
Piano/Keyboard Instruments	2	\$1,177.48
Sound Amplification (Microphones, Amplifiers, etc)	5	\$1,649.95
String Instruments	6	\$5,461.96
Woodwind Instruments	57	\$104,412.16
School Totals:	202	\$299,991.30
Stephen Foster Elementary School	Qty	Amount
Brass Instruments	4	\$1,497.50
Furniture/Equipment (Risers, Stands, etc.)	78	\$15,834.98
Music Accessories (cases, adapters, attachments, etc.)	2	\$56.88
Percussion Instruments	236	\$20,549.32
String Instruments	52	\$9,762.20
Woodwind Instruments	26	\$1,745.02
School Totals:	398	\$49,445.90
Stirling Elementary School	Qty	Amount
Brass Instruments	13	\$5,765.45
Furniture/Equipment (Risers, Stands, etc.)	100	\$15,892.24
Music Accessories (cases, adapters, attachments, etc.)	1	\$44.09
Percussion Instruments	278	\$21,900.56
Piano/Keyboard Instruments	1	\$549.45
String Instruments	4	\$3,813.89
Woodwind Instruments	108	\$2,034.05
School Totals:	505	\$49,999.73
Stoneman Douglas High School	Qty	Amount
Brass Instruments	28	\$97,033.35
Furniture/Equipment (Risers, Stands, etc.)	2	\$2,876.30
Music Accessories (cases, adapters, attachments, etc.)	48	\$6,851.74
Percussion Instruments	28	\$43,672.25
Piano/Keyboard Instruments	1	\$995.00
Sound Amplification (Microphones, Amplifiers, etc)	9	\$8,289.92
String Instruments	105	\$48,362.53
Woodwind Instruments	18	\$91,919.11
School Totals:	239	\$300,000.20
Stranahan High School	Qty	Amount
Brass Instruments	35	\$50,689.74
Furniture/Equipment (Risers, Stands, etc.)	4	\$173.00
Music Accessories (cases, adapters, attachments, etc.)	148	\$8,264.84
Percussion Instruments	25	\$4,386.24
Piano/Keyboard Instruments	3	\$75.00
Sound Amplification (Microphones, Amplifiers, etc)	16	\$3,118.00
String Instruments	1	\$155.52







Stranahan High School	Qty	Amount
Woodwind Instruments	39	\$26,861.55
School Totals:	271	\$93,723.89
Sunland Park Academy	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	8	\$2,936.61
Percussion Instruments	311	\$20,473.85
Piano/Keyboard Instruments	1	\$6,821.60
Sound Amplification (Microphones, Amplifiers, etc)	2	\$6,728.01
String Instruments	48	\$10,399.03
Woodwind Instruments	166	\$2,640.41
School Totals:	536	\$49,999.51
Sunrise Middle School	Qty	Amount
Brass Instruments	23	\$49,312.40
Furniture/Equipment (Risers, Stands, etc.)	2	\$798.00
Music Accessories (cases, adapters, attachments, etc.)	1	\$3,024.36
Percussion Instruments	1	\$4,752.00
Sound Amplification (Microphones, Amplifiers, etc)	4	\$1,849.96
Woodwind Instruments	25	\$40,262.71
School Totals:	56	\$99,999.43
Sunset Lakes Elementary School	Qty	Amount
Brass Instruments	3	\$666.75
Furniture/Equipment (Risers, Stands, etc.)	97	\$7,385.89
Music Accessories (cases, adapters, attachments, etc.)	15	\$586.50
Percussion Instruments	48	\$12,668.94
Sound Amplification (Microphones, Amplifiers, etc)	2	\$6,653.01
String Instruments	63	\$22,037.90
School Totals:	228	\$49,998.99
Sunshine Elementary School	Qty	Amount
Brass Instruments	6	\$2,863.50
Furniture/Equipment (Risers, Stands, etc.)	89	\$13,733.36
Music Accessories (cases, adapters, attachments, etc.)	10	\$141.40
Percussion Instruments	300	\$7,637.71
Piano/Keyboard Instruments  Sound Amplification (Microphones,	5 11	\$8,049.79 \$14,053.10
Amplifiers, etc) String Instruments	17	\$3,304.84
School Totals:	438	\$49,783.70
		Amount
Tamarac Elementary School	Qty	
Brass Instruments Furniture/Equipment (Risers, Stands, etc.)	76	\$444.50 \$6,552.59
Music Accessories (cases, adapters, attachments, etc.)	39	\$1,364.48
Percussion Instruments	169	\$18,802.12
Piano/Keyboard Instruments	17	\$4,239.90
Sound Amplification (Microphones, Amplifiers, etc)	16	\$2,636.32
Amplinois, cicj		

Tamarac Elementary School	Qty	Amount
String Instruments	40	\$14,765.89
Woodwind Instruments	3	\$1,192.50
School Totals:	362	\$49,998.30
Taravella, J.P. High School	Qty	Amount
Brass Instruments	57	\$169,837.27
Furniture/Equipment (Risers, Stands, etc.)	7	\$3,071.05
Music Accessories (cases, adapters, attachments, etc.)	12	\$1,866.24
Percussion Instruments	16	\$14,095.00
Piano/Keyboard Instruments	5	\$3,899.95
Woodwind Instruments	28	\$107,229.54
School Totals:	125	\$299,999.05
Tedder Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	52	\$7,657.35
Music Accessories (cases, adapters, attachments, etc.)	1	\$79.55
Percussion Instruments	128	\$12,916.24
Piano/Keyboard Instruments	1	\$599.40
Sound Amplification (Microphones, Amplifiers, etc)	2	\$6,778.00
String Instruments	71	\$19,385.46
Woodwind Instruments	152	\$2,583.03
School Totals:	407	\$49,999.03
Tequesta Trace Middle School	Qty	Amount
Brass Instruments	28	\$51,391.34
Furniture/Equipment (Risers, Stands, etc.)	5	\$912.60
Music Accessories (cases, adapters, attachments, etc.)	97	\$1,077.20
Percussion Instruments	8	\$5,545.16
String Instruments	4	\$2,876.49
Woodwind Instruments	19	\$38,193.38
School Totals:	161	\$99,996.17
The Quest Center	Qty	Amount
Brass Instruments	2	\$153.38
Furniture/Equipment (Risers, Stands, etc.)	47	\$4,590.68
Music Accessories (cases, adapters, attachments, etc.)	114	\$8,501.52
Percussion Instruments	297	\$8,528.72
Piano/Keyboard Instruments	5	\$7,591.85
Sound Amplification (Microphones, Amplifiers, etc)	40	\$16,520.92
String Instruments	6	\$1,757.20
Woodwind Instruments	30	\$693.30
School Totals:	E 43	\$48,337.57
	541	Ψ10,007.07
Tradewinds Elementary School	Qty	Amount
Tradewinds Elementary School  Brass Instruments		·
•	Qty	Amount
Brass Instruments Furniture/Equipment (Risers, Stands,	Qty 5	<b>Amount</b> \$1,887.20







Tradewinds Elementary School	Qty	Amoun	
Piano/Keyboard Instruments	1	\$549.48	
Sound Amplification (Microphones, Amplifiers, etc)	4 \$7,010.8		
String Instruments	22	\$8,620.26	
Woodwind Instruments	140	\$2,930.50	
School Totals:	447	\$48,752.78	
Tropical Elementary School	Qty	Amoun	
Brass Instruments	2	\$1,345.50	
Furniture/Equipment (Risers, Stands, etc.)	34	\$10,747.66	
Music Accessories (cases, adapters, attachments, etc.)	2	\$72.59	
Percussion Instruments	131	\$4,971.93	
Piano/Keyboard Instruments	4	\$32,425.99	
Woodwind Instruments	1	\$328.50	
School Totals:	174	\$49,892.17	
Village Elementary School	Qty	Amoun	
Furniture/Equipment (Risers, Stands, etc.)	34	\$9,797.81	
Music Accessories (cases, adapters, attachments, etc.)	6	\$146.94	
Percussion Instruments	131	\$11,382.28	
Sound Amplification (Microphones, Amplifiers, etc)	23	\$17,718.01	
String Instruments	32	\$6,073.94	
Woodwind Instruments	34	\$162.86	
School Totals:	260	\$45,281.84	
Walker Elementary School	Qty	Amoun	
Brass Instruments	23	\$28,181.87	
Furniture/Equipment (Risers, Stands, etc.)	5	\$115.00	
Music Accessories (cases, adapters, attachments, etc.)	35	\$3,232.60	
Percussion Instruments	7	\$2,128.48	
Sound Amplification (Microphones, Amplifiers, etc)	8	\$5,510.00	
Woodwind Instruments	8	\$10,829.98	
School Totals:	86	\$49,997.93	
Welleby Elementary School	Qty	Amoun	
Welleby Elefficially School			
Brass Instruments	10	\$3,205.54	
	10 21	\$3,205.54 \$11,451.17	
Brass Instruments Furniture/Equipment (Risers, Stands,			
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters,	21	\$11,451.17	
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.)	21 9	\$11,451.17 \$177.30 \$15,763.47 \$549.45	
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc)	21 9 169 1 8	\$11,451.17 \$177.30 \$15,763.47 \$549.45	
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments	21 9 169 1	\$11,451.17 \$177.30 \$15,763.47 \$549.45 \$9,328.00 \$7,377.30	
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc)	21 9 169 1 8	\$11,451.17 \$177.30 \$15,763.47 \$549.45 \$9,328.00	
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc.)  String Instruments	21 9 169 1 8 37	\$11,451.17 \$177.30 \$15,763.47 \$549.45 \$9,328.00 \$7,377.30	
Brass Instruments Furniture/Equipment (Risers, Stands, etc.) Music Accessories (cases, adapters, attachments, etc.) Percussion Instruments Piano/Keyboard Instruments Sound Amplification (Microphones, Amplifiers, etc) String Instruments Woodwind Instruments	21 9 169 1 8 37 4	\$11,451.17 \$177.30 \$15,763.47 \$549.45 \$9,328.00 \$7,377.30 \$1,912.00 \$49,764.23	
Brass Instruments  Furniture/Equipment (Risers, Stands, etc.)  Music Accessories (cases, adapters, attachments, etc.)  Percussion Instruments  Piano/Keyboard Instruments  Sound Amplification (Microphones, Amplifiers, etc)  String Instruments  Woodwind Instruments  School Totals:	21 9 169 1 8 37 4 259	\$11,451.17 \$177.30 \$15,763.47 \$549.45 \$9,328.00 \$7,377.30 \$1,912.00	

West Broward High School	Qty	Amount
Music Accessories (cases, adapters, attachments, etc.)	41	\$7,682.07
Percussion Instruments	69	\$79,535.79
Piano/Keyboard Instruments	10	\$1,794.00
Sound Amplification (Microphones, Amplifiers, etc)	13	\$10,614.16
String Instruments	24	\$8,997.50
Woodwind Instruments	33	\$82,014.40
School Totals:	238	\$299,973.63
West Hollywood Elementary School	Qty	Amount
Brass Instruments	3	\$2,110.50
Furniture/Equipment (Risers, Stands, etc.)	34	\$5,971.24
Music Accessories (cases, adapters, attachments, etc.)	2	\$159.10
Percussion Instruments	70	\$9,696.00
Piano/Keyboard Instruments	1	\$6,821.60
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01
String Instruments	59	\$17,762.76
Woodwind Instruments	3	\$1,192.50
School Totals:	173	\$49,991.71
Westchester Elementary School	Qty	Amount
Furniture/Equipment (Risers, Stands, etc.)	1	\$3,315.00
Percussion Instruments	43	\$5,368.51
Piano/Keyboard Instruments	1	\$24,795.00
Sound Amplification (Microphones, Amplifiers, etc)	1	\$499.99
String Instruments	59	\$15,952.92
School Totals:	105	\$49,931.42
Western High School	Qty	Amount
Brass Instruments	61	\$170,907.06
Furniture/Equipment (Risers, Stands, etc.)	13	\$3,801.59
Music Accessories (cases, adapters, attachments, etc.)	2	\$67.18
Percussion Instruments	19	\$24,173.55
Piano/Keyboard Instruments	2	\$1,177.48
Sound Amplification (Microphones, Amplifiers, etc)	7	\$5,611.70
String Instruments	2	\$799.98
Woodwind Instruments	46	\$92,304.57
School Totals:	152	\$298,843.11
Westglades Middle School	Qty	Amount
Brass Instruments	29	\$77,358.42
Music Accessories (cases, adapters, attachments, etc.)	4	\$93.00
Percussion Instruments	2	\$2,188.90
Piano/Keyboard Instruments	1	\$995.00
String Instruments	16	\$6,630.00
Woodwind Instruments	4	\$12,726.85
School Totals:	56	\$99,992.17
Westpine Middle School	Qty	Amount
Brass Instruments	34	\$50,539.92







Westpine Middle School	Ohr	Amour
•	Qty	Amour
Furniture/Equipment (Risers, Stands, etc.)	2	\$224.20
Music Accessories (cases, adapters, attachments, etc.)	3	\$174.30
Percussion Instruments	4	\$2,104.40
Sound Amplification (Microphones, Amplifiers, etc)	1	\$349.99
String Instruments	1	\$499.99
Woodwind Instruments	42	\$46,098.13
School Totals:	87	\$99,990.93
Westwood Heights Elementary School	Qty	Amour
Furniture/Equipment (Risers, Stands, etc.)	88	\$6,009.35
Percussion Instruments	166	\$16,928.96
Sound Amplification (Microphones, Amplifiers, etc)	2	\$12,556.02
String Instruments	50	\$13,908.45
School Totals:	306	\$49,402.78
Whiddon-Rogers Education Center	Qty	Amou
Piano/Keyboard Instruments	16	\$43,226.40
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,773.00
School Totals:	17	\$49,999.40
Wilton Manors Elementary School	Qty	Amoui
Brass Instruments	64	\$6,923.40
Furniture/Equipment (Risers, Stands, etc.)	2	\$122.38
Music Accessories (cases, adapters, attachments, etc.)	4	\$176.36
Percussion Instruments	58	\$8,575.45
Piano/Keyboard Instruments	40	\$21,978.00
Sound Amplification (Microphones, Amplifiers, etc)	2	\$750.00
String Instruments	62	\$7,595.34
Woodwind Instruments	200	\$998.00
School Totals:	432	\$47,118.93
Winston Park Elementary School	Qty	Amou
Brass Instruments	2	\$1,345.50
Furniture/Equipment (Risers, Stands, etc.)	19	\$2,728.79
Music Accessories (cases, adapters, attachments, etc.)	1	\$14.14
Percussion Instruments	96	\$3,105.77
Piano/Keyboard Instruments	4	\$32,375.45
Sound Amplification (Microphones, Amplifiers, etc)	3	\$7,127.99
String Instruments	17	\$2,866.85
Woodwind Instruments	16	\$399.00
School Totals:	158	\$49,963.49
Young, Virginia Shuman Elementary Sc	:hooQty	Amou
Brass Instruments	2	\$1,345.50
Furniture/Equipment (Risers, Stands, etc.)	17	\$3,695.43
Percussion Instruments	31	\$8,902.65
Piano/Keyboard Instruments	1	\$24,795.00

Young, Virginia Shuman Elementary Schoolty Amou			
Sound Amplification (Microphones, Amplifiers, etc)	1	\$6,278.01	
String Instruments	2	\$3,352.50	
Woodwind Instruments	3	\$1,192.50	
School Totals:	57	\$49,561.59	
Young, Walter C. Middle School	Qty	Amount	
Brass Instruments	23	\$18,754.74	
Furniture/Equipment (Risers, Stands, etc.)	30	\$44,935.28	
Music Accessories (cases, adapters, attachments, etc.)	2	\$193.90	
Percussion Instruments	1	\$780.00	
String Instruments	38	\$12,772.50	
Woodwind Instruments	31	\$22,556.34	
School Totals:	125	\$99,992.76	









## SMART Kilns Program - Applied Learning Department Quarter Ending December 31, 2020

The Applied Learning Department has continued to ensure the SMART Kiln Program has progressed effectively throughout the SMART program cycle. For the quarter ending on December 31, 2020, a total of 136 kilns have been delivered to school sites. Almost all funds have been expended and Kilns have been installed at all but one site that is awaiting a kiln room renovation/construction to be completed.









# Art Equipment Kiln Program Status as of December 31, 2020



#### **Kilns Delivered**

Location Nameof KilnsArt Dept StatusApollo Middle School2Delivered to schoolAtlantic West Elementary School1Delivered to schoolBethune, Mary M. Elementary School2Delivered to schoolBroadview Elementary School1Delivered to schoolBroward Estates Elementary School1Delivered to schoolChallenger Elementary School1Delivered to schoolCoconut Palm Elementary School1Delivered to schoolCooper City High School2Delivered to schoolCoral Springs Pre-K - 81Delivered to schoolCoral Springs Middle School2Delivered to schoolCoral Springs Middle School2Delivered to schoolCoral Springs Middle School2Delivered to schoolCroissant Park Elementary School1Delivered to schoolCrystal Lake Middle School2Delivered to schoolCypress Bay High School3Delivered to schoolCypress Elementary School1Delivered to schoolDania Elementary School1Delivered to schoolDeerfield Beach High School2Delivered to schoolDeerfield Beach Middle School2Delivered to schoolDeerfield Park Elementary School1Delivered to schoolDillard 6-12 School1Delivered to schoolDirever, Charles Elementary School1Delivered to schoolDirever Elementary School1Delivered to schoolFlanagan, Charles W. High School2 <th></th> <th>Number</th> <th></th>		Number	
Apollo Middle School Atlantic West Elementary School Bethune, Mary M. Elementary School Bethune, Mary M. Elementary School Broadview Elementary School Broward Estates Elementary School Broward Estates Elementary School Challenger Elementary School Coconut Palm Elementary School Cooper City High School Coral Glades High School Coral Springs Pre-K - 8 Delivered to school Coral Springs High School Coral Springs Middle School Coral Springs Middle School Coral Springs Middle School Coral Springs Middle School Corossant Park Elementary School Corossant Park Elementary School Crystal Lake Middle School Cypress Bay High School Cypress Bay High School Dearfield Beach High School Deerfield Beach High School Deerfield Beach Middle School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Drew, Charles	Location Name		Aut Dout Status
Atlantic West Elementary School Bethune, Mary M. Elementary School Broadview Elementary School Broadview Elementary School Broward Estates Elementary School Challenger Elementary School Coconut Palm Elementary School Coconut Palm Elementary School Coconut Palm Elementary School Coral Glades High School Coral Glades High School Coral Springs Pre-K - 8 Delivered to school Coral Springs High School Delivered to school Coral Springs High School Coral Springs High School Coral Springs High School Delivered to school Coral Springs High School Coral Springs High School Delivered to school Delivered to school Coral Springs High School Delivered to school Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Diliard G-12 School Delivered to school Derw, Charles Elementary School Delivered to school Delivered to school Flanagan, Charles W. High School Delivered to school Floranada Elementary School Delivered to school Floranada Elementary School Delivered to school Floranada Elementary School Delivered to school			· ·
Bethune, Mary M. Elementary School Broadview Elementary School Broward Estates Elementary School Broward Estates Elementary School Challenger Elementary School Coconut Palm Elementary School Coral Glades High School Coral Springs Pre-K - 8 Delivered to school Coral Springs High School Coral Springs High School Coral Springs Middle School Coral Springs Middle School Coral Springs Middle School Coral Springs Middle School Delivered to school Country Isles Elementary School Country Isles Elementary School Crystal Lake Middle School Crystal Lake Middle School Cypress Bay High School Cypress Bay High School Dania Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Beach High School Delivered to school Discovery Elementary School Discovery Elementary School Discovery Elementary School Delivered to school Drew, Charles Elementary School Delivered to school Drew, Charles Elementary School Delivered to school Flanagan, Charles W. High School Delivered to school Floranada Elementary School Delivered to school Floranada Elementary School Delivered to school Floranada Elementary School Delivered to school Delivered to school Floranada Elementary School Delivered to school Delivered to school Delivered to school	Apollo Middle School	_	
Broadview Elementary School Broward Estates Elementary School Challenger Elementary School Coconut Palm Elementary School Coconut Palm Elementary School Coconut Palm Elementary School Cooper City High School Coral Glades High School Coral Springs Pre-K - 8 Delivered to school Coral Springs Pre-K - 8 Delivered to school Coral Springs Middle School Coral Springs Middle School Coral Springs Middle School Coral Springs Middle School Delivered to school Delivered to school Delivered to school Country Isles Elementary School Delivered to school Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Deerfield Park Elementary School Deerfield Park Elementary School Discovery Elementary School Discovery Elementary School Discovery Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Delivered to school Flanagan, Charles W. High School Planagan, Charles W. High School Delivered to school Floranada Elementary School Delivered to school Floranada Elementary School Delivered to school Delivered to school Floranada Elementary School Delivered to school	Atlantic West Elementary School	1	Delivered to school
Broward Estates Elementary School Challenger Elementary School Coconut Palm Elementary School Cooper City High School Coral Glades High School Coral Springs Pre-K - 8 Delivered to school Coral Springs Pigh School Coral Springs Middle School Country Isles Elementary School Coral Springs Middle School Country Isles Elementary School Corissant Park Elementary School Crystal Lake Middle School Crystal Lake Middle School Cypress Bay High School Cypress Bay High School Delivered to school Cypress Elementary School Deerfield Beach High School Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Dillard 6-12 School Discovery Elementary School Discovery Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Deerfield School Deerfield School Deerfield School Delivered to school Deverglades High School Delivered to school Deverglades High School Delivered to school Flamagan, Charles W. High School Delivered to school Floranada Elementary School Delivered to school Forest Glen Middle School Delivered to school Forest Glen Middle School Delivered to school Delivered to school Forest Glen Middle School Delivered to school	Bethune, Mary M. Elementary School		Delivered to school
Challenger Elementary School Coconut Palm Elementary School Cooper City High School Coral Glades High School Coral Springs Pre-K - 8 Coral Springs Pre-K - 8 Coral Springs High School Coral Springs Middle School Country Isles Elementary School Country Isles Elementary School Coroissant Park Elementary School Crystal Lake Middle School Crystal Lake Middle School Cypress Bay High School Cypress Bay High School Cypress Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Discovery Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Deerfield School Delivered to school Delivered to school Flamagan, Charles W. High School Delivered to school Floranada Elementary School Delivered to school Floranada Elementary School Delivered to school Delivered to school Floranada Elementary School Delivered to school Delivered to school Floranada Elementary School Delivered to school Delivered to school Floranada Elementary School Delivered to school Delivered to school Floranada Elementary School Delivered to school Delivered to school Floranada Elementary School Delivered to school Delivered to school Foret Lauderdale High School Delivered to school Delivered to school	Broadview Elementary School	1	Delivered to school
Coconut Palm Elementary School Cooper City High School Coral Glades High School Coral Glades High School Coral Springs Pre-K - 8 1 Delivered to school Coral Springs High School Coral Springs High School Coral Springs Middle School Coral Springs Middle School Coral Springs Middle School Country Isles Elementary School Country Isles Elementary School Croissant Park Elementary School Crystal Lake Middle School Cypress Bay High School Cypress Bay High School Cypress Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Deerfield Park Elementary School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Discovery Elementary School Direw, Charles Elementary School Direw, Charles Elementary School Flamingo Elementary School Poelivered to school Flamagan, Charles W. High School Poelivered to school Floranada Elementary School Delivered to school Floranada Elementary School Delivered to school Forest Glen Middle School Delivered to school Delivered to school Forest Glen Middle School Delivered to school	Broward Estates Elementary School	1	
Cooper City High School Coral Glades High School Coral Glades High School Coral Springs Pre-K - 8 1 Delivered to school Coral Springs Pre-K - 8 1 Delivered to school Coral Springs High School Coral Springs Middle School Coral Springs Middle School Country Isles Elementary School Country Isles Elementary School Croissant Park Elementary School Crystal Lake Middle School Crystal Lake Middle School Cypress Bay High School Cypress Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Flamingo Elementary School Flanagan, Charles W. High School Porest Glen Middle School Deivered to school Floranada Elementary School Delivered to school	Challenger Elementary School	1	Delivered to school
Coral Glades High School Coral Springs Pre-K - 8 1 Delivered to school Coral Springs Pre-K - 8 1 Delivered to school Coral Springs High School Coral Springs Middle School Country Isles Elementary School Country Isles Elementary School Croissant Park Elementary School Crystal Lake Middle School Crystal Lake Middle School Cypress Bay High School Cypress Elementary School Dania Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Flamingo Elementary School Floranada Elementary School Floranada Elementary School Deort Lauderdale High School Delivered to school	Coconut Palm Elementary School	1	Delivered to school
Coral Springs Pre-K - 8  Coral Springs High School  Coral Springs Middle School  Country Isles Elementary School  Croissant Park Elementary School  Crystal Lake Middle School  Cypress Bay High School  Cypress Elementary School  Dania Elementary School  Deerfield Beach High School  Deerfield Beach Middle School  Deerfield Park Elementary School  Dillard 6-12 School  Dillard 6-12 School  Drew, Charles Elementary School  Drew, Charles Elementary School  Dianagan, Charles W. High School  Floranada Elementary School  Forest Glen Middle School  Delivered to school  Discovery Elementary School  Delivered to school  Discovery Elementary School  Delivered to school  Delivered to school  Discovery Elementary School  Delivered to school  Flanagan, Charles W. High School  Delivered to school  Floranada Elementary School  Delivered to school  Forest Glen Middle School  Delivered to school  Fort Lauderdale High School  Delivered to school  Delivered to school  Fort Lauderdale High School  Delivered to school	Cooper City High School	1	Delivered to school
Coral Springs High School Coral Springs Middle School Country Isles Elementary School Croissant Park Elementary School Croissant Park Elementary School Crystal Lake Middle School Cypress Bay High School Cypress Bay High School Cypress Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Flamagan, Charles W. High School Floranada Elementary School Discovery Elementary School Drew, Charles Elementary School Discovery Elementary Elementary School Discovery Elementary Elementary School Discovery Elementary Ele	Coral Glades High School	2	Delivered to school
Coral Springs Middle School Country Isles Elementary School Croissant Park Elementary School Crystal Lake Middle School Crystal Lake Middle School Crystal Lake Middle School Cypress Bay High School Cypress Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Drew, Charles W. High School Flamingo Elementary School Delivered to school	Coral Springs Pre-K - 8	1	Delivered to school
Country Isles Elementary School Croissant Park Elementary School Crystal Lake Middle School Crystal Lake Middle School Cypress Bay High School Cypress Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Everglades High School Flamingo Elementary School Floranada Elementary School Floranada Elementary School Forest Glen Middle School Delivered to school	Coral Springs High School	2	Delivered to school
Croissant Park Elementary School Crystal Lake Middle School Cypress Bay High School Cypress Bay High School Cypress Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Drew, Charles Elementary School Everglades High School Flamingo Elementary School Floranada Elementary School Floranada Elementary School Florest Glen Middle School Delivered to school Floranada Elementary School Delivered to school Floranada Elementary School Delivered to school Forest Glen Middle School Delivered to school Fort Lauderdale High School Delivered to school	Coral Springs Middle School	2	Delivered to school
Crystal Lake Middle School Cypress Bay High School Cypress Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Flamingo Elementary School Floranada Elementary School Floranada Elementary School Floranada Elementary School Forest Glen Middle School Delivered to school	Country Isles Elementary School	1	Delivered to school
Cypress Bay High School Cypress Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Drew, Charles Elementary School Everglades High School Flamingo Elementary School Floranada Elementary School Floranada Elementary School Florest Glen Middle School Forest Glen Middle School Gator Run Elementary School Delivered to school	Croissant Park Elementary School	1	Delivered to school
Cypress Elementary School Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Drew, Charles Elementary School Drew, Charles Elementary School Everglades High School Flamagan, Charles W. High School Floranada Elementary School Forest Glen Middle School Gator Run Elementary School Dalivered to school Delivered to school	Crystal Lake Middle School	2	Delivered to school
Dania Elementary School Deerfield Beach High School Deerfield Beach Middle School Deerfield Beach Middle School Deerfield Park Elementary School Dillard 6-12 School Discovery Elementary School Drew, Charles Elementary School Drew, Charles Elementary School Everglades High School Flamingo Elementary School Floranada Elementary School Florest Glen Middle School Fort Lauderdale High School Gator Run Elementary School Delivered to school	Cypress Bay High School	3	Delivered to school
Deerfield Beach High School  Deerfield Beach Middle School  Deerfield Park Elementary School  Dillard 6-12 School  Discovery Elementary School  Drew, Charles Elementary School  Everglades High School  Flamingo Elementary School  Floranada Elementary School  Forest Glen Middle School  Gator Run Elementary School  Delivered to school	Cypress Elementary School	1	Delivered to school
Deerfield Beach Middle School  Deerfield Park Elementary School  Dillard 6-12 School  Discovery Elementary School  Drew, Charles Elementary School  Everglades High School  Flamingo Elementary School  Floranada Elementary School  Floranada Elementary School  Forest Glen Middle School  Gator Run Elementary School  Delivered to school	Dania Elementary School	1	Delivered to school
Deerfield Park Elementary School2Delivered to schoolDillard 6-12 School1Delivered to schoolDiscovery Elementary School1Delivered to schoolDrew, Charles Elementary School1Delivered to schoolEverglades High School2Delivered to schoolFlamingo Elementary School1Delivered to schoolFlanagan, Charles W. High School2Delivered to schoolFloranada Elementary School1Delivered to schoolForest Glen Middle School1Delivered to schoolFort Lauderdale High School1Delivered to schoolGator Run Elementary School1Delivered to school	Deerfield Beach High School	2	Delivered to school
Dillard 6-12 School  Discovery Elementary School  Drew, Charles Elementary School  Everglades High School  Flamingo Elementary School  Flanagan, Charles W. High School  Floranada Elementary School  Forest Glen Middle School  Gator Run Elementary School  Delivered to school	Deerfield Beach Middle School	2	Delivered to school
Dillard 6-12 School  Discovery Elementary School  Drew, Charles Elementary School  Everglades High School  Flamingo Elementary School  Flanagan, Charles W. High School  Floranada Elementary School  Forest Glen Middle School  Gator Run Elementary School  Delivered to school	Deerfield Park Elementary School	2	Delivered to school
Drew, Charles Elementary School  Everglades High School  Flamingo Elementary School  Flanagan, Charles W. High School  Floranada Elementary School  Forest Glen Middle School  Fort Lauderdale High School  Gator Run Elementary School  1 Delivered to school	-	1	Delivered to school
Everglades High School  Flamingo Elementary School  Flanagan, Charles W. High School  Floranada Elementary School  Forest Glen Middle School  Fort Lauderdale High School  Gator Run Elementary School  2 Delivered to school	Discovery Elementary School	1	Delivered to school
Flamingo Elementary School  Flanagan, Charles W. High School  Floranada Elementary School  Forest Glen Middle School  Fort Lauderdale High School  Gator Run Elementary School  1 Delivered to school  Delivered to school  Delivered to school  Delivered to school	Drew, Charles Elementary School	1	Delivered to school
Flamingo Elementary School  Flanagan, Charles W. High School  Floranada Elementary School  Forest Glen Middle School  Fort Lauderdale High School  Gator Run Elementary School  1 Delivered to school  Delivered to school  Delivered to school  Delivered to school	Everglades High School	2	Delivered to school
Flanagan, Charles W. High School  Floranada Elementary School  Forest Glen Middle School  Fort Lauderdale High School  Gator Run Elementary School  2 Delivered to school  1 Delivered to school  Delivered to school  1 Delivered to school		1	Delivered to school
Floranada Elementary School  Forest Glen Middle School  Fort Lauderdale High School  Gator Run Elementary School  1 Delivered to school  Delivered to school  Delivered to school	•	2	Delivered to school
Forest Glen Middle School  Fort Lauderdale High School  Gator Run Elementary School  1 Delivered to school  Delivered to school		1	Delivered to school
Gator Run Elementary School 1 Delivered to school	,	1	Delivered to school
Gator Run Elementary School 1 Delivered to school			
	•		Delivered to school







# Art Equipment Kiln Program Status as of December 31, 2020



#### **Kilns Delivered**

	Number	
Location Name	of Kilns	Art Dept Status
Gulfstream Academy of Hallandale Beach	2	Delivered to school
K-8 (Hallandale Elementary School)	2	Delivered to school
Harbordale Elementary School	1	Delivered to school
Hollywood Hills High School	2	Delivered to school
Horizon Elementary School	1	Delivered to school
Indian Ridge Middle School	1	Delivered to school
Indian Trace Elementary School	1	Delivered to school
Lake Forest Elementary School	1	Delivered to school
Lakeside Elementary School	1	Delivered to school
Larkdale Elementary School	1	Delivered to school
Liberty Elementary School	1	Delivered to school
Manatee Bay Elementary School	1	Delivered to school
Maplewood Elementary School	1	Delivered to school
McArthur High School	1	Delivered to school
McNab Elementary School	1	Delivered to school
Miramar Elementary School	1	Delivered to school
Miramar High School	2	Delivered to school
Monarch High School	2	Delivered to school
New Renaissance Middle School	2	Delivered to school
Norcrest Elementary School	1	Delivered to school
North Andrews Gardens Elementary School	2	Delivered to school
Northeast High School	1	Delivered to school
Nova Blanche Forman Elementary School	1	Delivered to school
Nova Dwight D Eisenhower Elementary School	1	Delivered to school
	2	Delivered to school
Nova High School Nova Middle School	2	Delivered to school
	1	Delivered to school
Park Springs Elementary School Park Trails Elementary School	1	Delivered to school
Park Trails Elementary School  Parkway Middle School	1	Delivered to school
		Delivered to school
Pembroke Lakes Elementary School	1	
Pembroke Pines Elementary School	1	Delivered to school
Peters Elementary School	1	Delivered to school







# Art Equipment Kiln Program Status as of December 31, 2020



#### **Kilns Delivered**

	Number		
Location Name	of Kilns	Art Dept Status	
Pioneer Middle School	2	Delivered to school	
Piper High School	3	Delivered to school	
Plantation Elementary School	1	Delivered to school	
Plantation High School	2	Delivered to school	
Plantation Middle School	1	Delivered to school	
Pompano Beach Elementary School	1	Delivered to school	
Pompano Beach High School	2	Delivered to school	
Quiet Waters Elementary School	1	Delivered to school	
Ramblewood Elementary School	1	Delivered to school	
Ramblewood Middle School	2	Delivered to school	
Rickards, James S. Middle School	2	Delivered to school	
Riverglades Elementary School	1	Delivered to school	
Rock Island Elementary School	1	Delivered to school	
Royal Palm Elementary School	1	Delivered to school	
Sandpiper Elementary School	1	Delivered to school	
Seminole Middle School	2	Delivered to school	
Sheridan Park Elementary School	1	Delivered to school	
Silver Shores Elementary School	1	Delivered to school	
South Broward High School	2	Delivered to school	
South Plantation High School	3	Delivered to school	
Stephen Foster Elementary School	1	Delivered to school	
Stirling Elementary School	1	Delivered to school	
Stoneman Douglas High School	1	Delivered to school	
Stoneman Douglas High School	1	Delivered to school	
Stranahan High School	2	Delivered to school	
Sunshine Elementary School	1	Delivered to school	
Taravella, J.P. High School	1	Delivered to school	
Tequesta Trace Middle School	2	Delivered to school	
Tradewinds Elementary School	1	Delivered to school	
Village Elementary School	1	Delivered to school	
Walker Elementary School	2	Delivered to school	
Welleby Elementary School	1	Delivered to school	







#### **Art Equipment Kiln Program**

Status as of December 31, 2020

#### **Kilns Delivered**

Location Name	Number of Kilns	Art Dept Status
West Broward High School	1	Delivered to school
Westglades Middle School	2	Delivered to school
Whispering Pines Education Center	1	Delivered to school
Young, Virginia Shuman Elementary School	1	Delivered to school
Sub-Total	136	

#### All Kilns

All Schools	Number of Kilns
Ordered	-
Delivered to warehouse	-
Delivered to school	136
Total	136










## Theater Equipment - Applied Learning Department Quarter Ending December 31, 2020

At the end of Quarter 2, all of the SMART program's purchases for school theater sound, lighting and stage equipment has been completed. We have only one remaining school who has yet to have their new equipment installed due to a power modification within the building that needs to take place. The plan for the modification is in the works and is to be completed shortly. There is a total of 39 schools with full or part time theater programs that were eligible for equipment funding, including three brand new programs started as a result of SMART funding. We are very pleased that 38 of the 39 schools are now able to use their new equipment for their theater programs.

Many of our theater programs are starting to plan for potential activities for the Spring semester. We may not be able to conduct our productions in the grand scale as before the pandemic, but even with limited activities, our students will benefit from the upgrades in sound and lighting that the SMART project has provided.











## **Theater Equipment Program**

Status as of December 31, 2020

School	Full/Part Time Program	Allocation	Amount Used *
Apollo Middle School	Full	14,000	14,000
Bethune, Mary M. Elementary School	Full	7,000	6,854
Cooper City High School	Part	14,000	10,940
Coral Glades High School	Full	42,000	41,884
Coral Springs High School	Full	42,000	43,131
Coral Springs Middle School	Part	7,000	6,518
Cypress Bay High School	Full	42,000	40,974
Deerfield Beach High School	Part	14,000	13,983
Dillard 6-12 School	Full	42,000	41,441
Everglades High School	Full	42,000	41,876
Falcon Cove Middle School	Full	14,000	13,818
Flanagan, Charles W. High School	Full	42,000	40,209
Fort Lauderdale High School	Full	42,000	30,958
Hallandale High School	Full	42,000	43,965
Hollywood Hills High School	Part	14,000	27,985
McArthur High School	Full	42,000	41,340
Miramar High School	Full	42,000	39,015
Monarch High School	Full	42,000	20,350
New Renaissance Middle School	Full	14,000	9,958
North Andrews Gardens Elementary School	Full	7,000	6,994
Nova High School	Full	42,000	40,286
Parkway Middle School	Full	14,000	14,000
Piper High School	Full	42,000	41,820
Plantation High School	Full	42,000	40,485
Pompano Beach High School	Part	14,000	13,977
Ramblewood Middle School	Full	14,000	13,995
Sawgrass Springs Middle School	Part	7,000	7,000
Seminole Middle School	Full	14,000	12,667
Silver Lakes Middle School	Part	7,000	6,992
South Broward High School	Full	42,000	41,961
South Plantation High School	Full	42,000	41,955
Stoneman Douglas High School	Full	42,000	43,687
Sunrise Middle School	Full	14,000	14,000
Taravella, J.P. High School	Full	42,000	41,972
Tequesta Trace Middle School	Full	14,000	9,075
Walker Elementary School	Full	7,000	7,000
West Broward High School	Part	14,000	13,999
Western High School	Full	42,000	43,321
Westglades Middle School	Full	14,000	13,999



<sup>\*</sup> Amount Used includes all orders received from schools and due to timing may differ from amounts reported in the Budget Activity Section.

\$ 1,036,000 \$ 998,384

Section 3: Music & Art Equipment





# Section 4 Athletics

John Sullivan, Chief Portfolio Services Officer (Task Assigned)





#### **SMART PROGRAM ATHLETICS**

SMART Program Athletic initiatives are in good standing, with nearly all projects completed. Of the 15 track and 30 weight room enhancements funded by the SMART Program, the single project yet to reach the finish line is the Northeast High School weight room, which has been delayed.

#### Tracks



COMPLETED

Track **Upgrades** 

#### All SMART athletic track projects

(15 tracks – 3 middle schools and 12 high schools) have been complete as of September 30, 2018.

#### **Weight Rooms**



**COMPLETED** Weight Room **Upgrades** 

Improvements include equipment, paint, murals, structural repairs, flooring, sound system, mirrors, lighting, electrical upgrades, etc.

The 30 High Schools covered by the weight room initiative have undergone a coordinated review for safety, ADA compliance, dimensional clearance, and gender equity prior to the release of funding.

#### Northeast High School Weight Room



**NORTHEAST** HIGH SCHOOL

#### **STATUS**

Weight Room is contingent on the Primary Renovations

The weight room is being relocated to a building that is set for construction and cannot proceed until construction for the building is complete.

Board approved the GMP on April 21, 2020 and renovations are 90% complete with an expected completion in Q3 2021.







# TRACKS COMPLETED




# 2016 Tracks Completed

- Pioneer Middle School
- Seminole Middle School
- Apollo Middle School
- Stranahan High School
- Charles W. Flanagan High School
- Western High School
- Hallandale High School
- Hollywood Hills High School











# 2018 Tracks Completed

- Miramar High School
- Monarch High School
- Plantation High School
- Pompano Beach High School
- Cypress Bay High School
- West Broward High School
- J.P. Taravella High School















# WEIGHT ROOMS COMPLETED

The following completed weight room projects are listed alphabetically by school name:

SCHOOL NAME	COMPLETION DATE
Blanche Ely High School	01/2018
Boyd Anderson High School	04/2018
Charles W. Flanagan High School	02/2018
Coconut Creek High School	01/2018
Cooper City High School	11/2018
Coral Glades High School	09/2018
Coral Springs High School	12/2018
Cypress Bay High School	01/2018
Deerfield Beach High School	12/2018
Dillard 6-12 School	01/2018
Everglades High School	01/2018
Fort Lauderdale High School	07/2018
Hallandale Magnet High School	09/2018
Hollywood Hills High School	02/2018
J.P. Taravella High School	07/2018
Lauderhill 6-12 Magnet School	03/2018
Marjory Stoneman Douglas High School	08/2018
McArthur High School	08/2018
Miramar High School	07/2018
Monarch High School	08/2018
Nova High School	01/2018





# WEIGHT ROOMS COMPLETED (CONT.)

SCHOOL NAME	COMPLETION DATE
Piper High School	01/2018
Plantation High School	07/2018
Pompano Beach High School	09/2018
South Broward High School	02/2018
South Plantation High School	09/2018
Stranahan High School	01/2018
West Broward High School	09/2018
Western High School	07/2018







# **SMART FUNDED WEIGHT ROOMS**

























# **NORTHEAST HIGH** WEIGHT ROOM

The upgrade to **Northeast High School's** weight room faced delays due to changes during the Design phase of its Primary Renovations project.



- Pirtle Construction hired as the Construction Manager for the school's SMART Renovations in August 2019
- The weight room has been relocated to a building that is set for Primary Renovations
- The new location will have new roofing, windows, air conditioning, and electrical work throughout
- Board approved the GMP on April 21, 2020.
- Renovations are 90% complete and expected to reach completion in Q3 2021.





# Section 5

# **Facilities**

Frank Girardi
Executive Director, Capital Programs

Report Provided by the District's Program Managers:

Kathleen Langan AECOM

Ashley Carpenter
Atkins



# TABLE OF CONTENTS

**FACILITIES** 

PRIMARY RENOVATIONS

Quarterly Highlights
Single Point of Entry (SPE)
Board Actions
Change Orders
Holding Vendors Accountable
Responses to TaxWatch & BOC Questions

2 SCHOOL CHOICE ENHANCEMENT PROGRAM (SCEP)

SCEP Quarterly Highlights Summary of SCEP Projects

3 PROGRAM COSTS & CONTROLS

Hard vs. Soft Costs Risk Assessment

SCHOOL SPOTLIGHTS

Understanding the Six-Phase Process Individual School Spotlights






### **QUARTERLY HIGHLIGHTS**

The following highlights are of progress made this quarter (ending December 31, 2020).


### PRIMARY RENOVATIONS PROCESS CHART



Disclaimer: Some schools have multiple Primary Renovations projects in different phases.

### **KEY PERFORMANCE INDICATORS (KPI's)**

The following KPI's are being monitored to track the progress of Primary Renovations moving between Design and Construction phases this quarter:







# **QUARTERLY HIGHLIGHTS: BIG 3**

SMART Program updates at Blanche Ely High School, Northeast High School, and Stranahan High School for the quarter ending December 31, 2020.

# BLANCHE ELY HIGH SCHOOL





# NORTHEAST HIGH SCHOOL

# STRANAHAN HIGH SCHOOL









### PRIMARY RENOVATIONS



**ACTIVE CONSTRUCTION** 

**78%** 

Construction at Blanche Ely High School is progressing gradually. Since the last report, the wheelchair ADA lift in Building 14 and STEM Labs in Buildings 18 and 26 were completed. Renovations continue in other areas of the campus including the locker room and Buildings 1, 2 and 17.

#### **KEY MILESTONES:**









### PRIMARY RENOVATIONS



### **ACTIVE CONSTRUCTION**

78%



#### **WORK COMPLETED**

- ✓ MEDIA CENTER
- ✓ OUTDOOR DINING STRUCTURE
- ✓ CHILLER PLANT REPLACEMENT

#### **BUILDING 1**

 Interior chilled water piping, AHU replacement & ceiling installation

#### **BUILDING 4**

✓ HVAC chiller

#### **BUILDING 13**

✓ HVAC

#### **BUILDING 14 (GYMNASIUM)**

 ADA restroom, basketball court, wheelchair ADA lift, & concession stand

#### **BUILDING 15**

√ HVAC duct heater

#### **BUILDINGS 18 & 26**

✓ STEM Labs







#### **WORK IN PROGRESS**

#### **BUILDING 1**

 Roofing, west canopy replacement

#### **BUILDING 2**

 STEM Lab, restroom, roofing, HVAC & fire sprinkler

#### **BUILDING 17**

 HVAC, new ADA entry ramp and canopy

#### **BUILDING 26**

STEM Labs

#### LOCKER ROOM

ADA compliance









# **PRIMARY RENOVATIONS**



# **ACTIVE CONSTRUCTION**

**78%** 



**ROOFING UNDERWAY** 



**ROOFING UNDERWAY** 



**ROOFING UNDERWAY** 




**ROOFING UNDERWAY** 



**ENTRANCE TO THE ADA LIFT** 



**GYMNASIUM** 



**LOCKER ROOM** 



**LOCKER ROOM** 



**ADA WHEELCHAIR LIFT** 







# SCHOOL CHOICE ENHANCEMENT PROGRAM



### **COMPLETE**

100%

#### ITEMS DELIVERED AND INSTALLED:

- ✓ Media backdrop
- ✓ Bracket kits with ActivBoards
- ✓ Projectors
- ✓ Tables
- ✓ Chairs
- ✓ Science equipment
- ✓ Digital classroom upgrades
- ✓ Heart models
- ✓ Podium
- ✓ Laptops & adapters









### **ATHLETICS**



# COMPLETE

100%

### **UPGRADES COMPLETED**

- ✓ Weight room renovations
- ✓ Track upgrades










# NORTHEAST HIGH SCHOOL

### PRIMARY RENOVATIONS (ORIGINAL SCOPE & NEW ADDITION)

Since Northeast High School began construction on its weight room in August 2020, progress has been moving steadily. Weight room renovations are expected to be complete before the next report, a roofing permit has been received for repairs on Building 12, and design drawings for the new classroom addition are being reviewed by the Building Department.









# **NORTHEAST HIGH SCHOOL**

# **PRIMARY RENOVATIONS** (PHASE 1)



7%

**ACTIVE CONSTRUCTION** 

Weight room renovations are 90% complete and are expected to reach Construction Closeout in Q3 2021. Despite some difficulties with receiving approvals for roofing binders, contractors are in the final stages of acquiring approval for Building 12. Repairs on Building 12 will begin while roofing binders for the other buildings are being finalized.



**WEIGHT ROOM** 



**WEIGHT ROOM** 



**ELECTIRCAL WORK** 



**ROOFING** 



**ROOFING** 



**ROOFING** 

# **NEW CLASSROOM ADDITION (PHASE 2)**



**DESIGN** 

97%

Design drawings are being reviewed by the Building Department for the new classroom addition.







# **NORTHEAST HIGH SCHOOL**

### SCHOOL CHOICE ENHANCEMENT PROGRAM



#### **IMPLEMENTATION**

97%

The school has elected to hold on to the remaining dollars until the Primary Renovations are complete.

#### ITEMS DELIVERED AND INSTALLED:

- Outdoor trash receptacles
- ✓ Science equipment
- ✓ Golf carts
- Scoring tables
- ✓ Digital marquee
- ✓ Gym scoreboards (2)
- ✓ Football scoreboard
- ✓ Electric strikes (2)
- ✓ Standalone door alarms
- ✓ Window wraps
















### PRIMARY RENOVATIONS (ORIGINAL SCOPE & CAFETERIA)

Of the Big 3 Schools, Stranahan High School is the furthest along in construction and is expected to be the first to complete all its Primary Renovation projects. Additional roofing work remains on multiple buildings as well as HVAC, electrical wiring, and STEM Lab improvements. The design drawings for the cafeteria are currently being reviewed by the Building Department.









# **PRIMARY RENOVATIONS** (PHASE 1)



#### **ACTIVE CONSTRUCTION**

**72%** 



### WORK COMPLETED

✓ MEDIA CENTER

#### **BUILDING 1**

✓ HVAC, window replacement, & fire sprinkler

#### **BUILDING 4**

Media Center & HVAC

#### **BUILDING 5**

✓ Roofing, HVAC & restrooms

#### **BUILDING 6**

✓ STEM Lab, HVAC & roofing

#### **BUILDING 7**

✓ Roofing & interior work

#### **BUILDINGS 9**

✓ Restrooms & fire sprinkler

#### **BUILDING 15 (GYMNASIUM)**

✓ HVAC

#### **BUILDINGS 23**

✓ STEM Lab

#### ALL HVAC IMPROVEMENTS COMPLETE

ALL ADA RESTROOMS AND RAMPS COMPLETE



#### **WORK IN PROGRESS**

#### BUILDINGS 1-4, 8, 9, 13-15

Roofing

#### **BUILDING 17**

Storage Conversion

#### **BUILDING 20**

- STEM Lab
- Roofing

- ★ INTERIOR RENOVATIONS 90% COMPLETE
- **→ FIRE ALARM TESTING UNDERWAY CAMPUS-WIDE**
- **★ ROOFING SCOPES 50% COMPLETE**
- **→ BUILDINGS 1-3 ARE IN LWIC PLACEMENT PHASE**











# **PRIMARY RENOVATIONS** (PHASE 1)



### **ACTIVE CONSTRUCTION**

**72**%



**ROOFING UNDERWAY** 



**ROOFING UNDERWAY** 



**ROOFING UNDERWAY** 



**STEM LAB** 



STORAGE CONVERSION



STEM LABS



**FIRE ALARM** 



**INTERIOR RENOVATIONS** 



**HVAC** 








# **CAFETERIA ADDITION / RENOVATIONS (PHASE 2)**



DESIGN

96%

Design drawings are being reviewed by the Building Department.









# SCHOOL CHOICE ENHANCEMENT PROGRAM



### **IMPLEMENTATION**

93%

#### ITEMS DELIVERED AND INSTALLED:

- ✓ 50" TVs
- ✓ Outdoor picnic benches
- ✓ Projectors
- ✓ Document cameras
- ✓ Printers
- ✓ Scientific calculators
- ✓ Column wraps
- ✓ Digital marquee
- ✓ PA system
- ✓ Office furniture
- ✓ Sisco STAR system IS machine
- ✓ Laptops
- ✓ Chairs
- ✓ Conference table
- ✓ Slab table base









### **ATHLETICS**



# COMPLETE

100%

#### **UPGRADES COMPLETED**

- ✓ Weight room renovations
- ✓ Track upgrades













96

# SINGLE POINT OF ENTRY

projects completed by 2019












#### TRACKING AND REPORTING CHANGE ORDERS

As projects continue to move from Design to Construction, the SMART team has committed to tracking Change Orders as they occur and reporting on their relative impact.

- Change orders are currently tracking at 0.42% of the total construction contract value.
- Unforeseen circumstances represent most Change Orders
- Cost savings through Owner Requests and Tax Savings are likewise tracked and reported

### **CHANGE ORDER FIGURES BY SOURCE**

	CONSULTANT ERROR	CONSULTANT OMISSION	OWNER REQUEST	TAX SAVINGS	UNFORESEEN CONDITIONS
CHANGE ORDERS (transferred from budgeted contingencies)	\$259,845	\$693,823	\$338,671.56		\$1,458,859
CREDIT (dollars returned to the project)				(\$12,360.69)	







PROJECT NAME	CHANGE ORDER AMOUNT	% OF CONSTRUCTION CONTRACT VALUE
Annabel C. Perry Pre K-8 - GOB Renovations	\$154,367.00	4%
Banyan ES - SMART Program Renovations	\$2,539.00	0%
Blanche Ely HS - GOB Renovations	\$22,630.00	0%
Boyd Anderson HS - Media Ctr Remodeling	\$87,081.00	11%
Bright Horizons Center - SMART Program Renovations	\$208,857.00	7%
Charles W. Flanagan HS - SMART Program Renovations	\$94,634.00	1%
Coconut Creek ES - Building Renovations	\$108,129.00	3%
Cross Creek School - Single Point of Entry - SMART Program	\$2,030.00	1%
Cypress Bay HS - GOB Renovations	\$42,044.00	0%
Cypress ES - SMART Building Renovations	\$128,895.00	5%
Eagle Ridge ES - GOB Renovations	\$121,533.00	5%
Falcon Cove MS - SMART Program Renovations	\$59,184.00	0%
Gulfstream Academy of Hallandale Beach K-8 - SMART Program Renovations	\$122,910.00	3%
Hollywood Hills HS - SMART Program Renovations	\$565,130.00	3%
Indian Ridge MS - GOB Renovations	\$32,409.00	1%
Lake Forest ES - Repair Roof on Bldg. 4	\$11,222.31	3%
Lauderdale Lakes MS - Building Renovation	\$610,943.00	12%
Lauderhill 6-12 STEM-MED Magnet School - Single Point of Entry – SMART Program	\$13,744.00	6%
Manatee Bay ES - SMART Program Renovations	\$82,083.00	4%
McNab ES - SMART Program Renovations	\$8,133.00	0%
McNicol MS - SMART Program Renovations	\$23,508.00	3%
Morrow ES - SMART Program Renovations	\$5,686.00	0%
Nova HS - SMART Program Renovations	\$130,303.00	1%
Olsen MS - Single Point of Entry - SMART Program	\$11,588.00	7%
Pompano Beach MS - GOB Renovations	\$133,090.00	1%
Royal Palm STEM Museum Magnet - Single Point of Entry - SMART Program	\$2,870.00	2%
South Plantation HS - Single Point of Entry - SMART Program	\$7,048.00	2%
Stranahan HS - GOB Renovations	\$267,001.00	1%
Sunrise MS - Single Point of Entry - SMART Program	\$14,946.00	10%
Tequesta Trace MS - Single Point of Entry - SMART Program	\$22,436.00	16%
Village ES - Single Point of Entry - SMART Program	\$4,600.00	3%
West Hollywood ES - GOB Renovations	\$18,602.00	1%
Western HS - SMART Program Renovations (Culinary Lab)	\$19,467.00	2%
UBTOTAL (TRANSFERRED FROM BUDGETED CONTINGENCIES)	\$3,156,021.31	N/A





CHANGE ORDER AMOUNT BY PROJECT NAME		
PROJECT NAME	CHANGE ORDER AMOUNT	% OF CONSTRUCTION CONTRACT VALUE
Atlantic Technical College, Arthur Ashe, Jr. Campus- SMART Program Renovations	-\$6,014.00	0%
Forest Hills ES - HVAC Upgrade/Replacement	-\$7,727.00	-1%
Lake Forest ES - SMART Program Renovations	-\$106,429.00	-4%
Miramar ES - GOB Renovations	-\$9,292.00	0%
Miramar HS - Single Point of Entry - SMART Program	-\$17,585.00	-9%
Parkway MS - Roof Replace Bldg. 22 & 24	-\$12,354.44	-2%
Piper HS - GOB Renovations	-\$200,000.00	-1%
Silver Trail MS - GOB Renovations	-\$18,042.00	0%
Stranahan HS - Single Point of Entry - SMART Program	-\$39,740.00	-9%
SUBTOTAL (DOLLARS RETURNED TO THE PROJECT)	(\$417,183.44)	(28%)
TOTAL:	\$648,830,700.13	.422%





Included below is a breakdown of the change orders that occurred this quarter, along with the Board approval date, amount, source and description.

# **ANNABEL C. PERRY PRE K-8**GOB RENOVATIONS

BOARD APPROVAL DATE	AMOUNT	CHANGE %	SOURCE	DESCRIPTION
10.20.20	8,763.00	.23	Owner Request	Roof Fan: It was discovered that the existing roof mounted turbine ventilation fans in the kitchen in Building 1 are past their useful life span and damaged beyond repair. Labor and materials are required to replace the existing rooftop equipment.
10.20.20	-2,410	(.06)	Owner Request	Drywell Credit: Through the coordinated efforts of the roofing inspector and plumbing inspector, it was determined that there was adequate grass-area for the downspouts to drain onto the ground and resolve the requirement for the drainage wells in Building 1. Therefore, a credit is due to the Owner for the scope to install 4 drainage wells in Building 1 that are no longer required.

# ATLANTIC TECHNICAL COLLEGE, ARTHUR ASHE, JR. CAMPUS SMART PROGRAM RENOVATIONS

BOARD APPROVAL DATE	AMOUNT	CHANGE%	SOURCE	DESCRIPTION
12.15.2020	-6,014	(.24)	Owner Request	Boiler Replacements: While performing reroofing work at Building 1, the Contractor accidentally damaged two boilers at the building. Therefore, a credit will be issued the Owner.





#### BANYAN ELEMENTARY SCHOOL SMART PROGRAM RENOVATIONS

BOARD APPROVAL DATE	AMOUNT	CHANGE %	SOURCE	DESCRIPTION
12.15.20	1,580.00	.09	Unforeseen Conditions	Removal & Replacement of Existing Metal Studs in Restrooms 159 & 160 at Building 1: During demolition of Restrooms 159 & 160 at Building 1, it was discovered that the existing metal studs were corroded and deformed beyond repair. The original scope of work did not include stud demolition, but rather, to re-use the existing studs instead. However, the studs require removal, disposal and replacement to meet SBBC design and code requirements.
12.15.20	959.00	.06	Owner Request	Installation of Revised Door Hardware in Restrooms 159 & 160 at Building 1: During Physical Plant Operations' (PPO) hardware submittal review, it was decided to add locksets, in lieu of the push-plates. As a result, labor, equipment and material will be required for the installation of the new door hardware for Restrooms 159 & 160 at Building 1.

### **BLANCHE ELY HIGH SCHOOL**

GOB RENOVATIONS

BOARD APPROVAL DATE	AMOUNT	CHANGE%	SOURCE	DESCRIPTION
12.15.2020	22,630.00	.12	Consultant Error	AHU 14-1 and 14-2 Power - During testing of the existing Air Handler System for units 14-1 and 14-2, it was discovered that feeders for one of the units was insufficient and would require a new set of feeders to supply cool air. Additionally, it was discovered that the load on the existing electrical panel was too great and would require alternate service for unit 14-2. As a result, labor, material, and equipment will be required to supply alternate feed and breakers to service Air Handling Units 14-1 and 14-2 and to provide overload protection for service switchboard MS.





# **BRIGHT HORIZONS CENTER**SMART PROGRAM RENOVATIONS

BOARD APPROVAL DATE	AMOUNT	CHANGE %	SOURCE	DESCRIPTION
10.20.20	12,510.00	.43	Consultant Omission	Relocation of Power Supplies Provide labor and materials to relocate existing power supply for the new fire alarm panel in Building 1.

# **CYPRESS BAY HIGH SCHOOL**GOB RENOVATIONS

BOARD APPROVAL DATE	AMOUNT	CHANGE%	SOURCE	DESCRIPTION
12.15.2020	69,790.00	.27	Owner Request	Addition of Lockable IT Cabinets: The design drawings were completed and the GMP was established prior to reviewing the requirement for fixed millwork in each classroom to house sensitive equipment. As a result, additional labor and material are required to add sixty-one (61) lockable media cabinets in each classroom to house the IT equipment.
12.15.2020	-25,587.00	(.10)	Owner Request	Removal of Exterior Trophy Cases: Through a coordinated effort with the school and design review department, it was decided to create mural walls for the art program to engage the students instead of constructing trophy cases. As a result, a reduction in labor and materials for the removal of exterior trophy cases will be due the Owner.
12.15.2020	-2,159.00	(.01)	Owner Request	Removal of Three (3) Lab Showers: Three (3) lab showers were bought by the millwork contractor and the plumber. Reduction in labor and materials to delete the 3 lab showers from each lab will be provided. As a result, a credit will be provided by the millwork contractor to the Owner.





# FALCON COVE MIDDLE SCHOOL SMART PROGRAM RENOVATIONS

BOARD APPROVAL DATE	AMOUNT	CHANGE %	SOURCE	DESCRIPTION
10.20.20	21,885.00	.12	Owner Request	IT Improvements - Labor, material, and equipment are required for improvements to the existing IT Intercom system (installation of the supplemental call button system), and Bidirectional Antenna (BDA) improvements (to allow for improved firefighters radio signals) which were coordinated after permitting, and after the GMP was established. Work includes, but is not limited to, installation of additional call buttons, additional IT outlets, cameras, BDA sleeving, and power upgrades as required and/or necessary.
10.20.20	10,683.00	.06	Consultant Error	New Addition to Service Main Building Disconnect - Labor, material, and equipment are required to relocate the main service disconnect in Building 5 (new building).
10.20.20	6,612.00	.04	Owner Request	Existing HVAC Deficiencies - Additional labor and materials to make repairs to the existing HVAC systems due to deficiencies found during the test and balance scope of the contractor

# GULFSTREAM ACADEMY OF HALLANDALE BEACH K-8 SMART PROGRAM RENOVATIONS

BOARD APPROVAL DATE	AMOUNT	CHANGE%	SOURCE	DESCRIPTION	
10.20.20	3,451.00	.09	Consultant Omission	Installation of a Fiberglass Vault: Provide labor, equipment, and material to install a fiberglass vault to allow maintenance access to the fire sprinkler main line valves.	
10.20.20	3,907.00	.10	Consultant Omission	Removal of Exhaust Fans and Curbs: The former Art Room was in Building 7 which currently has two exhaust fans no longer in use. This change order item is required to provide labor, equipment, and material to remove the two existing roof exhaust fans, curbs, and filling both openings in Building 7.	
10.20.20	11,786.00	.31	Consultant Omission	Installation of R19 Faced Batt insulation: Due to a gap found between the top of the wall and the roof at Buildings 1, 2, 7, and 12, labor, equipment, and materials will be required to install insulation above the acoustical ceiling tiles to seal the thermal envelope for these buildings.	



receive a credit.



### **CHANGE ORDERS**

# LAKE FOREST ELEMENTARY SCHOOL SMART PROGRAM RENOVATIONS

BOARD **AMOUNT** CHANGE % SOURCE **DESCRIPTION APPROVAL DATE** De-scoping Replacement of Aluminum Canopies for Walkways: After further observation and evaluation, it was determined that the walkway between Buildings 4 and 5 did Owner not demonstrate buckling on the underside of the aluminum 10.20.20 -122,661.00 (5.01)canopy. Since there were no leaks observed in the existing Request aluminum covered walkways on campus, it was decided that this scope of work will be removed, and the Owner will

### POMPANO BEACH MIDDLE SCHOOL

**GOB RENOVATIONS** 

BOARD APPROVAL DATE	AMOUNT	CHANGE%	SOURCE	DESCRIPTION	
11.4.2020	7,081.00	.07	Unforeseen Condition	Replace Exterior Stucco on Buildings 3 and 7: During exterior pressure cleaning of Buildings 3 and 7, the existing stucco came off and must be replaced. Labor and materials are required to repair the exterior stucco to both buildings.	
11.4.2020	48,888.00	.49	Consultant Omission	New Feeder Line and Conduit for Buildings 1 and 7: The new panel that was specified was not compatible with the existing feeder wire in Buildings 1 and 7. Therefore, installation of new wires and conduits are required for Building 1 and 7.	





### HOLDING VENDORS ACCOUNTABLE

The following is a list of design firms that were either fined or had financial penalties levied against them because they were severely delayed compared to the planned schedule.

- The Program Management Team continues to enforce the damages/financial penalties clause of the Professional Services Agreement (PSA) with designers.
- To date, the team has recovered **\$322,800** in penalties from architects/engineers who completed the Design phase.
- Designers and construction managers have been closely monitored to evaluate potential for further delays or best use of bond dollars.
- Included below is a running list of financial penalties that have been collected to date:

PROJECT	VENDOR	BOARD DATE	AMOUNT OF CREDIT	ACTION TAKEN	REASON
Broadview ES	MC Harry	10/20/2020	\$24,500	Reduction in Basic Services fee	Delays in design phase
Coral Springs HS	MC Harry	12/15/2020	\$42,450	Reduction in Basic Services fee	Delays in design phase
Central Park ES	CSA	12/15/2020	\$35,250	Reduction in Basic Services fee	Delays in design phase
Griffin ES	Jorge Gutierrez	12/15/2020	\$16,600	Reduction in Basic Services fee	Delays in design phase
	SUB.	\$322,800			





### **TAX WATCH RESPONSES & BOC QUESTIONS**

The following section includes responses to questions and requests brought up at prior Bond Oversight Committee Meetings, Workshops, and in TaxWatch Reports.



#### **TAX WATCH**

- Plorida TaxWatch recommends the updated scheduled dates for construction projects reflect the school fiscal year and not the calendar year. This will bring all dates in the District Report into alignment with the school fiscal year and budget cycles. For example, a Primary Renovations project currently scheduled for completion in Q3 2020 would now be scheduled for completion in Q1 2020-21.
- Converting the schedule dates to reflect the school fiscal year is not feasible. Contractors schedule projects using the calendar year and converting the dates now would cause added confusion.
- Plorida TaxWatch recommends the Executive Director, Capital Programs, and AECOM present the updated construction schedule at the December 14, 2020 Committee meeting.
- A meeting to discuss the updated construction schedule and the current state of the SMART Program is planned for December 17, 2020. The feedback gathered at the meeting will be used to determine the final schedule. An update on the schedule reset will then be provided to Florida TaxWatch and the Bond Oversight Committee.





### **TAX WATCH RESPONSES & BOC QUESTIONS**



#### TAX WATCH

- Plorida TaxWatch recommends that the Executive Director, Capital Programs, explain the additional delays for the Primary Renovations (Phases 1 and 2) projects at Northeast High School and for the Primary Renovations project at Stranahan High School. Given the significance the Committee has placed on the Big 3 schools, future Facilities Reports should include a thorough explanation for any additional delays at the Big 3 schools.
- Northeast High School's final NTP for its Primary Renovations (Phase 1) was issued in August 2020 and the construction of its weight room has been underway since. Approvals for roofing binders have posed some difficulties, but contractors are in the final stages of the process for Building 12, which will begin its repairs while binders for the additional buildings are being finalized. The design of the new classroom addition (Phase 2) at Northeast High School is currently being revised by the architect and will be resubmitted to the Building Department in Q1 2021.

Delays in Stranahan High School's roofing repairs are primarily attributed to buildings being occupied again since the campus reopened and the complexity of roofing repairs of this magnitude. There is over 200,000 sq. ft. of roofing work to be done and the roofing material being used for the repairs has made it challenging to make progress on the roofs of occupied buildings.

Renovations at Blanche Ely High School's are in progress with its final roofing binder being approved in August 2020.

Comprehensive updates on projects at the Big 3 schools will be provided in future Bond Oversight Committee reports.





### **TAX WATCH RESPONSES & BOC QUESTIONS**




### BOND OVERSIGHT COMMITTEE (BOC)

- Q: How has Covid-19 impacted the Program?
- The circumstances caused by the Covid-19 pandemic have affected several areas of the program over the course of the past 9 months, including:
  - Delays in the distribution of permits caused by the Building Department shutting down for a month at the start of March 2020.
  - Delays in the delivery of supplies caused by the manufacturing plants shutting down briefly.
  - Government agencies were shut down momentarily, blocking contractors from registering their bond once projects were awarded a bid.
  - Some campuses continue to have a limited number of contractors on site as a result of the ongoing pandemic.
  - Adhering to safety protocols, if a member of the construction crew becomes sick, the crew shuts down until it is safe to resume work.
- How will the Q2 report address the 2020 reset schedule if the Board is neither going to approve it nor reject it at the Board meeting on February 9th?
- The 2020 reset schedule is currently being used to manage projects as the 2018 schedule was deemed unrealistic. Should other projects move up, they will be individual projects.

  Moving the Program back to 2023 is not doable.
- Q: Were Stranahan's ADA renovations completed?
- The two ADA lifts in the gymnasium are complete, however there is one outstanding ADA lift in the auditorium that is still underway. A section of the auditorium needed to be rebuilt which slowed down the process.







(SCEP)







#### **QUARTERLY HIGHLIGHTS**





### SCHOOLS COMPLETE THIS QUARTER

Schools that have joined the list of those with fully complete SCEP enhancements since the last quarter's update

147



#### SCHOOLS COMPLETE TO-DATE

All SCEP items have been both delivered and installed, with a SCEP fund balance of 5% or less remaining to be spent

1,538



#### TOTAL SCEP ITEMS TO-DATE

All items that have been delivered and installed at schools districtwide



#### SCHOOLS UNDERWAY OR COMPLETE

Representing all schools in Funding Years 1-5









#### **QUARTERLY HIGHLIGHTS**

With all SCEP projects now active or complete, schools across the District are beginning to make the most of their upgrades.

	PREVIOUS QUARTER ENDING SEPT 30, 2020	CURRENT QUARTER ENDING DEC 31, 2020	
PLANNING & DESIGN	19	15	TOTAL
IMPLEMENT IMPROVEMENTS	70	68	230 schools
IMPROVEMENTS COMPLETE	141	147	

#### NOTE:

Although many schools have received a significant portion of their SCEP items to date, projects officially remain in the Implement Improvements phase until all items have been delivered and installed.

A new process has been implemented to determine a school's completion status in the School Choice Enhancement Program. Projects will still follow the three phased process for voting on items; however, a school must now reach the following criteria to be considered complete:

- Delivery of all items selected in voting
- A balance of 5% or less remains







#### FEATURED SCEP PROJECTS COMPLETED THIS QUARTER





# **BANYAN**ELEMENTARY SCHOOL

(District 5)

**Delivered**: Murals, playground upgrades, digital marquee, projectors, and document cameras





### **CORAL GLADES**

HIGH SCHOOL

(District 4)

**Delivered**: Laptop carts, laptops, cart cable management, and media center furniture





# CHARLES W. FLANAGAN HIGH SCHOOL

(District 2)

**Delivered**: Floor scrubber, hedger, trimmer, blower, two-way radios, ID machine, recordex, batteries, golf carts, and marquee







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Annabel C. Perry Pre K - 8	1	<b>Delivered:</b> Front office renovation, laptops, golf carts, athletic equipment, outdoor furniture, digital marquee, floor mats, front door wrap, minifridge, presentation cabinets and chain link fence artwork
Atlantic Technical High School & Technical College	7	<b>Delivered:</b> Furniture/renovation for the media center
Atlantic Technical, Arthur Ashe, Jr Campus	5	<b>Delivered:</b> Furniture/renovation for the media center
Atlantic West Elementary School	7	<b>Delivered:</b> Janitorial equipment, folding chairs, digital marquee, front office furniture and shade structure on PE court
Attucks Middle School	1	<b>Delivered:</b> Front office renovation, murals, facilities equipment, technology, lab remodeling, media center upgrade, LCD projectors and an interior audio system
Bair Middle School	5	<b>Delivered:</b> Projector, portable sound system, cafeteria sound system, indoor office furniture, laptops and an Earthwalk cart
Banyan Elementary School	5	<b>Delivered:</b> Murals, playground upgrades, projectors, document cameras and digital marquee
Bayview Elementary School	3	<b>Delivered:</b> Cafeteria sound system, printers, poster maker, parking stanchions, furniture (tables, chairs for 3rd, 4th & 5th grade), cafeteria projector cage, LCD panel assembly touch screen, AC adapter, 4-cell battery and laptops
Beachside Montessori Village	1	<b>Delivered:</b> Music equipment, athletic equipment, math and science equipment, portable sound system, cafeteria audio system, microscopes, cabinets and laptops
Blanche Ely High School	7	<b>Delivered:</b> Media backdrop, indoor tables, bracket kits with ActivBoards, projectors, tables, chairs, science equipment, digital classroom upgrades, heart models, podium, laptops and adaptors
Boulevard Heights Elementary School	1	<b>Delivered:</b> Two-way radios, poster maker, laptops carts, printers, outdoor rugs, laminator, laptops, Mimio boards, facilities equipment, electric strikes, digital marquee, laptops, earthwalk cart, and cable management







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Boyd H. Anderson High School	5	<b>Delivered:</b> Recordex, sound system for the gymnasium, laptop cart with laptops, portable sound system, roof for visitor's dugout, lockers, golf carts and gym wall pads
Broadview Elementary School	4	<b>Delivered:</b> Digital marquee, classroom rugs, playground upgrades and equipment, laptops, mini HDMI and adapters
C. Robert Markham Elementary School	7	<b>Delivered:</b> Furniture (student desks, chairs, cafeteria tables, front office furniture) and water bottle filling stations
Castle Hill Elementary School	5	<b>Delivered:</b> Mimio boards, murals, cafeteria sound system, projector, TVs, TV production studio, classroom furniture, digital marquee and projector screen
Chapel Trail Elementary School	2	<b>Delivered:</b> Laptops, stage curtains, bus loop shade and shade structure
Charles Drew Elementary School	7	<b>Delivered:</b> Portable PA system, trash cans, murals, two-way radios, projectors, golf carts, cafeteria sound system, floor mats, traffic cones, stage curtains, office furniture and picnic tables
Charles Drew Family Resource Center	7	<b>Delivered:</b> Front office renovation, microphones, office furniture, Elmo boards, speakers, printers, outdoor benches and ThinkPad's
Charles W. Flanagan High School	2	<b>Delivered:</b> Floor scrubber, hedger, trimmer, blower, two-way radios, ID machine, Recordex, golf carts, and two-way radio batteries, and digital marquee
Coconut Creek Elementary School	7	<b>Delivered:</b> TVs, playground upgrades, outdoor benches and tables
Coconut Creek High School	7	<b>Delivered:</b> Projectors, auditorium sound system, cafeteria tables, laptop carts, laptops, projector screen and auditorium projector <b>In progress:</b> 100E Lenovo laptops
Coconut Palm Elementary School	2	<b>Delivered:</b> PIP rubber surfacing, basketball shade structure, Aiphone submaster station, Recordex, (2) AC adapters and laptops







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Colbert Museum Magnet	1	<b>Delivered:</b> Laptops, laptop carts, Recordex, camera, microphone, media center chairs, shade structure and Digital marquee
Collins Elementary School	1	<b>Delivered:</b> Document cameras, printers, outdoor bulletin boards, two-way radios, projector screen, murals, ThinkPads laptops, Recordex and a digital marquee
Coral Cove Elementary School	2	<b>Delivered:</b> LCD projectors ceiling mounted
Coral Glades High School	4	<b>Delivered:</b> Laptop carts, laptops cart cable management, and media center furniture
Coral Springs High School	4	<b>Delivered:</b> ThinkPads, Eathwalk carts, printers and projectors
Country Isles Elementary School	6	<b>Delivered:</b> Sand replacement with PIP surfacing in K-2 & 3-5 play areas
Cypress Bay High School	6	<b>Delivered:</b> Projectors, (112) printers, projector in auditorium, (4) Recordex and office furniture
Cypress Elementary School	3	<b>Delivered:</b> Picnic tables, furniture for student service area, teacher workroom renovation, Playground PIP and digital marquee
Cypress Run Education Center	7	<b>Delivered:</b> Staff and student laptops, computers for other areas such as computer lab, TV production, laptops and USB drives
Dave Thomas Education Center - East	7	<b>Delivered:</b> Lenovo laptops, digital marquee and front office furniture
Dave Thomas Education Center - West	7	<b>Delivered:</b> Reconstruction of Room 202, technology items, outdoor furniture, Recordex and wall wraps







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Davie Elementary School	6	<b>Delivered:</b> Laptops, desktops, Earthwalk carts, printers, reading tables, cafeteria system upgrades, stage curtains, teacher lounge upgrade, classroom rugs, Recordex and teacher lounge updates - (conference table - cabinets - presentation board - 2 leather seating - 6 black leather chairs - 5 leather fabric), iPads and HDMI cables
Deerfield Beach Elementary School	7	<b>Delivered:</b> Fence around the butterfly garden, tables, stools, bookcases, indoor furniture, outdoor classroom shade, 8x12 classroom rugs and chairs
Deerfield Beach Middle School	7	<b>Delivered:</b> Broadcasting equipment, high student desks, armless chairs, tabletop, flip down table base, teachers' desks, Collison tables for STEM lab, furniture for room 212 medical and rooms 301E - 301F - 302 & Zenergy stools, armless chairs, window wraps, presser kits and MakerBot 3D printers, and washer & dryer
Dillard 6-12 School	5	<b>Delivered:</b> Poster maker, 3D printer, student laptops, chairs, furniture, golf carts and digital marquee
Discovery Elementary School	5	<b>Delivered:</b> PE equipment, classroom carpets, books, stage curtains, furniture, portable sound systems, cabinets, podiums, outdoor benches, tables, tricaster, TVs, cafeteria sound system, projector, murals, golf carts, front office furniture, and fabric for chairs
Dolphin Bay Elementary School	2	<b>Delivered:</b> Projectors, morning announcement studio equipment, Recordex, laptops, ThinkPads, new playground upgrades and new play equipment for Pre-K play area
Driftwood Middle School	1	<b>Delivered:</b> Golf carts, indoor furniture for the computer lab (tables, chairs, storage cabinets, bookcases), vacuum and athletic equipment
Dr. Martin Luther King, Jr. Montessori Academy	5	<b>Delivered:</b> Interiors murals, outdoor benches, laptop computers, teachers' laptops, printers, promethean boards and digital marquee
Eagle Point Elementary School	6	<b>Delivered:</b> Portable PA system, PIP rubber surfacing and Recordex







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Eagle Ridge Elementary School	4	<b>Delivered:</b> PIP resurfacing and morning show equipment
Embassy Creek Elementary School	6	<b>Delivered:</b> Student laptops, classroom projectors ceiling mounted, cafeteria partitions, window blinds & laptops
Everglades High School	2	<b>Delivered:</b> Laptops, printers, Aiphone & strike
Fairway Elementary School	2	<b>Delivered:</b> Color poster maker, two-way radios, projectors, document cameras, morning show equipment, sound stage projector, cafeteria sound system, microphones for the sound system, laptops, digital marquee, adaptors, TV installation, desktop
Falcon Cove Middle School	6	<b>Delivered:</b> Student laptops and Recordex
Flamingo Elementary School	6	<b>Delivered:</b> Partial replacement of sand with PIP rubber in the playground, golf cart, iPad and laptops
Floranada Elementary School	3	Delivered: Interactive projectors and digital marquee
Forest Hills Elementary School	4	<b>Delivered:</b> Replace sand in both play areas with PIP rubber, digital marquee, internal cell battery, Lenovo laptops
Fort Lauderdale High School	3	<b>Delivered:</b> Golf carts, digital scoreboard tables, digital marquee and outdoor concrete patio tables
Fox Trail Elementary School	6	<b>Delivered:</b> Laptops, desk and drawer file, front office desk, office chairs, murals and playground upgrades
Gator Run Elementary School	6	<b>Delivered:</b> Apple iPads, media center furniture, kindle fire for classroom use, teacher chairs, Recordex, electric door strikes and proximity pads







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Glades Middle School	2	<b>Delivered:</b> Apple iPads, books, tablets, Recordex, laptops, P.E. equipment, camera for TV production system, technology supplies and HDMI cables
Griffin Elementary School	6	<b>Delivered:</b> Projectors, student computers, document cameras, digital marquee, new structure for Pre-K-2 playground, tables, stackable cafeteria chairs and 2-seat sofa armchairs
Gulfstream Academy of Hallandale Beach (fka: Hallandale Adult & Community Center)	1	Delivered: Laptops, laptop carts and murals
Hawkes Bluff Elementary School	2	<b>Delivered:</b> Student chairs, LCD projector, primary playground upgrades, classroom blinds and shade structure
Henry D. Perry Education Center	1	<b>Delivered:</b> Indoor furniture, cafeteria tables, students chairs, desks and laptop carts
Hollywood Hills High School	1	<b>Delivered:</b> Two-way radios, front office furniture, chairs, plastic tables, trophy cases, conference, chairs and guidance room furniture
Hollywood Park Elementary School	1	<b>Delivered:</b> Cafeteria LCD projector, laptops, speakers control center and playground upgrades
Horizon Elementary School	5	<b>Delivered:</b> Badge maker, outdoor PA system, printers, classroom rugs, Recordex, digital poster maker, laptops, laptop carts, morning show equipment and reading tables
Indian Ridge Middle School	6	<b>Delivered:</b> Printers, computers for both staff and students
Indian Trace Elementary School	6	<b>Delivered:</b> Re-keying of the campus, electric strike and playground upgrades
James S. Rickards Middle School	3	<b>Delivered:</b> Floor mats, outdoor metal bleachers, flat screen TVs, clay extruder, two-way radios, indoor furniture, projectors, dehumidifier, laptops, tables for teacher's lounge, chairs, laminator, electric strike for the new SPE and digital marquee







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
James S. Hunt Elementary School	4	<b>Delivered:</b> Document cameras, two-way radios with earpieces, projectors, power adaptors, student laptops, staff and admin laptops, laptop carts, laptop cart wiring, printers and laptop carrying case
Lanier-James Education Center	1	<b>Delivered:</b> School study carrels, laptops, weight room equipment, media center furniture, digital marquee, snow cone maker, hot hair popcorn maker, Hubsan X4 H107CHD Quadcopter with HD camera, and inflatable ball chair
Lauderdale Lakes Middle School	5	<b>Delivered:</b> Shoot-a-way machine, tour-de-France bikes, flight simulator, pilot simulator, dance floor, row machines, digital marquee, outdoor benches, window wraps and promethean boards
Lauderdale Manors Early Learning and Resource Center	5	<b>Delivered:</b> Chairs, tables, two golf carts, cafeteria furniture, laptops, facilities equipment, marquee sign letters, bulletin boards, outdoor benches, microwave, lectern with mics, furniture, two-way radios, printer, toner, fan, refrigerator, door wraps, power chargers, first aid kits, playground upgrades, portable air pump and tire inflator
Lauderhill Community School at Park Lakes Learning Center (f.k.a. Castle Hill Annex)	5	<b>Delivered:</b> Radios, Lenovo M720q desktops and 30 Unit L380 laptop carts
Liberty Elementary School	7	<b>Delivered:</b> Chairs, TVs for the classrooms, cafeteria sound system, media TV production system and digital marquee
Lloyd Estates Elementary School	3	<b>Delivered:</b> Two-way radios, poster maker, LCD projectors, digital cameras and Recordex
Manatee Bay Elementary School	6	<b>Delivered:</b> 6' benches with canopies, computers, carts, robotics material, two-way radios, printers, storage shelving, shade structure for the playground, media production upgrade and classroom tables
Maplewood Elementary School	4	<b>Delivered:</b> Stage sound system, projector & playground shade structure and PIP  In Progress: Remaining balance on hold until media center renovation is complete







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Margate Middle School	7	<b>Delivered:</b> Student Headphones, Student laptops, Earthwalk Cart, Student/Teacher Desks, Gym scoreboards, digital marquee, Front Office Furniture, folding chairs, traffic cones, chair cart, cone cart, and pedestal desk
McFatter Technical High School & Technical College	6	<b>Delivered:</b> Recordex, laptops, publishing speed theater equipment, cameras (video and still) for photography and digital media and stage lighting
McFatter Technical College, Broward Fire Academy	6	<b>Delivered:</b> Forklift, breathing apparatus and cylinder
McNicol Middle School	1	<b>Delivered:</b> Auditorium chairs, sound system for the gym, projectors, pass through and Epson equipment and chairs
Millennium 6-12 Collegiate Academy	4	<b>Delivered:</b> Document cameras, chemistry equipment, media center furniture and Recordex
Miramar Elementary School	1	<b>Delivered:</b> Laptops, safety cones, document cameras, stage curtains, cafeteria sound system, picnic tables, cafeteria blinds, office furniture and digital marquee
Miramar High School	2	<b>Delivered:</b> Golf cart, security cameras, scrubber machine, protective mats for gym floor, canopy fabric, auditorium painting, signage for gym/ stadium and additional parking spaces
Mirror Lake Elementary School	5	<b>Delivered:</b> Laptops, printers, portable PA system, partial P.E. equipment, classroom furniture, music (instruments, lighting, and audio visual) and athletic equipment
Monarch High School	7	<b>Delivered:</b> Folding tables, table trolley carts, folding chairs, chair carts, picnic tables, computer carts, student laptops, embroidery machine, Aiphone for the SPE, and golf carts







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
New River Middle School	3	<b>Delivered:</b> Projectors for the auditorium, digital video board, camcorder, digital marquee, laptops, EarthWalk carts, cart wiring, EarthWalk carts, desktops and external hard drive
Norcrest Elementary School	7	<b>Delivered:</b> Document cameras, student laptops, PIP rubber surfacing replacement and two-way radios
North Side Elementary School	3	<b>Delivered:</b> Printers, student laptops, Recordex, window blinds, main office furniture, two-way radios, partial office furniture and murals
Nova Blanche Forman Elementary School	6	<b>Delivered:</b> Classroom rugs, laptops, Earthwalk carts, cable management, HDMI to VGA adapter, USB 3.0 Ethernet adapter, Lenovo ThinkPad case, kidney tables, projectors, document cameras, logo mats, safco literature organizers, wall-mounting plates, aluminum stack chairs, carpet extractor, media center furniture, lobby and conference room furniture
Nova High School	6	<b>Delivered:</b> Laptops carts, laptops, technology items, printers, active slates, turf for the field enhancement, scoreboards and Active Hubs
Nova Middle School	6	<b>Delivered:</b> Teacher chairs, laptops, desktops, ThinkPad and broadcasting system
Oakridge Elementary School	1	<b>Delivered:</b> Marquee letters, classroom carpets, vacuums, wax machine, printers, testing kits, iPad tablets and Recordex
Olsen Middle School	1	<b>Delivered:</b> Laptops, computer carts, printers, student desks and chairs
Orange Brook Elementary School	1	<b>Delivered:</b> Laptops, carts, furniture, printers, Epson air filters, portable PA, digital marquee, HDMI, wireless keyboards, DVD burner, headphones and iPad covers







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Oriole Elementary School	5	<b>Delivered:</b> Classroom rugs, student tables & chairs, two-way radios, projectors, outdoor mats, teachers chairs, cafeteria sound system, cone safety, vests, storage carts, reflective parking lot post, signs and murals
Park Lakes Elementary School	5	<b>Delivered:</b> Digital marquee, K-2 & 3-5 playground structures and outdoor benches
Park Springs Elementary School	4	<b>Delivered:</b> Floor scrubber, murals, laptop computers, K-2 playground upgrade and office furniture
Pasadena Lakes Elementary School	1	<b>Delivered:</b> Laptops, furniture, cafeteria sound system and digital marquee
Pembroke Lakes Elementary School	2	<b>Delivered:</b> Classroom furniture, cafeteria sound system, digital marquee, replaced keys, cylinders to teacher entrance key
Pembroke Pines Elementary School	1	<b>Delivered:</b> Water fountains and primary playground equipment
Peters Elementary School	5	<b>Delivered:</b> Elmo document cameras, facilities equipment, classroom rugs, projectors, ActivPanel promethean boards, air mover, janitorial carts, 5-Tool Kit, pressure washer, vacuum machine, outdoor benches, 6-Station listening centers, headphones, teacher chairs, student chairs, staff desktop, staff touch laptops, student laptops, Earthwalk carts and wiring
Pine Ridge Education Center	3	<b>Delivered:</b> Projectors, two-way radios, student desks, teacher planning room upgrade, laptops for the computer lab and TV Studio equipment
Pinewood Elementary School	4	<b>Delivered:</b> Laptops, desktops, laptop carts, two-way radios, portable sound system, electric strike, digital marquee and desktops







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Pioneer Middle School	6	<b>Delivered:</b> Office chairs, stage lectern, podium, instrument storage, conference room furniture, planning room furniture, front office furniture, digital marquee, teacher desks and armless chairs
Piper High School	5	<b>Delivered:</b> Picnic tables, main auditorium sound system, mini auditorium sound system, gym sound system, microphones and desktops
Plantation Elementary School	5	<b>Delivered:</b> Electric strikes, golf cart, cafeteria sound system, student benches in car rider area, cafeteria stage curtains, welcome center/front office furniture, stackable chairs and digital marquee
Plantation High School	5	<b>Delivered:</b> Golf cart, indoor furniture for front office, speaker system for the gym, gym scoreboards and digital marquee
Plantation Middle School	5	<b>Delivered:</b> Exterior paint, students chairs, exterior paint for (3) logos, digital marquee and restructuring of front office
	7	<b>Delivered:</b> Student laptops, laptop carts, classroom furniture, desks, chairs, bookshelves and tables
Pompano Beach Middle School	7	<b>Delivered:</b> Indoor and outdoor furniture, replacement of science tables, replacement of teacher chairs and principal conference room chairs
Ramblewood Middle School	4	<b>Delivered:</b> Printers, TVs for the cafeteria, projector for the cafeteria sound system, cafeteria sound system, LCD projectors, 3D printer and digital marquee
Rock Island Elementary School	5	<b>Delivered:</b> Furniture, Mimio boards, document cameras, projectors, printers, bulletin boards and Wayfinding signage
Royal Palm STEM Museum Magnet	5	<b>Delivered:</b> Furniture (chairs and tables), digital marquee and promethean boards







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Sandpiper Elementary School	6	<b>Delivered:</b> Cafeteria blinds, media center broadcast system, marquee sign, playground upgrades and outdoor bench
Sawgrass Elementary School	6	<b>Delivered:</b> Playground upgrade to the 3-5 play area, replacing sand areas with PIP, student laptops, minor security enhancements in the front office and bulletin boards
Sawgrass Springs Middle School	4	<b>Delivered:</b> Laptops and TV production sound system
Sea Castle Elementary School	2	<b>Delivered:</b> Furniture, office furniture, digital marquee, shade structure, science tables, projector, cafeteria sound system and laptop chargers
Seagull Alternative High School	3	<b>Delivered:</b> Printers, laptops, two-way radios, chairs and playground upgrades
Seminole Middle School	6	<b>Delivered:</b> Pressure cleaner (facilities), projectors, iPad, printers, storage racks, action camera, Think Vision Monitor, security enhancement for the Single Point of Entry (electric strikes), two-way radios, laptops, office furniture (partial), external hard drives and label printer
Sheridan Hills Elementary School	1	<b>Delivered:</b> Outdoor benches, cafeteria tables, upgrade to school offices and music room, murals, floor mats, outdoor mats and digital marquee
Sheridan Park Elementary School	1	<b>Delivered:</b> ID machine, poster maker, desktop, desks for front office, carpet extractor, Promethean boards, replaced the doors in FISH 101 & 101K with impact glass and installed strikes  In Progress: Carpet replacement in the administration area
Sheridan Technical High School	3	<b>Delivered:</b> ThinkPad L390, ThinkPad and 15.6-inch backpacks







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Silver Lakes Elementary School	2	<b>Delivered:</b> New Pre k-2 playground with shade and PIP
Silver Ridge Elementary School	6	<b>Delivered:</b> Classroom rugs, Pre-K & K tricycles, LCD projector, picnic benches, Ellison Pro-Machine, laptops, laptop carts, iPad and TV production system
Silver Shores Elementary School	2	<b>Delivered:</b> Student laptops, classroom furniture, furniture for computer lab and related arts, electric strike and proximity pad, Shades, and Student furniture for the media center
Silver Trail Middle School	2	<b>Delivered:</b> Furniture for common areas, student computers and digital marquee
South Broward High School	1	<b>Delivered:</b> Projectors and auditorium sound system
Stephen Foster Elementary School	3	<b>Delivered:</b> Promethean boards, tables, walk lines painting, window wraps, cafeteria tables, stool tables, laptops, cafeteria painting, cafeteria window wraps, and painting (teacher's lounge, bathrooms & (4) doors), carpet replacement in FISH 169, conference chairs, stage curtains, Aiphone, submaster, and electric strike
Stirling Elementary School	1	<b>Delivered:</b> Projector, laptops, ThinkStations, printers, document cameras, bulletin boards, outdoor picnic tables, conference room furniture, cafeteria sound system, murals, collaboration tables and front office furniture
Sunland Park Academy	5	<b>Delivered:</b> Document cameras, student laptops, projectors, laminator, Lenovo laptop adaptors and DVD Burners







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Sunrise Middle School	3	<b>Delivered:</b> Projectors, two-way radios, cafeteria sound system, outdoor benches, digital marquee, and fabric awning at the cafeteria entrance
Sunset Lakes Elementary School	2	<b>Delivered:</b> New PreK-2 playground, shades for 3-5 play area and fencing to separate the two play areas
Tamarac Elementary School	4	<b>Delivered:</b> Furniture for the front office, parent workstation, furniture, cafeteria sound system, cafeteria furniture, digital marquee, projectors, laptops, document cameras and printers
Tedder Elementary School	7	<b>Delivered:</b> Teacher chairs, benches for common areas, media center furniture, playground upgrades and digital marquee
Thurgood Marshall Elementary School	5	Delivered: Aiphone, Recordex, ID machine, tables, chairs, headphones, Lenovo batteries, laminator, carpet cleaner, student chairs, Earthwalk carts and laptops In progress: Computer chargers
Village Elementary School	5	Delivered: Classroom rugs, poster maker, printers, classroom signage, desktops, student chairs, student desks, classroom tables, indoor furniture, vinyl blinds for classrooms, TV studio equipment, outdoor floor mats, headphones, iPads with cases, conference table, laptop, lenovo desktop and washer and dryer In Progress: Cube truck without lid, upright vacuum, and poly truck
Virginia Shuman Young Montessori	3	<b>Delivered:</b> Replacing classroom locks with storeroom locks, water bottle filling stations, Recordex, rekeying classrooms, two-way radios, office chairs, ceiling projector, media center shelving, tables, media center furniture, trapezoid tables and cafeteria tables
Walker Elementary School	5	<b>Delivered:</b> Laptops for D3 & D4







147 SCHOOLS COMPLETE		
SCHOOL NAME	DISTRICT	STATUS
Walter C. Young Middle School	2	<b>Delivered:</b> Golf cart/3 repairs, cafeteria tables, TVs for exceptional student ed. program upgrades, printers, facilities/janitorial equipment, technology items, two-way radios, vertical blinds, carpet in room 925, repair dinner theater bleachers, and LCD projectors
West Broward High School	2	<b>Delivered:</b> Athletic equipment, CDs/DVDs, projectors, picnic benches, black magic studio system, auditorium sound system, floor mats and wall wraps
West Hollywood Elementary School	1	<b>Delivered:</b> media center furniture, music upgrades, sound system, printers, two-way radios and marquee
Western High School	6	<b>Delivered:</b> Golf carts, laptop computer carts, two-way radios, and water bottle filling stations
Westglades Middle School	4	<b>Delivered:</b> Classroom projectors, student laptops, carts, administrative laptops, teacher laptops and cart wiring
Virginia Shuman Young Montessori	3	<b>Delivered:</b> Replacing classroom locks with storeroom locks, water bottle filling stations, Recordex, rekeying classrooms, two-way radios, office chairs, ceiling projector, media center shelving, tables, media center furniture, trapezoid tables and cafeteria tables
Westpine Middle School	5	<b>Delivered:</b> Projectors, media center furniture, STEM lab furniture (tables, high stools and chairs), projector screen, cafeteria sound system, cafeteria projector screen, TV, tables, armless chairs, teacher desks, teacher chairs, Samsung 43'' SMART LED Ultra HDTV and tilt mount
Westwood Heights Elementary School	3	<b>Delivered:</b> Book room upgrade, projectors, science lab tech, media center projector, cafeteria upgrades, science upgrades, furniture, marquee and doc. camera
Whiddon-Rogers Education Center	3	<b>Delivered:</b> Signs/banners, backless benches, interior painting, digital marquee, cafeteria tables and laptops
William E. Dandy Middle School	5	<b>Delivered:</b> Cafeteria sound system, projector, murals, exterior painting, cafeteria tables, media center furniture, painting of the walkways, and an Aiphone
Winston Park Elementary School	7	<b>Delivered:</b> Art tables, Recordex, TVs, bulletin boards and cart wiring







68 SCHOOLS IN IMPLEMENTATION		
SCHOOL NAME	DISTRICT	STATUS
Apollo Middle School	1	<b>Delivered:</b> ID maker machine, cork strips, printer, Aiphone and strike, chairs, logo rugs, signage, wayfinding and Aiphone submaster <b>In Progress:</b> Digital marquee
Bennett Elementary School	3	<b>Delivered:</b> Golf cart, office and classroom furniture, furniture for reception area and AP office, desk with reception top, cube tables, cabinets, open front student desk, chairs, tables and stools  In Progress: New 4'x8' digital marquee
Bright Horizons Center	7	<b>Delivered:</b> Recordex and digital marquee In Progress: Shade structure
Central Park Elementary School	6	<b>Delivered:</b> Computer carts, printers, classroom furniture, science lab materials, bulletin boards, carpet replaced in FISH 301 and blinds  In Progress: Coordinating additional proposals
Challenger Elementary School	4	<b>Delivered:</b> iPads, laptops and digital marquee In progress: Playground shades
Cooper City Elementary School	6	<b>Delivered:</b> Golf cart, floor replacement, reception area furniture, principal's office furniture, chairs, laptops, EarthWalk cart, cart cable management, Motorola digital portable radios, signage TV, desktops and playground windscreen  In progress: Exterior water fountain and digital portable radios
Cooper City High School	6	In progress: EarthWalk cart, laptop cart cable management, and laptops
Coral Park Elementary School	4	<b>Delivered:</b> Classroom chairs, storefront and electric strike, wind screen for the playground and K-2 & 3-5 playground structures







68 SCHOOLS IN IMPLEMENTATION		
SCHOOL NAME	DISTRICT	STATUS
Coral Springs Middle School	4	<b>Delivered:</b> Recordex, student laptops, adaptors, carts, Aiphone at the main entrance and golf cart <b>In progress:</b> Digital marquee
Country Hills Elementary School	4	<b>Delivered:</b> Motorola two-way radios, tables for the additional kindergarten section, radio batteries, and Aiphone at the main entrance
Croissant Park Elementary School	3	<b>Delivered:</b> Facilities equipment, blower, pressure cleaner, surface cleaner, vacuums, buffer and digital marquee
Crystal Lake Middle School	7	<b>Delivered:</b> Cafeteria tables and broadcasting equipment <b>In progress:</b> Front office furniture and marquee
Dania Elementary School	1	Delivered: Golf carts In progress: Murals, picnic table, benches, and folding tables
Deerfield Beach High School	7	<b>Delivered:</b> Gator, aiphone at the SPE, gym scoreboards <b>In progress:</b> Digital marquee
Deerfield Park Elementary School	7	Delivered: Digital marquee In progress: TVs and production studio
Dillard Elementary School	5	<b>Delivered:</b> Outdoor mats, classroom rugs, flat screen TVs, window wraps, custodial equipment, two-way radios, golf cart accessories, stage curtains, media center furniture TV and golf carts
Endeavour Primary Learning Center	5	<b>Delivered:</b> Strike for the main entrance (SPE), video equipment for broadcasting studio  In progress: Poster maker and playground upgrades (K-2)
Everglades Elementary School	6	<b>Delivered:</b> Student laptops, scholastic resource room upgrade (media center), windscreen for the playground, Aiphone, proximity card reader and an Aiphone submaster







68 SCHOOLS IN IMPLEMENTATION		
SCHOOL NAME	DISTRICT	STATUS
Gulfstream Early Learning Center of Excellence	1	<b>Delivered:</b> Gator, outdoor picnic benches and two-way radios  In progress: Bathroom renovations
Hallandale Magnet High School	1	<b>Delivered:</b> Gym floor covering, smart TV's promethean bundle, ActivPanels, golf cart, jazz band instruments, and basketball gym scoreboards
Heron Heights Elementary School	4	Delivered: Laptops In Progress: Digital marquee
Harbordale Elementary School	3	Delivered: iPads, iPad Cases, iPad cart, Recordex, laptops, EarthWalk carts, laptop cart cables, and stage curtains In progress: Digital marquee
Hollywood Hills Elementary School	1	<b>Delivered:</b> Fencing for the bus loop area, Novo Pros, iPads, student laptops, teacher laptops, Earthwalk carts & wiring, outdoor wireless network access point, iPad charging carts, EarthWalk carts, and Aiphone at the Single Point of Entry
J.P. Taravella High School	4	<b>Delivered:</b> Technology, floor machine, facilities equipment, student desks, outdoor benches, cafeteria tables, door strikes and water bottle filling stations
Lake Forest Elementary School	1	<b>Delivered:</b> Projector, cafeteria projection system, teacher chairs, blinds, studio equipment, office chairs, traffic cones, cone bars, cone cart, single cassette recorders, headphones, stools, safety cones, portable cooler, canopy, and digital scanner (STAR Machine), teacher desktop and computer mice <b>In progress:</b> Tablet
Lakeside Elementary School	2	<b>Delivered:</b> Promethean boards, stools, 10-piece portable workstations and flexible chairs <b>In progress:</b> Digital marquee







68 SCHOOLS IN IMPLEMENTATION		
SCHOOL NAME	DISTRICT	STATUS
Larkdale Elementary School	5	In progress: Kick-off meeting held 3/5/2019. Re-voting complete 10/2020. Coordinating proposals.
Lauderhill 6-12 STEM-MED Magnet School	5	<b>Delivered:</b> Crowd control items, combination chairs/desks, gym scoreboards and gym bleachers <b>In progress:</b> Chairs
Lyons Creek Middle School	7	<b>Delivered:</b> School name on building, laptops, laptop cart wiring, Aiphone at the single point of entry (SPE)  In progress: Digital marquee
Margate Elementary School	7	<b>Delivered:</b> Bookcases, student computers, Aiphone and strike
McArthur High School	1	<b>Delivered:</b> Golf carts, floor replacement for the mini gym and conference table
McNab Elementary School	3	In progress: Playground upgrades
Meadowbrook Elementary School	3	In progress: Projectors, HD cameras, laptops, ThinkPad adapters, and electric strike at the Single Point of Entry (SPE)
Morrow Elementary School	4	<b>Delivered:</b> Projector, cafeteria sound system, laptops, broadcast room, Apple bundle and cafeteria tables <b>In progress:</b> Interior paint, murals in the dining area and additional playground equipment
New Renaissance Middle School	2	<b>Delivered:</b> Aiphone at the main entrance and strike at the secondary door, replaced locks in certain areas and wall wraps
Nob Hill Elementary School	6	In progress: Murals
North Andrews Gardens Elementary School	3	<b>Delivered:</b> Golf carts, Elmo document cameras, laptops, ThinkStations, Earthwalk carts, ID maker, and Aiphone in F101A & submaster in F102C







68 SCHOOLS IN IMPLEMENTATION		
SCHOOL NAME	DISTRICT	STATUS
North Fork Elementary School	5	<b>Delivered:</b> Aiphone and strike for the Single Point of Entry (SPE), printers, murals, office furniture, front desk lettering, chairs, Lenovo computers, rugs for reading areas, teacher desktops, student laptops, security monitor for school camera and digital marquee  In progress: Conference room furniture
North Lauderdale Pre K - 8	4	<b>Delivered:</b> Laptops, partial work for murals, TV screens for the front office, digital marquee, Aiphone and EDS <b>In progress:</b> Murals for the media center (pending completion of GOB renovations)
Northeast High School	3	Delivered: Outdoor trash receptacles, science equipment, golf carts, scoring tables, volleyball and football scoreboard, digital marquee, gym scoreboards, electric strikes, stand-alone door alarms and window wraps In progress: Remaining balance is on hold until renovations are complete
Nova Dwight D. Eisenhower Elementary School	6	<b>Delivered:</b> Window wraps, laptops, Earthcarts, cable management, washer & dryer, aiphone, submaster & strike, and morning show equipment <b>In progress:</b> Laptops, earthwalk carts, and cable management
Oakland Park Elementary School	3	Delivered: Playground upgrades; replacing the sand with PIP and murals In progress: Carpet replacement for the media center (pending completion of media center renovations)
Palm Cove Elementary School	2	<b>Delivered:</b> Projector, Aiphone (including strike) at the SPE, cafeteria sound system and murals
Panther Run Elementary School	2	<b>Delivered:</b> Two-way radios, Aiphone, TV and ActivPanel promethean boards In progress: Digital marquee, laptops, desktops, Recordex and TV wall mount







68 SCHOOLS IN IMPLEMENTATION		
SCHOOL NAME	DISTRICT	STATUS
Park Ridge Elementary School	7	In progress: Window wraps, Recordex simplicity doc cameras, laptops, EarthWalk cart, cable management, mini HDMI to VGA, HDMI to VGA adapter, USB DVD Burner, promethean boards, and promethean board stands
Park Trails Elementary School	4	In progress: Coordinating proposals
Parkside Elementary School	4	In progress: Digital marquee, morning show equipment, strike and access card reader at the Single Point of Entry (SPE)
Parkway Middle School	5	In progress: Laptops, HDMI to VGA adapter, and interior paint beautification murals throughout the school/café
Pines Lakes Elementary School	2	<b>Delivered:</b> Office furniture, murals, monument marquee and SPE enhancements (fencing and gate)
Plantation Park Elementary School	6	<b>Delivered:</b> Lockdown shades, window wraps, Aiphone at the SPE and strike on secondary door, and morning show equipment In progress: Digital marquee
Quiet Waters Elementary School	7	<b>Delivered:</b> Picnic tables, electric strike, laptops, ThinkPad's, document cameras, projectors, Lenovo adapters and digital marquee
Ramblewood Elementary School	4	<b>Delivered:</b> Digital marquee, Playground upgrades, chairs, laptops, document cameras, projectors, USB 3.0 ethernet adapter <b>In progress:</b> Lenovo 45W standard AC adapter
Riverland Elementary School	3	<b>Delivered:</b> Media center furniture (corner units, single seats, armless chairs, ottomans, 2-seater benches, round tables, rectangular tables, quad tables, custom bookcases and desk with book drop), and Aiphone at main entrance & submaster







68 SCHOOLS IN IMPLEMENTATION		
SCHOOL NAME	DISTRICT	STATUS
Riverside Elementary School	4	<b>Delivered</b> : Multi drying steel rack, Art & PE Enhancements (racks, furniture, book drop carts, etc.), outdoor PA speaker system upgrade, tables and ukulele storage racks In progress: Full basketball court
Sheridan Technical College	1	In progress: Furniture for the registration office
Silver Lakes Middle School	4	In progress: Voting completed. Coordinating proposals
Silver Palms Elementary School	2	<b>Delivered:</b> Retrofitting the existing marquee to a digital marquee and media center/school improvements furniture
South Plantation High School	6	In progress: Voting completed. Coordinating proposals
Stranahan High School	3	<b>Delivered:</b> 50" TVs, outdoor picnic benches with umbrellas, projectors, document cameras, picnic tables, printers, scientific calculators, student laptops, column wraps, digital marquee, PA system, office furniture, Sisco Star System, and laptops In progress: High back black mock leather chairs, boat shaped conference table and slab table base
Sunshine Elementary School	2	<b>Delivered:</b> Poster maker, headphones, laminator, classrooms rugs, portable blowers, laptops, Earthwalk cart, staff desktop, student desktop, student chairs, shelving, bookcase, pro pencil sharpeners, Ellison machine and Recordex
Tequesta Trace Middle School	6	<b>Delivered:</b> Promethean boards and two-way radios In progress: Digital marquee
The Quest Center	1	<b>Delivered:</b> Sensory room equipment, entertainment room renovation and TVs







68 SCHOOLS IN IMPLEMENTATION		
SCHOOL NAME	DISTRICT	STATUS
Tradewinds Elementary School	7	In progress: Aiphone at the SPE and a strike and Playground upgrades/rubber surfacing
Watkins Elementary School	1	Delivered: Laptops In progress: Digital marquee
Welleby Elementary School	5	<b>Delivered:</b> Lenovo laptops and EarthWalk carts
Westchester Elementary School	4	<b>Delivered:</b> Digital marquee, access control card reader system, Aiphone at the SPE and Strike. (Computer lab conversion has been completed by the District)
Wilton Manors Elementary School	3	<b>Delivered:</b> Laptops, recordex, morning show equipment, Aiphone and strike, armless chairs, and reupholstering chairs and sofas  In Progress: New 4'x8' digital marquee
Wingate Oaks Center	5	<b>Delivered:</b> Mats, facilities equipment, ThinkPad's, TVs, iPads, Promethean boards, two-way radios, Sony HDTVs and Promethean ActivPanels







#### SUMMARY OF SCEP PROJECTS | PLANNING & DESIGN

15 SCHOOLS IN PLANNING & DESIGN					
SCHOOL NAME	DISTRICT	STATUS			
Broward Estates Elementary School	5	<b>In progress:</b> Meeting held with staff, ballot development in progress.			
Coral Springs Pre K - 8 (f.k.a. Coral Springs Elementary)	4	In progress: Voting authorized 09/8/2020			
Cresthaven Elementary School	7	In progress: Kick-off meeting has been held. Ballot development is in progress.			
Cross Creek School	7	In progress: Kick-off meeting held 4/3/2019; ballot development in progress			
Driftwood Elementary	1	In progress: Kick-off meeting scheduled during SAC for 01/15/2018. Ballot development in progress			
Hollywood Central Elementary School	1	In progress: Kick-off meeting held 4/5/2018. Ballot development in progress			
Lauderhill-Paul Turner Elementary School	5	In progress: Voting completed 02/21/2020 - Pending proposal from the school			
Marjory Stoneman Douglas High School	4	In progress: Kick-off meeting held 6/3/2019. Ballot development in progress			
Mary M. Bethune Elementary School	1	In progress: Voting authorized			
Palmview Elementary School	7	In progress: Kick-off meeting is being scheduled			
Pines Middle School	2	In progress: Kick-off meeting held 2/13/2019. Ballot approved for voting 11/8/2019. Results came in too low in February 2020; re-voting in progress			
Riverglades Elementary School	4	In progress: Proposals being coordinated for scope and ballot development			
Sanders Park Elementary Magnet	7	In progress: Ballot development in progress			
Tropical Elementary School	6	<b>In progress:</b> Proposals are being coordinated with multiple entities to ensure the best pricing is obtained.			
Whispering Pines Education Center	2	In progress: Kick-off meeting held on 2/19/2019. Ballot development in progress			







#### REFERENCE INFORMATION

#### **OVERVIEW**

The SMART Program, under the direction of the School Board of Broward County, FL (the District) and Superintendent Robert W. Runcie, has allocated \$100,000 towards School Choice Enhancement capital-related projects at each District school.

The \$100,000 in funding is intended to be used to improve the condition of instructional and educational spaces at each District school.

All School Choice Enhancement Program (SCEP) projects are well underway with the planning, implementation and completion phases. The program has been met with great enthusiasm and many schools have selected a broad range of improvements. As of Month X, Year, 230 schools in the District have improvement projects underway or complete. The school project schedule can be viewed on individual SMART Program Status Reports, located at browardschools.com/web/smart-needs.

#### **HOW IT WORKS**

SCEP projects are chosen under the direction of the principal, and in collaboration with the School Advisory Council (SAC), school staff and the school community. There are some qualifiers considered:

- 1. Projects must be "capital eligible," which means the improvements are made to the physical building and/or instructional environments.
- 2. The improvements must have a life cycle greater than five years. For example, consumable items, such as art supplies, would not qualify; however, improvements to the art labs and/or computer labs would be eligible.
- 3. All items purchased under SCEP must be inventoried and inspected by the school upon delivery.

#### **SELECTION OPTIONS**

A school can select a capital eligible project valued at \$100,000 or less to address its unfunded needs. Examples of popular choices include:

**Elementary and Middle schools:** playground equipment, shade structures, music or art room renovation, front office or teacher lounge renovation, morning show announcements equipment and/or TV production equipment.

**High Schools:** outdoor bleachers, art studio renovation, scoreboards, athletic equipment and/or golf carts.

A school can also select a unique facility or instructional need which has been identified by its school community.







#### PROCESS FOR SCEP PROJECTS



PLANNING DESIGN On behalf of the District, AECOM's **Project Manager visits each** school to review existing conditions with school leadership and the School Advisory Council (SAC). The Project Manager works with the SAC to assist in narrowing down project options, based on budget, preliminary cost estimates and priority.

The SAC narrows the list down to two options, each containing one (1) or more items in priority order.

The Project Manager evaluates and confirms that scope and budget are in compliance with District guidelines.

Once confirmation is received, the **school begins the voting process** within the school community.\*

\*Until final costs are determined, selected items are subject to change to stay within the funding guidelines.



IMPLEMENT IMPROVEMENTS


The **Project Manager** evaluates the budget and scope for the selected option and begins the procurement process. Subject to the limits of the \$100K budget at each school, the items in the selected option are then implemented and/or delivered to the school in prioritized order.



IMPROVEMENTS COMPLETE

The **school community** can enjoy the new improvements after the delivery and installation of all selected items, and it is determined that a balance of 5% or less remains.







# **ATKINS**





#### HARD COSTS VS. SOFT COSTS

Included here is a brief explanation of hard costs vs soft costs in the SMART Program. For your consideration, below are schools that have reached substantial/final completion and a breakdown of their costs. The soft cost numbers have been re-calculated now that the new PMOR contract has been executed and the value has been added to the SMART Program.

#### The important distinction here is budget versus actual.

While the project budgets were developed with approximately **30% soft line items** such as Design, Program Management, FF&E, IT and Contingencies, when the project is completed, the funds that remain unspent are then **swept back to the SMART Program Reserve and that lowers the soft cost percentage.** 

#### **EXAMPLES OF SOFT COSTS INCLUDE:**

- Architect and Engineering fees
- ► Furniture, Fixtures & Equipment (FF&E) and Technology
- ▶ Program Management fees
- Building Fees and Permitting fees

#### HARD COSTS VS. SOFT COSTS BREAKDOWN

School	Hard Cost (%)	Soft Cost (%)
Charles W. Flanagan High School	86%	14%
Coconut Creek Elementary School	81%	19%
Cypress Elementary School	85%	15%
Dr. MLK Montessori Academy	81%	19%
Indian Ridge Middle School	81%	19%
Manatee Bay Elementary School	84%	16%
McNicol Middle School	80%	20%
Miramar Elementary School	82%	18%
Palm Cove Elementary School	80%	20%
Silver Lakes Elementary School	85%	15%
Silver Shores Elementary School	81%	19%
Sunset Lakes Elementary School	85%	15%

Percentages subject to change after warranty period is complete

Green indicates new added school





ISSUED January 28, 2021



Included below is the latest **SMART program Risk Assessment** provided to the District by Atkins. It is reported on a roughly 3-6-month basis, with a focus on **potential risk to the program's budget** and projected costs.

#### **ATKINS** Risk Assessment

The risk assessment has significantly increased this update as a result of the proposed schedule revision provided by the PMOR that extends the projected completion of construction to August 2025, thus extending the inflation, management and administrative costs of the Program for two additional years. This is currently under evaluation for mitigation. The summary is as follows:

Date of	Risk Analysis Result Range (Percentage Increase / \$ increase in Millions)			
Submittal	Mid-Point Risk Result	70% Risk Result	High End Risk Result	
January 2017	22% / \$200	26% / \$245	49% / \$439	
May 2018	22% / \$200	26% / \$245	49% / \$439	
Sept. 2018	33% / \$302	36% / \$326	49% / \$441	
Dec. 2018	46% / \$415	48% / \$433	58% / \$528	
May 2019	47% / \$423	49% / \$436	56% / \$508	
Aug 2019	47% / \$425	49% / \$436	56% / \$507	
Jan 2020	47% / \$425	49% / \$436	56% / \$507	
Apr 2020	46% / \$419	48% / \$429	55% / \$498	
July 2020	50% / \$452	51% / \$462	58% / \$524	
Oct. 2020	50% / \$452	51% / \$462	58% / \$524	
Jan. 2021	55% / \$497	56% / \$508	64% / \$575	

Figure 1 - Risk Analysis Results Comparison






Figure 2 - Range of Potential Risk Outcomes Over Time



ISSUED January 28, 2021

# **ATKINS**

#### January 2021 Risk Assessment Discussion

The proposed revised SMART program completion schedule adds an approximate 2-year extension of the projected end date of the SMART program from mid-2023 to mid-2025. This extension would significantly impact the risk of the program for both construction inflation and for extended management costs. The extended management costs are primarily the PMOR (AECOM) for the project and program management and other support provided, plus smaller allowances for any extended CPCM (Atkins), other support to the District Building Department and extended Builder's Risk insurance. The combination of these costs increases the 70% likelihood of program cost increases from \$462 million to \$508 million, an increase in the range of \$46 million. This increase is approximately \$10 million in inflation costs, \$33 million for the PMOR and \$3 million for extended CPCM, Building Department Support and Builder's Risk insurance.

The risks of this extension can be mitigated by a schedule acceleration that is currently being evaluated by the PMOR (at the School Board's direction) to determine how it can be accelerated and at what increased cost, which would be offset by reduced costs of the program extension. This risk assessment includes potential cost impacts based on an end of 2025 SMART program completion.

#### **Current Construction Market Discussion**

The South Florida construction market appears to be somewhat stable as construction spending is increasing in some markets (particularly residential) that is offsetting the decreases in the pandemic related markets such as offices and entertainment related construction. The South Florida construction labor is consistent with this stabilization, staying flat in 2020, other than an April dip related to the pandemic shutting down some work and workers shifting to other available construction work in May through November.

This market stabilization combined with SBBC bid information continuing to indicate lower construction costs during the pandemic (that was incorporated in the preceding risk assessments) are keeping inflation risks lower. The inflation for the extended schedule was modeled at a range of a most likely inflation to midpoint of 2% with a high-end inflation at 4%.

#### Other Risk Assessment Discussion

This risk assessment is based on approximately 39% of the program remaining to get under contract. The other actual cost factors that have had the greatest influence on the higher end risk results are:

- Actual roofing costs are well above the initial established budgets, and this largest Program risk
  has been based on bid data and roofing evaluations;
- Cumulative impact of higher inflation than budgeted from 2014 to 2020. Lower inflation is now projected to the midpoint of the revised schedule for inflation calculations;





ISSUED January 28, 2021



- Scope unquantified in the ADEFP that has been identified during design development (i.e. added ductwork and electrical upgrades on HVAC Improvements);
- Current actual prices / estimates for classroom addition buildings at school sites have increased above established budgets;

The actual contracted costs to-date on the Program show that projects that have been bid or negotiated are approximately 60% above the initially established budgets (see Attachment A) noting that this calculation includes the cost increases for three large classroom addition projects and the "Big 3" major high school renovation projects. This trend has been reducing as more "Primary" and "Minor" projects are bid, although it continues to be slightly above (60% vs. 58%) the higher end of this risk assessment.

Other risks that are closely being monitored include; a) a potential that some of the contractors that are predominately performing SBBC project work could potentially have bonding capacity issues that would limit their ability to participate in new projects; and b) a potential that the number of roofing contractors qualified and available to participate on SBBC roofing projects may not be sufficient to meet the current delivery schedule.

#### **Risk Mitigation Strategies**

The risk strategies that have been put in place to address the high-end potential risk increases remain as follows (note these exclude the schedule evaluation to mitigate the increased costs of extending the program):

- Additional "Roofing Improvement Strategies" issued on September 22, 2020 from the new SMART Program Owner's Representative, AECOM, with a focused roofing team designated to continue to improve the process and execution of the roofing projects.
- **Expansion of the Direct Owner Purchase (DOP) program:** to maximize tax benefits of Broward Schools purchasing materials for contractors;
- **Scope Validations:** continuing validations to ensure the scope of each project is only what is required to meet the intent of the Bond;
- **Right-sizing of campuses:** being performed to include new classroom additions, demolishing outdated and non-needed spaces, renovate all remaining buildings, and adequately address site logistics;
- Focused efforts to increase pool of contractors available for SBBC work: continue to reach out to the construction industry to try and increase the contractors available to perform on SBBC projects, with a focus on roofers;





ISSUED January 28, 2021



#### Market Conditions driving Construction Inflation

Atkins has reviewed the South Florida construction market and has included a most likely inflation of 2% for the remainder of the Program, with a high end of 4%. The following provides information related to this adjustment.

1. <u>Volume of Construction in the U.S.</u>: Volume of construction has increased by 80% since 2011. Figure 5 demonstrates this volume, showing that in 2020 this number continues to increase, primarily related to increases in the residential market. This trend does not appear to extend to the South Florida construction market, as the construction employment is stable (see Figures 6 and 7).



Figure 5 - U.S. Construction Volume: base source: census.gov

History has shown that construction cost trends closely follow this volume of construction, and should the volume decrease the construction costs stabilization and/or decrease should follow.

- 2. <u>Continued major programs in progress and upcoming in South Florida</u> have stalled or been deferred somewhat due to the pandemic, and there remains uncertainty on the volume of construction in South Florida in the near future. Figure 6 demonstrates the downturn in these employment figures in 2020, despite a 10% year over year growth up to 2018.
- 3. <u>Potential reduced demand for construction labor in South Florida</u>: Figure 7 shows construction labor in South Florida for the first 11 months of 2020, with a noted decline in April that recovered quickly and has now remained steady. This trend will continue to be monitored to determine the impact on construction costs.





### **RISK ASSESSMENT**

ISSUED January 28, 2021






Figure 7 - South Florida Construction Employment in 2020: base source: bls.gov

- 4. <u>Volatility of the cost of construction materials</u>: There are some signs of shortages of equipment and materials in the construction market related to the impact of COVID-19, and this will have an impact on construction costs. Indications are that these shortages are not yet impacting costs on the SMART Program, however, some delays in manufactured goods (e.g. HVAC units, windows) could impact contractor schedules.
- 5. <u>Cost Index Results</u>: The Turner Construction Cost Index is an industry index that has been shown to be reasonably accurate in showing actual construction cost trends. Results for the first three quarters of 2020 show a much lower % change year-to-date, including deflation in the 2<sup>nd</sup> and 3<sup>rd</sup> quarters resulting from the COVID-19 pandemic (first construction deflation since the Great Recession in 2009/2010). Figure 8 demonstrates this change.






Figure 8 - Turner Construction Cost Index: base source: turnerconstruction.com



### **RISK ASSESSMENT**

ISSUED January 28, 2021



#### Conclusion

The SMART Program currently has \$225 million in additional capital (SMART) reserve funds dedicated by the Board related to the potential increases in construction costs to meet the intended scope of the Program. The Board has also approved a Board item adopting Resolution No. 20-106 Certificates of Participation (COP), Series 2020A and amending the capital budget to include the \$250 million additional appropriation, of which \$211 million was set aside for SMART Reserves. In July 2020 the Board approved an additional \$47.2 million being added resulting in a total of \$483.2 million that the Board has planned for reserves. The 70% level of the risk assessment is currently in the range of \$508 million, exceeds the current reserve amount of \$483.2 million, however, it is currently under review for mitigation.

The 70% risk result is reasonably consistent with the "Running Estimates for the Program", where actual costs, estimates and risk projections are combined to forecast a final Program cost.

As the program continues, any scope added beyond the ADEFP plan will further impact the risk, as will any further changes in schedule or market conditions.

Sincerely,

David J. Carter, CCM; Vice President

C: Judith Marte (BCPS); Phillip Kaufold (BCPS); Shelley Meloni (BCPS); Dave Archer

(BCPS); Ashley Carpenter (Atkins); Kathleen Langan (AECOM)

**Attachments** 

A: SMART Program Reserve Status











To ensure projects are completed with the utmost efficiency and integrity, each project typically goes through a six-phase process.





























#### **PROJECT PLANNING**

The Project Planning phase (Phase 1) is the initiation phase of a project. During this phase, the scope of work is assembled, and a delivery method is chosen based on the complexity and size of the scope of work. The selected delivery method can be a traditional Design/Bid/Build method, a Construction Management at Risk method, or the use of task order contracts that are currently in place between the District, Professional Service Firms, and Contractors.



#### HIRE DESIGNER

The Hire Designer phase (Phase 2) represents the various steps involved in hiring a professional Design team. It begins with the advertising for Requests for Qualifications (RFQ) from design firms, then goes through the selection process with the Qualification Evaluation Selection Committee (QSEC) and ends with the issuance of an Authorization to Proceed (ATP) for the design work.







#### **DESIGN**

The Design phase (Phase 3) starts after the ATP has been issued. The selected design firm begins by holding a kickoff meeting with the Owner Representative and school administration in order to perform a more detailed scope validation, then moves into the development of drawings and plans needed to hire a contractor and begin the implementation of work.

#### THE DESIGN PROCESS EXPLAINED

0-20%

Defining and validating general scope of the project

20-50%

Beginning to develop construction documents

50-70%

Incorporating details and specifications into construction documents

70-90%

Construction documents are nearing completion for permitting

90-95%

Construction documents undergo internal review process

95-100%

Drawings are reviewed by the Building Department for permitting.

Once a Letter of Recommendation (LOR) is received, the phase is complete.







#### HIRE CONTRACTOR

The Hire Contractor phase (Phase 4) begins by hiring a contractor or vendor and ends with the issuance of a Notice To Proceed (NTP). This process can be completed in various forms and delivery methods, including Invitations To Bid (ITB), Construction Management at Risk (CMAR), or leveraging approved continuing services contracts.

#### THE HIRE CONTRACTOR PROCESS EXPLAINED

0-30%

Advertisement of the Invitation to Bid / CM assembling design documents

30-50%

Bids received and reviewed / CM collecting sub-contractor bids

50-80%

Bid negotiations held / CM submits GMP proposal

80-100%

Award and execution of the contracts / execution of contract amendment





#### CONSTRUCTION

The Construction phase (Phase 5) begins after the NTP that authorizes the contractor/vendor to start working has been issued. The process includes all aspects required to execute approved scope of work through substantial completion.









**CLOSEOUT** 

#### **CONSTRUCTION CLOSEOUT**

The Construction Closeout phase takes place between substantial and final completion, which includes verification that the scope is completed according to approved specifications, final submittals of documents, and in closing out the vendor contract.

There are multiple steps within the Construction Closeout phase. Included below is a breakdown of these steps.

#### THE CONSTRUCTION CLOSEOUT PROCESS EXPLAINED

#### 0-100%

Substantial Completion

Obtained with the certificate of occupancy, following close-out of construction. Accomplished when all punch-list items have been reviewed by the designer and approved by the inspector

#### 100%

Closed


The SBBC approves Final Change Order, Final Acceptance & Final Release of Retainage. This step represents the official completion of the project.





### WHAT'S NEW IN THE SCHOOL SPOTLIGHT

The 2020 reset schedule is currently being used to manage projects and future reporting will include spotlight data that will reflect the present schedule.



The **Y21 Schedule** will show new dates generated from the reset schedule in December 2020.

The **flag section will be empty** as no projects were flagged upon the reset.









## Annabel C. Perry Pre K - 8 (f.k.a. Annabel C. Perry Elementary)

6850 SW 34 STREET, MIRAMAR 33023

Location Num	1631
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$5,478,037
Total Facilities Budget	\$5,115,037

Phase: 99% Complete

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. All work is complete with final inspections pending. PPO to replace roof door prior to final inspection for roofing work.

School Choice Enhancements: COMPLETED 05/2018 - Voting completed 5/25/2016. Front office renovation completed 8/2016; (45) student laptops and a golf cart delivered 09/2016; Athletics equipment delivered 10/2016. Outdoor furniture delivered 11/2016. Digital marquee installed and operational 11/2017. Floor mats delivered 11/2017. Front door wrap delivered and installed 12/2017. Minifridge and presentation cabinets delivered 03/2018. Chain link fence art work delivered 05/2018.

### **SMART** Facilities Update By Project

PLANNING	HIRE DESIGN TEAM	3 DESIGN	HIRE CONTRACTOR	CONSTRUCTION	6 CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

rimary	/ Renovat	ion
--------	-----------	-----

	Triage. 7770compete										
2020 RESET	1: Planning		2: Hire A/E	3: Design		4: Hire Contractor		5: Construction		6: Closeout	
SCHEDULE:				1							
(Calendar Year)	Q1 2016	Q2 2	2016 Q-	4 2016	Q1	2018	Q4	2018	Q1	2021	Q1 2021

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 05/22/18 (JJ-2)	\$1,950,037	<b>COMMENTS:</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$967,000	
Electrical Improvements	\$294,000	
Fire Alarm	\$293,000	
Fire Sprinklers	\$18,000	
HVAC Improvements	\$1,170,000	

#### **Media Center**

Phase: 100% Complete

2020 RESET	l: Planning	2: Hire A/E 3: Design			4: Hire Contractor	5: Construction	6: (	6: Closeout	
SCHEDULE:	2017 Q2 2	2017 Q3	2017	Q1	2019 Q:	2 2019	Q3 201	9 Q4 2019	
SCOPE:		ви	OGET: I	FLAG:					
Media Center improven	ments	\$32	3,000	COM	MENTS:				



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





## Annabel C. Perry Pre K - 8 (f.k.a. Annabel C. Perry **Elementary)**

**SMART** Facilities Update by Project Cont.

School Choic	ee Enhancements*			Phase:	100% Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q1 2015	Q2 2016	Q	1 2018	Q1 2018
Actual	11/2015	05/2016	0.	5/2018	05/2018
SCOPE:		BUDGET:	FLAG:		
School Choice En	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Apollo Middle School**

6800 ARTHUR STREET, HOLLYWOOD 33024

Location Num	1791
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$7,433,000
Total Facilities Budget	\$7,085,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting completed 5/28/2019. ID maker machine delivered 10/2019. Cork Strips (29), and printer delivered 11/2019. iPhone strike completed 12/2019. (10) chairs delivered 02/2020. Logo Rugs delivered 02/2020. Signage Wayfinding delivered 04/2020. (3) Microwaves, (1) Refrigerator delivered 10/2020. Aiphone submaster installation began 08/2020; complete 10/2020. Digital Marquee permit issued 07/2020; fabrication in progress.

### **SMART** Facilities Update By Project

-(	
PLAN	NING

HIRE DESIGN TEAM

**DESIGN** 

HIRE CONTRACTOR Bid and Hire Contractor CONSTRUCTION

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

Develop & Validate Project Scope

Advertise and Hire **Design Team** 

Prepare Plan Drawings to release to contractor/vendor

to Implement Renovations

Contractor **Implements** Renovations

**Primary Renovation** 

Phase: 97%Complete

2020 RESET	1: Planning		2: Hire A/E	3: Design		4: Hire Contractor		5: Construction	6: Clos	eout
SCHEDULE: (Calendar Year)	Q3 2017	Q42	 2017	2018	Q1	2021	Q2	2022	Q2 2025	Q3 2025
SCOPE:			BUI	DGET:	FLAG:					

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,633,000
Fire Sprinklers	\$50,000
HVAC Improvements	\$4,570,000
Media Center improvements	\$555,000
Safety / Security Upgrade	\$107,000

**COMMENTS:** 

**COMMENTS:** 

Track

Track Resurfacing

Phase: 100% Complete

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
	N/A	I N/A	N/A	N/A G	) 22 2016 (	Q3 2016	Q3 2016
SCOPE:		BU	DGET: FLAG	i:			



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

\$70,000





## **Apollo Middle School**

## **SMART** Facilities Update by Project Cont.

		Phase: <b>27</b> 9	<b>%</b> Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2Impl	ement	PH:3 Complete
Planned	Q4 2018	Q2 2019	TBE	TBI
Actual	11/2018	05/2019		
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	
			Planned dates shown as TBD been ordered and funds all	will be provided after all items have ocated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





QUARTER ENDING DECEMBER 31, 2020



### **Atlantic Technical College & Technical High School**

4700 COCONUT CREEK PARKWAY, COCONUT CREEK 33063

Location Num	2221
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$10,340,400
Total Facilities Budget	\$9,052,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 06/2017- Voting completed prior to October 2015 - Furniture/renovation for the media center; installation completed 06/2017.

#### **SMART** Facilities Update By Project



Validate Project

Scope

1. Plannina

**HIRE DESIGN TEAM** 

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor



5: Construction

CONSTRUCTION Contractor Implements Renovations



**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

6: Closeout

Phase: 100% Complete

#### **Primary Renovation**

Phase: 95%Complete

2020 RESET		2. 1 6 7 () 2	o. Design		0. 00.1011 00.1011	0. 0.00000.
SCHEDULE:						
(Calendar Year)	Q4 2015 Q4 2	2015 Q3	2016	Q2 2021 Q	l 2022 Q1	2025 Q2 2025
SCOPE:		вис	OGET: FLAC	<b>9</b> :		
Blda Envelope Impr.	(Roof, Window, Ext Wall, etc	.) \$2.71	0.000	OMMENTS:		

\$2,710,000
\$1,482,000
\$4,642,000
\$88,000

#### **Media Center Improvements**

1: Planning 3: Design 2: Hire A/E 4: Hire Contractor 5: Construction 6: Closeout **2020 RESET SCHEDULE:** N/A N/A N/A N/A N/A N/A N/A (Calendar Year)

SCOPE:	BUDGET:	FLAG:
Media Center improvements - Carpet and Paint	\$30,000	COMMENT

2. Hire A/F

**COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





School Choice Enhancements\*

## Atlantic Technical College & Technical High School

**SMART** Facilities Update by Project Cont.

				Phase	:100%Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	plement	PH:3 Complete	
Planned	Q1 2016	N/A		Q2 2017	Q2 2017
Actual	01/2016	N/A		06/2017	06/2017
SCOPE:		BUDGET:	FLAG:		
School Choice En	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### Atlantic Technical, Arthur Ashe, Jr Campus

1701 NW 23 AVENUE, FORT LAUDERDALE 33311

Location Num	4702
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$3,326,449
Total Facilities Budget	\$3,178,449

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Building 1 and 2 roofing is complete. Final inspection found an issue with lightning protection. UL master certification required to pass final inspections prior to Certificate of Occupancy.

School Choice Enhancements: COMPLETED 12/2016- Voting completed prior to October 2015 - Renovation/furniture for the Media Center. Installation completed 12/2016.

### **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope

Fire Alarm



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



#### DESIGN

Prepare Plan Drawings to release to contractor/vendor

\$1,200,000

\$42,000



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

								Р	hase: <b>99%</b> Cor	mplete	
2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Co	ontractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2016	Q1 :	2017	Q2	2017	Q3	3 2018	Q1	2019	Q2 2021	Q3 2021
SCOPE:				BUD	GET:	FLAG:					
Additional Funding	J - Board Approved	d 01/15/19 (J.	J-2)	\$1,83	6,449	COM	MENTS:				

#### School Choice Enhancements\*

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete
Planned	Q1 2015	N/A	Q3 2	2016 Q3 2016
Actual	11/2015	N/A	12/2	016 12/2016
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### **Atlantic West Elementary School**

301 NW 69 TERRACE, MARGATE 33063

Location Num	2511
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,070,197
Total Facilities Budget	\$2,717,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 04/2020 - Voting completed 10/20/17 - Janitorial Equipment, and folding chairs delivered 12/2017. Marquee permit issued 2/7/2018; installed 05/2018. Front Office Renovation furniture delivered 04/2018. Shade Structure in PE court permitted 12/2018. Pre-construction meeting held 2/12/2019; construction completed 04/2020.

### **SMART** Facilities Update By Project













Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

CONSTRUCTION Contractor Implements Renovations

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 97%Complete

2020 RESET	1: Planning	2: Hir	e A/E	3: Design		4: Hire	Contractor	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2016	Q2 2016	Q1	2017	Q1	2021	Q1	2022	Q4 :	2024	Q1 2025
SCOPE:			BUD	GET:	FLAG:						

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,048,000
Fire Sprinklers	\$619,000
HVAC Improvements	\$723,000
Media Center improvements	\$227,000

~~		END	
CO	MM	ΙEΝ	12

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement PH:3 Complete		PH:3 Complete			
Planned	Q1 2016	Q4 2017	Q2	2018	Q2 2018		
Actual	01/2016	10/2017	04/	/2020	04/2020		
SCOPE:		BUDGET:	FLAG:				
School Choice Enhancement		\$100,000	COMMENTS:				
		<u> </u>					

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the



QUARTER ENDING **DECEMBER 31, 2020** 



#### **Attucks Middle School**

3500 N 22 AVENUE, HOLLYWOOD 33020

Location Num	0343
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$6,031,270
Total Facilities Budget	\$5,728,270

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation - Phase 1: Contractor procurement in progress.

Primary Renovation - Media Center: Letter of Recommendation to permit has been received on the roofing and media center scope of work. Media Center and Roofing project has been split to achieve better pricing for construction. Project requires repermitting of the design.

Primary Renovation - Roofing: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 2/2017- Voting completed 1/21/16 - Front office renovation, murals, facilities equipment, technology, lab remodeling, media center upgrade, LCD projectors and an interior audio system. All items installed and delivered 2/27/17.

### **SMART** Facilities Update By Project

0	
PLANNING	
Develop &	

Validate Project

HIRE DESIGN TEAM

Advertise and Hire

Design Team



Prepare Plan

Drawings to release

to contractor/vendor

HIRE CONTRACTOR

Bid and Hire Contractor
to Implement
Renovations

CONSTRUCTION

CONSTRUCTION CLOSEOUT
Final Inspection for

Quality Assurance

or Contractor Implements Renovations

#### Primary Renovation - Phase 1

#### Phase: 70%Complete

2020 RESET	1: Planning		2: Hire A/E	3: Design		4: Hire Contra	ctor	5: Construction		6: Closeout	
SCHEDULE:	Q2 2016	O2 (	l 2016 Q2	2017	02	2020	<u></u>	1 2021	$\bigcirc$ 1	2023	Q2 2023
(Calendar Year)	Q2 2016	Q3 A	2016 Q2	2017	QZ	2020	QΊ	2021	QT	2023	QZ 2023
SCOPE:			BUI	OGET:	FLAG:						

Additional Funding - Board Approved 10/06/20 (JJ-4)	\$1,669,367
Electrical Improvements	\$624,000
HVAC Improvements	\$454,000
Provide Fire Sprinkler Protection Install New Fire Alarm	\$1,962,778

COMMENTS:

#### **Primary Renovation - Roofing**

Phase: **5%**Complete

2020 RESET	1: Planning		2: Hire A/E	3: Design	ر	4: Hire Contractor	5: Construction		6: Closeout	
SCHEDULE:										
(Calendar Year)	Q1 2017	Q1 2	017 Q	2 2017	Q1	2019 G	3 2023	Q3 2	2025	Q3 2025

SCOPE: BUDGET: FLAG:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) \$498,125 COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







### **Attucks Middle School**

### **SMART** Facilities Update by Project Cont.

					Phas	se: <b>5</b> %	<b>%</b> Complet	е				
2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Co	ontractor	5: Construction	6	: Closeout	
SCHEDULE: (Calendar Year)	Q1 2017	Q1	2017	Q2	2017	G	1 2019	Q4	1 2021	Q3 20	)23	Q3 202
SCOPE:				BUE	GET:	FLAG:						
Media Center imp	rovements			\$42	0,000	COL	MMENTS:					

#### School Choice Enhancements\*

Phase:100% Complete

	PH:3 Complete	lement	PH:2 Imp	PH:1 Planning/Design	SCHEDULE:
Q1 2017	Q1 2017		Q1 2016	Q1 2015	Planned
02/2017	02/2017		01/2016	01/2015	Actual
		FLAG:	BUDGET:		SCOPE:
	:	COMMENTS:	\$100,000	School Choice Enhancement	
				hancement	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Bair Middle School**

9100 NW 21 MANOR, SUNRISE 33322

Location Num	2611
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$1,746,470
Total Facilities Budget	\$1,365,470

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 10/2018 - Voting authorized 5/15/18 - Voting completed 6/1/2018 - Projector and Portable Sound System delivered 08/2018. Cafeteria Sound system installed 09/2018. Indoor Office Furniture delivered 10/2018. Laptops (22) and (1) earthcart delivered 10/2018.

### **SMART** Facilities Update By Project













Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan
Drawings to release
to contractor/vendor

\$77,000

HIRE CONTRACTOR
Bid and Hire Contractor
to Implement
Renovations

CONSTRUCTION

Contractor
Implements
Renovations

Final Inspection for Quality Assurance

#### **Primary Renovation**

#### Phase: 70% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Desig	n 4: Hire Con	tractor 5: Consti	uction 6: Close	out
SCHEDULE: (Calendar Year)	Q2 2017	Q3 2017	Q1 2018	Q3 2019	Q2 2021	Q4 2022	Q4 202
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Im	pr. (Roof, Window, Ext W	/all, etc.)	\$380,000	<b>COMMENTS:</b>			
Deduction of Fund	ding - Board Approved 10	0/20/20 (JJ-4)	(\$251,530)				
Fire Alarm			\$462,000				
HVAC Improveme	ents		\$103,000				
Media Center impi	rovements		\$495,000				

#### School Choice Enhancements\*

Safety / Security Upgrade

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2017	Q2 2018	Q1:	2019 Q1 2	2019
Actual	11/2017	06/2018	10/2	2018 10/2	2018
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Banyan Elementary School**

8800 NW 50 STREET, SUNRISE 33351

Location Num	2001
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,633,224
Total Facilities Budget	\$2,316,224

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Roofing submittals have required multiple revisions prior to sub-permit approval. Media Center and bathroom improvements are complete.

School Choice Enhancements: COMPLETED 10/2020 - Voting completed May 2016. Murals complete 02/2017. Marquee PO canceled for Robson Corporation; District is no longer using this vendor due to lack of performance. PO placed with a new vendor 05/2019. Playground upgrades permit received; construction completed 12/2018. PO request issued for new marquee vendor 04/2019; marquee permitted 10/17/2019; pre-construction meeting scheduled for 10/30/2019. Structural construction completed 12/2019; electrical tie-in completed 01/2020. (34) Projectors delivered 09/2020. (27) Document Cameras delivered 10/2020.

### **SMART** Facilities Update By Project



PLANNING

Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan
Drawings to release
to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor Implements Renovations CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: **50**%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Confi	5: Construction	a: Closed	OUT
SCHEDULE:						_	
(Calendar Year)	Q4 2016	Q4 2016	Q1 2017	Q3 2018	Q1 2019	Q3 2022	Q3 2022
SCOPE:			BUDGET:	FLAG:			

Additional Funding - Board Approved 01/15/19 (JJ-4)	\$962,979	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$917,000	
HVAC Improvements	\$128,000	
Media Center improvements	\$198,000	







## **Banyan Elementary School**

### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase	e: 96%Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q1 2015	Q2 2016	Q2:	2018	Q2 2018
Actual	11/2015	05/2016	10/2	2020	10/2020
SCOPE:		BUDGET:	FLAG:		
Additional Fundin	ng - Board Approved 04/23/19 (JJ-12)	\$10,245	COMMENTS:		
School Choice Er	nhancement	\$100,000	All items approved by voting installed. School is determine from the contingency portions.	ning how to spend the	remaining funding

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Bayview Elementary School**

1175 MIDDLE RIVER DRIVE, FORT LAUDERDALE 33304

Location Num	0641
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$3,019,739
Total Facilities Budget	\$2,788,739

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Pending execution of the Certificate of Occupancy to reach substantial completion.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 1/24/18. Voting completed 2/15/18. Cafeteria sound system installed 04/2018. Printers, Poster Maker and Parking stantions delivered 05/2018. Furniture (Tables, Chairs for 3rd, 4th and 5th Grade) delivered 07/2018. Cafeteria Projector cage installed 03/2019. (1) 4-Cell Battery, (2) 11.6" LCD Panel assembly touch screen for Lenovo N23, (5) 45W AC Adapter mini USB tip delivered 02/2020. (10) Lenovo 300e, (1) Lenovo M720 delivered 05/2020.

### **SMART** Facilities Update By Project

0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

							Phase: 99%Complete				
2020 RESET	1: Planning		2: Hire A/E		3: Design	l	4: Hire Co	ntractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q3 2016	Q3 :	2016	Q2	2017	Q1	2018	Q4	2018	Q2 2021	Q2 2021
SCOPE:				BUI	OGET:	FLAG:					
A JUREAU TELLAR	. D	2/00/40 / 1	1.0\	604	c 720						

BUDGET:	FLAG:
\$946,739	COMMENTS:
\$836,000	
\$645,565	
	\$946,739 \$836,000

#### **Chiller Replacement**

						aso. 100/000111p	1010
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE:		1	1	I			
(Calendar Year)	N/A	N/A	N/A	N/A	N/A	N/A	N/A

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - Chiller Replacement	\$260,435	COMMENTS:



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

**B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.



Phase: 100% Complete



## **Bayview Elementary School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancem	anda*	

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	olement	PH:3 Complete
Planned	Q4 2016	Q1 2018	Q1 20	20 Q1 2020
Actual	12/2016	02/2018	03/20	20 03/2020
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Beachside Montessori Village**

2230 LINCOLN STREET, HOLLYWOOD 33020

Location Num	2041
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$441,000
Total Facilities Budget	\$100,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: NO PRIMARY A NOVA 10 A

School Choice Enhancements: COMPLETED 01/2018 - Voting completed 2/28/16. Music equipment, bletic equipment, math and science equipment, and the portable sound system delivered 12/2016. Cafeteria aug system delivered 1and installed 08/2017. Microscopes delivered 12/2017. Cabinets and (29) laptops delivered 01/2018.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope



**HIRE DESIGN TEAM** 

Advertise and Hire Design Team



Prepare Pl Drawings to ease to contrar (vendo



and Hire attractor to Impartment vations



CONSTRUCTION

Contractor
Implements
Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH: op	plement	PH:3 Complete	
Planned	Q1 2015	6 8	Q4 2	2017	Q4 2017
Actual	11/2015	02/2016	01/2	018	01/2018
SCOPE:		UDGET:	FLAG:		
School Choice Enhancement		se Enhancement \$100,000			
-					

<sup>\*</sup>SCEP projects follows hree-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### **Bennett Elementary School**

1755 NE 14 STREET, FORT LAUDERDALE 33304

Location Num	0201
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,119,000
Total Facilities Budget	\$1,914,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in progress.

School Choice Enhancements: Kick-off meeting held 2/15/2019. Voting authorized 4/25/2019. Golf cart delivered 06/2019. Office and classroom furniture, furniture for reception area and AP office, desk with reception top, cube tables, cabinets, (180) open front student desk, (180) chairs, (7) tables, (24) stools delivered 08/2019. New 4'x8' digital marguee installed and operational 11/2020.

### **SMART** Facilities Update By Project













Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan
Drawings to release
to contractor/vendor

HIRE CONTRACTOR
Bid and Hire Contractor
to Implement
Renovations

CONSTRUCTION

Contractor
Implements
Renovations

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 90%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design		4: Hire Co	ntractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q3 2017	Q4 2017	Q2 2018	Q3	2021	Q4	2023	Q3 2025	Q4 2025

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,270,000
Fire Alarm	\$319,000
HVAC Improvements	\$88,000
Media Center improvements	\$137,000

#### FLAG:

**COMMENTS:** In November, the scope of work was separated into two phases in order to proceed with some of the project renovations while seeking community input on the best long-term solution for the campus. An update on Phase 2 will be reflected in next quarter's spotlight report.

#### School Choice Enhancements\*

Phase: 91% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 In	plement	PH:3 Complete
Planned	Q4 2018	Q1 2019	TΙ	T BD tb:
Actual	11/2018	04/2019		
SCOPE:		BUDGET:	FLAG:	
School Choice E	Enhancement	\$100,000	COMMENTS:	
			Planned dates shown as TE been ordered and funds o	BD will be provided after all items have allocated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.









QUARTER ENDING **DECEMBER 31, 2020** 



### **Blanche Ely High School**

1201 NW 6 AVENUE, POMPANO BEACH 33060

Location Num	0361
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$23,335,150
Total Facilities Budget	\$21,665,436

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Building 14 renovations are complete in the restrooms and concession areas. Building 2 STEM labs are nearing completion. Pending electrical closet design revisions and construction to address code compliance issues. Shower installation is pending for completion of the restroom scope of work. Building 1 HVAC work is nearing completion. Building 26 Science Lab work is in progress. Roofing renovations on Building 1 and 2 in progress. Update: Pending change orders for roofing work. School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 4/6/2018 - Voting completed 06/2018 - Media Backdrop

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 4/6/2018 - Voting completed 06/2018 - Media Backdrop delivered 07/2018. Indoor tables and Bracket Kits with Activeboards delivered 01/2019. Projectors, tables and chairs delivered 08/2018. Science equipment delivered 11/2018. Digital Classroom Upgrades, (4) heart Models, and Podium delivered and installation complete 12/2018., (117) laptops and adaptors delivered 6/2019. (1) Laptop 100e delivered 06/2020

#### **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



## **DESIGN**Prepare Plan

Drawings to release to contractor/vendor



HIRE CONTRACTOR
Bid and Hire Contractor
to Implement
Renovations



CONSTRUCTION

Contractor
Implements
Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: **78%**Complete

2020 RESET	1: Planning	2: Hire A/E	3: Desi	gn	4: Hire Contractor	5: Construction	6: Closeout
SCHEDULE: (Calendar Year)	Q2 2015	Q2 2016	Q4 2016	Q3	2018 (	Q4 2018 (	Q2 2022 Q3 2022
SCOPE:			BUDGET:	FLAG:			
ADA Stage Lift			\$239,290	COM	MENTS:		
Additional Funding	g - Board Approved 04	4/17/18 (Item 1)	\$7,310,000				
Bldg Envelope Im #4	pr. (Roof, Window, Ex	kt Wall, etc.) incl. bldg	\$1,089,000				
Fire Sprinklers			\$152,000				
Gymnasium Acce	ssibility		\$1,152,260				
HVAC Improvement	ents		\$6,202,000				
IAQ & Fascia Rep	placement		\$2,791,886				
Media Center imp	rovements		\$668,000				
Outdoor Dining Re	enovation		\$700,000				
STEM Lab improv	rements		\$1,140,000				



**FLAG KEY:** S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





## **Blanche Ely High School**

**SMART** Facilities Update by Project Cont.

Weight Room						Phase: <b>100%</b>	Complete
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Cor	ntractor 5: Constru	ction 6: Close	out
SCHEDULE: (Calendar Year)	Q1 2017	Q1 2017	Q2 2017	Q2 2017	Q3 2017	Q4 2017	Q1 2018
SCOPE:			BUDGET:	FLAG:			
Neight Room Rer	novation		\$121,000	COMMENTS:			

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	olement	PH:3 Complete	
Planned	Q1 2015	Q2 2018	Q1	2020	Q1 2020
Actual	11/2015	06/2018	03/	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		
SCHOOL CHOICE E	midicement	\$100,000			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Boulevard Heights Elementary School**

7201 JOHNSON STREET, HOLLYWOOD 33024

Location Num	0971
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$4,070,000
Total Facilities Budget	\$3,890,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 10/2020 - Voting completed 5/7/18 - Two-way radios and a Poster Maker delivered 06/2018. Laptops carts, Printers, Outdoor Rugs and Laminator delivered 07/2018. (50) Laptops, (22) Mimio boards, Facilities Equipment and (2) electric strikes delivered and installed 08/2018. Marquee permitted 7/2/2019; pre-construction meeting held 10/14/2019; construction completed 01/2020. (30) Lenovo 100E - 2nd Gen, (3) Lenovo ThinkPad L390 i5, (1 - 30 units) EarthWalk Cart, (30) Cable Management delivered 10/2020.

### **SMART** Facilities Update By Project













Develop & Validate Project Scope Advertise and Hire Design Team Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations Final Inspection for Quality Assurance

#### Primary Renovation

Phase: **5%**Complete

2020 RESET	1: Planning	2: Hire A	3: Design	4: Hire Coi	ntractor	5: Construction	6: Closeout	
SCHEDULE:		I		-/ \	Ī			
(Calendar Year)	Q4 2017	Q1 2018	Q1 2018	Q3 2019	Q3	2023 Q3	2025	Q4 2025

SCOPE:	BUDGET:
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,514,000
HVAC Improvements	\$1,596,000
Improvements to or Replacement of building 1	\$188,000
Improvements to or Replacement of building 4	\$291,000
Music Room Renovation	\$136,000

FLAG:

**COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





## **Boulevard Heights Elementary School**

### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

Phase:	98%Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement PH:3 Complete	
Planned	Q4 2017	Q2 2018	Q4 2018	Q4 2018
Actual	11/2017	05/2018	10/2020	10/2020
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	
			All items approved by voting process have installed. School is determining how to spe from the contingency portion of the SCEP	nd the remaining funding

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Boyd H. Anderson High School**

3050 NW 41 STREET, LAUDERDALE LAKES 33309

Location Num	1741
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$13,268,594
Total Facilities Budget	\$12,572,594

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 10/2018 - Voting authorized 2/1/18. Voting completed 3/8/18 - Recordex delivered and installed 06/2018. Sound system for the Gymnasium and laptop cart with 30 laptops delivered 06/2018. Portable Sound System, and roof for visitor's dugout delivered 07/2018. Lockers and Golf Carts delivered 08/2018. Gym Wall Pads delivered 10/2018.

### **SMART** Facilities Update By Project

-
PLANNING
Develop &
Validate Project
Scope



Advertise and Hire

Design Team







CONSTRUCTION HIRE CONTRACTOR

Bid and Hire Contractor Contractor to Implement Implements Renovations Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

#### Phase: 70% Complete

2020 RESET	1: Planning		Planning 2: Hire A/E 3: I		3: Design 4: Hire Co		4: Hire Contractor		5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q3 2016	Q4 2	2016	Q2	2017	Q1	2020	Q1	2021	Q4 :	2023	Q1 2024
SCOPE:				BUD	OGET:	FLAG:						

3001 L.	DODOLI.
ADA renovations related to educational adequacy	\$388,000
Additional Funding - Board Approved 10/20/20 (JJ-1)	\$5,059,254
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,580,000
HVAC Improvements	\$543,508
Safety / Security Upgrade	\$77,000
STEM Lab improvements	\$1,380,000

**COMMENTS:** 

#### **Chiller Replacement**

Phase: 100% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Desig	ın 4: H	ire Contractor 5:	Construction 6:	Closeout
SCHEDULE: (Calendar Year)	N/A	N/A	N/A	N/A	N/A	N/A	N/A
SCOPE:			BUDGET:	FLAG:			
HVAC Improvement	s - Chiller Replacement		\$305,492	COMMEN	ITS:		



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







Media Center Reconstruction

## **Boyd H. Anderson High School**

### **SMART** Facilities Update by Project Cont.

								Ph	nase: <b>100%</b> Cc	omplete
2020 RESET	1: Planning	1: Planning			3: Design		4: Hire Contractor	5: Construction	6: Closeou	l ,
SCHEDULE: (Calendar Year)	Q2 2015	Q2	2015	Q2	2015	Q3	3 2015 Q3	3 2016	Q1 2017	Q3 201
SCOPE:				BUI	DGET:	FLAG:				
	existing Media Cente	er - re-Con	struction	\$1,77	2,548	COM	MENTS:			
Phase										
	Daniel PP an									
	Demolition							Ph	nase: <b>100%</b> Cc	omplete
Media Center	Demolition  1: Planning		2: Hire A/E		3: Design		4: Hire Contractor	Pr 5: Construction	ase: 100%Cc	
Media Center 2020 RESET SCHEDULE:		Q2	<b>2: Hire A/E</b> 1 2015	Q2	<b>3: Design</b> 2015	Q3		5: Construction		l d
Media Center  2020 RESET  SCHEDULE: (Calendar Year)	1: Planning	Q2				Q3 FLAG:		5: Construction	6: Closeou	t .
Media Center  2020 RESET SCHEDULE: (Calendar Year)  SCOPE: Renovation of the	1: Planning		2015	BUI	2015	FLAG:		5: Construction	6: Closeou	

2020 RESET	1: Planning	1: Planning		2: Hire A/E 3:		3: Design		4: Hire Contractor		5: Construction		out
SCHEDULE:	Q2 2017	Q2 2	017	Q3	2017	Q3	2017	Q3	2017	Q2	2018	Q2 2018
SCOPE:				BUE	GET:	FLAG:						
Weight Room Reno	vation			\$12	1,000	COM	MENTS:					

#### School Choice Enhancements\*

**Weight Room** 

Phase:100% Complete

Phase: 100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q4 2016	Q1 2018	Q4	2018	Q4 2018
Actual	12/2016	03/2018	10/2	2018	10/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Bright Horizons Center**

3901 NE 1ST TERRACE, DEERFIELD BEACH 33064

Location Num	0871
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,046,871
Total Facilities Budget	\$3,839,766

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Fire Alarm and Fire Sprinkler scope are pending final inspections. Roofing renovations are pending review of proposal for additional design affecting parapets.

School Choice Enhancements: Voting completed 5/3/2018 - Items voted - Technology (7 Recordex) delivered 06/2018. Preliminary approvals received from District ADA Manager and playground Inspector for the shade; vendor did not deliver, PO cancelled on 8/2019; proposals are in progress. New PO request issued 10/31/2019 for another vendor. Digital Marquee permit received 11/2019; construction and training completed 07/2020. Korkat awarded the shade project, permit issued 3/2020. Manufacturer shut-down for production due to COVID-19; Construction started 06/2020.

### **SMART** Facilities Update By Project



HIRE DESIGN TEAM



HIRE CONTRACTOR

5 CONSTRUCTION

CONSTRUCTION CLOSEOUT

Develop & Validate Project

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations Final Inspection for Quality Assurance

#### Primary Renovation

1: Plannina

Phase: 88%Complete

4: Hire Contractor 5: Construction 6: Closeout

2020 RESET		*					
SCHEDULE:	2016 Q4	2016 Q3	2017	Q1 2019	Q3 2019	Q1 2022	Q2 2022
SCOPE:		BUD	GET:	FLAG:			
Additional Funding - Boa	ard Approved 07/23/19 (J	J-4) \$1,893	3,100	COMMENTS:			
Bldg Envelope Impr. (Ro	of, Window, Ext Wall, etc	2.) \$864	1,000				
Fire Alarm		\$42	2,000				
Fire Sprinklers		\$654	1,000				
Funding from Pool Reno 07/21/20 (JJ-14)	vation Project - Board Ap	pproved \$183	3,666				
HVAC Improvements		\$103	3,000				







## **Bright Horizons Center**

## **SMART** Facilities Update by Project Cont.

		Pho	ise: <b>48%</b> Complete		
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	olement	PH:3 Complete	
Planned	Q4 2017	Q2 2018		Q4 2018	Q4 2018
Actual	11/2017	05/2018			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	<b>COMMENTS:</b>		
			Pending closeo	ut of the marquee sign.	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Broadview Elementary School**

1800 SW 62 AVENUE, NORTH LAUDERDALE 33068

Location Num	0811
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$6,071,131
Total Facilities Budget	\$5,575,131

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 02/2020 - Voting completed 11/17/16. Proposals for additional rugs will be finalized once the playground upgrades are delivered and installed. Digital Marquee delivered and installed 09/2018. Classroom rugs delivered 03/2019. Playground upgrades' permit issued 1/2019. Pre-Construction meeting held 3/4/2019; playground equipment delivered to the site; construction complete 6/2019. (32) Laptops, (10) Mini HDMI, (20) Adapters delivered 02/2020.

### **SMART** Facilities Update By Project



PLANNING

Develop &

Validate Project

Scope



Advertise and Hire Design Team

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

3: Design



Bid and Hire Contractor to Implement Renovations



Contractor Implements Renovations



Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Plannina

Phase: **5%**Complete

4: Hire Contractor 5: Construction

2020 RESET			2. 1111071,2		o. Dong.		11110	doioi		Constitution	0. 0.00000	
SCHEDULE:		I										
(Calendar Year)	Q2 2015	Q4 2	015	Q3	2016	Q1	2020	Q	4 202	20 Q	3 2023	Q3 2023
SCOPE:				BU	DGET:	FLAG:						
Additional Funding	g - Board Approved	7/21/20 (JJ-3	3)	\$2,68	33,744	COM	MENTS:					

Additional Funding - Board Approved 7/21/20 (JJ-3)	\$2,683,744	
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$63,228	
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) - Roofing	\$945,772	
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000	
Electrical Improvements	\$56,329	
Fire Alarm	\$252,578	
Fire Sprinklers	\$718,479	
HVAC Improvements	\$264,000	
Media Center improvements	\$186,000	
Music Room Renovation	\$136,000	









## **Broadview Elementary School**

## **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

					, <b>,</b> , , , , , , , , , , , , , , , , ,
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q4 2016	Q1	2020	Q1 2020
Actual	01/2015	11/2016	02	/2020	02/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enh	hancement	\$100,001	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Broward Estates Elementary School**

441 NW 35 AVENUE, LAUDERHILL 33311

Location Num	0501
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$7,005,168
Total Facilities Budget	\$6,852,168

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Meeting held with staff, ballot development in progress.

### **SMART** Facilities Update By Project



PLANNING

Develop &

Validate Project

Scope



HIRE DESIGN TEAM

Advertise and Hire

Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR
Bid and Hire Contractor
to Implement
Renovations



CONSTRUCTION

Contractor
Implements
Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 85%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
SCHEDULE:	Q2 2017 Q3	2017 Q1	2018	Q3 2019 Q3	3 2021 Q3	2023 Q4 2023
SCOPE:		BU	DGET: FLAG	:		
Additional Funding	- Board Approved 7/21/20 (JJ	-1) \$3,98	89,168 CC	OMMENTS:		
Bldg Envelope Impr	r. (Roof, Window, Ext Wall, et	c.) \$1,81	12,000			
HVAC Improvemen	ts	\$95	51,000			

#### School Choice Enhancements\*

Phase: **50%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2017	TBD	TB	D	TBD
Actual	11/2017				
SCOPE:		BUDGET:	FLAG:		
			0011115150		

School Choice Enhancement \$100,000 COMMENTS:
Planned date

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.



<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

QUARTER ENDING DECEMBER 31, 2020



#### C. Robert Markham Elementary School

1501 NW 15 AVENUE, POMPANO BEACH 33069

Location Num	1671
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$8,264,830
Total Facilities Budget	\$8,013,830

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 08/2019 - Voting authorized 5/8/2018 - Voting completed 6/2/18 - The majority of the office furniture delivered 09/2018 (students desks, chairs, cafeteria tables, front office). Remaining office furniture (students desks, chairs, cafeteria tables, front office and more) delivered 10/2018. Water bottle filling stations construction completed 10/2018. Extra (13) Chairs and (8) Tables delivered 02/2019. (2) chairs delivered 08/2019.

#### CAMART Facilities Undate By Project

RUCTION CLOSEOU
nal Inspection for
Quality Assurance

2020 RESET	1: Planning		2: Hire A/E	3: Design		4: Hire Contracto	r	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q1 2017	Q1 2	1 2017 (	Q4 2017	Q3	2019	Q4	2020	Q4	2023	Q4 2023
SCOPE:			В	SUDGET:	FLAG:						

**COMMENTS:** 

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$656,000
Deduction of Funding - Board Approved 9/15/20 (JJ-3)	(\$1,245,170)
Fire Alarm	\$294,000
Fire Sprinklers	\$310,000
HVAC Improvements	\$303,000
Improvements to or Replacement of building 1	\$7,440,000

#### **Chiller Replacement**

Phase:	<b>100%</b> Complet	le l

2020 RESET	1: Planning	2: Hire A/	3: Desig	n 4: Hire Cor	ntractor 5: Constru	oction 6: Closeo	ut
SCHEDULE: (Calendar Year)	N/A	N/A	N/A	N/A	N/A	N/A	N/A
SCOPE:			BUDGET:	FLAG:			
HVAC Improvemen	nts - Chiller Replace	ment	\$156,000	COMMENTS:			



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





### C. Robert Markham Elementary School

### **SMART** Facilities Update by Project Cont.

SCHEDULE:	PH:1 Planning/Design	PH:2 In	plement	PH:3 Complete	
Planned	Q4 2017	Q2 2018	(	Q1 2019	Q1 2019
Actual	11/2017	06/2018	(	08/2019	08/2019
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Castle Hill Elementary School**

2640 NW 46 AVENUE, LAUDERHILL 33313

Location Num	1461
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$4,059,030
Total Facilities Budget	\$3,776,030

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Roofing, media center, and fire alarm improvements are in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 12/2016. Mimio boards delivered 3/2017. Murals completed 09/2017. Cafeteria Sound system, projector delivered 08/2017. (4)TVs, and a TV Production studio delivered and installed 01/2018. Classroom furniture delivered 06/2018. Marquee installation completed 08/2018. Projector screen delivered 8/2019.

#### **SMART** Facilities Update By Project

Design Team



Validate Project

Scope

HIRE DESI

HIRE DESIGN TEAM
Advertise and Hire

DESIGN

Prepare Plan Drawings to release to contractor/vendor 4

HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations **-5** 

Implements

Renovations

CONSTRUCTION

Contractor

6

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 86%Complete

1: Planning 2: Hire A/E 3: Design 4: Hire Contractor 5: Construction 6: Closeout

2020 RESET			_				
SCHEDULE: (Calendar Year)	Q1 2017	Q1 2017	Q2 2017	Q1 2018	Q3 2018	Q3 2021	Q3 2021
SCOPE:			BUDGET:	FLAG:			
Additional Fundin	g - Board Approved	I 05/22/18 (JJ-1)	\$1,567,030	COMMENTS:			
Bldg Envelope Im	pr. (Roof, Window,	Ext Wall, etc.)	\$1,141,000				
Fire Alarm			\$293,000				
Fire Sprinklers			\$13,000				
HVAC Improvement	ents		\$279,950				
Media Center imp	provements		\$282,000				

#### **Cooling Tower Replacement**

Phase: 100%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE:				l			
(Calendar Year)	N/A N	/A N	I/A	N/A I	1 A/V	V/A	N/A

SCOPE: BUDGET: FLAG:
HVAC Improvements - Cooling Tower Replacement \$100,050 COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.



from the contingency portion of the SCEP funding.



### **Castle Hill Elementary School**

### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Priase:	77% Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	olement	PH:3 Complete	
Planned	Q1 2015	Q4 2016	Q	1 2020	Q1 2020
Actual	11/2015	12/2016	00	3/2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
				oting process have been d mining how to spend the re	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



#### **Central Park Elementary School**

777 N NOB HILL ROAD, PLANTATION 33322

Location Num	2641
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$8,539,000
Total Facilities Budget	\$8,073,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Voting completed on 11/28/16. Computer carts and printers delivered on 3/2017. Classroom furniture delivered 4/2017. Science lab materials delivered 06/2017. Classroom furniture and bulletin boards delivered and installed 8/9/17. Carpet replaced in FISH 301 and completed 08/2019. Blinds completed 09/2019. Coordinating additional proposals.

#### **SMART** Facilities Update By Project

PLANNING
Develop & Validate Project

Scope



Advertise and Hire

Design Team



2: Hire A/E



3: Design



HIRE CONTRACTOR Bid and Hire Contractor to Implement

Renovations



Final Inspection for Quality Assurance Renovations

6: Closeout

CONSTRUCTION CLOSEOUT

**Primary Renovation** 

1: Plannina

4%Complete Phase:

4: Hire Contractor 5: Construction

2020 RESET						0. 0.000		
SCHEDULE:	Q2 2016	Q3 2016	Q1 2017	Q4 2019	Q3 2020	Q1 2023	Q2 2023	
SCOPE:			BUDGET:	FLAG:				
ADA Stage Lift			\$119,475	COMMENTS:				
Additional Funding	- Board Approved 04/1	14/20 (13)	\$3,045,525					
Bldg Envelope Impi	r. (Roof, Window, Ext	Wall, etc.)	\$1,361,000					
Conversion of Eviat	tina Chasa ta Musia an	d/or Art Lob(a)	\$160,000					

Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
Fire Sprinklers	\$982,000
HVAC Improvements	\$2,100,000
Music Room Renovation	\$136,000
Safety / Security Upgrade	\$60,000









### **Central Park Elementary School**

### **SMART** Facilities Update by Project Cont.

			Phase: 79%Com	plete	
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Com	plete
Planned	Q1 2016	Q4 2016		TBD	TBE
Actual	01/2016	11/2016			
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			Planned dates show been ordered and f	•	rovided after all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Challenger Elementary School**

Phase: 3%Complete

5703 NW 94 AVENUE, TAMARAC 33321

Location Num	3771
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,041,100
Total Facilities Budget	\$3,655,100

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Voting authorized 5/13/18 - Voting results received 7/2/18 - (5) iPads delivered 01/2019. (2) Playground Shades covering and Marquee are on order. (40) Lenovo 300e - (3) Lenovo ThinkPad - (2) Lenovo M820z delivered 03/2019. Marquee permitted 7/8/2019; pre-construction meeting held 10/14/2019; construction completed 02/2020. Shade structures permitted 08/2020; in fabrication.

#### **SMART** Facilities Update By Project


0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

rimar	y ken	ovar	ion

2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Co	ntractor	5: Cor	nstruction	6: Closed	out
SCHEDULE: (Calendar Year)	Q2 2017	Q3 2	201 <i>7</i>	Q1	2018	Q3	2019	Q	3 2020	Q4	2022	Q1 2023

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 05/19/20 (JJ-15)	\$2,206,100	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$857,000	
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000	
Fire Alarm	\$42,000	
HVAC Improvements	\$145,000	
Music Room Renovation	\$136,000	









### **Challenger Elementary School**

### **SMART** Facilities Update by Project Cont.

		Ph	ase: <b>47%</b> Complete		
SCHEDULE:	PH:1 Planning/Design	PH:2 II	mplement	PH:3 Complete	
Planned	Q4 2017	Q3 2018		TBD	TBC
Actual	11/2017	07/2018			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	School Choice Enhancement		COMMENTS:		
				shown as TBD will be provided a and funds allocated.	fter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



#### **Chapel Trail Elementary School**

19595 TAFT STREET, PEMBROKE PINES 33029

Location Num	2961
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$5,146,650
Total Facilities Budget	\$4,638,436

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals in progress. Roofing sub-permit application is in the second review by the Building Department.

School Choice Enhancements: COMPLETED 05/2020 - Voting completed 10/13/16. Student laptops and stage curtains delivered 2/2017. Playground shades permitted; construction began 10/2018. (1) bus loop shade completed 12/2018. Plan change submitted and approved for the second shade structure 12/2018; construction scheduled for 03/2019. Plan change permitted 04/2019. Shades completed 05/2020.

#### **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope

**2020 RESET** 



HIRE DESIGN TEAM

Advertise and Hire **Design Team** 



Prepare Plan Drawings to release to contractor/vendor

\$1,169,000



Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor **Implements** Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

1: Planning

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

Phase: 42%Complete 2: Hire A/E 4: Hire Contractor 5: Construction

3: Design

Additional Funding	g - Board Approved	d 11/06/19 (JJ-2)	\$2,850,436	COMMENTS:			
SCOPE:			BUDGET:	FLAG:			
(Calendar Year)	Q1 2017	Q1 2017	Q1 2017	Q2 2019	Q1 2020	Q2 2022	Q2 2022
SCHEDULE:	ļ	ļ	Į.	Ų.	Ų	ļ.	ļ

Fire Alarm \$42,000 **HVAC Improvements** \$172,000

Phase: 100%Complete

6: Closeout

2020 RESET	1: Planning	2: Hire A/I	3: Design	1 4: Hire Coi	ntractor 5: Constru	ction 6: Closeo	Uf
SCHEDULE: (Calendar Year)	N/A	N/A	N/A	N/A	N/A	N/A	N/A
SCOPE:			BUDGET:	FLAG:			
HVAC Improvemen	nts - Chiller Replacen	nent	\$305,000	COMMENTS:			



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







### **Chapel Trail Elementary School**

#### **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q1 2016	Q4 2016	Q	2 2018	Q2 2018
Actual	01/2016	10/2016	0.0	5/2020	05/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Charles Drew Elementary School**

1000 NW 31 AVENUE, POMPANO BEACH 33060

Location Num	3221
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,310,000
Total Facilities Budget	\$3,117,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 01/2019 - Voting completed 11/16/17 - Portable PA system and trash cans delivered 01/2018. Murals complete 02/2018. Two-way radios and (20) Projectors delivered 2/2018. Golf carts, Cafeteria sound system, floor mats, traffic cones and stage curtains delivered 03/2018. Office Furniture delivered 05/2018. Picnic Tables delivered 01/2019.

#### **SMART** Facilities Update By Project



HIRE DESIGN TEAM



HIRE CONTRACTOR

5 CONSTRUCTION

CONSTRUCTION CLOSEOUT

Develop & Validate Project Scope Advertise and Hire Design Team Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 97%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Conti	actor	5: Construction	6: Closeout	
SCHEDULE:	Q3 2016	2016 Q	1 2017	Q2 2021	Q3 2	2022 Q2	2024 G	3 2024
SCOPE:		BU	DGET:	FLAG:				
Bldg Envelope Impr	. (Roof, Window, Ext Wall, e	tc.) \$1	38,000	<b>COMMENTS:</b>				
Circ Alarm		ća	02 000					-

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$138,000
Fire Alarm	\$293,000
Fire Sprinklers	\$694,000
HVAC Improvements	\$1,892,000

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	olement	PH:3 Complete	
Planned	Q1 2015	Q4 2017	Q2	2018	Q2 2018
Actual	11/2015	11/2017	01/	2019	01/2019
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
		,,			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



#### **Charles Drew Family Resource Center**

2600 NW 9TH COURT, POMPANO BEACH 33060

Location Num	0301
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,496,000
Total Facilities Budget	\$3,378,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 05/2018 - Voting results received 6/1/17. Voting was completed prior to OFC's approval. Budget evaluated and approved. Front Office Renovation, Microphones and office furniture. (8) Elmo Boards, (6) speakers, printers and outdoor benches complete 08/17. Twelve (12) ThinkPad's and a printer delivered 10/2017.

#### **SMART** Facilities Update By Project













Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

CONSTRUCTION Contractor Implements Renovations

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 97%Complete

2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Co	ntractor	5: Construction	n	6: Closeout	+
SCHEDULE: (Calendar Year)	Q3 2016	Q4 2	2016	Q2	2017	Q3	2021	Q2	2022	Q3	2024	Q3 2024
SCOPE:				BUE	OGET:	FLAG:						
Blda Envelope Imr	or. (Roof. Window. Ext	Wall, etc	.)	\$1.17	3,000	COM	MENTS:					

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,173,000
HVAC Improvements	\$225,000
Improvements to or Replacement of building 3	\$557,000
Improvements to or Replacement of building 5	\$575,000
Improvements to or Replacement of building 6	\$557,000
Media Center improvements	\$191,000

	OI		AF	- 1	T
		<b>V</b> Л Л	M P	- 1	
_	$\mathbf{v}$	AM.	AIF		

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	PH:3 Compl	ete
Planned	Q4 2016	Q2 2017	Q1 2018	Q1 2018
Actual	12/2016	06/2017	05/2018	05/2018
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING DECEMBER 31, 2020



### Charles W. Flanagan High School

12800 TAFT STREET, PEMBROKE PINES 33028

Location Num	3391
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$17,029,361
Total Facilities Budget	\$15,847,3

er 2019. This budget includes This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in Septem Technology improvements and Musical Instruments Replacements which are not included in this section of the report

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 11/2020 - Voting authorized 3/20/2019. ng results receive 8/29/2019. Floor scrubber, hedger, trimmer, blower, (2) ID machines, (5) recordex, digital 4'x8' marquee, (4) g 5) two-way radios delivered 11/2019. (10) Two-way radio batteries delivered 11/2019. (4) Golf Carts delivered 01/20204

PLANNING	HIRE DESIGN TEAM	DESIGN	E CONT ACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOU
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare can Drawing release to contract vendor	Bid s. Contractor to plement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

				•			
2020 RESET	1: Planning	2: Hire	3: De 7	4: Hire Cont	ractor 5: Construc	ction 6: Close	out
SCHEDULE:	Q3 2016 G	04	Q2 2W7	Q3 2018	Q4 2018	Q1 2020	Q1 2020
SCOPE:			BUDGET:	FLAG:			
Additional Funding	- Board Approved 09/05/	(JJ-2)	\$6,793,361	COMMENTS:			

\$1,357,000 Bldg Envelope Impr. (Roof, W CR Addition to allow for real of portable bldd \$6,124,000 **HVAC Improvements** \$1,052,000

Phase: 100% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	N/A N	 /A	  /A	 N/A Q4	2016 Q4	2016 Q4 20	)16

SCOPE: **BUDGET:** FLAG: \$300,000 Track Resurfacing **COMMENTS:** 



Track



S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





### Charles W. Flanagan High School

**SMART** Facilities Update by Project Cont.

						Phase: <b>100%</b>	Complete
2020 RESET	1: Planning	2: Hire A	/E 3: Design	4: Hire Co	ontractor 5: Construc	ction 6: Close	out
SCHEDULE: Calendar Year)	Q2 2017	Q2 2017	Q3 2017	Q3 2017	Q4 2017	Q1 2018	Q1 2018
SCOPE:			BUDGET:	FLAG:			
Weight Room Ren	ovation		\$121,000	COMMENTS:			

#### School Choice Enhancements\*

Phase: 96% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q4 2016	Q3 2019	Q42	2020 Q4:	2020
Actual	12/2016	08/2019	11/2	2020 11/2	′2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by voting process have been delivered installed. School is determining how to spend the remaining contingency portion of the SCEP funding.		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



#### **Coconut Creek Elementary School**

500 NW 45 AVENUE, COCONUT CREEK 33066

Location Num	1421
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$5,503,761
Total Facilities Budget	\$5,144,761

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in Septemb 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 02/2019 - Voting completed 2/19/16 - 38 I delivered 12) 7; installed 02/2018. Additional TV delivered 02/2018. Playground installation completed 04/2018. TV delivered 02/2018. ed 08/2018; installa 11/2018. Outdoor benches delivered 09/2018. Table on order 02/2019.

#### **SMART** Facilities Update By Project

**PLANNING** 

**HIRE DESIGN TEAM** 

**DESIGN** 

RE CONTRA

4: Hire Contractor

CONSTRUCTION Contractor

**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

Q1 2020

Develop & Validate Project Scope

**2020 RESET SCHEDULE:** 

ventilators.

Advertise and Hire Design Team

Prepare Drawings ease to contro /vendoi

\$2,205,618

ment vations

Implements Renovations

5: Construction

Q1 2018

**Primary Renovation** 

Replace existing unit ventilato.

1: Planning

Phase: 100% Complete 6: Closeout

Q1 2020

(Calendar Year) Q4 2015	Q4 2015	Qs.	Q2 2017
SCOPE:		DGET:	FLAG:
Additional Funding - Board Approved 12/	19/ (JJ-14)	\$517,143	COMMENTS:
Bldg Envelope Impr. (Roof, Winde	Wall,	\$1,055,000	
Fire Alarm		\$294,000	
Fire Sprinklers	•	\$699,000	
Media Center improvement		\$274,000	

th new unit

2: Hire



pr. 43 CRs

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





### **Coconut Creek Elementary School**

### **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

Planned Q1 2015	PH:2 Imp		
Planned Q1 2015	01 2016		
	Q1 2010	Q1 2018	Q1 2018
Actual 11/2015	02/2016	02/2019	02/2019
SCOPE:	BUDGET:	FLAG:	
School Choice Enhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





QUARTER ENDING **DECEMBER 31, 2020** 



#### **Coconut Creek High School**

1400 NW 44 AVENUE, COCONUT CREEK 33066

Location Num	1681
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$5,985,907
Total Facilities Budget	\$4,523,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 2/9/2018. Voting completed 3/2/2018. Projectors delivered 05/2018. Auditorium Sound System, Cafeteria Tables delivered and installed 08/2018. Laptops carts and (30) laptops delivered 09/2018. Projector screen delivered 03/2019. Additional Cafeteria Tables on order. Auditorium Projector delivered 06/2019. (4) additional cafeteria tables delivered 8/2019. (1) Laptop 100E delivered 07/2020. (2) 100E Laptops on order.

#### **SMART** Facilities Update By Project

-	
PLANNING	Н
Develop & Validate Project Scope	,

1: Planning



Advertise and Hire Design Team

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

3: Design

## HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

# CONSTRUCTION

Contractor Implements Renovations

5: Construction



Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

Phase: 97%Complete

2020 RESET SCHEDULE:							
	Q1 2016	Q2 2016	Q3 2016	Q2 2021	Q4 2021	Q4 2023	Q4 2023
SCOPE:			RUDGET:	FLAG:			

SCOPE:	BUDGET:
Auditorium Accessibility	\$250,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$686,000
Fire Alarm	\$1,174,000
HVAC Improvements	\$814,000
Media Center improvements	\$600,000
Safety / Security Upgrade	\$53,000
STEM Lab improvements	\$725,000

#### **Weight Room**

Phase: 100%Complete

2020 RESET	1: Planning	2: Hire A/E		3: Design	4: Hire Contractor	5: Construction	6: Closeout
SCHEDULE:	Q2 2017 Q	2 2017	Q3	2017 Q:	1 3 2017 Q3	3 2017 Q	2018 Q1 2018
SCOPE:			BUD	GET: FLAG:			
Weight Room Renov	ation		\$123	1,000 CON	IMENTS:		



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







### **Coconut Creek High School**

### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned (	Q1 2016	Q1 2018		Q3 2020	Q3 2020
Actual C	01/2016	03/2018		03/2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhance	cement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Coconut Palm Elementary School**

13601 MONARCH LAKES BOULEVARD, MIRAMAR 33027

Location Num	3741
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$1,599,000
Total Facilities Budget	\$1,156,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

2: Hire A/E

#### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Voting completed 9/20/16. PIP rubber surfacing completed 02/2017. Basketball shade structure permitted 07/2018; installed 01/2019. Aiphone submaster station installed 04/2019. (1) Recordex and (2) AC adapters delivered 04/2019. Laptops delivered 06/2019. (9) 300e Laptops delivered 09/2020.

#### **SMART** Facilities Update By Project

0	
PLANNING	
Dovolon 9	











Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

CONSTRUCTION

Contractor
Implements
Renovations

5: Construction

Final Inspection for Quality Assurance

#### **Primary Renovation**

2020 DECET

Phase: **5%**Complete

SCHEDULE:	Q3 2017	04.2017	Q1 2018	Q2 2020	Q4 2023	Q3 2025	O4 2025
(Calendar Year)	Q3 2017	Q4 2017	Q1 2016	Q2 2020	Q4 2023	Q3 2023	Q4 2025
SCOPE:			BUDGET:	FLAG:			

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$746,000
Fire Alarm	\$42,000
HVAC Improvements	\$268,000

#### **COMMENTS:**

#### School Choice Enhancements\*

1: Planning

Phase:100% Complete

6: Closeout

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2015	Q3 2016	Q2	2018	Q2 2018
Actual	11/2015	09/2016	07/:	2019	07/2019
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget


**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020





# Colbert Museum Magnet (f.k.a. Colbert Elementary School)

2702 FUNSTON ST., HOLLYWOOD 33020

Location Num	0231
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$1,921,903
Total Facilities Budget	\$1,690,903

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Roofing renovations are in progress. Lighting installation is complete, and the fire alarm panel is on order.

School Choice Enhancements: COMPLETED 08/2020 - Principal advised that the voting was completed prior to her transfer on July 1st, 2017. Laptops and laptop carts delivered 11/2017. Recordex, Camera, Microphone, and Media Center chairs final delivered 01/2018. Shade structure permitted 09/2018; construction began 02/2019; plan change permitted 03/2019, resuming of construction TBD. Digital marquee: permit issued 03/2019; marquee in fabrication. Pre-construction meeting held 5/7/2019; permit issued 3/2020. Marquee installation complete 08/2020.

#### **SMART** Facilities Update By Project













6: Closeout

Final Inspection for

Develop & Validate Project Scope

**HVAC Improvements** 

Safety / Security Upgrade

Advertise and Hire Design Team Prepare Plan
Drawings to release
to contractor/vendor

\$368,000

\$65,000

3: Design

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

Contractor Implements Renovations

Quality Assurance

#### Primary Renovation

1: Planning

Phase: **85**%Complete

2020 RESET	i. Flailing	Z. Hille A/L	3. Design	4. Hire Com	5. Consilo	CHOIL	8. Closeoui
SCHEDULE:	Q1 2017 Q1	2017 Q2	2017	Q4 2018	Q2 2019	Q4.2	2021 Q4 2021
SCOPE:		BUI	OGET: FL	AG:			
Additional Funding	- Board Approved 02/20/19 (J	J-3) \$83	4,903	COMMENTS:			
Bldg Envelope Impr	: (Roof, Window, Ext Wall, etc	c.) \$32	3,000				





### Colbert Museum Magnet (f.k.a. Colbert Elementary School)

### **SMART** Facilities Update by Project Cont.

					Phase:1	100% Complete
PH:1 Planning/Design	P	H:2 Impl	ement	PH	l:3 Complete	
Q1 2015	Q2 20	17		Q1 2018	8	Q1 2018
01/2015	06/20	17		08/2020	)	08/2020
	BUDG	ET:	FLAG:			
incement	\$100,0	000	COMMENTS:			
	Q1 2015 01/2015	Q1 2015 Q2 20 01/2015 06/20 BUDG	Q1 2015 Q2 2017 01/2015 06/2017 BUDGET:	Q1 2015 Q2 2017 01/2015 06/2017  BUDGET: FLAG:	Q1 2015 Q2 2017 Q1 201 01/2015 06/2017 08/2020  BUDGET: FLAG:	PH:1 Planning/Design         PH:2 Implement         PH:3 Complete           Q1 2015         Q2 2017         Q1 2018           01/2015         06/2017         08/2020           BUDGET: FLAG:

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



#### **Collins Elementary School**

1050 NW 2 STREET, DANIA 33004

Location Num	0331
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$2,718,300
Total Facilities Budget	\$2,552,300

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 3/20/18 - Voting completed 05/2018 - Document Cameras delivered 06/2018. (10) Printers, (1) Recordex and outdoor bulleting boards delivered and installed 08/2018. Two-way radios, projector screen, Murals, (100) laptops, (7) ThinkPad's delivered and installed 09/2018. Recordex delivered 5/2019. Digital marquee permit issued 7/2/2019; pre-construction meeting held 8/2019; Construction began 12/2019; construction complete 01/2020.

#### **SMART** Facilities Update By Project



Develop & Validate Project

Scope

**2020 RESET** 

HIRE DESIGN TEAM

1: Planning



Advertise and Hire **Design Team** 

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

\$142,000

3: Design



Bid and Hire Contractor to Implement Renovations



Contractor **Implements** Renovations

5: Construction



Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

#### Phase: 75% Complete 4: Hire Contract or

SCHEDULE:					
(Calendar Year) Q3 2017 Q3 2017	Q4 2017	Q3 2019	Q2 2021	Q3 2023	Q3 2023
SCOPE:	BUDGET:	FLAG:			
Additional Funding - Board Approved 7/21/20 (JJ-10)	\$678,300	COMMENTS:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$473,000				
Electrical Improvements	\$281,000				
Fire Alarm	\$294,000				
Fire Sprinklers	\$10,000				
HVAC Improvements	\$378,000				
Media Center improvements	\$77,000				
Restroom Renovations	\$119.000				



Safety / Security Upgrade





### **Collins Elementary School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Pridse:	78% Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q4 2017	Q2 2018	Q1	2019	Q1 2019
Actual	11/2017	05/2018	03/	′2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by voti installed. Budget reconcilli	•	elivered and

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Cooper City Elementary School**

5080 SW 92 AVENUE, COOPER CITY 33328

Location Num	1211
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,660,238
Total Facilities Budget	\$1,277,238

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Originally a Year 5 school accelerated to Year 4 following Board approval. Kick-off meeting held with 2/6/2018 - SAC meeting attended 12/28/18 - Voting completed 2/1/2019. (1) Golf cart delivered 04/2019. Waterproof Vinyl floor installation complete. Furniture for the reception area, Principal's office and chairs on order. Wind screen, (80) Lenovo 300e, (4) EarthWalk Cart, (540) New Cart Cable Management, (10) Motorola Digital Portable Radios, FISH 101 delivered 02/2020. Playground windscreen installed 03/2020. Signage TV delivered and installed 04/2020. (2) Desktops delivered 04/2020. (28) Motorola 3300e 4 Watt Digital Portable Radios delivered 11/2020. Exterior water fountain outside FISH 162 on order.

#### **SMART** Facilities Update By Project



#### PLANNING

Develop & Validate Project Scope



#### HIRE DESIGN TEAM

2: Hire A/E

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

3: Design



### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



#### CONSTRUCTION

Contractor Implements Renovations

5: Construction



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Planning

#### Phase: 45% Complete

4: Hire Contractor

2020 RESEI						
SCHEDULE: (Calendar Year) Q3 2017	Q1 2018	Q3 2018	Q1 2020	Q1 2021	Q1 2023	Q2 2023
SCOPE:		BUDGET:	FLAG:			
Additional Funding - Board Approved 12/15	5/20 (JJ-10)	\$310,238	COMMENTS:			
Bldg Envelope Impr. (Roof, Window, Ext W	/all, etc.)	\$118,000				
Fire Alarm		\$294,000				
Fire Sprinklers		\$10,000				
HVAC Improvements		\$163,000				
Media Center improvements		\$282,000				



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





### **Cooper City Elementary School**

### **SMART** Facilities Update by Project Cont.

			Phase: 8	7%Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q4 2018	Q1 2019		TBD	TBE
Actual	03/2018	02/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
				s shown as TBD will be provided af I and funds allocated.	ter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.









#### **Cooper City High School**

9401 STIRLING ROAD, COOPER CITY 33328

Location Num	1931
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$12,055,872
Total Facilities Budget	\$8,830,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held 2/12/2019. Ballot approved for voting 02/2020. Voting results received 04/27/2020. (2) EarthWalk Cart 30 Unit, (6) New Laptop Cart Cable Management, (60) Lenovo ThinkPad E14 i3, (50) Lenovo ThinkPad L13 i5 on order.

#### **SMART** Facilities Update By Project



**HIRE DESIGN TEAM** 





Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

CONSTRUCTION Contractor Implements Renovations

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 95%Complete

2020 RESET	1: Planning		2: Hire A/E		3: Design		1	4: Hire Contrac	ctor	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2017	Q4 :	l 201 <i>7</i>	Q3	2018	Q	2 2	2021	Q4	2021	Q1	2025	Q1 2025
SCOPE:				BUD	GET: I	FLAG:							

20202
\$250,000
\$844,000
\$428,000
\$3,583,000
\$2,208,000
\$238,000
\$57,000
\$1,001,000

COMMENTS:		

#### **Weight Room**

Phase: 100% Complete

2020 RESET	1: Planning	2: Hire	A/E	3: Design		4: Hire Co	ontractor	5: Constru	ction	6: Close	eout	1
SCHEDULE:	0.4.0017	0.4.0017	0.4	0017	00	0010	00	0010	00	0010	02.00	10
(Calendar Year)	Q4 2017	Q4 2017	Q4	2017	Q2	2018	Q2	2018	Q3	2018	Q3 20	18

SCOPE: **BUDGET:** FLAG: Weight Room Renovation \$121,000 **COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





### **Cooper City High School**

### **SMART** Facilities Update by Project Cont.

		Phase: 10%Cor	mplete	
SCHEDULE:	PH:1 Planning/Design	PH: 2 Imp	lement	PH:3 Complete
Planned	Q4 2018	Q2 2020	П	I BD TBD
Actual	11/2018	04/2020		
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	
			Planned dates shown as TE been ordered and funds o	BD will be provided after all items have Illocated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Coral Cove Elementary School**

5100 SW 148 AVENUE, MIRAMAR 33027

Location Num	2011
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$698,000
Total Facilities Budget	\$248,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Test and Balance services is completed by a licensed contractor without standard design is nice test and Balance report submitted. Final repairs are pending prior to completion of the project.

School Choice Enhancements: COMPLETED 01/2017. Voting completed 10/12/16. (46) LCP projectors & Vered and ceiling mounted. Projects complete 1/25/17.

#### **SMART** Facilities Update By Project

PLANNING
Develop &

Validate Project

Scope

**HVAC Improvements** 

**-2** 

HIRE DESIGN TEAM D

Advertise and Hire Design Team 3

DESIGN

Prepare Plan
Drawings to release
to contractor/valors

8,000

HIRE CONTRACTO.

Land Hire Contractor

**COMMENTS:** 

**-5** 

CONSTRUCTION

Contractor
Implements
Renovations

Phase: 10%Complete

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

**Primary Renovation** 

2020 RESET	1: Planning	2: Hire A/E		esign	4:	Hire Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2017	N/A	N/x		Q2 20	)19 Q4	2019 Q	1 2020 Q1	2020
SCOPE:			RUDGE	F. F	LAG:				

#### School Choice Enhance ents\*

Phase:100% Complete

SCHEDULE:	PH:1 Paning/Design	PH:2 Imp	plement	PH:3 Complete
Planned	Q1 2015	Q4 2016	Q1:	2017 Q1 2017
Actual	11/2015	10/2016	01/2	2017 01/2017
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







QUARTER ENDING DECEMBER 31, 2020



#### Coral Glades High School

2700 SPORTSPLEX DRIVE, CORAL SPRINGS 33065

Location Num	3861
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,621,000
Total Facilities Budget	\$2,587,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 10/2020 - Voting authorized 9/19/2019. Voting complete 10/15/2019. Coordinating proposals. (2) Laptop Carts, (50) Laptop 300e, (60) cart cable management delivered 01/2020. Media Center Furniture delivered 10/2020. (1) Lenovo 100e on order.

### **SMART** Facilities Update By Project

•
PLANNING
Develop & Validate Project Scope
Duine and Company

**2020 RESET** 



Advertise and Hire

Design Team



2: Hire A/E

**DESIGN** Prepare Plan Drawings to release to contractor/vendor

3: Design



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor



CONSTRUCTION Contractor

5: Construction

Final Inspection for Implements Quality Assurance Renovations

**CONSTRUCTION CLOSEOUT** 

rimary Renovation

1: Planning

Phase: 5%Complete

Dida Envalana In	and (Deef Minder)	T. A.WII4- \	¢4 044 000	0.014445150			
SCOPE:			BUDGET:	FLAG:			
(Calendar Year)	Q3 2017	Q4 2017	Q1 2018	Q2 2020	Q4 2022	Q3 2025	Q4 2025
<b>SCHEDULE</b> :							

JCOI L.	DODOLI.
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,941,000
Fire Alarm	\$50,000
HVAC Improvements	\$375,000

**COMMENTS:** 

**COMMENTS:** 

**Weight Room** 

Weight Room Renovation

Phase: 100% Complete

6: Closeout

2020 RESET	1: Planning	2: Hire	A/E	3: Design		4: Hire C	ontractor	5: Constru	Jetion	6: Closed	out	
SCHEDULE: (Calendar Year)	Q4 2017	 Q4 2017	Q4	2017	Q2	2018	Q2	2018	Q3	2018	Q3 2018	
SCOPE:			BUD	GET:	FLAG:							



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the



\$121,000





### **Coral Glades High School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase:	99%Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2018	Q4 2019	Q4:	2020	Q4 2020
Actual	11/2018	10/2019	10/2	2020	10/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by votininstalled. School is determined from the contingency portion.	ning how to spend the re	emaining funding

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Coral Park Elementary School**

8401 WESTVIEW DRIVE, CORAL SPRINGS 33067

Location Num	3041
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,312,071
Total Facilities Budget	\$1,432,450

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Voting completed 6/1/16. Classroom chairs delivered 01/2017. Coral Park repurposed the allocated funds for the marquee to enhance security on campus. Storefront and electric strike: permit issued; work completed 07/2018. Wind screen for the playground delivered 09/2018. New K-2 and 3-5 playground structure permitted 8/2019; pre-construction meeting held 9/25/2019; construction completed 12/2019.

#### **SMART** Facilities Update By Project

0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

					<u> </u>	_	
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Cor	ntractor 5: Constru	ction 6: Close	out
SCHEDULE:	000017	00.0017	0.1.00.10		0.4.0000	0.4.0000	01.0000

 (Calendar Year)
 Q2 2017
 Q3 2017
 Q1 2018
 Q2 2020
 Q4 2020
 Q4 2022
 Q1 2023

 SCOPE:
 BUDGET:
 FLAG:

 Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)
 \$266,000

 Deduction of Funding - Board Approved 8/19/20 (JJ-4)
 (\$348,550)

 Health & Safety/Fire Sprinkler Protection Exterior
 \$1,415,000

#### School Choice Enhancements\*

Phase: <b>85%</b> Comp
------------------------

**COMMENTS:** 

Phase: 1%Complete

			111000. 007000	mplete	
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q1 2015	Q2 2016	_	TBD	TBD
Actual	11/2015	06/2016			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			marquee to enhar schedule. Planned	on to repurposed the allocate ce security on campus has fi dates shown as TBD will be p refered and funds allocated	urther impacted the

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



#### **Coral Springs High School**

7201 W SAMPLE ROAD, CORAL SPRINGS 33065

Phase: 1%Complete

4: Hire Contractor

5: Construction

Location Num	1151
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$15,921,000
Total Facilities Budget	\$14,683,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals being prepared.

School Choice Enhancements: COMPLETED 10/2016. Voting completed 6/2/16. ThinkPad's, earth walk carts, printers delivered 07/2016. Projectors received.

#### **SMART** Facilities Update By Project

-0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovation					

2020 RESET	1: Planning		2: Hire A/E		3: Design			4: Hire Contractor		5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2015	Q12	2016 (	Q3 2	2016	Q	1 2	2020	21 2	2021	Q2	2024	Q2 2024
SCOPE:				BUD	GET:	FLAG:							

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 9/15/20 (JJ-4)	\$3,831,000	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$3,396,000	
Electrical Improvements	\$458,000	
Fire Sprinklers	\$7,000	
HVAC Improvements	\$5,029,000	
Media Center improvements	\$598,000	
STEM Lab improvements	\$1,143,000	

#### **Weight Room**

2020 DECET

1: Planning

Phase: 100%Complete
on 6: Closeout

Weight Room Re	novation		\$121,000	COMMENTS:			
SCOPE:			BUDGET:	FLAG:			
(Calendar Year)	Q2 2017	Q2 2017	Q3 2017	Q1 2018	Q2 2018	Q3 2018	Q3 2018
SCHEDULE:	ļ				ļ	ļ	Į.



**FLAG KEY:** S=Schedule B= Budget

2: Hire A/E

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

**B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.

3: Design





### **Coral Springs High School**

#### **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100%Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q1 2016	Q2 2016	Q42	<sup>1</sup> 2016	Q4 2016
Actual	01/2016	06/2016	10/2	2016	10/2016
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Coral Springs Middle School**

10300 W WILES ROAD, CORAL SPRINGS 33076

Location Num	2561
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$12,886,223
Total Facilities Budget	\$10,602,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 2/16/18. - Voting completed 6/11/18 - (3) Recordex delivered and installed 09/2018. . (72) student Laptops, adaptors and (6) Carts delivered 11/2018. Aiphone at the main entrance installed 12/2018. Golf cart delivered 02/2019. Marquee permit issued 6/2019; pre-construction meeting held 10/17/2019; construction start date TBD.

#### **SMART** Facilities Update By Project

PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

2020 RESET	1: Planning	2: Hire A/E	3: Desi	gn 4: Hii	e Contractor	5: Construction	6: Closeout
SCHEDULE:	Q2 2017	3 2017	Q1 2018	Q2 2021	Q4 :	2021 Q4	2025 Q1 2026
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Impr	. (Roof, Window, Ext Wall,	etc.)	\$2,369,000	COMMENT	rs:		

 Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)
 \$2,369,000

 HVAC Improvements
 \$7,299,000

 Media Center improvements
 \$640,000

#### **Chiller Replacement**

						Phase: <b>95%</b> Co	mplete
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Cor	ntractor 5: Construc	ction 6: Closeo	ut
SCHEDULE:						Ī	
(Calendar Year)	N/A	N/A	N/A	N/A	N/A	N/A	N/A


SCOPE: BUDGET: FLAG:

HVAC Improvements - Chiller Replacement \$194,000 COMMENTS:





**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







### **Coral Springs Middle School**

### **SMART** Facilities Update by Project Cont.

School Choic	e Enhancements*	_			
		Р	hase: <b>57%</b> Complete	е	
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q4 2017	Q2 2018		Q2 2019	Q2 2019
Actual	11/2017	06/2018			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	<b>COMMENTS:</b>		
			Delays in permitti	ng of the marquee sign.	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020





### Coral Springs Pre-K - 8 (f.k.a. Coral Springs **Elementary**)

3601 NW 110 AVENUE, CORAL SPRINGS 33065

Location Num	2551
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,627,262
Total Facilities Budget	\$2,638,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

2: Hire A/E

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Voting authorized 09/2020. 10/2020 voting results received. Results were too low. School conducting second vote.

#### **SMART** Facilities Update By Project



Develop & Validate Project

Scope

**HIRE DESIGN TEAM** 

Advertise and Hire Design Team

**DESIGN** 

Prepare Plan Drawings to release to contractor/vendor

3: Design

HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

5: Construction

CONSTRUCTION Contractor Implements Renovations

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

**Primary Renovation** 

1: Planning

Phase: 97%Complete

2020 RESET							
SCHEDULE:		0.4.0017	00.0010	01.0001			000005
(Calendar Year)	Q4 2017	Q4 2017	Q3 2018	Q1 2021	Q1 2023	Q2 2025	Q3 2025
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$190,000	<b>COMMENTS:</b>				
HVAC Improvements	S		\$2,039,000				
Media Center improv	ements		\$184,000				

#### **Chiller Replacement**

Phase: 100% Complete

6: Closeout

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Cont	tractor 5: Constru	oction 6: Closed	out
	N/A	N/A	N/A	l N/A	N/A	N/A	N/A
SCOPE:			BUDGET:	FLAG:			
HVAC Improvements - Chiller Replacement		\$125,000	<b>COMMENTS:</b>				
			·				



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





## Coral Springs Pre-K - 8 (f.k.a. Coral Springs **Elementary)**

**SMART** Facilities Update by Project Cont.

School Choic	ce Enhancements* Phase:	<b>75%</b> Complete			
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q4 2018	TBD	TE	 BD TBD	
Actual	11/2018				
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		
			·	ntation phase shown as TBD will be ess has been completed by the school	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



#### **Country Hills Elementary School**

10550 WESTVIEW DRIVE, CORAL SPRINGS 33076

Location Num	3111
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,148,310
Total Facilities Budget	\$4,513,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Voting authorized 5/28/2019. Voting completed 6/10/2019 - P-number requested. (15) Motorola twoway radios delivered 11/2019. (10) Radio Batteries, Tables for the additional Kidergarten section delivered 01/2020. Aiphone at main entrance completed 08/2020.

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
rimary kenove			Phase:	<b>5%</b> Complete	_	
Develop & Validate Project Scope	Advertise and Design Tear		Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
PLANNING	ANNING HIRE DESIGN TEAM		3 DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOU
SMART	Facilities Upo	late By F	Project			

(Calendar Year) Q3 2017	Q3 2017	Q2 2018	Q4 2020	Q2 2022	Q4 2024	Q1 2025
SCOPE:		BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, E	Window, Ext Wall, etc.) \$1,696,000		COMMENTS:			
Fire Sprinklers		\$120,000				
HVAC Improvements		\$2.597.000				

Phase: 23% Complete

SCHEDULE:	PH:1 Planning/Design		ement ement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	TBD		
Actual	11/2018	06/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice E	inhancement	\$100,000	COMMENTS:		
			Planned dates shown as TBD will be provided after all iter been ordered and funds allocated.		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



**SCHEDULE:** 

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

**B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.





QUARTER ENDING **DECEMBER 31, 2020** 



#### **Country Isles Elementary School**

2300 COUNTRY ISLES ROAD, WESTON 33326

Location Num	2981
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,759,660
Total Facilities Budget	\$1,339,660

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 12/2016 - Sand replacement with PIP surfacing in K-2 and 3-5 play areas.

## **SMART** Facilities Update By Project



IRE DESIGN

3 DESIGN

HIRE CONTRACTOR

CONSTRUCTION

6

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations

Primary Renovation

Phase: 1%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire 0	Contractor 5: Constru	ction 6: Close	out
SCHEDULE: (Calendar Year)	Q2 2017	Q2 2017	Q1 2018	Q1 2019	Q4 2020	Q2 2022	Q3 2022
SCOPE:			BUDGET:	FLAG:			
Additional Funding	- Board Approved 01/14/	/20 (JJ-3)	\$681,660	<b>COMMENTS:</b>			
Fire Alarm			\$294,000				
HVAC Improveme	nts		\$104,000				
Media Center impr	rovements		\$160,000				

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2015	Q1 2016	Q1 :	2017	Q1 2017
Actual	11/2015	02/2016	12/2	2016	12/2016
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### **Cresthaven Elementary School**

801 NE 25 STREET, POMPANO BEACH 33064

Location Num	0901
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,862,123
Total Facilities Budget	\$4,516,123

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 50% Construction Documents are in review.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting has been held. Ballot development is in progress.

### **SMART** Facilities Update By Project

				,	,				
6	5	4		3		2		0	
NSTRUCTION CLOSEC	CONSTRUCTION CO	E CONTRACTOR	HIR	DESIGN	PLANNING HIRE DESIGN TEAM			PLANNING	
Final Inspection for	Contractor	and Hire Contractor		Prepare Plan		Advertise and H		Develop &	
Quality Assurance	Implements Renovations	to Implement Renovations		Drawings to release to contractor/vendor	ım	Design Team	t	Validate Project Scope	
							vation	Primary Renov	
		te -	<b>0%</b> Comple	Phase: <b>50%</b>					
: Closeout	5: Construction 6:	4: Hire Contractor	ın	3: Design	2: Hire A/E	ning	1: Planni	2020 RESET	
)25 Q2 2025	2022 Q1 20	T 1 2021		Q2 2020	2 2018	02.0	Q3 2017	SCHEDULE:	
23	2022 Q120	+ 2021	Q,	Q2 2020	2016	QZ Z	Q3 2017	Calendar Year)	
			FLAG:	BUDGET:				SCOPE:	
				\$592,123				ADA Restrooms	
			rs:	COMMENTS:					
				\$1,193,000	tc.)	dow, Ext Wall, etc.		Bldg Envelope Imp	
				\$2,631,000			ents	HVAC Improvemer	
				% Complete	Phase: <b>10</b> %	ments*	e Enhancer	School Choice	
	PH:3 Complete		plement	PH:2 Imple	gn	anning/Design	E: PH:1 Pla	SCHEDULI	
TBC	l BD	TE		TBD		3	Q4 2018	Planned	
						}	11/2018	Actual	
			FLAG:	BUDGET:				SCOPE:	
		MENTS:	COM	\$100,000		School Choice Enhancement			
	ntation phase shown as ess has been completed	ded after voting proc	provi						
	antation phase shown as	IMENTS: ed date for Implemen	FLAG: CON Planr provi	PH:2 Imple  TBD  BUDGET:		anning/Design	e Enhancer E: PH:1 Pla Q4 2018 11/2018	School Choice SCHEDULI Planned Actual SCOPE:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



#### **Croissant Park Elementary School**

1800 SW 4 AVENUE, FORT LAUDERDALE 33315

Location Num	0221
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$4,123,000
Total Facilities Budget	\$3,761,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Voting completed 6/3/2019 - Facilities equipment delivered 09/2019. (1) Blower, (1) Pressure Cleaner and (1) Surface Cleaner delivered 12/2019. (3) Vacuums delivered 05/2020. Digital marquee installation began 10/2020; installed and operational 11/2020. (1) buffer delivered 06/2020.

#### **SMART** Facilities Update By Project

**PLANNING** Develop &

Validate Project

Scope

## **HIRE DESIGN TEAM**

Advertise and Hire Design Team



## **DESIGN**

Prepare Plan Drawings to release to contractor/vendor



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

CONSTRUCTION

Contractor Implements Renovations **CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

#### **Primary Renovation**

5%Complete Phase:

2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hir	e Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q3 2017	Q4 :	2017	Q1	2018	Q2	2020	Q3	2021 Q	2 2024	Q3 2024
SCOPE:				BUE	OGET:	FLAG:					

333.1.	505011.
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$851,000
Fire Alarm	\$294,000
Fire Sprinklers	\$812,000
HVAC Improvements	\$1,704,000

### **COMMENTS:**

#### School Choice Enhancements\*

Phase: 46% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Im	olement	PH:3 Complete	
Planned	Q4 2018	Q2 2019		TBD	TBD
Actual	11/2018	06/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		
			Planned dates shown been ordered and fu	n as TBD will be provided after nds allocated.	all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







QUARTER ENDING DECEMBER 31, 2020



#### **Cross Creek School**

1010 NW 31ST AVENUE, POMPANO BEACH 33069

Location Num	3222
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$1,500,000
Total Facilities Budget	\$1,360,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Kick-off meeting scheduled for 4/3/2019; ballot development in progress.

### **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



**HIRE DESIGN TEAM** Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor Implements Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

#### Phase: 5% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
SCHEDULE:	Q4 2	2017 Q2	2018	Q1 2020 Q	3 2021 Q2	2023 Q3 2023
SCOPE:		вис	DGET: FLAG	:		
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		.) \$40	05,000 CO	MMENTS:		
Fire Alarm		\$42	20,000			
HVAC Improvements	5	\$43	5,000			

#### School Choice Enhancements\*

Phase: 25% Complete

SCHEDULE:	PH:1 Planni ng/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2018	TBD	TBD	TBD
Actual	11/2018			
SCORE:		DUDGET: FLAC:		

SCOPE: **BUDGET:** FLAG:

#### **COMMENTS:**

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.



School Choice Enhancement

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

\$100,000



<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





		Q II
Location Num	1871	
Board District	7	
Board Member	Nora Rupert	
ADEFP Budget*	\$2,760,525	
Total Facilities Budget	\$2,335,525	

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Ballot approved for voting. Voting authorized 5/3/2019. Voting completed 02/2020. (80) Cafeteria Tables delivered 09/2020. Broadcasting equipment delivered and assembled 09/2020. Front Office Furniture delivered 10/2020. Marquee permitting in progress.

### **SMART** Facilities Update By Project













6: Closeout

Develop & Validate Project Scope Advertise and Hire Design Team Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

Contractor Implements Renovations

5: Construction

Final Inspection for Quality Assurance

#### **Primary Renovation**

1: Planning

Phase: **5%**Complete

**COMMENTS:** 

2020 RESET	1. Halling	Z. Till C A/L	o. Design	4.11116 601	3. Consilio	0. 0.036	301
SCHEDULE: (Calendar Year)	Q4 2017	Q4 2017	Q3 2018	Q4 2020	Q1 2023	Q2 2025	Q2 2025
SCOPE:			BUDGET:	FLAG:			
333. <u>2.</u>			2020211	12/10.			

85,000
12,000
84,000
44,000
72,525
38,000
_

2: Hire A/E







## **Crystal Lake Middle School**

## **SMART** Facilities Update by Project Cont.

		I	Phase: <b>57%</b> Complete	<del>)</del>	
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q4 2018	Q1 2020	, , , , , , , , , , , , , , , , , , ,	TBD	TBE
Actual	11/2018	02/2020			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	School Choice Enhancement		COMMENTS:		
			Planned dates sh been ordered an	own as TBD will be provided af d funds allocated	ter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Cypress Bay High School**

18600 VISTA PARK BOULEVARD, WESTON 33332

Location Num	3623
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$35,428,323
Total Facilities Budget	\$33,144,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction is nearing completion.

Classroom Addition: Construction in progress. Rough-ins are complete with drywall hanging in progress. Pending revisions of the fire sprinkler and fire alarm shop drawings.

School Choice Enhancements: COMPLETED 02/2017. Voting completed 5/26/2017. Projectors delivered 08/2016. (112) Printers delivered 07/2016. Projector in auditorium installed 09/2016. (4) Recordex delivered and installed 11/2016. Office furniture delivered

SMART FO	cilities Update B	y Project			
PLANNING	HIRE DESIGN TEAM	3 DESIGN	HIRE CONTRACTOR	CONSTRUCTION	6 CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovation			F	Phase: <b>95%</b> Comp	ete
1. 5	Planning 2. Hire A	/F 3: Design	4: Hire Contractor	5: Construction	6: Closeout

2020 RESET	1: Planning	1: Planning 2: Hire		2: Hire A/E 3: Design			4: Hire Con	ractor	5: Construction	6: Closeout		
SCHEDULE: (Calendar Year)	Q2 2016	Q3 2	016	Q1	2017	Q3	2018	Q1	2019	Q2 :	2021	Q2 2021
SCOPE:				BUD	GET:	FLAG:						
Bldg Envelope Imp	or. (Roof, Window, E	xt Wall, etc.	)	\$65	2,000	COM	MENTS:					
HVAC Improveme	ents			\$58	0,000							
Safety / Security U	lpgrade			\$10	7,000							

#### **Classroom Addition**

	Phase						ase	e: <b>79%</b> Complete				
2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Contractor	į	5: Construction		6: Closeout	
SCHEDULE:												
(Calendar Year)	Q2 2016	Q3 2	2016	Q1	2017	Q1	2019	222	019	Q4	2021	Q4 2021

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 06/11/19 (JJ-11)	\$18,839,000	COMMENTS:
CR Addition - Prep Work	\$0	
CR Addition to allow for removal of portable buildings	\$12,400,000	



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





## **Cypress Bay High School**

## **SMART** Facilities Update by Project Cont.

Irack								F	Phase: <b>100</b> %	Complete
2020 RESET	1: Planning		2: Hire A/E		3: Design	4	l: Hire Contractor	5: Construction	6: Clos	eout
SCHEDULE: (Calendar Year)	N/A	N,	/A	Q1	2017	Q2 20	017 Q	4 2017	Q1 2018	Q1 2018
SCOPE:				BUI	DGET:	FLAG:				
				\$34	45,000	СОММ	ENTS:			
, and the second				\$34	45,000	COMM	IENTS:	F	Phase: <b>100</b> %	6Complete
Weight Room	1: Planning		2: Hire A/E	\$34	3: Design		ENTS:	5: Construction	Phase: <b>100</b> % 6: Clos	
Weight Room 2020 RESET SCHEDULE:	1: <b>Planning</b> Q2 2017	Q2 2					l: Hire Contractor			
Weight Room  2020 RESET SCHEDULE: (Calendar Year)  SCOPE:		Q2:		Q3	3: Design	4	l: Hire Contractor	5: Construction	6: Clos	eout

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete		
Planned	Q1 2016	Q2 2016	Q1	2017	Q1 2017	
Actual	01/2016	05/2016	02/	2017	02/2017	
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			


<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Cypress Elementary School**

851 SW 3 AVENUE, POMPANO BEACH 33060

Location Num	1781
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$4,311,982
Total Facilities Budget	\$3,857,982

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 01/2020 - Voting completed 5/17/2016. Picnia ivered 7/20 student service area, teacher workroom renovation delivered and installed 9/2016. PIP project com ed 12/2016. Marquee PO canceled for Robson Corporation; District is no longer using this vendor due to lack performance. N quee permitted 9/12/2019; pre-construction meeting held 10/22/2019; installation complete 01/2020.

#### **SMART** Facilities Update By Project

•		, ,			
0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Proposed Prepare Proposed Prepare Proposed Prepare Proposed Prepare Pr	d and Hire contractor to be ement evations	Contractor Implements Renovations	Final Inspection for Quality Assurance

#### **Primary Renovation**

							<u>'</u>
2020 RESET	1: Planning	2: Hire A/E	esign.	4: Hire Conti	ractor 5: Construc	ction 6: Close	out
SCHEDULE:							
(Calendar Year)	Q4 2015	Q4 2015	23 216	Q2 2017	Q1 2018	Q1 2020	Q1 2020

COPE:	RUDGET:	FLAG:
dditional Funding - Board Approved 12/1 7 (JJ-15)	\$452,897	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Waretc.)	\$637,564	
Fire Sprinklers	\$634,000	
Media Center improvement	\$177,000	
Replace existing unit vent fors (appr. 42) with ew unit ventilators, duct and diffus	\$1,747,603	
Safety / Security Upgrade	\$103,000	





Phase: 100% Complete



## **Cypress Elementary School**

## **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q1 2015	Q2 2016		Q1 2018	Q1 2018
Actual	11/2015	05/2016		01/2020	01/2020
SCOPE:		BUDGET:	FLAG:		
Additional Fundi	ng - Board Approved 04/23/19 (JJ-14)	\$5,918	COMMENTS:		
School Choice E	nhancement	\$100,000			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Cypress Run Education Center**

2800 NW 30TH AVENUE, POMPANO BEACH 33069

Location Num	2123
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$248,000
Total Facilities Budget	\$177,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Test and Balance services are complete.

School Choice Enhancements: COMPLETED 01/2017. Voting completed 5/16/16. Staff and sodent to tops - Computers for other areas such as computer lab, TV production, laptops and USB drives delivered 01/2017.

### **SMART** Facilities Update By Project

-0-	2	3		<b>5</b>	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRA OF	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/ve	Bid and Hire Contract to Implement Renovation	Contractor Implements Renovations	Final Inspection for Quality Assurance

Renova	

							<u> </u>
2020 RESET	1: Planning	2: Hire A/E	3: Des	4: Hire Cor	ntractor 5: Constru	ction 6: Close	out
SCHEDULE:							
(Calendar Year)	Q1 2017	N/A	I A	Q3 2018	Q1 2019	Q2 2019	Q3 2019

SCOPE:	Вь. Т	FLAG:	
HVAC Improvements	\$77,000	COMMENTS:	

#### School Choice Enhancer

Phase:100% Complete

Phase: 100% Complete

SCHEDULE:	PH:1 Janning/Desi	PH:2 Imp	lement	PH:3 Complete	
Planned	Q1 201	Q2 2016	Q1	2017	Q1 2017
Actual	11/2015	05/2016	01,	<b>2</b> 017	01/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.




FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Dania Elementary School**

300 SE 2 AVENUE, DANIA 33004

Location Num	0101
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$2,861,000
Total Facilities Budget	\$2,602,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: Alternatives to the current scope of work are being explored in an effort to find the best long-term solution for the campus.

School Choice Enhancements: Voting authorized 04/2020. Results approved 10/2020. Golf cart delivered 12/2020. Murals; art work in progress 12/2020. (1) Picnic table, (3) benches, (7) folding tables on order.

### **SMART** Facilities Update By Project

•	•	8	<b>A</b>	5	<b>A</b>
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

Primary Renov	ration			F	Phase: <b>60%</b>	Comple	te					
2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Cont	ractor	5: Constru	ction	6: Closeou	υt
SCHEDULE: (Calendar Year)	Q3 2017 Q3 :		2017	Q2	Q2 2018		3 2021 Q4		4 2022 Q		2 2025	Q3 202
SCOPE:				BUI	OGET:	FLAG:						
Art Room Renovat	ion and Equipment	t		\$6	5,000	COM	MENTS:					
Bldg Envelope Imp	r. (Roof, Window,	Ext Wall, etc	.)	\$26	6,000							
Electrical Improver	nents			\$61	0,000							
Improvements to o	r Replacement of b	ouilding 2		\$1,06	5,000							
Media Center impre	ovements			\$21	3,000	_						
Music Room Reno	vation			\$13	6,000	_						



Safety / Security Upgrade



\$147,000



## **Dania Elementary School**

## **SMART** Facilities Update by Project Cont.

		Phase: <b>10%</b> Co	mplete		
SCHEDULE:	PH:1 Planning/Design	PH: 2 Im	olement	PH:3 Complete	
Planned	Q4 2018	Q4 2020		TBD	TBI
Actual	11/2018	10/2020			
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			Planned dates shown been ordered and fur	as TBD will be provided after ands allocated	ll items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Dave Thomas Education Center - East**

180 SW 2ND STREET, POMPANO BEACH 33060

Location Num	3651
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$2,876,494
Total Facilities Budget	\$2,719,494

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. The roofing sub-permit has been issued. The HVAC interior unit removal will sequence with the roofing work. The interior rooms have been prepared for teaching with the exception of those containing HVAC systems which the Administration has reviewed and accepted. Temporary cooling has been placed for the front office.

School Choice Enhancements: COMPLETED 06/2018. Voting completed 6/2/17. Lenovo laptops delivered 08/2017. Marquee installed, electrical tie-in completed 02/2018. Front office furniture delivered 05/2018.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

\$385,000



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

**HVAC Improvements** 

							Phase:	60%Complet	е		
2020 RESET	1: Planning	2: H	ire A/E	3: Design		4: Hire	Contractor	5: Constructi or	1	6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q2 2017	Q4	2017	Q1	2019	Q3	2019	Q1	2022	Q1 2022
SCOPE:			BUD	GET:	FLAG:						
Additional Funding	- Board Approved 07/23	3/19 (JJ-3)	\$1,863	1,494	CON	MENTS:					
Bldg Envelope Imp	or. (Roof, Window, Ext W	/all, etc.)	\$373	3,000							

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE: PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
Planned	Q1 2016	Q2 2017	Q1:	2018	Q1 2018
Actual	01/2016	06/2017	06/2	2018	06/2018
SCOPE:		BUDGET:	FLAG:		
School Choice En	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



#### **Dave Thomas Education Center - West**

4690 COCONUT CREEK PARKWAY, COCONUT CREEK 33066

Location Num	2031
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$212,000
Total Facilities Budget	\$100,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the repo

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: NO PRIMARY A NOVA VIN

School Choice Enhancements: COMPLETED 12/2017 - Voting completed 10/11/16. Reconstructing a poom 202 is completed. Technology items and outdoor furniture delivered and installed 02/2017. Recordex developed 03/2017.

### **SMART** Facilities Update By Project

PLANNING
Develop &

Validate Project

Scope

HIRE DESIGN TEAM

Advertise and Hire

Design Team

DESIGN
Prepare Plan
Drawings to to contract Wendor

HIRE CONTRAC

to Imi

CONSTRUCTION

Contractor
Implements

Renovations

CONSTRUCTION CLOSEOUT
Final Inspection for
Quality Assurance

School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	P. Imp	plement	PH:3 Complete	
Planned	Q1 2015	16	Q4.	2017	Q4 2017
Actual	11/2015	10/2.16	12/2	2017	12/2017
SCOPE:		RUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows anree-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed









QUARTER ENDING **DECEMBER 31, 2020** 



#### **Davie Elementary School**

7025 SW 39 STREET, DAVIE 33314

Location Num	2801
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,536,700
Total Facilities Budget	\$5,196,700

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Roofing work is in nearing completion. HVAC and electrical work is in progress. Fire protection scope is complete. Media center work is in progress.

School Choice Enhancements: COMPLETED 02/2020 - Voting authorized 2/21/2018 - Voting completed 3/30/18 - (50) Laptops, (25) Desktops, (2) Earthwalk carts, (8) Printers, Reading tables, Cafeteria system upgrades, stage curtains, teacher lounge upgrade, classroom rugs, and (3) Recordex delivered and installed 09/2018. Teacher lounge updates - (Conference table, cabinets, presentation board, 2 leather seating, 6 black leather chairs, 5 leather fabric) delivered 06/2019. (4) iPads delivered 10/2019. (6) HDMI cables delivered 02/2020.

### **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan
Drawings to release
to contractor/vendor

3: Design

# -4

#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

# 5

#### CONSTRUCTION

Contractor Implements Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

1: Plannina

Phase: 85%Complete

4: Hire Contractor 5: Construction

2020 RESET						
SCHEDULE: (Calendar Year) Q4 2016	Q1 2017	Q3 2017	Q2 2019	Q2 2020	Q1 2022	Q2 2022
SCOPE:		BUDGET:	FLAG:			
Additional Funding - Board Approved	03/03/20 (JJ-2)	\$2,220,700	COMMENTS:			
Bldg Envelope Impr. (Roof, Window,	Ext Wall, etc.)	\$1,074,000				
Fire Sprinklers		\$685,000				
HVAC Improvements		\$809,000	<u> </u>			
Media Center improvements		\$235,000				
Safety / Security Upgrade		\$73,000				



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





## **Davie Elementary School**

## **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	0%Complete
Planned	Q4 2016	Q1 2018		Q1 2020	Q1 2020
Actual	12/2016	03/2018		02/2020	02/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Deerfield Beach Elementary School**

650 NE 1 STREET, DEERFIELD BEACH 33441

Location Num	0011
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$6,053,445
Total Facilities Budget	\$5,711,445

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 05/2020 - Voting completed 3/21/17. Fence around the butterfly garden installed, Tables and Stools delivered on 11/2018. (2) bookcases on order. Outdoor Classroom permitted on 05/2018 - plan change approved 12/2018; construction began 1/14/2019; construction completed 03/2019. (15) 8x12 classroom rugs delivered 03/2020. (301) chairs delivered 05/2020.

#### **SMART** Facilities Update By Project



HIRE DESIGN TEAM

DESIGN

HIRE CONTRACTOR

CONSTRUCTION

Renovations

NSTRUCTION CONSTRUCTION CLOSEOUT

Contractor Final Inspection for Quality Assurance

Develop & Validate Project Scope

**Primary Renovation** 

Advertise and Hire Design Team Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

**COMMENTS:** 

Phase: 95%Complete

2020 RESET	1: Planning	2: Hire A	/E 3: Design	4: Hire Con	s: Construc	ction 6: Closed	out
SCHEDULE: (Calendar Year)	Q3 2016	Q4 2016	Q2 2017	Q1 2019	Q2 2021	Q3 2023	Q4 2023
SCOPE:			BUDGET:	FLAG:			

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$369,000
Deduction of Funding - Board Approved 4/14/20 (9)	(\$622,000)
Fire Alarm	\$294,000
Fire Sprinklers	\$725,000
HVAC Improvements	\$529,000
Lead Base Paint Abatement	\$326,445
Media Center improvements	\$378,000
Renovations to Building 1 (Historic)	\$2,862,000
Replacement of wood windows at Building #1 - Auditorium.	\$750,000









## **Deerfield Beach Elementary School**

## **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2015	Q1 2017	Q22	2020	Q2 2020
Actual	11/2015	03/2017	05/2	2020	05/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Deerfield Beach High School**

910 SW 15 STREET, DEERFIELD BEACH 33441

Location Num	1711
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$12,535,400
Total Facilities Budget	\$11,492,400

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation - Phase 1: Construction in progress. Submittals are being prepared.

2: Hire A/E

Primary Renovation - Phase 2: Design Development Documents in review.

School Choice Enhancements: Kick-off meeting held 12/6/2019. Ballot reviewed, in compliance 4/29/2019. Voting results received 9/19/2019. Aiphone at the Single Point of Entry, (2) Gym scoreboards, Gator on order. NTP for installation of scoreboards issued 08/2020. Digital marquee scheduled to be installed 12/2020.

#### **SMART** Facilities Update By Project



Validate Project

Scope

**2020 RESET** 

HIRE DESIGN TEAM
Advertise and Hire
Design Team

DESIGN
Prepare Plan
Drawings to release

to contractor/vendor

HIRE CONTRACTOR
Bid and Hire Contractor
to Implement
Renovations

CONSTRUCTION

Contractor
Implements
Renovations

6 CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

6: Closeout

Primary Renovation - Phase 1

1: Planning

Phase: **5%**Complete

4: Hire Contractor 5: Construction

(Calendar rear)	. 20.0	Q - Z	.010 Q12	Q + 2020	0	0 00 2020
SCHEDULE: (Calendar Year) Q	4 2015 Q1 2	016 Q42	2016 Q12	2020 Q4 2020	0 Q2 202	3 Q3 2023

SCOPE:	BUDGET:	FLAG:
Deduction of Funding - Board Approved 8/19/20 (JJ-5)	(\$1,414,600)	COMMENTS:
Fire Sprinklers	\$22,000	
Roof Repairs and HVAC	\$8,617,899	

#### Primary Renovation - Phase 2

#### Phase: 30%Complete

3: Design

2020 RESET	1: Planning	2: Hire A/E	3: Des ign	4: Hire Cor	ntractor 5: Construc	ction 6: Close	out
SCHEDULE: (Calendar Year)	Q4 2017	Q4 2017	Q2 2020	Q4 2021	Q1 2022	Q1 2025	Q2 2025
SCOPE:			BUDGET:	FLAG:			

SCOPE:	BUDGET:	FLAG:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$836,000	COMMENTS:
Electrical Improvements	\$303,000	
Media Center improvements	\$688,000	
Safety / Security Upgrade	\$114,000	
STEM Lab improvements	\$1,971,000	



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





## **Deerfield Beach High School**

## **SMART** Facilities Update by Project Cont.

Cooling Towe	r Replacement					Phase: <b>100%</b> Co	mplete
2020 RESET	1: Planning	2: Hire A/E	3: Desig	n 4: Hire Co	ntractor 5: Construc	ction 6: Closeout	
Calendar Year)	N/A	N/A	N/A	N/A	N/A	N/A	N/
SCOPE:			BUDGET:	FLAG:			
Roof Repairs and	HVAC - Cooling tower	replacement	\$134,101	COMMENTS:			
Weight Room						Phase: <b>100%</b> Co	mplete
2020 RESET	1: Planning	2: Hire A/E	3: Desig	n 4: Hire Co	ntractor 5: Construc	6: Closeout	
CHEDULE: Calendar Year)	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018	Q3 20
SCOPE:			BUDGET:	FLAG:			
Veight Room Ren	ovation		\$121,000	COMMENTS:			
School Choic	ce Enhancement	s*					
		(D. )		37% Complete	200.00		
CHEDULE:	PH:1 Planning	/Design	PH:2 Imp	olemen t	PH:3 Comp	olete	
Planned	Q4 2018		Q3 2019		TBD		TE
ctual	11/2018		09/2019				
COPE:			BUDGET:	FLAG:			
chool Choice Enl	nancement		\$100,000	COMMENTS: Planned dates sl	nown as TBD will be pro	ovided after all items h	nave

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

been ordered and funds allocated.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Deerfield Beach Middle School**

701 SE 6 AVENUE, DEERFIELD BEACH 33441

Location Num	0911
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,757,000
Total Facilities Budget	\$4,433,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: Design Development Documents in review.

School Choice Enhancements: COMPLETED 09/2020 - Ballot approved for voting; voting authorized 5/22/2019. Voting completed 6/6/2019. Broadcasting equipment delivered 11/2019. (32) High student desks, (46) Armless chairs, (7) table tops, (7) flip down table base, (1) teachers desk and (4) Colison tables for STEM Lab room and more furniture for Room 212 Medical and Rooms 301E - 301F - 302, (4) Zenergy stools, (16) armless chairs delivered 12/2019. (3) Makerbot 3D Printers delivered 03/2020. Window Wraps delivered 04/2020. (4) Pressure Kits delivered 05/2020. Washer and Dryer delivered 09/2020.

#### **SMART** Facilities Update By Project



Develop &

Validate Project

Scope



Advertise and Hire

Design Team



DESIGN
Prepare Plan
Drawings to release
to contractor/vendor



to Implement

Renovations



Contractor Implements Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### Primary Renovation

Phase: 20%Complete

Planning 2: Hire A/E 3: D esign

	1: Planning	2: Hire A/E	3: D esign	4: Hire	Contractor	: Construction	6: Closeout	
2020 RESET								
SCHEDULE:								
(Calendar Year)	Q3 2017	Q2 2018	Q3 2020	Q1 2022	Q4 20	)22 Q3 2	025 Q4 2025	

SCOPE:	BUDGET:	FLAG:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,227,000	COMMENTS:
Fire Alarm	\$461,000	
Fire Sprinklers	\$632,000	
HVAC Improvements	\$714,000	
Media Center improvements	\$299,000	





#### **Deerfield Beach Middle School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase:	78% Complete		
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete			
Planned	Q4 2018	Q2 2019	Q3	2020	Q3 2020		
Actual	11/2018	06/2019	09/	2020	09/2020		
SCOPE:		BUDGET:	FLAG:				
School Choice Er	nhancement	\$100,000	COMMENTS:				
			All items approved by voti installed. School is determing contingency portion of the	ning how to spend the re			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Deerfield Park Elementary School**

650 SW 3 AVENUE, DEERFIELD BEACH 33441

Location Num	0391
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$6,585,840
Total Facilities Budget	\$6,324,840

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Submittals are being prepared. Roofing submittal requires revisions and resubmission.

School Choice Enhancements: Voting completed 10/11/2018. Marquee permitted 7/19/2019; pre-construction meeting held 10/17/2019; installation complete 05/2020. Proposals for the TVs and production studio are being coordinated.

#### **SMART** Facilities Update By Project



PLANNING

Develop &

Validate Project

Scope

2

HIRE DESIGN TEAM

Advertise and Hire Design Team 3 DESIGN

Prepare Plan Drawings to release to contractor/vendor

3: Design

HIRE CONTRACTOR

4: Hire Contractor

Bid and Hire Contractor to Implement Renovations 5

CONSTRUCTION

Contractor
Implements
Renovations

5 Construction

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Planning

Phase: **10%**Complete

2020 KESEI						
SCHEDULE: (Calendar Year) Q2 2017	Q3 2017	Q1 2018	Q1 2019	Q3 2020	Q4 2022	Q1 2023
SCOPE:		BUDGET:	FLAG:			
Additional Funding - Board Approved	05/19/20 (JJ-21)	\$984,840	COMMENTS:			
Bldg Envelope Impr. (Roof, Window, E	Ext Wall, etc.)	\$1,236,000				
Fire Alarm		\$293,000				
Fire Sprinklers		\$808,000				
HVAC Improvements		\$2,893,000				
PF/Athletic Improvements		\$10.000				

#### School Choice Enhancements\*

Phase: 34% Complete

SCHEDULE:	PH:1 Planning/Design		PH:2 Implen	ne <mark>nt</mark>	PH:3 Complete
Planned	Q4 2017	Q3 2	018	TBC	D TBE
Actual	11/2017	10/20	018		
SCOPE:		BUD	GET:	FLAG:	
School Choice E	Enhancement	\$100	0,000	COMMENTS:	
				Planned dates shown as TBI been ordered and funds all	D will be provided after all items have located.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



#### Dillard 6-12 School

2501 NW 11 STREET, FORT LAUDERDALE 33311

Location Num	0371
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$8,929,232
Total Facilities Budget	\$8,179,232

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. HVAC improvements in Building 8 are in progress. Exit signage installation is complete. The chiller installation in Building 12 is complete with minor details remaining. The power supply installations in Buildings 3 and 9 are complete.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 9/25/17 - Poster Maker and 3D Printer delivered and training completed 11/2017. Student laptops, and chairs delivered 12/2017. Additional furniture and golf carts delivered 01/2018. Additional chairs delivered 03/2018. Marquee permitted 08/18 and sign is in fabrication. Marquee Pre-construction meeting held 10/9/2018; Art work confirmed by the school 1/31/2019. Marquee installation completed 05/2019.

### **SMART** Facilities Update By Project



#### PLANNING

Develop & Validate Project Scope



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan
Drawings to release
to contractor/vendor

# 4

#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

## -5

### CONSTRUCTION

Contractor Implements Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 47%Complete

2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Confr	actor	5: Construction	n	6: Closeout	
SCHEDULE: (Calendar Year)	Q1 2016 Q2 2		Q2 2016 (		2016	Q4	4 2018 Q2		2 2019 Q		2023	Q1 2023
SCOPE:				BUD	GET:	FLAG:						
Additional Funding	g - Board Approved 4	4/23/19 (JJ-2	2)	\$4,266	5,232	COM	MENTS:					
Bldg Envelope Im	pr. (Roof, Window, E	Ext Wall, etc.	)	\$2,441	1,000							
Electrical Improve	ements			\$522	2,000							
Fire Sprinklers				\$375	5,000							
HVAC Improvement	ents			\$282	2,000							
Safety / Security U	Jpgrade			\$72	2,000							

#### **Weight Room**

Phase: 100% Complete

2020 RESET	1: Planning		2: Hire A/E	3: Design	4: Hire Contractor	5: Construction		6: Closeout		
SCHEDULE:										
(Calendar Year)	Q1 2017	Q12	2017 Q3	2017 Q3	3 2017 Q	3 2017	Q4	2017	Q1 2018	

SCOPE: BUDGET: FLAG:
Weight Room Renovation \$121,000 COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





#### Dillard 6-12 School

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase:	99%Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q3 2017	Q1:	2020	Q1 2020
Actual	11/2015	09/2017	03/2	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice En	nhancement	\$100,000	COMMENTS:		
			All items approved by votininstalled. School is determined contingency portion of the	ning how to spend the re	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Dillard Elementary School**

2330 NW 12 COURT, FORT LAUDERDALE 33311

Location Num	0271
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$4,316,371
Total Facilities Budget	\$4,193,371

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Voting completed 6/14/18 - Outdoor mats, classroom rugs, (2) flat screen TVs, Window Wraps and Custodial Equipment delivered and installed 08/2018. (10) Two-way radios delivered 09/2018. Golf Cart accessories and stage curtains installed 10/2018. Media Center Furniture TV and (22) Window wraps delivered 02/2019. Additional window wraps delivered 06/2019. (1) Used Golf Cart delivered 01/2020.

### CALABT Facilities Undate By Project

SMARI	racilities up	аате ву і	Project			
PLANNING	HIRE DESIGN	N TEAM	O DESIGN	HIRE CONTRACTOR	CONSTRUCTION	6 CONSTRUCTION CLOSEOU
Develop & Validate Project Scope	Advertise ar Design Te	nd Hire	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
rimary Renovo	ation			Phase: <b>50%</b> Complete		
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Con tractor	5: Construction	6: Closeout
UZU KLJEI						

SCOPE:			BUDGET:	FLAG:			
(Calendar Year)	Q2 2017	Q2 2017	Q4 2017	Q2 2019	Q1 2021	Q1 2023	Q1 2023
SCHEDULE:							

Additional Funding - Board Approved 10/06/20 (JJ-3) \$2,416,371 **COMMENTS:** Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) \$851,000 **HVAC Improvements** \$672,000

#### **Chiller Replacement**

2: Hire A/E 4: Hire Contractor 5: Construction 6: Closeout 1: Planning 3: Design **2020 RESET SCHEDULE:** N/A N/A N/A N/A N/A N/A N/A (Calendar Year)

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - Chiller Replacement	\$154,000	COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.



Phase: 100% Complete



## **Dillard Elementary School**

## **SMART** Facilities Update by Project Cont.

			Phase: 93	3%Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q4 2017	Q2 2018		TBD	TBC
Actual	11/2017	06/2018			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
				hown as TBD will be provided at nd funds allocated.	fter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Discovery Elementary School**

8800 NW 54 COURT, SUNRISE 33351

Location Num	3962
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$613,000
Total Facilities Budget	\$250,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Test and Balance services are complete.

School Choice Enhancements: COMPLETED 09/2020 - Voting completed 6/8/16. Prequipment, classroon carpets and books delivered 09/2016. Stage curtains, furniture, two portable sound systems delivered 11/2017, Cabinets, podiums, outdoor benches and tables delivered 03/2017. Tricaster delivered 06/2017. TVs delivered 12/2017, afet as Sound System and projector delivered and installed 02/2018. Murals completed 12/2018. (2) golf carts delivered 2020. From office furniture and fabric for chairs delivered 09/2020

### **SMART** Facilities Update By Project

PLANNING
Develop &

Validate Project

HIRE DESIGN TEAM

Advertise and Hire Design Team DL PN

repare ags to re to on stor/vel 4

HIRE CONTRACTOR

Bid and Hire Contractor
to Implement
Renovations

-(5)

CONSTRUCTION

Contractor
Implements

Renovations

installed. School is determining how to spend the remaining

contingency portion of the SCEP funding.

Phase: 10%Complete

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

2020 RESET	1: Planning	A/	s: Design	4: Hire Co	ontractor	5: Construction	6;	Closeout
SCHEDULE: (Calendar Year)	Q3 2018	N/A	N/A	Q4 2019	Q2	2020	Q3 202	20 Q3 2020

SCOPE: BUDGET: \$150,000

FLAG:

**COMMENTS:** 

#### School Choice Enhance

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete
Planned	Q1 2015	Q2 2016	Q3 20	)20 Q3 2020
Actual	11/2015	06/2016	09/20	20 09/2020
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	
			All items approved by voting	process have been delivered and

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

**B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.



Phase: 99% Complete



QUARTER ENDING **DECEMBER 31, 2020** 



#### **Dolphin Bay Elementary School**

16450 MIRAMAR PARKWAY, MIRAMAR 33027

Location Num	3751
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$307,000
Total Facilities Budget	\$100,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: NO PRIMARY TNOVATOR

School Choice Enhancements: COMPLETED 04/2019 - Voting completed 3/24/17. Projectors delivere 05/2017. Morning Announcement Studio Equipment, Recordex, Laptops delivered 8/2017. Playground 2 grades, new projectors and (1) ThinkPad delivered 04/2019.

### **SMART** Facilities Update By Project



PLANNING

Develop &

Validate Project

Scope



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Propagation Prepare Propagation Prepare Propagation Prepare Propagation Prepare Prepar

# HIRE CONTRACTOR

to Incoment

## -5

CONSTRUCTION

Contractor
Implements
Renovations



**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH.	pplement	PH:3 Complete	
Planned	Q1 2015	G 7	Q2	2018 Q2	2018
Actual	11/2015	03/2017	04/2	2019 04/	′2019
SCOPE:		<b>∠UDGET</b> :	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
					Ì

<sup>\*</sup>SCEP projects follows three-phase decin process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.



QUARTER ENDING DECEMBER 31, 2020



## Dr. Martin Luther King, Jr. Montessori **Academy**

591 NW 31 AVENUE, LAUDERHILL 33311

Location Num	1611
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$1,348,615
Total Facilities Budget	\$1,161,00

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in Septe er 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the repor

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: COMPLETED 09/2019 - Voting completed 8/25/17. In ors murals delive 9/2016. Outdoor benches delivered 11/2016. Laptop computers, teachers' laptops, printers, Think Pads and omether o boards demered 01/2017. Marquee permit issued 12/27/2018; Marquee completed 03/2019. (1) Lenovo laptop deli

### **SMART** Facilities Update By Project



1: Plan	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







## Dr. Martin Luther King, Jr. Montessori Academy

**SMART** Facilities Update by Project Cont.

SCHOOL CHOIC	e Ennancements*			Phase:10	Phase:100%Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	olement	PH:3 Complete		
Planned	Q1 2015	Q3 2016		Q1 2018	Q1 2018	
Actual	11/2015	08/2016		09/2019	09/2019	
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



#### **Driftwood Elementary School**

2700 NW 69 AVENUE, HOLLYWOOD 33024

Location Num	0721
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$2,080,000
Total Facilities Budget	\$1,835,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Kick-off meeting held during SAC on 1/15/2019. Ballot Development in progress.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope



**HIRE DESIGN TEAM** 

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



Contractor Implements Renovations



**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 95%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
SCHEDULE:	Q3 2017 Q3	l 2017 Q2	2 2018 Q2	2 2021 Q3	2022 Q4	2024 Q1 2025
SCOPE:		вис	DGET: FLAG:			
Bldg Envelope Impr.	(Roof, Window, Ext Wall, etc	\$1,42	28,000 CON	MENTS:		
Fire Sprinklers		\$	\$7,000			
HVAC Improvement	S	\$30	00,000			

#### School Choice Enhancements\*

Phase: 25% Complete

SCHEDULE:	PH:1 Planni ng/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2018	TBD	TBD	TBD
Actual	11/2018			

SCOPE: FLAG: **BUDGET:** 

\$100,000

#### **COMMENTS:**

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.



School Choice Enhancement

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the



<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



QUARTER ENDING DECEMBER 31, 2020



#### **Driftwood Middle School**

2751 NW 70 TERRACE, HOLLYWOOD 33024

Location Num	0861
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$8,930,700
Total Facilities Budget	\$8,445,700

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETE - Voting authorized 11/28/17 - Voting completed 1/31/18. Golf Carts delivered 04/2018. Indoor furniture for the computer lab, including tables, chairs, storage cabinets, bookcases, delivered 11/2018. Athletic equipment will be delivered once the floor in the weight room is replaced. (1) Vacuum delivered 4/2019. Athletic equipment delivered 9/2019.

### **SMART** Facilities Update By Project



Validate Project

Scope

**2020 RESET** 

Advertise and Hire

Design Team



2: Hire A/E

**DESIGN** 

3: Design

HIRE CONTRACTOR Prepare Plan Bid and Hire Contractor Drawings to release to Implement to contractor/vendor Renovations

CONSTRUCTION Contractor Implements

Renovations

5: Construction

**CONSTRUCTION CLOSEOUT** 

6: Closeout

Final Inspection for Quality Assurance

#### **Primary Renovation**

1: Planning

Phase: 12%Complete

4: Hire Contractor

SCHEDULE:		Ų.	Ü.	ļ.	Ų.	Ų.	u.
	3 2016	Q3 2016	Q2 2017	Q3 2019	Q3 2020	Q3 2022	Q4 2022
SCOPE:			BUDGET:	FLAG:			
Additional Funding - Board Approved 04/21/20 (JJ-4)			\$2,801,700	COMMENTS:			
Art Room Renovation a	and Equipmen	t	\$85,000				
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$2,332,000					
Conversion of Existing	Space to Mus	ic and/or Art Lab(s)	\$284,000				<u>.</u>
Electrical Improvement	ts		\$675,000				
Fire Sprinklers			\$18,000				
HVAC Improvements			\$1,808,000				
Media Center improver	ments		\$293,000				
Safety / Security Upgra	ade		\$49,000				









### **Driftwood Middle School**

### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement PH:3 Comp	lete
Planned	Q1 2016	Q1 2018	Q3 2019	Q3 2019
Actual	01/2016	01/2018	09/2019	09/2019
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Eagle Point Elementary School**

100 INDIAN TRACE, WESTON 33326

Location Num	3461
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$6,813,450
Total Facilities Budget	\$6,245,450

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Roofing sub-permit are in review. HVAC work is in progress across the campus.

School Choice Enhancements: COMPLETED 01/2018 - Voting completed 1/11/16. Portable PA system delivered 12/2016. PIP rubber surfacing project completed 12/2016. Recordex ordered 8/2017, delivered 01/2018.

### **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire **Design Team** 



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor **Implements** Renovations

4: Hire Contractor 5: Construction



Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Plannina

Phase: 18%Complete

2023 Q1 2023







# **Eagle Point Elementary School**

### **SMART** Facilities Update by Project Cont.

### School Choice Enhancements\*

SCHEDULE:	DII-1 Diamaina /Dasian				
001122022.	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q1 2015	Q1 2016	Q4	2017	Q4 2017
Actual	11/2015	01/2016	01/	2018	01/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Enhan	ncement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Eagle Ridge Elementary School**

11500 WESTVIEW DRIVE, CORAL SPRINGS 33076

Location Num	3441
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,718,383
Total Facilities Budget	\$3,406,383

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Mechanical and fire inspections are in progress.

School Choice Enhancements: COMPLETED 01/2018 - Voting completed 09/16. PIP resurfacing completed 01/2017. Morning show equipment delivered 01/2018.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope



#### **HIRE DESIGN TEAM**

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

\$1,664,300

\$300,700

#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

CONSTRUCTION Contractor Implements Renovations

Phase: 99%Complete



**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

#### **Primary Renovation**

							•	
2020 RESET	1: Planning	2: Hire A/E	3:	Design	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE:	Q1 2016	2 2016	Q4 201	6 Q4	2017 G	2 2018	Q3 2021	Q4 202
SCOPE:			BUDGE	T: FLAG:				
Additional Funding	- Board Approved 03/20/18 (	JJ-4)	\$1,047,38	3 COM	MENTS:			
Fire Alarm			\$294,00	0				

#### **Chiller Replacement**

**HVAC Improvements - Chiller Replacement** 

**HVAC Improvements** 

Phase: 100% Complete

**COMMENTS:** 

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
	N/A N	 /A   N	I N/A	   N/A   1	 N/A   1	N/A N	V/A
SCOPE:		BUI	OGET: FLAG:				



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





# **Eagle Ridge Elementary School**

**SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Planned Q1 2015  PH:1 Planning/Design	PH:2 Imp		
Planned Q1 2015	040017		
	Q4 2016	Q4 2017	Q4 2017
Actual 11/2015	09/2016	01/2018	01/2018
SCOPE:	BUDGET:	FLAG:	
School Choice Enhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Embassy Creek Elementary School**

10905 SE LAKE BOULEVARD, COOPER CITY 33026

Location Num	3191
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,493,700
Total Facilities Budget	\$4,964,700

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Contractor is revising the roofing submittal in order to receive a roofing sub-permit prior to starting construction. HVAC work is in progress. Demolition of the Art and Music room is in progress.

School Choice Enhancements: COMPLETED 07/2018 - Voting completed 5/10/17. Student laptops delivered 08/2017. Classroom projectors ceiling mounted 10/2017. Cafeteria Partitions permit received 10/2017; construction completed 02/2018. Window blinds installed 02/2018. (7) Laptops delivered 07/2018.

### **SMART** Facilities Update By Project



### PLANNING

Develop & Validate Project Scope

2020 RESET SCHEDULE:

(Calendar Year)

Music Room Renovation



#### HIRE DESIGN TEAM

Advertise and Hire Design Team

Q1 2017



### DESIGN

Prepare Plan Drawings to release to contractor/vendor

Q3 2017

\$136,000



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



Phase: 54%Complete

Q4 2019

CONSTRUCTION CONSTRUCTION CLOSEOUT

Q4 2021

Contractor Implements Renovations



Final Inspection for Quality Assurance

Q1 2022

#### Primary Renovation

Q4 2016

1: Planning 2: Hire A/E 3: Design 4: Hire Contractor 5: Construction 6: Closeout

Q1 2019

SCOPE: BUDGET: FLAG: Additional Funding - Board Approved 08/06/19 (JJ-1) \$1,340,700 **COMMENTS:** Art Room Renovation and Equipment \$65,000 Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) \$770,000 Conversion of Existing Space to Music and/or Art Lab(s) \$339,000 Fire Alarm \$294,000 **HVAC Improvements** \$1,920,000







# **Embassy Creek Elementary School**

### **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

					o, o complete
SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	plement	PH:3 Complete	
Planned	Q4 2016	Q2 2017	Q2	2 2018	Q2 2018
Actual	12/2016	05/2017	07	/2018	07/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Endeavour Primary Learning Center**

2701 NW 56 AVENUE, LAUDERHILL 33313

Location Num	3301
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,612,790
Total Facilities Budget	\$2,460,790

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Submittals being prepared.

School Choice Enhancements: Kick-off meeting held on 01/07/2018. Ballot received 02/2020. Ballot complies with District Standards. Voting completed 3/2020. Strike for the Main Entrance (Single Point of Entry) on order. Video Equipment for Broadcasting Studio delivered 06/2020. Poster Maker order cancelled per school request on 3/2020. Playground upgrades (K-2) in permitting.

### **SMART** Facilities Update By Project

PLANNING	
Develop &	











6: Closeout

Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan
Drawings to release
to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations CONSTRUCTION

Contractor
Implements
Renovations

Final Inspection for Quality Assurance

#### **Primary Renovation**

1: Planning

Phase: 27%Complete
4: Hire Contractor 5: Con\_struction

2020 RESET							
SCHEDULE:						T	
(Calendar Year)	Q3 2017	Q4 2017	Q2 2018	Q2 2019	Q3 2020	Q4 2022	Q1 2023
SCOPE:			BUDGET:	FLAG:			
Additional Fundin	g - Board Approved	01/14/20 (JJ-5)	\$1,403,790	COMMENTS:			
Bldg Envelope Im	pr. (Roof, Window, I	Ext Wall, etc.)	\$599,000				
HVAC Improvement	ents		\$358,000				

Phase: 10% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete
Planned	Q4 2018	Q1 2020	TBD	TBD
Actual	11/2018	03/2020		
SCOPE:		BUDGET:	FLAG:	
School Choice E	nhancement	\$100,000	COMMENTS:	
			Planned dates shown as TBD been ordered and funds allo	will be provided after all items have cated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Everglades Elementary School**

2900 BONAVENTURE BOULEVARD, WESTON 33331

Location Num	2942
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$2,941,500
Total Facilities Budget	\$2,444,500

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Installation of HVAC pumps has been completed. Roofing insulation is complete. Exterior ladder is the final item to be installed.

School Choice Enhancements: Voting completed 4/19/17. Student laptops delivered 09/2017. Scholastic Resource Room Upgrade (Media Center) delivered 11/2017. Playground upgrades cancelled due to repurposing of the funds to enhance security 5/2018. Windscreen for the playground delivered 09/2018. Aiphone, Proximity card reader and an Aiphone sub-master installed 06/2019.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope



Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor

nd Hire Contractor to Implement Renovations



Contractor

Renovations

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

								Р	hase: <b>99%</b> Cor	nplete	
2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire C	ontractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2016	Q4:	2016	Q2	2017	Q4	2018	Q2	2019	Q3 2021	Q3 2021
SCOPE:				BUI	OGET:	FLAG:					

00012	505021.
Additional Funding - Board Approved 05/07/19 (JJ-1)	\$1,132,500
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,033,000
HVAC Improvements	\$179,000

#### **COMMENTS:**

#### School Choice Enhancements\*

Phase:	<b>68%</b> Co	mplete
--------	---------------	--------

SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	plement	PH:3 Complete	
Planned Actual	Q1 2015	Q2 2017		TBD	TBD
SCOPE:	11/2013	04/2017 BUDGET:	FLAG:		
School Choice En	hancement	\$100,000	COMMENTS:  Planned dates shown as been ordered and funds	s TBD will be provided after	all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







### **Everglades High School**

17100 SW 48 COURT, MIRAMAR 33027

Location Num	3731
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$8,040,254
Total Facilities Budget	\$6,597,2

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019, This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the repo

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Project has reached substantial completion.

School Choice Enhancements: COMPLETED 03/2018 - Voting authorized 11/28/17 ling completed 12.8/17 - (330) laptops delivered 03/2018. (6) Printers delivered 02/2018.

### CAAABT Forcilities He dorto Dy Drain of

SMART Fac	cilities Up	odate By F		•	X/	•	•
PLANNING  Develop &  Validate Project  Scope	HIRE DESI Advertise Design	and Hire	DESIGN Prepare van Drawing velease to control or/vendor	HIRI	ECONTR ETOR  nd H's contractor	CONSTRUCTION Contractor Implements Renovations	CONSTRUCTION CLOSE Final Inspection for Quality Assurance
Primary Renovation			MX			Phase: <b>10%</b> Co	mplete
2020 RESET 1: F	Planning	2: Hire 1 /E	3: sign		4: Hire Contractor	5: Construction	6: Closeout
SCHEDULE: (Calendar Year) Q2 2	017	Q2 2017	17	Q2	2019 G	3 2019	Q1 2021 Q1 20:
SCOPE:			UDGET:	FLAG:			
Additional Funding - Board Bldg Envelope Impr. (Roo HVAC Improvements		9 (JJ-3)	\$2,707,254 \$2,794,000 \$875,000	COM	MENTS:		
Weight Room						Ph	nase: <b>100%</b> Complete
1: F	Plan	2: Hire A/E	3: Design		4: Hire Contractor	5: Construction	6: Closeout
SCHEDULE: (Calendar Year) Q2 2	017	Q2 2017	Q3 2017	Q3	2017 G	3 2017	Q4 2017 Q4 20
SCOPE:			BUDGET:	FLAG:			
Weight Room Renovation			\$121,000	COM	MENTS:		





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. **B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.







# **Everglades High School**

## **SMART** Facilities Update by Project Cont.

	•	•	•	
School Choice Enhancem	ents*			

SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	676 Complete
Planned	Q1 2015	Q4 2017	Q1	2018	Q1 2018
Actual	11/2015	12/2017	03	/2018	03/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Er	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Fairway Elementary School**

7850 FAIRWAY BOULEVARD, MIRAMAR 33023

Location Num	1641
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$7,891,900
Total Facilities Budget	\$7,610,900

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Site lighting and courtyard area sitework is complete. Stucco work for Building 75 is complete. HVAC renovations in cafeteria is nearing completion. Roofing work is in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 9/2/16. Color poster maker delivered 10/2016. Two-way radios, projectors and document cameras delivered 12/2016. Morning show equipment delivered 01/2017. Sound Stage Projector delivered 11/2017. Cafeteria Sound system delivered 01/2018. Microphones for the sound system installed 02/2018. (30) laptops delivered 04/2018. Marquee completed 08/2018. (3) ThinkPads delivered 12/2018, One laptop and adaptors delivered 08/2019. TV installation completed 05/2019. (1) Desktop M820z delivered 02/2020.

### **SMART** Facilities Update By Project



#### PLANNING

Develop & Validate Project Scope



#### HIRE DESIGN TEAM

Advertise and Hire Design Team

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



#### CONSTRUCTION

Contractor Implements Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

1: Plannina

Phase: 83%Complete

4: Hire Contractor 5: Construction 6: Closeout

	_				
Q2 2016	Q1 2017	Q1 2019	Q2 2019	Q3 2021	Q3 2021
	BUDGET:	FLAG:			
07/19 (JJ-2)	\$3,507,900	COMMENTS:			
Wall, etc.)	\$1,408,000				
	\$366,000				
	\$294,000				
	\$1,570,000				
	\$172,000				
	\$193,000				
	07/19 (JJ-2)	BUDGET: 07/19 (JJ-2) \$3,507,900 Wall, etc.) \$1,408,000 \$366,000 \$294,000 \$1,570,000 \$172,000	BUDGET: FLAG: 07/19 (JJ-2) \$3,507,900 COMMENTS:  Wall, etc.) \$1,408,000 \$366,000 \$294,000 \$1,570,000 \$172,000	BUDGET: FLAG: 07/19 (JJ-2) \$3,507,900 COMMENTS:  Wall, etc.) \$1,408,000 \$366,000 \$294,000 \$1,570,000 \$172,000	BUDGET: FLAG: 07/19 (JJ-2) \$3,507,900 COMMENTS:  Wall, etc.) \$1,408,000 \$366,000 \$294,000 \$1,570,000 \$172,000



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





# Fairway Elementary School

# **SMART** Facilities Update by Project Cont.

c		h	_	_	т.		h	<u>ہ</u>	-	_	Е	n	h.	ar	٠.	_	 _	n	ŧ.	*	
	L C	ш	u	ŢΨ		•	ш	u	u	┖		ш		• 11	ш				115		

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	olement	PH:3 Complete	
Planned	Q1 2016	Q4 2016	Q	1 2020	Q1 2020
Actual	01/2016	09/2016	02	2/2020	02/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### Falcon Cove Middle School

4251 BONAVENTURE BOULEVARD, WESTON 33332

Location Num	3622
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$23,566,000
Total Facilities Budget	\$22,888,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Site drainage work and foundation work is complete. Sheer wall installation in progress. 2nd and 3rd floor build up is in progress.

School Choice Enhancements: COMPLETED 09/2017 - Voting completed 5/26/17. Student laptops delivered 08/2017. Recordex delivered 09/2017.

### **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope

(Calendar Year)



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



#### DESIGN

Prepare Plan Drawings to release to contractor/vendor

Q2 2017



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations

Phase: 47%Complete

Q2 2019



Final Inspection for Quality Assurance

Q1 2022

#### **Primary Renovation**

	1: Plannina	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
2020 RESET	1. Hammig	Z. Till C A/ L	o. Design	4. Thre contractor	S. COMBILOCION	0. 0.030001
SCHEDULE:						

SCOPE:	BUDGET:
Additional Funding - Board Approved 06/11/19 (JJ-10)	\$12,047,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$880,000
CR Addition to allow for removal of portable buildings	\$9,546,000
HVAC Improvements	\$315,000

Q4 2016

#### FLAG:

**COMMENTS:** 

Q2 2019

#### School Choice Enhancements\*

Q4 2016

Phase:100% Complete

Q1 2022

01.0010
3 Q1 2018
09/2017

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### Flamingo Elementary School

1130 SW 133 AVENUE, DAVIE 33325

Location Num	2541
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,393,630
Total Facilities Budget	\$2,260,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. The media center is complete.

School Choice Enhancements: COMPLETED 03/2018 - Voting completed 11/10/2017 - Partial Replacement of sand with PIP Rubber in the playground completed 3/2018. Golf Cart delivered 12/2017. iPad and laptops delivered 01/2018.

### **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



#### DESIGN

Prepare Plan Drawings to release to contractor/vendor



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 12%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Con	tractor 5: Construc	tion 6: Close	out
SCHEDULE:	Q4 2017	Q4 2017	Q2 2018	Q4 2019	Q3 2020	Q3 2022	Q4 2022
SCOPE:			BUDGET:	FLAG:			
Additional Funding	- Board Approved 05/19	9/20 (JJ-12)	\$205,000	<b>COMMENTS:</b>			
Bldg Envelope Imp	or. (Roof, Window, Ext W	/all, etc.)	\$227,000				
HVAC Improvemen	nts		\$1,443,000				
Media Center impro	ovements		\$285,000				

#### School Choice Enhancements\*

Phase:100% Complete

Q4 2017	Q1 2018	Q1 2018
		Q 1 2010
11/2017	03/2018	03/2018
BUDGET:	FLAG:	
\$100,000	COMMENTS:	
		COMMENTS

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### Floranada Elementary School

5251 NE 14 WAY, FORT LAUDERDALE 33334

Location Num	0851
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$3,301,520
Total Facilities Budget	\$2,946,520

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 06/2020 - Re-voting completed 05/2017. Due to the delays in procuring the playground, Floranada decided to cancel the playground upgrades. Thirty (30) interactive projectors delivered 07/2017, and installed 08/2017. Digital Marquee submitted for permitting; revise and resubmit on 02/2020. Construction / Installation began 06/2020.

### **SMART** Facilities Update By Project

-A-
PLANNING
Develop &











Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations CONSTRUCTION

Contractor
Implements
Renovations

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 1%Complete

2020 RESET	1: Planning		2: Hire A/E	3: Design		4: Hire Cor	ntractor	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q2	1 2017 Q4	2017	Q2	2019	Q4	2020	Q4	2022	Q1 2023
SCOPE:			BU	DGET:	FLAG:						

Additional Funding - Board Approved 06/23/20 (JJ-2)	\$2,062,840
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$718,000
HVAC Improvements	\$58,000

COMMENTS:

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q1 2015	Q2 2017	Q4	2017	Q4 2017
Actual	11/2015	05/2017	06/	2020	06/2020
SCOPE:		BUDGET:	FLAG:		
Additional Fundir	g - Board Approved 04/23/19 (JJ-13)	\$7,680	COMMENTS:		
School Choice En	nhancement	\$100,000			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



#### Forest Glen Middle School

6501 TURTLE RUN BOULEVARD, CORAL SPRINGS 33067

Location Num	3051
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$9,790,800
Total Facilities Budget	\$9,147,800

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Roofing demolition is complete with renovations in progress. Campus painting scope is in progress. HVAC installation is in progress. Contractor assembling change order for HVAC roofing upgrades.

School Choice Enhancements: COMPLETED 01/2019 - Voting completed 10/11/17 - Murals completed 12/2017. Computer Lab furniture and a TV Studio equipment delivered 03/2018. Computer lab furniture delivered 06/2018. Library Remodeling delivered 06/2018. Gym, bleachers permit issued 12/2018; bleachers installed 01/2019.

### **SMART** Facilities Update By Project

Advertise and Hire

Desian Team



**HIRE DESIGN TEAM** 

**DESIGN** 

Prepare Plan

Drawings to release

to contractor/vendor

\$2.179.739

HIRE CONTRACTOR Bid and Hire Contractor to Implement

Renovations

CONSTRUCTION

**CONSTRUCTION CLOSEOUT** 

Contractor Implements Renovations Final Inspection for Quality Assurance

#### Validate Project Scope **Primary Renovation**

Phase: 95%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE:	Q4 2016 Q4	1 2016 Q2	2 2017 Q	1 2019 Q3	2019	Q2 2021 (	Q2 2021
SCOPE:		вис	DGET: FLAG:				
Additional Funding -	Board Approved 06/11/19 (J	J-2) \$3,85	58,800 COA	AMENTS:			
Bldg Envelope Impr	. (Roof, Window, Ext Wall, etc	2.) \$2,69	90,000				
Fire Sprinklers		\$1	16,000				

#### **Chiller Replacement**

**HVAC Improvements** 

**2020 RESET** SCHEDULE:

1: Planning 2: Hire A/E 3: Design 4: Hire Contractor 5: Construction 6: Closeout N/A N/A N/A N/A N/A N/A N/A (Calendar Year)

**BUDGET:** SCOPE: **HVAC Improvements - Chiller Replacement** \$303,261

**COMMENTS:** 

FLAG:





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





### **Forest Glen Middle School**

### **SMART** Facilities Update by Project Cont.

School Choice Enhancements*		
		Phase:100%Complete

SCHEDULE: PH:1 Planning/Design		PH:2 lm	olement	PH:3 Complete		
Planned	Q4 2016	Q4 2017	Q1	2018	Q1 2018	
Actual	12/2016	10/2017	01,	/2019	01/2019	
SCOPE:		BUDGET:	FLAG:			
School Choice E	nhancement	\$100,000	COMMENTS:			
School Choice En	nhancement	\$100,000	COMMENTS:			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Forest Hills Elementary School**

3100 NW 85 AVENUE, CORAL SPRINGS 33065

Location Num	2631
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,097,601
Total Facilities Budget	\$4,912,601

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. All work is complete, except the roofing. Roofing renovations are going to be contracted separately through a CSMP.

School Choice Enhancements: COMPLETED 06/2019 - PIP rubber surfacing project completed 12/2016. Digital marquee permitted; installation completed 01/2019. Internal Cell Battery delivered 04/2019. (3) Lenovo laptops delivered 06/2019.

### **SMART** Facilities Update By Project













Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations

5: Construction

Final Inspection for Quality Assurance

#### **Primary Renovation**

	Phase:	25%Complete

2020 RESET	1: Planning	1: Planning		2: Hire A/E 3: Do		3: Design		4: Hire Contractor		5:Construction		
SCHEDULE: (Calendar Year)	Q4 2016	Q4 2	016	Q2 2	2017	QI	2018	Q3	3 2018	Q3	2021	Q4 202
SCOPE:			BUD	GET:	FLAG:							
Additional Fundin	g - Board Approved	06/26/18 (JJ	-5)	\$1,083	3,601	COM	MENTS:					
Bldg Envelope Im	pr. (Roof, Window,	Ext Wall, etc.	) \$	\$1,071	1,000							
Fire Sprinklers				\$81	,000							
Media Center imp	rovements			\$184	1,000							

#### Fire Alarm

**2020 RESET** 

1: Planning

#### Phase: 94%Complete

4: Hire Contractor

Fire Alarm			\$293,000	COMMENTS:			
SCOPE:			BUDGET:	FLAG:			
SCHEDULE: (Calendar Year)	Q4 2016	Q4 2016	Q2 2017	Q3 2021	Q4 2021	Q2 2023	Q3 2023

3: Design



FLAG KEY: S=Schedule B= Budget

2: Hire A/E

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.



6: Closeout



# Forest Hills Elementary School

**SMART** Facilities Update by Project Cont.

						Ph	ase: <b>100%</b> Com	plete
2020 RESET SCHEDULE: (Calendar Year)	1: Planning 2: Hire A/E		3: Desig	4: Hire Contractor		5: Construction	6: Closeout	
	N/A	N/A	N/A	N/A	N	/A	N/A	N/A
SCOPE:		BUDGET:	FLAG:					
Replace existing Al	HUs with new.		\$2,100,000	COMME	NTS:			

#### School Choice Enhancements\*

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2015	N/A	Q1:	2018	Q1 2018
Actual	11/2015	N/A	06/2	2019	06/2019
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
	nhancement				

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### Fort Lauderdale High School

1600 NE 4 AVENUE, FORT LAUDERDALE 33305

Location Num	0951
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$7,309,418
Total Facilities Budget	\$3,993,887

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are in progress. Roofing renovations are in progress.

School Choice Enhancements: COMPLETED 09/2018 - Voting completed 10/9/17 - Golf carts delivered 02/2018. New digital scoreboard tables delivered 04/2018. New Digital Marquee completed 08/2018. Outdoor concrete patio tables delivered and installed 09/2018.

### **SMART** Facilities Update By Project

**PLANNING** Develop &

**HIRE DESIGN TEAM** 

**DESIGN** 

HIRE CONTRACTOR to Implement

CONSTRUCTION Contractor

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor Renovations

Implements Renovations

**Primary Renovation** 

Phase: 85% Complete

2020 RESET	1: Planning		2: Hire A/E	3: Design		4: Hire Con	itractor	5: Construction		6: Closeout	
SCHEDULE:	Q3 2016	Q4 2	016 Q2	2017	Q1	2019	Q4	2019	Q1	2022	Q1 2022
SCOPE:			BUI	OGET:	FLAG:						
Additional Funding	- Board Approved 0	08/06/19 (JJ	-2) \$1,36	3,887	COM	MENTS:					
DILL E. I. I.	. /Deec Meeter E	CAMP-II - C.	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	C 000							

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) \$556,000 **Electrical Improvements** \$692,000 **HVAC Improvements** \$1,161,000

**Weight Room** 

Phase: 100% Complete

2020 RESET	1: Planning	2: Hire A/	E 3: Design	4: Hire Co	ntractor 5: Constru	ction 6: Close	out
SCHEDULE:	Q3 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018	Q3 2018
(Calendar Year)	Q3 2017	Q+ 2017	Q+ 2017	QZ 2010	Q2 2010	Q3 2010	Q3 2010

FLAG:

SCOPE: **BUDGET:** \$121,000 Weight Room Renovation

**COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





# Fort Lauderdale High School

### **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

					o, complete
SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	olement	PH:3 Complete	
Planned	Q1 2015	Q4 2017	Q2	2018	Q2 2018
Actual	11/2015	10/2017	09/	2018	09/2018
SCOPE:		BUDGET:	FLAG:		
School Choice En	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### Fox Trail Elementary School

1250 NOB HILL ROAD, DAVIE 33324

Location Num	3531
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,969,150
Total Facilities Budget	\$1,497,150

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. The installation of the window sealant, interior floor joint expansion in Building 80 has been completed. The flooring and installation of the cabinets in the Art and Music rooms has been completed. The roofing installation and painting of Building 80 is in progress.

School Choice Enhancements: COMPLETED 08/2020 - Voting authorized 1/16/18 - Voting completed 1/31/18 - (47) laptops delivered 07/2018. Desk and drawer file delivered 09/2018. Front office desk, office chairs delivered 01/2019. Playground upgrades permitted 01/2019; fabrication in progress. Pre-construction meeting scheduled 05/09/2019. Construction began 12/2019. Completed 04/2020. Murals completed 08/2020.

### **SMART** Facilities Update By Project



#### PLANNING

Develop & Validate Project



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

# 4

#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

# 5

### CONSTRUCTION

Contractor Implements Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 84%Complete

2: Hire A/E	3: Design	4: Hire Contrac	tor 5: Construction	6: Closeout
1 2017 Q4	2017	Q1 2019	Q3 2020	Q4 2021 Q1 2022
BUI	DGET: FLA	G:		
5) \$62	27,150	COMMENTS:		
\$6	55,000			
:.) \$15	54,000			
Lab(s) \$33	39,000			
\$7	76,000			
\$13	86,000			
	BU 5) \$62 .) \$15 Lab(s) \$33	BUDGET: FLA 5) \$627,150 C \$65,000 .) \$154,000	BUDGET: FLAG:  \$65,000 .) \$154,000 Lab(s) \$339,000 \$76,000	BUDGET: FLAG:  5) \$627,150 COMMENTS:  \$65,000 .) \$154,000  Lab(s) \$339,000  \$76,000



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





# Fox Trail Elementary School

### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase:	96%Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q1 2018	Q3:	2018	Q3 2018
Actual	11/2016	01/2018	08/2	2020	08/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by votininstalled. School is determined contingency portion of the	ning how to spend the re	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Gator Run Elementary School**

1101 GLADES PARKWAY, WESTON 33327

Location Num	3642
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$6,781,323
Total Facilities Budget	\$4,206,323

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. HVAC scope of work in Buildings 1, 3 and 80 are complete. Art lab renovations are complete. Music room renovations are in progress. Roofing renovations are in progress in Building 1.

School Choice Enhancements: COMPLETED 12/2018 - Voting completed 5/23/17. Apple iPad, furniture for the media center, Kindle Fire for classroom use, media center furniture and teacher chairs delivered 08/2017. Recordex Interactive Systems delivered 10/2017. Media Center furniture delivered and installed 01/2018. Covered outdoor classroom has been cancelled; the school repurposed the funds to implement minor security enhancements. Electric door strikes, and proximity pads installed 12/2018.

### **SMART** Facilities Update By Project



#### PLANNING

Develop & Validate Project Scope

2020 RESET SCHEDULE:



#### HIRE DESIGN TEAM

Advertise and Hire Design Team

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

3: Design

# 4

#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

# 5

CONSTRUCTION

Contractor
Implements

Renovations

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

6: Closeout

#### Primary Renovation

1: Planning

Phase: 70%Complete

5: Construction

(Calendar Year) Q4 2016 Q4 2016	3 Q2 2017	Q1 2019	Q2 2019	Q3 2021	Q4 2021
SCOPE:	BUDGET:	FLAG:			
Additional Funding - Board Approved 4/23/19 (JJ-4)	\$1,535,323	COMMENTS:			
Art Room Renovation and Equipment	\$65,000				
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,428,000				
Conversion of Existing Space to Music and/or Art Lab(s	\$339,000	•			
HVAC Improvements	\$603,000				
Music Room Renovation	\$136,000				



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





# **Gator Run Elementary School**

### **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	plement	PH:3 Complete
Planned	Q1 2015	Q2 2017	Q1:	2018 Q1 2018
Actual	11/2015	05/2017	12/2	2018 12/2018
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### Glades Middle School

16700 SW 48 COURT, MIRAMAR 33027

Location Num	2021
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$892,000
Total Facilities Budget	\$486,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 05/2018 - Voting completed 1/23/17. Apple iPads, books delivered 08/2017. Tablets delivered 09/2017. Recordex, Laptops and P.E. Equipment delivered 10/2017. Camera for TV Production system delivered 11/2017. Technology supplies delivered 03/2018. HDMI cables delivered 05/2018.

### **SMART** Facilities Update By Project

PLANNING
Develop &

Validate Project

Scope

2

HIRE DESIGN TEAM

Advertise and Hire Design Team 3

DESIGN

Prepare Plan Drawings to release to contractor/vendor 4

HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations 5

CONSTRUCTION

Contractor Implements Renovations

F. Camalanalian

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

#### Phase: **50%**Complete

2020 RESET	1: Planning	2: Hire A/I	3: Design	4: Hire Con	tractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q2 2017	Q4 2017	Q1 2019	Q3 20	023 Q2	2025 Q3 202	<u>!</u> 5
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Im	pr. (Roof, Window,	Ext Wall, etc.)	\$78,000	<b>COMMENTS:</b>				
HVAC Improveme	ents		\$308,000					

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	plement	PH:3 Complete	
Planned	Q1 2015	Q1 2017	Q4	2017	Q4 2017
Actual	11/2015	01/2017	05/	2018	05/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
					Ì

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### **Griffin Elementary School**

5050 SW 116 AVENUE, COOPER CITY 33330

Location Num	2851
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$4,868,143
Total Facilities Budget	\$4,226,208

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction is in progress. Roofing and fire alarm inspections are pending.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed on 6/13/16. (20) projectors, (30) student computers and (20) document cameras delivered and installed 8/2016. Marquee completed 05/2018. New structure for Pre K-2 playground permitted 03/2019; construction complete 06/2019. (2) tables, (4) café stack chairs, (2) 2-seat sofa arm chairs delivered 03/2020.

### **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



#### **HIRE DESIGN TEAM**

Advertise and Hire Design Team



# **DESIGN**

Prepare Plan Drawings to release to contractor/vendor

3: Design



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor



5: Construction

CONSTRUCTION CONSTRUCTION CLOSEOUT Contractor

Final Inspection for Implements Quality Assurance Renovations

6: Closeout

#### **Primary Renovation**

1: Planning

Phase: 98%Complete

2020 RESET	1: Planning		Z: HITE A/E	3: Desig	п	4: Hire Con	ractor	5: Construction	6: Closeour	
SCHEDULE: (Calendar Year)	Q1 2016	Q1 2	016 (	Q3 2016	Q2	2 2018	Q3 2	2018	Q3 2021	Q4 2021
SCOPE:			E	BUDGET:	FLAG:					
Additional Fundin	g - Board Approved	07/24/18 (JJ	-1) \$1	,868,208	COM	MENTS:				
Bldg Envelope Im	pr. (Roof, Window,	Ext Wall, etc.	) \$	958,000						
Fire Alarm			Ç	294,000						
HVAC Improvement	ents		Ç	585,000						
Media Center imp	provements		Ç	313,000						
PE/Athletic Impro	vements			\$10,000						
Safety / Security U	Upgrade			\$98,000						









# **Griffin Elementary School**

# **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement		PH:3 Complete		
JCHEDOLL.	Thir Flamming/Design	111.2 1111	Jiemem	Thio Complete		
Planned	Q1 2016	Q2 2016	Q1	2020	Q1 2020	
Actual	01/2016	06/2016	03,	/2020	03/2020	
SCOPE:		BUDGET:	FLAG:			
School Choice Er	hancement	\$100,000	COMMENTS:			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.









### Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Adult & Community Center)

1000 SW 3RD STREET, HALLANDALE 33009

Location Num	0592
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$5,973,700
Total Facilities Budget	\$5,644,700

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: All buildings have received a Certificate of Occupancy except Buildings 10, 11, and 12.

School Choice Enhancements: COMPLETED 02/2018 - Voting completed 11/14/16. Student laptops and carts delivered 03/2017. Phase 1 for murals completed 01/2018. Phase two for murals completed 02/2018.

### **SMART** Facilities Update By Project



Develop & Validate Project

Scope



Advertise and Hire

Desian Team



2: Hire A/E



3: Design



Renovations



Renovations

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

#### **Primary Renovation**

1: Plannina

Phase: 98%Complete

4: Hire Contractor 5: Construction 6: Closeout

2020 RESET		_, , , ,						••
SCHEDULE: (Calendar Year)	Q3 2016	Q3 2016	Q2 2017	Q4 20	18 Q	2 2019	Q3 2021	Q4 2021
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Imp	or. (Roof, Window, E	Ext Wall, etc.)	\$199,700	COMME	NTS:			
Electrical Improver	ments		\$319,000					
Fire Sprinklers			\$692,000					
HVAC Improvemen	nts		\$1,374,158	<del></del>				
Improvements to o	r Replacement of b	ouilding 1	\$436,000					
Improvements to o	nprovements to or Replacement of building 12		\$267,000					
Improvements to o	r Replacement of b	ouilding 7	\$270,000					
Improvements to o	r Replacement of b	ouilding 9	\$1,301,000					



Media Center improvements

Safety / Security Upgrade

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the



\$133,000

\$131,000





# Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Adult & Community Center)

**SMART** Facilities Update by Project Cont.

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Con	tractor 5: Construc	ction 6: Closeou	υt
SCHEDULE: Calendar Year)	N/A	N/A	N/A	N/A	N/A	N/A	N//
COPE:			BUDGET:	FLAG:			
COI L.							
le-Roof Buildings #	#13 & 14		\$383,000	COMMENTS:			
			\$383,000			Dl 1000 C	
e-Roof Buildings ‡	nent	2. Hire A/F	, ,	COMMENTS:	tractor 5: Construc	Phase: 100%Co	
e-Roof Buildings ‡		2: Hire A/E	\$383,000 3: Design	COMMENTS:	tractor 5: Construc		

#### School Choice Enhancements'

**HVAC Improvements - FCU Replacement** 

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete
Planned	Q1 2016	Q4 2016	Q3 :	2017 Q3 2017
Actual	01/2016	11/2016	02/2	2018 02/2018
SCOPE:		BUDGET:	FLAG:	
School Choice Er	hancement	\$100,000	COMMENTS:	

**COMMENTS:** 

\$38,842





<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

QUARTER ENDING **DECEMBER 31, 2020** 



# Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Elementary)

900 SW 8TH STREET, HALLANDALE 33009

Location Num	0131
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$2,809,821
Total Facilities Budget	\$2,334,821

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: This \$100k will not be disbursed since Gulfstream Academy (formerly know as Hallandale Adult Center) is using the \$100k allocated for the campus.

#### **SMART** Facilities Update By Project



Develop & Validate Project Scope



Advertise and Hire Design Team

2: Hire A/E



Prepare Plan
Drawings to release
to contractor/vendor

3: Design



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION CLOSEOUT

Contractor Final Inspection for Implements Quality Assurance Renovations

6: Closeout

#### **Primary Renovation**

Phase: 95%Complete

4: Hire Contractor 5: Construction

2020 RESET SCHEDULE:							
(Calendar Year)	Q2 2017	Q3 2017	Q2 2018	Q4 2019	Q1 2021	Q4 2022	Q1 2023
COPE:			BUDGET:	FLAG:			

BUDGET:
\$1,144,821
\$414,000
\$676,000

1: Planning

COMMENTS:
COMMENTS:

associated with Hallandale ES (Yr 5 funds) will not be used since Gulfstream Academy of Hallandale Beach K-8 used the SCEP Funds.

#### School Choice Enhancements\*

SCHEDULE:	PH:1 Planning/Design	PH:2 Imple	eme nt	PH:3 Complete		
Planned	N/A	N/A	N	I/A	N/A	
Actual						
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			
			The campus was created by combining Hallandale Elementary School with Hallandale Adult and Community Center. The \$100,00			

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.









# Gulfstream Early Learning Center of Excellence (f.k.a. Gulfstream Middle School)

120 SW 4 AVENUE, HALLANDALE 33009

Location Num	3931
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$6,713,492
Total Facilities Budget	\$6,430,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Funding for this school was approved 10/2018. Kick-off meeting held on 2/26/2019. Voting authorized 3/21/2019. P-Number requested 4/19/2019. Bathroom renovation drawings submitted for permitting 7/23/2019. Gator delivered 8/2019. Outdoor benches and (5) two-way radios delivered 12/2019. Bathroom renovation (two stalls) LOR issued; acquiring a contractor.

### **SMART** Facilities Update By Project

•	2		•	•		•	
PLANNING	HIRE DESIGN TO	EAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOU	
Develop & Validate Project Scope	Advertise and Hire DesignTeam		Prepare Plan awings to release ontractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance	
Primary Renovation				Phase: <b>98%</b> Co	molete		
1: F	Planning	2: Hire A/E	3: Design	4: Hire Contractor		6: Closeout	

SCHEDULE:		I	l			
(Calendar Year) Q2 2017	Q3 2017	Q1 2018	Q1 2020	Q1 2021	Q2 2023	Q2 2023
SCOPE:		BUDGET:	FLAG:			
Additional Funding - Board Approved 8/19/2	20 (JJ-2)	\$1,584,000	COMMENTS:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$946,264				
Fire Alarm		\$487,000				
Funding Repurposed - Board Approved 8/19	9/2020 (JJ-2)	\$1,674,637				
HVAC Improvements		\$1,556,099				



Improvements to or Replacement of building 4

FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.



\$82,000





# **Gulfstream Early Learning Center of Excellence** (f.k.a. Gulfstream Middle School)

**SMART** Facilities Update by Project Cont.

Joneson Girore	ee Enhancements*	Phase: <b>25</b> %	6 Complete		
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	le ment	PH:3 Complete	
Planned	Q1 2016	Q2 2019		TBD	TBC
Actual	01/2016	04/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		nancement \$100,000 COMMENTS:			
			Planned dates shown as TB been ordered and funds a	D will be provided after all items h located.	ave

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.









# Hallandale Magnet High School (f.k.a. Hallandale High School)

720 NW 9 AVENUE, HALLANDALE 33009

Location Num	0403
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$7,946,666
Total Facilities Budget	\$8,392,911

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Ballot developed 7/23/2019; it complies with District guidelines. Ballot approved 7/23/2019. Voting completed 9/24/2019. Gym floor covering delivered 11/2019. Smart TV's Promethean Bundle, (5) ActivePanels delivered 11/2019. (1) golf cart delivered 12/2019. Jazz band instruments delivered 02/2020. (2) Basketball Gym Scoreboards, demo of old, and install of new; scoreboards delivered 07/2020, installation completed 09/2020.

### **SMART** Facilities Update By Project



#### PLANNING

Develop & Validate Project Scope

**2020 RESET** 



#### HIRE DESIGN TEAM

2: Hire A/E

Advertise and Hire Design Team



DESIGN
Prepare Plan
Drawings to release
to contractor/vendor

3: Design



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

## -5

CONSTRUCTION

Contractor Implements Renovations

5: Construction



6: Closeout

Final Inspection for Quality Assurance

#### Primary Renovation

1: Planning

Phase: **5%**Complete

SCHEDULE:			ļ		
(Calendar Year) Q3 2017 Q4 2017	Q2 2018	Q4 2020	Q3 2022	Q2 2025	Q2 2025
SCOPE:	BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$977,000	COMMENTS:			
Electrical Improvements	\$653,000				
Fire Alarm	\$1,006,000				
Fire Sprinklers	\$2,130,000				
Funding Repurposed from legacy project.	\$64,666				
HVAC Improvements	\$559,000				
Media Center improvements	\$382,000				
STEM Lab improvements	\$1,248,000				



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





# Hallandale Magnet High School (f.k.a. Hallandale **High School)**

**SMART** Facilities Update by Project Cont.

Weight Room									Pho	ase: <b>100%</b> Co	mplete
2020 RESET	1: Planning 2: I		2: Hire A/E 3:		3: Design		4: Hire Contrac	re Contractor 5: Construc		uction 6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2017	Q4 :	2017	Q4	2017	Q2	1 2 2018	Q2	2018 G	3 2018	Q3 201
SCOPE:				BUI	DGET:	FLAG:					
Weight Room Renovation			\$121,000		COMMENTS:						
Track									Pho	ase: <b>100%</b> Co	mplete
2020 RESET	1: Planning 2: Hire A/E		3: Design			4: Hire Contractor		5: Construction 6: Clo		oseout	
SCHEDULE:	Q4 2016	N	/A	١	\/A		I N/A	Q4	2016 G	24 2016	Q4 201
SCOPE:				BUI	DGET:	FLAG:					
Track Resurfacing				\$300,000 <b>COMMENTS</b> :			IMENTS:	IENTS:			
School Choice	e Enhancements*	k									
	. Lilliancemenis				F	hase: 6	<b>5%</b> Complete				
SCHEDULE:	PH:1 Planning/Design				PH:2 Imple	ment			PH:3 Complete		
Planned	Q4 2018			Q3	1 2019			TE	l BD		TB
Actual	11/2018			09/2	2019						
SCOPE:				BUI	OGET:	FLAG:					

\$100,000

**COMMENTS:** 

been ordered and funds allocated

Planned dates shown as TBD will be provided after all items have



School Choice Enhancement



<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





QUARTER ENDING DECEMBER 31, 2020





## **Harbordale Elementary School**

900 SE 15 STREET, FORT LAUDERDALE 33316

Location Num	0491
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$1,384,000
Total Facilities Budget	\$1,149,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Voting authorized 04/05/2019. Voting completed 5/15/2019. Shade voted on in the first round did not meet ADA compliance. School developed another ballot, and the voting was authorized 8/28/2019. Voting completed 10/14/2019. (10-pack) ipad 32 GB, iPad cases, (1) iPad cart delivered 11/2019. (1) Recordex delivered and installed 01/2020. (150) Lenovo 100e laptops, (4) EarthWalk carts, (174) Pre-existing laptop cart cables delivered 02/2020. Stage curtains delivered and installed 08/2020. Marquee in design.

# **SMART** Facilities Update By Project

-88	
v	
PLANNING	
Davalan 0	











6: Closeout

Develop & Validate Project Scope

2020 RESET SCHEDULE:

Advertise and Hire Design Team

2: Hire A/E

Prepare Plan
Drawings to release
to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

Contractor Implements Renovations

5: Construction

Final Inspection for Quality Assurance

#### Primary Renovation

1: Planning

Phase: 15%Complete

(Calendar Year)	Q2 2017	Q3 2017	Q1 2018	Q3 2019	Q3 2021	Q4 2023	Q1 2024
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Imp	or. (Roof, Window,	Ext Wall, etc.)	\$190,000	COMMENTS:			
HVAC Improveme	nts		\$859,000				

Phase: 58% Complete

SCHEDULE:	PH:1 Planning/Design		nplement	PH:3 Complete	PH:3 Complete		
Planned	Q4 2018	Q2 2019	·	TBD	TBC		
Actual	11/2018	05/2019					
SCOPE:		BUDGET:	FLAG:				
School Choice E	inhancement	\$100,000	COMMENTS:				
			Planned dates shows been ordered and fu	n as TBD will be provided afte unds allocated.	er all items have		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







QUARTER ENDING **DECEMBER 31, 2020** 



## **Hawkes Bluff Elementary School**

5900 SW 160 AVENUE, DAVIE 33331

Location Num	3131
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$7,352,437
Total Facilities Budget	\$6,909,437

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Two chillers have been installed. Chiller startup is in progress. The chiller pumps are installed and currently working with the existing chillers. Additional HVAC improvements and roofing work is in progress.

School Choice Enhancements: COMPLETED 09/2019 - Voting completed 10/13/16. Student chairs delivered 12/2016. LCD projector delivered 2/2017. Primary Playground Upgrades completed 12/2017. Classroom blinds complete 10/2018. Shade structure construction began 1/15/2019. Shade Structure construction began 01/2019; construction completed 03/2019. Additional blinds order processed and PO issued 7/2019; installation complete 09/2019.

# **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



# HIRE DESIGN TEAM

Advertise and Hire Design Team



# Prepare Plan

Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations

# **-5**

CONSTRUCTION

Contractor
Implements
Renovations

Phase: 54%Complete



Final Inspection for Quality Assurance

#### **Primary Renovation**

2020 RESET	1: Planning		2: Hire A/E	3: Design	ign 4: Hire Contractor		5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2016	Q2 2	2016 Q1	2017 Q	1 2019	Q2 :	2019	Q4 :	2021	Q4 2021

SCOPE:	BUDGET:	FLAG:		
Additional Funding - Board Approved 05/07/19 (JJ-4)	\$3,906,437	COMMENTS:		
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,234,000			
HVAC Improvements	\$1,669,000			

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	olement	PH:3 Complete	
Planned	Q1 2016	Q4 2016	Q2	2018	Q2 2018
Actual	01/2016	10/2016	09/2	2019	09/2019
SCOPE:		BUDGET:	FLAG:		
School Choice En	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



# **Henry D. Perry Education Center**

3400 WILDCAT WAY, MIRAMAR 33023

Location Num	1011
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$9,720,580
Total Facilities Budget	\$9,408,580

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are in progress.

School Choice Enhancements: Voting completed 2/15/2019 - Indoor furniture, cafeteria tables delivered 08/2019. Students chairs and desks delivered 08/2019. Laptop carts delivered 10/2019.

## **SMART** Facilities Update By Project

-0-	2	3	4	- 5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovation					

	Phase:	3%Complete
--	--------	------------

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2	2: Hire A/E	3: Design		4: Hire Contractor	J.5: C	Construction	6: Closeout	
	Q2 2017	Q2 20	17 Q4	2017	Q2	2019 (	Q4 202	) Q2	2024	Q2 2024
SCOPE:			BUD	GET:	FLAG:					

**COMMENTS:** 

Additional Funding - Board Approved 8/19/20 (JJ-6)	\$3,501,580
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,145,000
Fire Alarm	\$461,000
Fire Sprinklers	\$15,000
HVAC Improvements	\$3,186,000

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement PH:3 Complete			
Planned	Q4 2017	Q1 2019	Q3	3 2020	Q3 2020
Actual	11/2017	02/2019	10	/2019	10/2019
SCOPE:		BUDGET:	FLAG:		
School Choice Ent	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



# **Heron Heights Elementary School**

11010 NOB HILL ROAD, PARKLAND 33076

Location Num	3961
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,160,694
Total Facilities Budget	\$757,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

2: Hire A/E

## **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held during SAC on 12/17/18. Voting authorized 3/18/2019. Ballot revised, voting authorized 4/22/2019. Voting completed 5/29/2019. Marquee in design. (190) Lenovo laptops delivered 02/2020.

#### **SMART** Facilities Update By Project

0
PLANNING
Develop &











Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan
Drawings to release
to contractor/vendor

3: Design

HIRE CONTRACTOR

Bid and Hire Contractor
to Implement
Renovations

4: Hire Contractor

CONSTRUCTION

Contractor
Implements
Renovations

5: Construction

Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

2020 RESET

Phase: **5%**Complete

(Calendar Year) Q4 2017	Q1 2018	Q3 2018	Q4 2019	Q1 2022	Q3 2023	Q4 2023
SCOPE:		BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ext	Wall, etc.)	\$200,000	COMMENTS:			
Conversion of Existing Space to Music a	nd/or Art Lab(s)	\$169,000				
HVAC Improvements		\$152,000				
Music Room Renovation		\$136,000				·

#### **School Choice Enhancements\***

1: Planning

Phase: 45% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q4 2018	Q2 2019		TBD	TBD
Actual	11/2018	05/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			Planned dates shown been ordered and fur	as TBD will be provided after c nds allocated.	all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







QUARTER ENDING **DECEMBER 31, 2020** 



# **Hollywood Central Elementary School**

1700 MONROE STREET, HOLLYWOOD 33020

Location Num	0121
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$9,029,350
Total Facilities Budget	\$8,758,350

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared. Pre-Construction meeting has been held.

School Choice Enhancements: Kick-off meeting held 4/5/2018. Ballot development in progress.

## **SMART** Facilities Update By Project



Develop & Validate Project Scope



Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR
Bid and Hire Contractor
to Implement
Renovations

CONSTRUCTION

Contractor
Implements
Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 5%Complete

2020 RESET	1: Planning	2:	HIRE A/E	3: Design		4: Hire Contrac	tor 5: Cons	ruction	6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q2 201	7 Q4:	2017	Q1	2019	Q3 2020	Q4	2022	Q4 2022
SCOPE:			BUD	GET:	FLAG:					
Additional Funding	g - Board Approved 0	5/19/20 (JJ-20)	\$3,841	.,350	COM	MENTS:				
Bldg Envelope Im	pr. (Roof, Window, E	xt Wall, etc.)	\$2,155	,000						
Electrical Improve	ments		\$676	5,000						
HVAC Improveme	ents		\$1,887	,000						
Safety / Security U	Jpgrade		\$99	,000						

#### School Choice Enhancements\*

Phase: 25% Complete

SCHEDULE:	PH:1 Planni ng/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	<mark>Т</mark> ВD ТВ	D TBD
Actual	11/2017		

SCOPE: BUDGET: FLAG:
School Choice Enhancement \$100,000 CON

#### COMMENTS:

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



# **Hollywood Hills Elementary School**

3501 TAFT STREET, HOLLYWOOD 33021

Location Num	0111
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$3,464,000
Total Facilities Budget	\$3,099,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 10/2019. Voting completed 01/2020. - Fencing for the bus loop area, (22) Novo Pros delivered 02/2020. (20) iPads, Outdoor Wireless Network Access Point, and Refurbishing the existing marquee on order. (2) iPad charging carts delivered 02/2020. (42) student laptop 300e, (10) ThinkPads L390 I5, (2) Earthwalk carts, (60) wiring the carts, Aiphone at the SPE complete 08/2020. Digital marquee permitted 10/2020; fabrication in progress. Fencing for the car loop area permitted 12/2020; fabrication in progress.

## **SMART** Facilities Update By Project







2: Hire A/E





CONSTRUCTION CLOSEOUT

6: Closeout

Develop & Validate Project Scope

Advertise and Hire Design Team Prepare Plan
Drawings to release
to contractor/vendor

\$84,000

3: Design

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

Contractor Implements Renovations

5: Construction

Final Inspection for Quality Assurance

#### Primary Renovation

1: Planning

Phase: 96%Complete

2020 RESET	i. ridilling	Z. Hile A/L	3. Design	4. Hile Coll	ilucioi	5. Construction	o. Closeoui	
SCHEDULE:	Q2 2017	Q3 2017	Q1 2018	Q2 2021	Q3	2022	Q4 2024	Q1 2025
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Imp	or. (Roof, Window, E	xt Wall, etc.)	\$915,000	COMMENTS:				
Electrical Improver	nents		\$400,000					
Fire Sprinklers			\$329,000					
HVAC Improvemen	nts		\$1,255,000					

# Safety / Security Upgrade Pump Replacement

Phase: 100%Complete

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
	N/A 1	\/A	I N/A I	 N/A	N/A	N/A 1	N/A

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - Pump Replacement	\$16,000	COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





# **Hollywood Hills Elementary School**

**SMART** Facilities Update by Project Cont.

		Pho	ase: <b>51%</b> Complete		
SCHEDULE: PH:1 Planning/Design		PH:2 Imp	lement	PH:3 Complete	
Planned	Q4 2018	Q1 2020	TBD		TBE
Actual	11/2018	01/2020			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	School Choice Enhancement		COMMENTS:		
				nown as TBD will be provided af nd funds allocated.	ter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



# Hollywood Hills High School

5400 STIRLING ROAD, HOLLYWOOD 33021

Location Num	1661
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$23,262,351
Total Facilities Budget	\$22,196,351

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Electrical, HVAC and interior improvements are in progress. Fire sprinkler work is 75% complete. Roofing work is in progress. Bathroom renovations are nearing completion.

School Choice Enhancements: COMPLETED 05/2018 - Voting completed 12/21/16. Two-way radios, front office furniture, chairs, plastic tables, trophy cases, delivered 10/2017. Conference, chairs and guidance rooms furniture, completed 05/2018. Additional two-way radios delivered 05/2018.

# **SMART** Facilities Update By Project



Develop & Validate Project Scope



**HIRE DESIGN TEAM** 

Advertise and Hire Design Team



**DESIGN** 

Prepare Plan Drawings to release to contractor/vendor

3: Design



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



5: Construction

CONSTRUCTION **CONSTRUCTION CLOSEOUT** 

Contractor Final Inspection for Quality Assurance Renovations

6: Closeout

#### **Primary Renovation**

**2020 RESET** 

1: Planning

Phase: 65%Complete 4: Hire Contractor

SCHEDULE: (Calendar Year) Q2 2016	Q3 2016	Q1 2017	Q1 2019	Q2 2019	Q3 2022	Q4 2022
SCOPE:		BUDGET:	FLAG:			
Additional Funding - Board Approved 03/19/	/2019 (JJ-2)	\$7,154,351	COMMENTS:			
Electrical Improvements		\$1,689,000				
Fire Alarm		\$1,007,000				
Fire Sprinklers		\$1,678,000				











# Hollywood Hills High School

**SMART** Facilities Update by Project Cont.

2020 RESET	1: Planning	2: Hire A/E	3: Desig	n 4: Hire Co	ntractor 5: Constru	ction 6: Close	out
CHEDULE:	Q2 2017	 Q2 2017	Q3 2017	Q3 2017	Q3 2017	Q4 2017	Q1 201
COPE:			BUDGET:	FLAG:			
Veight Room Ren	novation		\$121,000	COMMENTS:			
ack							
rack						Phase: <b>100</b> %	Complete
	1: Planning	2: Hire A/E	: 3: Desig	n 4: Hire Co	ntractor 5: Constru		<u> </u>
020 RESET CHEDULE:	1: <b>Planning</b> Q4 2016	<b>2: Hire A/E</b> N/A	3: Desig	n 4: Hire Con	<b>5: Constru</b> Q4 2016		out
020 RESET CHEDULE: Calendar Year) COPE:						6: Close	

#### School Choice Enhancements\*

Phase:100% Complete

				PH:3 Complete		
Planned	Q1 2016	Q4 2016	Q1	2018	Q1 2018	
Actual	01/2016	12/2016	05/	2018	05/2018	
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



# **Hollywood Park Elementary School**

901 N 69 WAY, HOLLYWOOD 33024

Location Num	1761
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$7,308,250
Total Facilities Budget	\$7,065,250

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Restroom renovation and Media Center received occupancy. Roofing submittals are being revised and resubmitted.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 6/15/17. Cafeteria LCD Projector and laptops delivered 08/2017. Speakers and Control Center completed 08/2017. Playground upgrades approved by ADA manager and Playground Inspector; permit issued 1/29/2019; plan change permitted 5/23/2019. Construction started 08/2019. Plan change permit issued 10/25/2019; Playground completed 11/2019.

3: Design

# **SMART** Facilities Update By Project













6: Closeout

Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan
Drawings to release
to contractor/vendor

2: Hire A/E

Bid and Hire Contractor
se to Implement
dor Renovations

Contractor Implements Renovations

5: Construction

Final Inspection for Quality Assurance

#### Primary Renovation

1: Planning

Phase: 12%Complete

4: Hire Contractor

2020 RESET	1: Flanning	4	2: nire A/E	3: Design		4: Hire Con	iracior	Construction	6: Closeour	
SCHEDULE: (Calendar Year)	01 2017 02 2017		2 2016 Q1 2017			2 2019	Q2 20:	20 Q2	Q2 2023	
SCOPE:		BUI	DGET:	FLAG:						
Additional Fundin	dditional Funding - Board Approved 2/19/20 (JJ-2)		\$2,78	\$2,780,250 <b>COMMENTS</b> :						
Bldg Envelope Im	npr. (Roof, Window,	Ext Wall, etc.)	\$1,50	0,000						
Electrical Improve	ements		\$66	5,000						
Fire Sprinklers			\$66	9,000						
HVAC Improvem	HVAC Improvements		\$1,06	8,000						
Media Center improvements		\$28	3,000							







# Hollywood Park Elementary School

# **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase:	9/%Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2016	Q2 2017	Q1:	2020	Q1 2020
Actual	01/2016	06/2017	03/2	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by votil installed. (12) Lenovo lapto	pp 100e are on order with	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



# **Horizon Elementary School**

2101 PINE ISLAND ROAD, SUNRISE 33322

Location Num	2531
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$1,889,000
Total Facilities Budget	\$1,639,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 08/2019 - Voting authorized 5/17/18. Voting Completed 6/1/2018. Badge Maker, Outdoor PA System, Printers and Classroom rugs delivered 07/2018. Recordex and Digital Poster Maker delivered 08/2018. (178) laptops, (10) laptops carts, morning show equipment and (11) reading tables delivered 09/2018. (23) Lenovo 300e delivered 02/2019. (1) Lenovo 100e delivered 08/2019.

## **SMART** Facilities Update By Project

Advertise and Hire

**Design Team** 

2: Hire A/E

- 6	
- 4	
PLANI	NING

Develop & Validate Project

Scope

HIRE DESIGN TEAM

1: Plannina



Drawings to release

to contractor/vendor

3: Design

HIRE CONTRACTOR
Bid and Hire Contractor

CONSTRUCTION

CONSTRUCTION CLOSEOUT

Bid and Hire Contractor to Implement Renovations

Contractor Implements Renovations Final Inspection for Quality Assurance

## Primary Renovation

Phase: 88%Complete

4: Hire Contractor 5: Construction

2020 RESET									0.0.0000	
SCHEDULE:	Q2 2017	Q3 20	17 Q1	2018	Q3	2019	Q1	2021 (	Q4 2022	Q4 2022
SCOPE:			BUD	GET:	FLAG:					
Additional Funding - Board Approved 7/21/20 (JJ-2)		\$72	6,000	COM	MENTS:					
Blda Envelone Impi	r (Poof Window I	Ext Wall etc \	\$20.	7 000						

# | Section | Sect

#### School Choice Enhancements\*

Phase:100% Complete

6: Closeout

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2017	Q2 2018	Q2:	<sup> </sup> 2019	Q2 2019
Actual	11/2017	06/2018	08/2	2019	08/2019
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



# **Indian Ridge Middle School**

1355 NOB HILL ROAD, DAVIE 33324

Location Num	3471
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$6,850,102
Total Facilities Budget	\$6,160,1

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in Sept iber 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the repo

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 04/2017 - Printers delivered 09/2016. Ca puters for both stagend students delivered 04/2017.

# **SMART** Facilities Update By Project

-0-	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONT CTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare on Drawing release to core for/vendor	and P. Contractor plement enovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

#### **Primary Renovation**

									_	_
2020 RESET	1: Planning	2: Hir	VE	3.	sign	4: Hire Contra	ctor	5: Construction	6: Closeout	
SCHEDULE:				lacksquare					Ī	
(Calendar Vear)	Q1 2016	Q1 2016		)	16	Q2 2017	Q4 2	017 Q1	1 2019	Q1 2019

SCOPE:	SUDGET:
Additional Funding - Board Approved 11/0 7 (JJ-10)	\$945,102
Art Room Renovation and Equipment	\$85,000
Bldg Envelope Impr. (Roof andow, Ext Wall, ex	\$2,895,000
Conversion of Existing State to Music and/orant Lab(s)	\$606,000
HVAC Improvements	\$1,008,000
Music Room Renovation	\$521,000

## FLAG:

**COMMENTS:** 

#### School Choice Enhancements\*

Phase:100% Complete

Phase: 100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q1 2016	Q3 2016	Q2	2017	Q2 2017
Actual	01/2016	08/2016	04/2	2017	04/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
		<u> </u>			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING DECEMBER 31, 2020



## **Indian Trace Elementary School**

400 INDIAN TRACE, WESTON 33326

Location Num	3181
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,889,000
Total Facilities Budget	\$3,630,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 5/11/18 - Voting completed 5/31/18. Re-keying of the campus completed 07/2018. Electric strike delivered 09/2018. Playground construction started 8/2019; completed 09/2019.

SMART	Facilities	Update By	/ Project			
-0		2	3	4	5	6
PLANNING	HIRE	DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Projec Scope		vertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Reno	vation		Phase	e: <b>95</b> %Complete		
2020 RESET	1: Planning	2: Hire A/	E 3: Design	4: Hire Contrac	tor 5: Construction	6: Closeout
SCHEDULE: (Calendar Year)	Q2 2017	Q3 2017	Q1 2018	Q2 2021	Q4 2022	Q3 2025 Q4 2025

(Calendar Year) Q2 2017	Q3 2017	QT 2018	Q2 2021	Q4 2022	Q3 2025	Q4 2025
SCOPE:		BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ext	Wall, etc.)	\$1,306,000	<b>COMMENTS:</b>			
Fire Alarm		\$269,000				
HVAC Improvements		\$1,658,000				

#### **Chiller Replacement**

Phase: 100% Complete 2: Hire A/E 4: Hire Contractor 5: Construction 1: Planning 3: Design 6: Closeout **2020 RESET SCHEDULE:** N/A N/A N/A N/A N/A N/A N/A (Calendar Year)

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - Chiller Replacement	\$297,000	COMMENTS:





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







QUARTER ENDING **DECEMBER 31, 2020** 



## **Indian Trace Elementary School**

400 INDIAN TRACE, WESTON 33326

Location Num	3181
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,889,000
Total Facilities Budget	\$3,630,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 5/11/18 - Voting completed 5/31/18. Re-keying of the campus completed 07/2018. Electric strike delivered 09/2018. Playground construction started 8/2019; completed 09/2019.

# **SMART** Facilities Update By Project

imary Renovation					
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOU

2020 RESET SCHEDULE:							
(Calendar Year)	Q2 2017	Q3 2017	Q1 2018	Q2 2021	Q4 2022	Q3 2025	Q4 2025

SCOPE:	BUDGET:	FLAG:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,306,000	COMMENTS:
Fire Alarm	\$269,000	
HVAC Improvements	\$1,658,000	

#### **Chiller Replacement**

Phase: 100% Complete 2: Hire A/E 4: Hire Contractor 5: Construction 6: Closeout 1: Planning 3: Design **2020 RESET SCHEDULE:** N/A N/A N/A N/A N/A N/A N/A (Calendar Year)

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - Chiller Replacement	\$297,000	COMMENTS:









PH:1 Planning/Design

# **Indian Trace Elementary School**

# **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

Q4 2017

11/2017

**SCHEDULE:** 

Planned

Actual

Phase:	99% Complete
Complete	
	Q1 2020
	03/2020

**COMMENTS:** School Choice Enhancement \$100,000

> All items approved by voting process have been delivered and installed. Budget reconcilliation is in progress.

PH:3

Q1 2020

03/2020

PH:2 Implement

Q2 2018

05/2018





<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

QUARTER ENDING DECEMBER 31, 2020



# J.P. Taravella High School

10600 RIVERSIDE DRIVE, CORAL SPRINGS 33071

Location Num	2751
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$18,328,554
Total Facilities Budget	\$16,220,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Submittals are being prepared. Cooling tower has been ordered.

School Choice Enhancements: Voting authorized 5/11/18 - Voting completed 6/11/18 - Technology, Floor machine, Facilities equipment, Student desks delivered 09/2018. Outdoor benches and cafeteria tables delivered 10/2018. (2) Door Strikes installed 05/2019. Water Bottle Filling Stations permitted; completed 11/2019.

# **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope



**HIRE DESIGN TEAM** 

Advertise and Hire Design Team



Prepare Plan

3: Design

Drawings to release to contractor/vendor

\$1,044,000



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor

Implements Renovations **CONSTRUCTION CLOSEOUT** 

6: Closeout

Final Inspection for Quality Assurance

**Primary Renovation** 

1: Plannina

Phase: 10%Complete

4: Hire Contractor 5. Construction

2020 RESET			3.33.3				
SCHEDULE: (Calendar Year)	Q1 2017	Q1 2017	Q4 2017	Q1 2020	Q4 2020	Q3 2023	Q4 2023
SCOPE:			BUDGET:	FLAG:			
Additional Fundin	Additional Funding - Board Approved 9/15/20 (JJ-1)		\$4,709,000	<b>COMMENTS:</b>			
Bldg Envelope Im	npr. (Roof, Window,	Ext Wall, etc.)	\$1,441,000				
Fire Sprinklers			\$2,236,000				
HVAC Improvem	ents		\$5,798,000				
Media Center imp	provements		\$406,000				
Safety / Security	Upgrade		\$65,000				

#### Track

STEM Lab improvements

Phase: 100% Complete

2020 RESET	1: Planning	2: Hire A/E	3: De	esign	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	N/A	N/A	Q4 2016	N/	'A Q4	1 1 2017 G	1 2018	Q1 2018
SCOPE:			BUDGET:	FLAG:				
Track Resurfacing			\$300,000	COMM	MENTS:			



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







# J.P. Taravella High School

# **SMART** Facilities Update by Project Cont.

2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Contractor	5: Construction	6: Closeout	
CHEDULE:	Q3 2017	Q4	1 201 <i>7</i>	Q4	2017	Q2	2018	Q2 2018 G	3 2018	Q3 201
SCOPE:				BUE	GET:	FLAG:				
Weight Room Rend	ovation			\$12	1,000	COM	MENTS:			
chool Choice	Enhanceme	nts*								
						Pha	se: <b>82%</b> Complet	e		

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete
Planned	Q4 2017	Q2 2018	TE	BD TBD
Actual	11/2017	06/2018		
SCOPE:		BUDGET:	FLAG:	
School Choice Enha	ancement	\$100,000	COMMENTS:	
			Planned dates shown as TE been ordered and funds a	BD will be provided after all items have illocated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



## James S. Hunt Elementary School

7800 NW 35 COURT, CORAL SPRINGS 33065

Location Num	1971
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,267,000
Total Facilities Budget	\$4,933,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 07/2020 - Voting authorized 4/29/2019. Voting completed 5/18/2019. (11) Document Cameras, (8) Two-way radios with earpieces delivered 06/2019. (35) Projectors delivered 07/2019. (30) Power Adaptors, (90) Student Laptops; (25) Staff and (2) Admin Laptops, (3) Laptop Carts, and Laptop Cart Wiring, (30) Laptop carrying case delivered 10/2019. (7) Printers delivered 07/2020.

## **SMART** Facilities Update By Project



JCOI L.	DODOLI.	TEAO.
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$547,000	COMMENTS:
Fire Alarm	\$293,000	
Fire Sprinklers	\$739,000	
HVAC Improvements	\$2,722,000	

\$333,000

# Media Center improvements Chiller Replacement

1: Planning 2: Hire A/E 4: Hire Contractor 5: Construction 6: Closeout 3: Design **2020 RESET SCHEDULE:** N/A N/A N/A N/A N/A N/A N/A (Calendar Year)

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - Chiller Replacement	\$199,000	COMMENTS:



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

**B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.



Phase: 95% Complete



# James S. Hunt Elementary School

# **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:	97%	Com	olete
--------	-----	-----	-------

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	Q3	3 2020	Q3 2020
Actual	11/2018	05/2019	07	/2020	07/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			Planned dates shown as T been ordered and funds	BD will be provided after callocated.	all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



#### James S. Rickards Middle School

6000 NE 9 AVENUE, OAKLAND PARK 33334

Location Num	2121
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$10,981,080
Total Facilities Budget	\$10,558,080

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Media Center and Roofing renovations are in progress.

School Choice Enhancements: COMPLETED - Voting completed 4/3/17. Floor mats, outdoor metal bleachers, flat screen TVs, clay extruder and two-way radios delivered 08/2017. Indoor furniture completed 10/2017. (16) Projectors and a dehumidifier delivered 01/2018. TV installed 02/2018. (30) Laptops, Tables for teacher's lounge and chairs delivered 05/2018. Laminator delivered 03/2018. Electric Strike for the Single Point of Entry installed 05/2018. Digital Marquee permitted 08/2018; installation complete 10//2018. Strike installed at the new Single Point of Entry 02/2020.

## **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



#### **HIRE DESIGN TEAM**

Advertise and Hire Design Team



#### **DESIGN**

Prepare Plan Drawings to release to contractor/vendor

3: Design



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



# CONSTRUCTION

Contractor Implements



6: Closeout

**CONSTRUCTION CLOSEOUT** Final Inspection for

Quality Assurance Renovations

#### **Primary Renovation**

1: Planning

Phase: 75% Complete

4: Hire Contractor 5: Construction

2020 RESET							
SCHEDULE:					T		
(Calendar Year)	Q1 2016	Q2 2016	Q3 2016	Q1 2019	Q4 2019	Q3 2022	Q4 2022
SCOPE:			BUDGET:	FLAG:			
Additional Fundin	g - Board Approved	d 09/17/19 (JJ-1)	\$5,449,080	COMMENTS:			
Blda Envelope Im	pr. (Roof, Window.	Ext Wall, etc.)	\$2.058.000				

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,058,000	
Electrical Improvements	\$353,000	
Fire Alarm	\$461,000	
Fire Sprinklers	\$13,000	
HVAC Improvements	\$1,339,654	
Media Center improvements	\$441,000	
Safety / Security Upgrade	\$108,000	









## James S. Rickards Middle School

**SMART** Facilities Update by Project Cont.

						Phase: <b>95%</b> Co	mplete
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Co	ntractor 5: Constru	ction 6: Closeo	ut
SCHEDULE: (Calendar Year)	N/A	N/A	N/A	N/A	N/A	N/A	N/A
SCOPE:			BUDGET:	FLAG:			
HVAC Improvemen	nts - Chiller Replaceme	ent	\$235,346	COMMENTS:			

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2016	Q2 2017	Q1	2020	Q1 2020
Actual	01/2016	04/2017	02/	2020	02/2020
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



## **Lake Forest Elementary School**

3550 SW 48 AVENUE, PEMBROKE PARK 33023

Leadin Num	0021
Location Num	0831
Board District	1
Board Member	Ann Murray
Board Member	Alli Molicy
ADEFP Budget*	\$3,971,142
Total Facilities Budget	\$3,690,142

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Roofing work is in progress. HVAC work in Building 6 is nearing completion. HVAC demolition and reinstallation are in progress at Building 1.

School Choice Enhancements: Voting authorized 4/28/18 - Voting completed 5/14/2018 - Projector, New cafeteria Projection system and Teacher Chairs delivered 07/2018. Blinds, studio Equipment and (9) Office chairs delivered and installed 08/2018. (30) Traffic Cones, (10) Cone Bar and (1) Cone Cart delivered 10/2018. (30) Single cassette recorders, (180) Headphones delivered 12/2018. (30) stools delivered 01/2019. (20) Safety cones delivered 04/2019. (1) Portable cooler delivered 10/2019. (1) canopy delivered 11/2019. Digital scanner delivered 01/2020. (1) Teacher Desktop delivered 03/2020. (4) Computers Mice delivered 05/2020. (1) tablet delivered 10/2020.

#### **SMART** Facilities Update By Project



(Calendar Year) Q4 2016	Q4 2016	Q1 2017	Q4 2016	Q2 2017	Q 1 2022	Q2 2022
SCOPE:		BUDGET:	FLAG:			
Additional Funding - Board Approved 02/5/	/19 (JJ-1)	\$1,202,142	<b>COMMENTS:</b>			
Bldg Envelope Impr. (Roof, Window, Ext W	Vall, etc.)	\$1,198,000				

\$715,000 **Re-roof Building 4** Phase: 100% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE:				1			
(Calendar Year)	N/A N	/A N	I/A	N/A	N/A	N/A	N/A

SCOPE: **BUDGET:** FLAG:

Re-roof of Building #4 in accordance with all applicable Codes \$475,000 **COMMENTS:** and Standards



**HVAC Improvements** 

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







# **Lake Forest Elementary School**

# **SMART** Facilities Update by Project Cont.

			Phase: 87% Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 Ir	PH:3 Complete	
Planned	Q4 2016	Q2 2018	TBD	TBE
Actual	12/2016	05/2018		
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	
			Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



# **Lakeside Elementary School**

900 NW 136 AVENUE, PEMBROKE PINES 33028

Location Num	3591
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$4,891,240
Total Facilities Budget	\$4,384,240

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Kick-off meeting held 2/25/2019. Voting authorized 10/11/2019. Voting completed 10/31/2019. Voting results received 11/4/2019. (14) Promethean Boards delivered 12/2019. (98) stools, and (10) 10-piece portable work stations delivered 03/2020. (178) flexible chairs delivered 01/2020. Digital marquee in design.

# **SMART** Facilities Update By Project

JIVIAKI TOO		-	_	_	_
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovation			Phase: <b>4%</b> 0	Complete	
1. 6	Planning 2: Hire	A/E 3: Design	4: Hire Contracto	Complete  5: Construction	6: Closeout

<b>2020 RESET</b>		20000000	or zooigii			0.00000.
SCHEDULE:			I	-		
(Calendar Year)	Q3 2017 G	Q3 2017 Q1	2018 Q1	2019 Q	Q4 2020 Q4	2022 Q1 2023

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 05/19/20 (JJ-17)	\$1,385,240	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,231,000	
HVAC Improvements	\$1,668,000	

#### School Choice Enhancements\*

Phase: 58% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q4 2018	Q4 2019		TBD	TBD
Actual	11/2018	11/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	<b>COMMENTS:</b>		
			Planned dates sho been ordered and	own as TBD will be provided a d funds allocated.	fter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



#### **Lanier-James Education Center**

1050 NW 7TH COURT, HALLANDALE 33009

Location Num	0405
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$162,000
Total Facilities Budget	\$100,00

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2011 This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the rep

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# PRIMARY PROJECTS CURRENT STATUS: NO PRIMARY RENOVANDIN

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 6/13/17. School study carries relivered 10/2017. Laptops delivered 10/2017. Weight room equipment delivered 11/2017. Media Center Furnit & delivered 04/2010. Digital marquee preconstruction meeting held; permit issued 12/27/2018. Electrical underground work of the marquee completed 01/2019. Structural construction completed 8/2019; tie-in the electrical completed 08/2019. (1) Sna Cone Maker, (1) Hot Air Popcorn Maker, (4) Hubsan X4 H107CHD Quadcopter with HD Camera, (1) Inflatable Ball Chair on order.

# **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



Prek Plan Drawings elect

# TRACTOR

Bid and Hire Contractor to Implement Renovations

# -5

CONSTRUCTION

Contractor
Implements
Renovations



Phase: 99% Complete

**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

#### School Choice Enhancements\*

SCHEDULE:	PH:1 Planning/	Design	H:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015		2 2017	Q2.	2018	Q2 2018
Actual	11/2015		06/2017	03/2	2020	03/2020
SCOPE:			BUDGET:	FLAG:		
School Choice Er	nhancem		\$100,000	COMMENTS:		
				All items approved by votin installed. Additional items of portion of the SCEP funding	are on order with remaini	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



**FLAG KEY:** S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



## **Larkdale Elementary School**

3250 NW 12 PLACE, LAUDERHILL 33311

Location Num	0621
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,899,350
Total Facilities Budget	\$2,790,350

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Kick-off meeting held 3/5/2019. Re-voting complete 10/2020. Results approved by BCPS upper management 11/2020. Coordinating proposals.

PLANNING  Develop &  Validate Projec  Scope	HIRE DESIGN  Advertise and t Design Tec	d Hire	Prepare Drawings to to contractor	Plan release	HIRE CONTRACTOI Bid and Hire Contract to Implement Renovations	-	CONSTRUCTION  Contractor Implements Renovations		ION CLOSEOU Dection for Assurance
Primary Renov	vation				Phase:	<b>1%</b> Co	mplete		
2020 RESET	1: Planning	2: Hire A/E	3:	Design	4: Hire Cont	ractor	5: Construction	6: Closeou	)†
SCHEDULE: (Calendar Year)	Q2 2017 Q3	2017	Q1 201	8	Q2 2019	Q4	1 2020	Q2 2022	Q3 2022
SCOPE:			BUDGE	T:	FLAG:				
Additional Funding - Board Approved 8/19/20 (JJ-3)		J-3)	\$1,289,350		COMMENTS:				
Bldg Envelope Imp	or. (Roof, Window, Ext Wall, et	c.)	\$331,000						
Fire Alarm			\$294,000						
HVAC Improvemen	nts		\$626,000		•				
Improvements to o	r Replacement of building 1		\$150,00	0					
School Choice	e Enhancements*		Phase: 10	<b>%</b> Comple	ete				
SCHEDULE:	PH:1 Planning/Desig	n	PH	:2 Impleme	nt		PH:3 Complete		
Planned	Q4 2018		Q4 2020			1	BD		TBD
i idiliica	11/0010		11/2020						
Actual	11/2018								
	11/2018		BUDGE	Γ: F	LAG:				

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

been ordered and funds allocated.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING DECEMBER 31, 2020



#### Lauderdale Lakes Middle School

3911 NW 30 AVENUE, LAUDERDALE LAKES 33309

Location Num	1701
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$7,024,378
Total Facilities Budget	\$6,758,378

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Final fire alarm scope of work is nearing completion. Final inspections pending.

School Choice Enhancements: COMPLETED 08/2020 - Voting completed 4/7/17. Digital marquee is in design. Shoot-a-way machine delivered 01/2018. Tour de France bikes and flight simulator delivered 02/2018. Pilot Simulator delivered 03/2018. Dance floor permitted 7/25/2019; construction completed 08/2019. (3) Row machines delivered 08/2019. Digital marquee underground electrical scope completed 11/2019; structural completed 02/2020. (6) Outdoor Benches delivered 07/2020. Window Wraps, Promethean Board delivered 08/2020.

# **SMART** Facilities Update By Project











**CONSTRUCTION CLOSEOUT** 

Develop & Validate Project Scope

dehumidification.

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

Contractor Implements Renovations Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 98%Complete

2020 RESET	I: Planning	2: Hire A/E	3: Design	4: Hire Co	ontractor 5: C	onstruction	s: Closeout
SCHEDULE:	Q4 2015 Q4	2015 Q3	3 2016	Q3 2017	Q2 2018	Q3 2	021 Q4 2021
SCOPE:		BU	DGET: FLA	AG:			
Additional Funding	- Board Approved 7/21/20 (Ja	J-21) \$1	77,378	COMMENTS:			
Fire Alarm		\$40	51,000				
Fire Sprinklers		\$2,33	11,000				

Media Center improvements Roof repair, stucco and waterproof, interior repairs, HVAC evaluation, T&B and repair. Replace 4 AHUs and provide

\$363,000 \$3,346,000





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





## Lauderdale Lakes Middle School

**SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

Phase: <b>97</b> °	&Com	plete
--------------------	------	-------

				Triase. 7	7/6 Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Implement		PH:3 Complete	
Planned	Q1 2015	Q2 2017	G	21 2018	Q1 2018
Actual	11/2015	04/2017	0	8/2020	08/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
		,,			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.









QUARTER ENDING **DECEMBER 31, 2020** 



# Lauderdale Manors Early Learning and Resource Center

1400 NW 14 COURT, FORT LAUDERDALE 33311

Location Num	0431
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$7,111,500
Total Facilities Budget	\$7,050,500

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 11/28/16. Chairs, tables, two golf carts, cafeteria furniture, laptops, Facilities equipment, marquee sign letters and bulletin boards delivered 03/2017. Outdoor benches delivered 04/2017. A microwave, lectern with mics and a fridge delivered 11/2017. Chairs and Furniture delivered 01/2018. Two-way radios, printer, toner, microwave, fan, table and refrigerator delivered 02/2018. Table and door wraps delivered 03/2018. Power chargers delivered 04/2018. Playground upgrades permit issued 12/2018, construction complete 03/2019. Two-way radios, printer, and picnic table delivered 06/2019. (1) Portable air pump, (1) tire inflator delivered 11/2019.

# **SMART** Facilities Update By Project













Develop & Validate Project Scope HIRE DESIGN TEAM

Advertise and Hire

Design Team

Prepare Plan Drawings to release to contractor/vendor HIRE CONTRACTOR

Bid and Hire Contractor
to Implement
Renovations

CONSTRUCTION

Contractor
Implements
Renovations

Final Inspection for Quality Assurance

#### Primary Renovation

Phase: 90%Complete

2020 RESET	1: Planning		2: Hire A/E	3: Design	4: Hire Contract	or	5: Construction	6: Closeout	
SCHEDULE:	Q2 2016	Q2 2	2016 Q1	2017 Q	2 2019	<b>Q</b> 2	2021 Q4	2023	Q1 2024
(Calendar Year)	Q2 2010	QZ 2	<u> </u>	2017 Q	2 2017	Q.Z	2021 41	2020	<u> </u>

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 03/31/20 (10)	\$3,976,444	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,336,807	
HVAC Improvements	\$1,502,000	
Renovate Restroom	\$135,249	



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





# Lauderdale Manors Early Learning and Resource Center

# **SMART** Facilities Update by Project Cont.

School Choic	ce Enhancements*			Phase:	99% Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q1 2015	Q4 2016		Q1 2020	Q1 2020
Actual	11/2015	11/2016		03/2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





QUARTER ENDING **DECEMBER 31, 2020** 



# Lauderhill 6-12 STEM-MED Magnet School

1901 NW 49 AVENUE, LAUDERHILL 33313

Location Num	1391
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$6,658,000
Total Facilities Budget	\$6,226,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 5/15/18 - Voting completed 6/6/18 - Coordinating proposals with school. Crowd control items delivered on 10/2018. NTP for gym scoreboards installation executed 02/2019. (149) combination chairs/desks delivered 04/2019. (2) Gym scoreboards delivered and installed 10/2019. (150) chairs on order. Gym bleachers replacement began 04/2020; completed 09/2020. (150) Chairs on order.

## **SMART** Facilities Update By Project



Develop & Validate Project Scope



Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



Contractor Implements Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 96%Complete

2020 RESET SCHEDULE: (Calendar Year)	1: Planning		2: Hire A/E	3: Design		4: Hire Co	ntractor	5: Construction		6: Closeout	
	Q3 2016	Q3 2	1 2016 Q	1 2017	Q2	2021	Q3	2021	Q1	2024	Q2 2024
SCOPE:			BU	DGET:	FLAG:						

Fire Alarm	\$461,000
Fire Sprinklers	\$1,218,000
HVAC Improvements	\$1,879,000
Media Center improvements	\$579,000
Roof repairs, new elevator, remodel mezzanine, covered walkway, gym lights	\$1,868,000

COMMENTS:

#### **Weight Room**

Phase: 100%Complete

2020 RESET	1: Planning	2: Hire A/E	2: Hire A/E 3: Design		or 5: Construction	6: Close	out
SCHEDULE:	22 2017 Q:	2 2017 G	23 2017	Q3 2017	Q3 2017	Q1 2018	Q1 2018

SCOPE: BUDGET: Weight Room Renovation \$121,000

FLAG:

**COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





# Lauderhill 6-12 STEM-MED Magnet School

# **SMART** Facilities Update by Project Cont.

School Choic	ee Enhancements*		Phase: <b>9</b> 1	<b>1%</b> Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2016	Q2 2018		TBD	TBC
Actual	01/2016	06/2018			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	School Choice Enhancement		COMMENTS:		
				shown as TBD will be provided at and funds allocated.	fter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.









# Lauderhill Community School at Park Lakes Learning Center (f.k.a. Castle Hill Annex)

4747 NW 14TH STREET, LAUDERHILL 33313

Location Num	1382
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$744,000
Total Facilities Budget	\$744,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 09/2019 - Kick-off meeting held 3/4/2019. Voting complete 4/5/2019. (4) radios delivered 06/2019. (32) Lenovo desktop computers and (4) 30 unit L380 laptop carts delivered 09/2019.

## **SMART** Facilities Update By Project

**PLANNING** 

HIRE DESIGN TEAM



**DESIGN** Prepare Plan

3: Design

HIRE CONTRACTOR

4: Hire Contractor

CONSTRUCTION

**CONSTRUCTION CLOSEOUT** 

6: Closeout

Final Inspection for

Develop & Validate Project Scope

Advertise and Hire Design Team

2: Hire A/E

Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

Contractor Implements Renovations

5: Construction

Quality Assurance

#### **Primary Renovation**

**2020 RESET SCHEDULE:**  1: Planning

5%Complete

(Calendar Year)	Q3 2017	Q4 2017	Q2 2018	Q2 2020	Q2 2021	Q1 2023	Q2 2023
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope In	mpr. (Roof, Window,	Ext Wall, etc.)	\$203,000	COMMENTS:			
Fire Alarm			\$252,000				
HVAC Improven	nents		\$73,000				
Media Center im	provements		\$116,000				<u></u>

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	G	1 2020	Q1 2020
Actual	11/2018	04/2019	0'	9/2019	09/2019
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		
		<u> </u>			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING DECEMBER 31, 2020



## **Lauderhill-Paul Turner Elementary School**

1500 NW 49 AVENUE, LAUDERHILL 33313

Location Num	1381
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,791,000
Total Facilities Budget	\$2,395,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Voting completed 02/2020 - Pending proposal from school.

## **SMART** Facilities Update By Project













Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor

\$148,000

Bid and Hire Contractor to Implement Renovations

Contractor Implements Renovations Final Inspection for Quality Assurance

#### **Primary Renovation**

**HVAC Improvements** 

Phase: 5%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Con	tractor 5: Constru	ction 6: Close	6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q3 2017	Q1 2018	Q3 2019	Q2 2021	Q4 2023	Q1 2024	
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Im	pr. (Roof, Window, E	Ext Wall, etc.)	\$1,235,000	<b>COMMENTS:</b>				
Fire Sprinklers			\$912,000					

#### School Choice Enhancements\*

Phase: 25% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q4 2018	TBD	TE	D	TBD
Actual	11/2018				
SCOPE:		BUDGET:	FLAG:		

**COMMENTS:** School Choice Enhancement \$100,000

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the



<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



QUARTER ENDING DECEMBER 31, 2020



# **Liberty Elementary School**

2450 BANKS ROAD, MARGATE 33063

Location Num	3821
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$1,008,093
Total Facilities Budget	\$565,093

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Certificate of Occupancy is pending.

School Choice Enhancements: COMPLETED 11/2017 - Voting completed 2/9/16. Chairs delivered 08/2016. (64) TVs for the classrooms delivered 12/2016; installation completed 11/2017. Cafeteria sound system delivered 04/2017. New media TV production system delivered 11/2017. Marquee Installed 10/2017; electrical tie-in complete 11/2017.

# **SMART** Facilities Update By Project

**PLANNING** Develop &

Validate Project

Scope

Advertise and Hire

Design Team

**HIRE DESIGN TEAM** 

**DESIGN** Prepare Plan Drawings to release to contractor/vendor

HIRE CONTRACTOR Bid and Hire Contractor to Implement

Renovations

CONSTRUCTION Contractor Implements Renovations

Phase: 99%Complete

**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

#### **Primary Renovation**

2020 RESET	1: Planning		2: Hire A/E	3: Design		4: Hire Contractor	5: Construction		6: Closeout	
SCHEDULE:	00.0017			1 0017	0:	2010	1 0000			0.1.0001
(Calendar Year)	Q2 2017	Q2 2	2017 Q2	1 2017	QΙ	2019 G	1 2020	Q4 2	2020	Q1 2021

SCOPE:	BUDGET:
Additional Funding - Board Approved 12/10/19 (JJ-5)	\$88,093
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
HVAC Improvements	\$65,000
Music Room Renovation	\$136,000
PE/Athletic Improvements	\$7,000

#### FLAG:

**COMMENTS:** 

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q1 2016	Q2 :	2018	Q2 2018
Actual	11/2015	02/2016	11/2	2017	11/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







QUARTER ENDING DECEMBER 31, 2020



#### Lloyd Estates Elementary School

750 NW 41 STREET, OAKLAND PARK 33309

Location Num	1091
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,581,000
Total Facilities Budget	\$2,352,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETE 03/2017 - Voting completed 11/18/16. Two-way radios, poster maker, LCD projectors, digital cameras, (12) Recordex were delivered 03/2017.

### **SMART** Facilities Update By Project

PLANNING	
Develop &	











Scope

**HIRE DESIGN TEAM** Advertise and Hire **Design Team** 

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

CONSTRUCTION Contractor **Implements** Renovations

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 2%Complete

2020 RESET	1: Planning	2: Hi	re A/E	3: Design		4: Hire C	Contractor	5: Construc	ction	6: Close	out	
SCHEDULE: (Calendar Year)	Q2 2016	Q3 2016	Q1	2017	Q4 2	2020	Q3 :	2021	Q1	2024	Q1 2024	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$625,000
Fire Alarm	\$293,000
Fire Sprinklers	\$280,000
HVAC Improvements	\$870,000
Media Center improvements	\$184,000

#### FI AG:

**COMMENTS:** 

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q1 2016	Q4 2016	Qì	1 2017	Q1 2017
Actual	01/2016	11/2016	03	/2017	03/2017
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING DECEMBER 31, 2020





### Lyons Creek Middle School

4333 SOL PRESS BOULEVARD, COCONUT CREEK 33073

Location Num	3101
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,767,502
Total Facilities Budget	\$3,149,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 50% Construction Documents in review.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held 01/11/2018. Ballot developed and waiting for SAC's approval on 2/19/2019. Voting authorized 2/20/2019. Voting completed 3/11/2019. Digital marquee on order. School name on building installed 5/2019. Aiphone for the Single Point of Entry installation completed 03/2020. Marquee is in

#### **SMART** Facilities Update By Project



Develop & Validate Project

Scope

HIRE DESIGN TEAM

Advertise and Hire **Design Team** 



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR Bid and Hire Contractor to Implement Renovations



Contractor **Implements** Renovations



Final Inspection for Quality Assurance

**Primary Renovation** 

Phase: 50%Complete

2020 RESET	1: Planning		2: Hire A/E	3: Design		4: Hire Contractor	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q3 2017	Q2 2	2018 Q	2 2020	Q3	2021 Q	3 2022	Q3	2025	Q4 2025
SCOPE:			BUI	OGET:	FLAG:					

Art Room Renovation and Equipment	\$85,000	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,251,000	
Conversion of Existing Space to Music and/or Art Lab(s)	\$928,000	
HVAC Improvements	\$264,000	
Music Room Renovation	\$521,000	

#### chool Choice Enhancements\*

Phase: 40% Complete

		111000	10,000		
SCHEDULE:			ment	PH:3 Complete	
Planned	Q4 2018	Q1 2019		TBD	TBD
Actual	11/2018	03/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice	Enhancement	\$100,000	COMMENTS:		
				shown as TBD will be provided af and funds allocated.	ter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING **DECEMBER 31, 2020** 



#### **Manatee Bay Elementary School**

19200 SW 36 STREET, WESTON 33332

Location Num	3841
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,093,861
Total Facilities Budget	\$2,484,661

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in Septem 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 04/2018 - Voting completed 6/10/16. (2) 67 Enches with a popies, computers, carts, robotics material, two-way radios, printers, storage shelving delivered and installed to ween 09/2016 and 1/2016. Media production system delivered 08/2017. Shade structure for the playground permitted on 6/2017, construction completed 11/2017. Media production upgrade delivered 08/2017. Classroom tables delivered 04/2017.

#### **SMART** Facilities Update By Project

	I	/ -J			
0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIC'	ACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire DesignTeam	Preparation Plan Drawing release to contract, sender	Bid a e Contractor to inplement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

rimarv	Renovat	מחוי
IIIII CII Y	<b>Kelloval</b>	1011

						Phase: <b>100%</b>	Complete	
2020 RESET	1: Planning	2: Hire	8: De. ⊿n	4: Hire Con	tractor 5: Construc	5: Construction 6: Closeout		
SCHEDULE: (Calendar Year)	Q1 2016	010	Q3 2016	Q2 2017	Q4 2017	Q4 2018	Q4 2018	
SCOPE:			BUDGET:	FLAG:				
Additional Funding	- Board Approved 10/17/1	U-14)	\$625,661	COMMENTS:				

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 10/17/1 U-14)	\$625,661	COMMENTS:
Art Room Renovation and Economient	\$65,000	
Bldg Envelope Impr. (Roof Indow, Ext Wall, etc.)	\$862,000	
Conversion of Existing Spant to Music and/or A Lab(s)	\$339,000	
HVAC Improvements	\$357,000	
Music Room Renovation	\$136.000	







# **Manatee Bay Elementary School**

### **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete
Planned	Q1 2016	Q2 2016	Q4 20	017 Q4 2017
Actual	01/2016	06/2016	04/20	018 04/2018
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Maplewood Elementary School**

9850 RAMBLEWOOD DRIVE, CORAL SPRINGS 33071

Location Num	2741
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,418,455
Total Facilities Budget	\$5,037,455

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation - Phase 1: Construction in progress. Framing and Plumbing is complete in the restrooms. Fire Sprinkler installation has begun with underground piping outside being installed. Fire Alarm installation is complete. Contractor has replaced the roofing sub and a new roofing shop drawing is being prepared.

Primary Renovation - Phase 2: Construction in progress. Framing and fire sprinkler installation in the Media Center is complete. Electrical work is nearing completion. Fire Alarm and door submittals are pending approval prior to installation.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 08/2016. Stage sound system and projector delivered and installed 01/2017. Shade structure and PIP, permit received, installation completed 07/2018.

### **SMART** Facilities Update By Project



Scope



Design Team

Prepare Plan Drawings to release

to contractor/vendor

**DESIGN** 

HIRE CONTRACTOR Bid and Hire Contractor to Implement

Renovations

CONSTRUCTION

**CONSTRUCTION CLOSEOUT** Final Inspection for

Quality Assurance

Contractor Implements Renovations

Phase: 91%Complete

Phase: 90%Complete

**Primary Renovation - Phase 1** 

2020 RESET	1: Planning		2: Hire A/E		3: Desig	n	4: Hire C	Contractor	5: Construction	人	6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2015	Q4 :	1 2015	Q3	2016	Q1	2019	Q1	2020	Q3	2022	Q4 2022
SCOPE:				BUD	GET:	FLAG:						

SCOPE:	BUDGEI:
ADA Restrooms & Fire Sprinkler @ Restrooms	\$955,505
Additional Funding - Board Approved 12/10/19 (JJ-1)	\$2,295,826
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,030,429
Fire Alarm	\$293,695

**COMMENTS:** 

Primary Renovation - Phase 2

2020 RESET	1: Planning		2: Hire A/E		3: Design	4: Hire Contracto	or	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q2 :	201 <i>7</i>	Q4 :	2017 Q	2 2019	Q1	2020	Q3	2021	Q4 2021

SCOPE:	BUDGET:	FLAG:
HVAC Improvements	\$104,000	COMMENTS:
Media Center improvements	\$258,000	



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





# **Maplewood Elementary School**

### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase:	99%Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2015	Q3 2016	Q1	2020	Q1 2020
Actual	11/2015	08/2016	03/2	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by votil installed. School is determine from the contingency port	ning how to spend the re	emaining funding

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Margate Elementary School**

6300 NW 18 STREET, MARGATE 33063

Location Num	1161
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,960,753
Total Facilities Budget	\$4,523,753

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Submittals are being prepared.

Classroom Addition: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting completed 1/5/16. Voting results received 6/12/18. Bookcases delivered 7/2016; Student computers delivered 8/2016; Margate revoted to repurpose playground funds to address minor security enhancements. Aiphone and strike installed 11/2018.

### **SMART** Facilities Update By Project



Validate Project

Scope



HIRE DESIGN TEAM

Advertise and Hire **Design Team** 



Prepare Plan Drawings to release to contractor/vendor

3: Design



**Bid and Hire Contractor** to Implement Renovations



CONSTRUCTION Contractor **Implements** Renovations



Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Planning

Phase: 6%Complete

4: Hire Contractor 5: Construction

2020 RESEI							
SCHEDULE:							
(Calendar Year)	Q3 2015	Q4 2015	Q3 2016	Q4 2019	Q3 2020	Q1 2022	Q1 2022
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)			\$2,238,752	COMMENTS:			
Conversion of Exi	isting Space to Mus	ic and/or Art Lab(s)	\$169,000				
Fire Sprinklers			\$531,000				
HVAC Improvements			\$640,461				
Music Room Rene	ovation		\$136,000				

#### **Classroom Addition**


#### Phase: 96%Complete

2020 RESET	1: Planning Q3 2015 Q2		2: Hire A/E		3: Design		4: Hire Contractor		5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)			019	Q3	Q3 2019		2021	Q4	2021	Q4	2023	Q4 2023
SCOPE:				BUE	OGET:	FLAG:						
Improvements to or Replacement of building 1		\$68	3,000	COM	MENTS:							
												ĺ



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







# **Margate Elementary School**

**SMART** Facilities Update by Project Cont.

2020 RESET	1: Planning	2: Hire A/E	3: Design	n 4: Hir	e Contractor	5: Construction	6: Closeout	
SCHEDULE: Calendar Year)	N/A	N/A	N/A	N/A	N,	/A	N/A	N/
SCOPE:			BUDGET:	FLAG:				
IVAC Improveme	ents - RTU Replacement		\$25,539	COMMENT	S:			
Demolition				Pł	nase: <b>10%</b> Con	nplete		
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire	e Contractor	5 Construction	6: Closeout	
CHEDULE: Calendar Year)	Q3 2019	N/A	Q3 2019	Q2 2020	Q4 :	2020 G	Q1 2021 G	Q2 202
COPE:			BUDGET:	FLAG:				
Buildings Demoliti	on		\$1	COMMENT	S:			
chool Choic	e Enhancements*			Phase: <b>62%</b> Col	mplete			
CHEDULE:	PH:1 Planning/D	esign	PH:2 Imp			PH:3 Complete		
Planned	Q1 2015		Q1 2016		TBI	)		TBI
Actual	11/2015		01/2016					
COPE:			BUDGET:	FLAG:				

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Margate Middle School**

500 NW 65 AVENUE, MARGATE 33063

Location Num	0581
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$9,122,000
Total Facilities Budget	\$8,736,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 12/2020 - Voting authorized 4/17/18 - Voting completed 6/5/18 - (11) Printers, Student and Teacher Chairs on order. Student Headphones delivered 08/2018. (110) Student laptops, Earthwalk Cart delivered 10/2018. Student/Teacher Desks, Gym scoreboards delivered and installed 11/2018. Marquee structure installed 03/2020. Eectrical tie-in complete 04/2020. Marquee is complete 04/2020. Front Office Furniture (1) Two Tier Folding Chair Dolly, (152) Deluxe Folder Chair, (12) Elite Carpet Mat 3'x4', (12) Heavy Duty Reflective Traffic Cones, (1) Double Tier Folding Chair Cart, (1) Cone Cart delivered 10/2020. (1) HON 38000 Single Right Pedestal Desk, (1) HON 38000 Desk - File Pedestal on order.

#### **SMART** Facilities Update By Project



Validate Project

Scope



Advertise and Hire

Design Team



Prepare Plan

Drawings to release

to contractor/vendor

HIRE CONTRACTOR

Bid and Hire Contractor
to Implement
Renovations

**COMMENTS:** 



CONSTRUCTION CLOSEOUT

Contractor Final Inspection for Implements Quality Assurance Renovations

#### Primary Renovation

Phase: 99%Complete

2020 RESET	1: Planning	2: Hire	A/E	3: Design		4: Hire	e Contractor	5: Construction		6: Closeout	
SCHEDULE:										1	
(Calendar Year)	Q3 2016	Q4 2016	Q2	2017	Q2	2021	Q2	2022	Q4	2024	Q1 2025

SCOPE:	BUDGET:	FLAG:
Art Room Renovation and Equipment	\$85,000	COM
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$4,288,000	
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000	
Electrical Improvements	\$371,000	
Fire Alarm	\$461,000	
Fire Sprinklers	\$1,412,000	
HVAC Improvements	\$1,135,000	
Media Center improvements	\$543,000	
Safety / Security Upgrade	\$57,000	









# **Margate Middle School**

PH:1 Planning/Design

### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

Q4 2016

12/2016

**SCHEDULE:** 

Planned

Actual

Phase:	97%Complete
Complete	
	Q1 2019
	12/2020

SCOPE: **BUDGET:** FLAG:

School Choice Enhancement \$100,000

All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

PH:3

Q1 2019

12/2020

**COMMENTS:** 

PH:2 Implement

Q2 2018

06/2018





<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



QUARTER ENDING **DECEMBER 31, 2020** 



### Marjory Stoneman Douglas High School

5901 PINEISLAND ROAD, PARKLAND 33076

Location Num	3011
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$38,200,519
Total Facilities Budget	\$10,328,805

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting has been held. Ballot development is in progress.

### **SMART** Facilities Update By Project

-0-	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEO
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
rimary Renovation		Phase:	98%Complete		

2020 RESET	1: Planning		2: Hire A/E	3: Design	X,	4: Hire Contractor	5: Construction		6: Closeout	
SCHEDULE:		I			Т					
(Calendar Year)	Q3 2017	Q4 2	2017 Q2	2018	2 الا	2021 Q3	2021	242	2024 (	Q1 2025

SCOPE:	BUDGET:	FLAG:
Art Room Renovation and Equipment	\$110,000	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,773,000	
HVAC Improvements	\$5,604,000	
Install Fire Alarm	\$907,805	
Music Room Renovation	\$713.000	

#### Weight Room

4: Hire Contractor 1: Planning 2: Hire A/E 3: Design 5: Construction 6: Closeout **2020 RESET SCHEDULE:** Q4 2017 Q4 2017 Q4 2017 Q2 2018 Q2 2018 Q3 2018 Q3 2018 (Calendar Year)

SCOPE:	BUDGET:	FLAG:
Weight Room Renovation	\$121,000	COMMENTS:
		COMMENTO.





**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.



Phase: 100% Complete



# Marjory Stoneman Douglas High School

### **SMART** Facilities Update by Project Cont.

2020 RESET	1: Planning	2: Hire A/	E 3:	Design	4: Hire Cont	ractor	5: Construction	6: Clos eout	'
SCHEDULE:	Q1 2018	Q2 2018	Q3 201	8	Q2 2019	Q3	2019	Q3 2020	Q1 202
SCOPE:			BUDGE	T: FL	AG:				
New Addition to Replace Building 12		\$18,000,00	0	COMMENTS:					

Phase: 25% Complete

SCHEDULE:	PH:1 Planni ng/Design	PH:2 Imp	plement	PH:3 Complete
Planned	Q4 2018	TBD	TB	D TBD
Actual	11/2018			
SCOPE:		BUDGET:	FLAG:	

**COMMENTS:** School Choice Enhancement \$100,000

> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.





<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



QUARTER ENDING DECEMBER 31, 2020



### Mary M. Bethune Elementary School

2400 MEADE STREET, HOLLYWOOD 33020

Location Num	0341
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$3,621,000
Total Facilities Budget	\$3,251,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: Different options were discussed, and the designer is now providing input on the viability of the options. A presentation with the stakeholders has taken place. Additional outreach to the local community will be forthcoming prior to decisions on the project scope.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Voting authorized 10/2020.

### **SMART** Facilities Update By Project

v
PLANNING
Develop &
Validate Project

Scope



Advertise and Hire

Design Team





Drawings to release

to contractor/vendor





**CONSTRUCTION CLOSEOUT** 

Bid and Hire Contractor to Implement Renovations

Contractor Implements Renovations Final Inspection for Quality Assurance

**Primary Renovation** 

Phase: 35% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Des ign	4: Hire Cont	ractor 5:	Construction	6: Closeout
SCHEDULE:	Q4 2017 Q4 :	1 2017 Q3	2018	Q1 2022	Q2 20:	23 Q3	2025 Q3 202
SCOPE:		виг	DGET: FLA	G:			
Bldg Envelope Impr.	(Roof, Window, Ext Wall, etc	2.) \$1,53	37,000	OMMENTS:			
HVAC Improvements	S	\$44	4,000				
Improvements to or l	Replacement of building 4	\$25	53,000				
Improvements to or I	Replacement of building 6	\$91	.7,000				

#### School Choice Enhancements\*

Phase: 75% Complete

SCHEDULE:	PH:1 Planning/Design		PH:2 Imp	ement	PH:3 Complete	
Planned	Q4 2018	TI	BD	TE	BD	TBD
Actual	11/2018					
SCOPE:		DIII	DC ET:	ELAC:		

BUDGET: FLAG:

School Choice Enhancement \$100,000 **COMMENTS:** 

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING **DECEMBER 31, 2020** 



### **McArthur High School**

6501 HOLLYWOOD BOULEVARD, HOLLYWOOD 33024

Location Num	0241
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$17,280,417
Total Facilities Budget	\$16,032,496

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

Classroom Addition: 90% Construction Documents are in progress.

School Choice Enhancements: Voting authorized 4/17/18 - Voting Completed 5/30/18. Coordinating Proposals for: Refurbishment of the mini gym, security, wraps and coverings for the administration building, and Single Point of Entry, and Office Furniture. (6) Golf carts delivered 10/2018. Floor replacement for the mini gym permit issued 5/24/2019; installation completed 08/2019. Conference table delivered 04/2020.

#### **SMART** Facilities Update By Project



#### PLANNING

Develop & Validate Project Scope



### HIRE DESIGN TEAM

Advertise and Hire Design Team

2. Hire A/F



Prepare Plan Drawings to release to contractor/vendor

# -4

#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

# 5

CONSTRUCTION

Contractor
Implements
Renovations

5: Construction



Final Inspection for

Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

#### Phase: 99%Complete

•			500.g.:						
Q1 2017	Q2 2017	Q4 201	7 Q1	2021	Q3	2021	Q1	2025	Q2 2025
		BUDGE	T: FLAG:						
pr. (Roof, Window, I	Ext Wall, etc.)	\$2,005,92	9 COM	MENTS:					
ments		\$1,120,50	8						
		\$1,014,83	6						
	or. (Roof, Window, E	or. (Roof, Window, Ext Wall, etc.)	Q1 2017 Q2 2017 Q4 201  BUDGE  or. (Roof, Window, Ext Wall, etc.) \$2,005,92  ments \$1,120,50	Q1 2017 Q2 2017 Q4 2017 Q1  BUDGET: FLAG:  or. (Roof, Window, Ext Wall, etc.) \$2,005,929 COM	Q1 2017 Q2 2017 Q4 2017 Q1 2021  BUDGET: FLAG:  or. (Roof, Window, Ext Wall, etc.) \$2,005,929 ments \$1,120,508	Q1 2017 Q2 2017 Q4 2017 Q1 2021 Q3  BUDGET: FLAG:  or. (Roof, Window, Ext Wall, etc.) \$2,005,929 ments \$1,120,508	Q1 2017 Q2 2017 Q4 2017 Q1 2021 Q3 2021  BUDGET: FLAG:  or. (Roof, Window, Ext Wall, etc.) \$2,005,929 ments \$1,120,508	Q1 2017 Q2 2017 Q4 2017 Q1 2021 Q3 2021 Q1  BUDGET: FLAG:  or. (Roof, Window, Ext Wall, etc.) \$2,005,929 ments \$1,120,508	Q1 2017 Q2 2017 Q4 2017 Q1 2021 Q3 2021 Q1 2025  BUDGET: FLAG:  Or. (Roof, Window, Ext Wall, etc.) \$2,005,929 COMMENTS:

Electrical Improvements	\$1,120,508
Fire Sprinklers	\$1,014,836
HVAC Improvements	\$2,874,604
Media Center improvements	\$409,875
Safety / Security Upgrade	\$387,842
STEM Lab improvements	\$1,562,902

1	assroom A	Addition	

1. Planning

#### Phase: 65%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design		4: Hire Co	ntractor	5: Construction	6: Closeout	
SCHEDULE:		l	1						
(Calendar Year)	Q1 2019	Q2 2019	Q4 2019	Q:	3 2021	Q1	2022 Q4	2024	Q1 2025

SCOPE:	BUDGET:	FLAG:
Improvements to or Replacement of building 1	\$635,000	COMMENTS:
Improvements to or Replacement of building 6	\$5,800,000	



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







# **McArthur High School**

# **SMART** Facilities Update by Project Cont.

2020 RESET	1: Planning	2: Hire A/E	3: Desig	gn 4: Hire Cor	ntractor 5: Constru	ction 6: Close	out
SCHEDULE: (Calendar Year)	Q3 2017 (	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018	Q3 2018
SCOPE:			BUDGET:	FLAG:			
Weight Room Reno	vation		\$121,000	COMMENTS:			

Phase: 76% Complete

SCHEDULE:	PH:1 Planning/Design		PH:1 Planning/Design PH:2		PH:3 Complete	
Planned	Q4 2017	Q2 2018	TBD	TBC		
Actual	11/2017	06/2018				
SCOPE:		BUDGET:	FLAG:			
School Choice Er	nhancement	\$100,000	COMMENTS:			
			Planned dates shown as TBD will be provided been ordered and funds allocated.	l after all items have		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.











### McFatter Technical College, Broward Fire **Academy**

2600 SW 71 TERRACE, DAVIE 33314

Location Num	2771
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$727,512
Total Facilities Budget	\$714,512

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 06/2017. Voting completed 6/24/16. Forklift and breathing apparatus delivered. Confirmation for the Cylinders was received on 6/27/17.

#### **SMART** Facilities Update By Project



Develop & Validate Project Scope



**HIRE DESIGN TEAM** 

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



Contractor Implements Renovations



**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

#### **Primary Renovation**

#### Phase: 15%Complete

2020 RESET SCHEDULE: (Calendar Year)	1: Planning		2: Hire A/E	3: Design		4: Hire Co	ntractor	5: Construction		6: Closeout	
	Q2 2017	Q2 2	017 G	2 2017	Q4	2018	Q3	2021	Q1	2023	Q2 2023
SCOPE:			В	JDGET:	FLAG:						
Additional Funding	g - Board Approved	d 09/17/19 (JJ-	-2) \$:	358,512	COM	MENTS:					
Bldg Envelope Im	pr. (Roof, Window,	Ext Wall, etc.	) \$	149,000							
Fire Sprinklers			\$	107,000							

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2015	Q2 2016	Q3	2017	Q3 2017
Actual	11/2015	06/2016	06/	2017	06/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







# McFatter Technical High School & Technical College

6500 NOVA DRIVE, DAVIE 33317

Location Num	1291
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$9,699,585
Total Facilities Budget	\$9,211,585

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 03/2019 - Voting completed 10/21/16. Recordex, laptops delivered 1/18/17; Publishing speed theater equipment delivered 4/2017. Six (6) Cameras (Video and Still) for Photography and Digital Media delivered 07/2017. Stage lighting permitted; construction completed 01/2019. Additional stage lighting equipment delivered 03/2019.

### **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire

Design Team

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

3: Design



HIRE CONTRACTOR
Bid and Hire Contractor
to Implement
Renovations



CONSTRUCTION

Contractor
Implements
Renovations



Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Plannina

Phase: **75%**Complete

4: Hire Contractor 5: Construction

2020 RESET					
SCHEDULE:					
(Calendar Year) Q2 2016	Q3 2016	Q2 2020	Q1 2021	Q2 2024	Q2 2024
SCOPE:	BUDGET:	FLAG:			
ADA Renovate Restroom	\$47,525	COMMENTS:			
Additional Funding - Board Approved 10/06/	(20 (JJ-1) \$1,740,060				
Bldg Envelope Impr. (Roof, Window, Ext Wa	all, etc.) \$2,280,000				
Electrical Improvements	\$577,000				
Fire Alarm	\$672,000				
Fire Sprinklers	\$292,000				
HVAC repairs to include buildings 1,2,4,5.	\$3,296,000				
Media Center improvements	\$151,000				
Safety / Security Upgrade	\$56,000				





**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





# **McFatter Technical High School & Technical** College

# **SMART** Facilities Update by Project Cont.

	incements*		Phase: <b>10</b>	e: <b>100%</b> Complete	
PH:1 Planning/Design	PH:2 I	nplement	PH:3 Complete		
Q1 2016	Q4 2016	Q	1 2018	Q1 2018	
01/2016	10/2016	03	3/2019	03/2019	
	BUDGET:	FLAG:			
ancement	\$100,000	COMMENTS:			
_ _	Q1 2016 01/2016	Q1 2016 Q4 2016 01/2016 10/2016 BUDGET:	Q1 2016 Q4 2016 Q 01/2016 10/2016 03  BUDGET: FLAG:	PH:1 Planning/Design         PH:2 Implement         PH:3 Complete           Q1 2016         Q4 2016         Q1 2018           01/2016         10/2016         03/2019           BUDGET: FLAG:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.











QUARTER ENDING DECEMBER 31, 2020





### **McNab Elementary School**

1350 SE 9 AVENUE, POMPANO BEACH 33060

Location Num	0841
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$3,628,437
Total Facilities Budget	\$3,310,437

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. HVAC scope of work is complete. Roofing renovations are in progress.

School Choice Enhancements: Voting authorized 11/16/17. Voting results received 1/9/18. The awarded vendor is not able to deliver as required. A second vendor is working on the proposal and presentation for the proposed playground upgrades. Playground Upgrades (K-2, and 3-5) and shade structure permitted 09/2020; Construction in progress as of 11/2020.

#### **SMART** Facilities Update By Project

A	
v	
PLANNING	











Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations CONSTRUCTION

Contractor
Implements
Renovations

Final Inspection for Quality Assurance

**Primary Renovation** 

Phase: 80%Complete

4: Hire Contractor 5: Construction 6: Closeout

2020 RESET			37 33				
SCHEDULE:							
(Calendar Year)	Q4 2016	Q4 2016	Q2 2017	Q3 2018	Q1 2019	Q3 2021	Q3 2021
SCOPE:			BUDGET:	FLAG:			
Additional Funding - Board Approved 11/07/18 (JJ-2)		\$1,915,437	COMMENTS:				
Bldg Envelope Im	pr. (Roof, Window,	Ext Wall, etc.)	\$978,000				
HVAC Improvement	ents		\$317,000				

#### School Choice Enhancements\*

1: Plannina

Phase: 10% Complete

SCHEDULE: PH:1 Planning/Design		PH:2 Imp	oleme nt	PH:3 Complete
Planned	Q4 2016	Q1 2018	TBC	TBD
Actual	12/2016	01/2018		
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	
			<u> </u>	ditional funding from other sources for es shown as TBD will be provided after and funds allocated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



#### **McNicol Middle School**

1602 S 27 AVENUE, HOLLYWOOD 33020

Location Num	0481
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$1,610,000
Total Facilities Budget	\$1,445,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in Septemb 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 10/2017 -Voting completed 12/18/15. (500) additorium chandelivered 06/2016. Sound system for the Gym and projectors delivered and installed 10/2016. Pass through and projectors delivered 6/2017. Chairs delivered 10/2017

### **SMART** Facilities Update By Project

-0-	
PLANNING	
Develop &	

HIRE DESIGN TEAM





-**5** 

- 6

Phase: 100% Complete

Develop & Validate Project Scope Advertise and Hire Design Team Prepare Pl Drawings to lease to control (vendor d Hire intractor

CONSTRUCTION

Contractor
Implements
Renovations

Final Inspection for Quality Assurance

#### **Primary Renovation**

2020 RESET	1: Planning	2: Hire />/E		3: ⊾	ign		4: Hire Contra	ctor	5: Construction		6: Closeout	
SCHEDULE:												
(Calendar Year)	Q1 2017	Q1 2017	C.			Q1	2018	Q2	2018	Q4 2	019	Q4 2019

SCOPE:	DGET:
Bldg Envelope Impr. (Roof, Window, Ext Wa etc.)	\$276,000
Conversion of Existing Space to Music and/or Lab(s)	\$322,000
Fire Sprinklers	\$21,000
HVAC Improvements	\$205,000
Music Room Renovation	\$521,000

#### FLAG:

**COMMENTS:** 

#### School Choice Enhancen.

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q4 2015	Q3 :	2017	Q3 2017
Actual	11/2015	12/2015	10/2	2017	10/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Meadowbrook Elementary School**

2300 SW 46 AVENUE, FORT LAUDERDALE 33317

Location Num	0761
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$1,266,500
Total Facilities Budget	\$993,500

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Voting authorized 02/2020. Due to the health crisis the school has opted to wait until the next school year to vote. Voting completed 09/2020. (4) Projectors, (6) HD Cameras, (103) Laptops, (18) ThinkPad adapters, an Electrical Strike at the Single Point of Entry, Indoor Furniture for multiple areas on order.

#### **SMART** Facilities Update By Project













Develop & Validate Project Scope Advertise and Hire Design Team

2: Hire A/E

Prepare Plan
Drawings to release
to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations

5: Construction

Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Planning

Phase: 50% Complete

4: Hire Contractor

2020 RESET						
SCHEDULE: (Calendar Year) Q3 2017	Q4 2017	Q1 2018	Q2 2019	Q1 2021	Q2 2022	Q3 2022
SCOPE:		BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$134,000	COMMENTS:			
Deduction of Funding - Board Approved 11/4/20 (JJ-4)		(\$167,500)				
Electrical Improvements		\$333,000				
Fire Sprinklers		\$462,000				
HVAC Improvements		\$132,000				

#### School Choice Enhancements\*

Phase: 10% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	leme nt	PH:3 Complete
Planned	Q4 2018	Q3 2020	TBD	TBD
Actual	11/2018	09/2020		
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	
			Planned dates shown as TBD been ordered and funds allow	will be provided after all items have cated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







QUARTER ENDING DECEMBER 31, 2020



### Millennium 6-12 Collegiate Academy

5803 NW 94 AVENUE, TAMARAC 33321

Location Num	4772
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,549,000
Total Facilities Budget	\$3,035,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 05/2018 - Voting authorized 2/13/2018. Voting completed 2/27/2018 - Document Cameras delivered 05/2018. Chemistry equipment delivered 04/2018. Media Center renovation (Furniture), Recordex delivered 05/2018.

### **SMART** Facilities Update By Project

0	
PLANNING	
Develop &	

Scope



Advertise and Hire

Design Team



2: Hire A/E



3: Design



HIRE CONTRACTOR Bid and Hire Contractor to Implement

4: Hire Contractor

Renovations



CONSTRUCTION Contractor Implements Renovations

5: Construction



Final Inspection for Quality Assurance

**Primary Renovation** 

1: Planning

Phase: 5%Complete

2020 RESET	i. Hailing	2. Tille A/L	o. Design	4. Till e Col	3. Consilo	0. 01036	001
SCHEDULE: (Calendar Year)	Q2 2017	Q3 2017	Q1 2018	Q4 2019	Q3 2021	Q1 2024	Q1 2024
SCOPE:			BUDGET:	FLAG:			

	20202
Art Room Renovation and Equipment	\$85,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,295,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000
Fire Alarm	\$50,000
HVAC Improvements	\$1,221,000

**COMMENTS:** 

#### School Choice Enhancements\*

Phase:100% Complete

6: Closeout

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete
Planned	Q4 2017	Q1 2018	Q4 :	2018 Q4 2018
Actual	11/2017	02/2018	05/2	2018 05/2018
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







QUARTER ENDING DECEMBER 31, 2020





#### **Miramar Elementary School**

6831 SW 26 STREET, MIRAMAR 33023

Location Num	0531
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$6,557,935
Total Facilities Budget	\$6,184,935

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in Septemer 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: COMPLETED 08/2018 - Voting completed 5/5/17: (75) 2 dent laptops and safety cones delivered 07/2017. (13) document cameras, stage curtains delivered 08/2017. Cafeteria sour system delivered and installed 12/2017. Picnic tables and cafeteria blinds delivered and installed 01/2018. Office furniture deligied 07/2018. Permit for the marquee issued 2/2/2018; Marquee installed 07/2018 and electrical tie-in completed 08/2018.

**BUDGET:** 

\$2,286,935

\$2,943,000

\$855,000

#### **SMART** Facilities Update By Project

idow, Ext Wall.

-0-	2	3		5	6
PLANNING	HIRE DESIGN TEAM	DES'	ECC RACTOR	CONSTRUCTION	CONSTRUCTION CLOSEO
Develop & Validate Project Scope	Advertise and Hire Design Team	Pre de Plan Drawin de release to contrat diver	Bid's Mire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovation					
,				Pho	ise: <b>90%</b> Complete
		3: De./gn	4: Hire Contractor		se: <b>90%</b> Complete

FLAG:

**COMMENTS:** 

#### School Choice Enhal ments\*

Additional Funding - Board Appro

Bldg Envelope Impr. (Roof

**HVAC Improvements** 

SCOPE:

Phase:100% Complete

	PH:3 Complete	ement	PH:2 Imp	PH:1 Planning/Design	SCHEDULE:
Q2 2018	Q2 2018	Q2	Q2 2017	Q1 2015	Planned
08/2018	08/2018	08,	05/2017	11/2015	Actual
		FLAG:	BUDGET:		SCOPE:
		COMMENTS:	\$100,000	nancement	School Choice Enl
		COMMENTS:	\$100,000	nancement	School Choice Enl

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### Miramar High School

3601 SW 89 AVENUE, MIRAMAR 33025

Location Num	1751
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$12,674,000
Total Facilities Budget	\$11,528,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 01/2020 - Voting completed 12/7/18 - Additional parking spaces on order. Golf Cart delivered 03/2019. Additional security cameras, Scrubber Machine and protective mats for gym floor delivered 04/2019. Canopy fabric installed 05/2019. Auditorium painting and signage for the gym and stadium completed 7/2019. Additional parking spaces project was permitted 08/2019; construction began 11/2019; project completed 01/2020.

#### **SMART** Facilities Update By Project



Develop & Validate Project

Scope

HIRE DESIGN TEAM

Advertise and Hire **Design Team** 



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



Contractor **Implements** Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 5%Complete

**COMMENTS:** 

2020 RESET	1: Planning		2: Hire A/E	3: Design		4: Hire Co	ontractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q2 20	017 Q1	2018	Q3 :	2020	Q3	2021 Q	3 2024	Q3 2024
SCOPE:			BUD	OGET:	FLAG:					

SCOPE:	BUDGET:	
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$966,000	
Conversion of Existing Space to Music and/or Art Lab(s)	\$302,000	
Electrical Improvements	\$792,000	
Fire Alarm	\$1,174,000	
Fire Sprinklers	\$45,000	
HVAC Improvements	\$5,301,000	
Media Center improvements	\$870,000	
Music Room Renovation	\$713,000	
STEM Lab improvements	\$844,000	









# Miramar High School

### **SMART** Facilities Update by Project Cont.

2020 RESET	1: Planning	2: Hire	A/E	3: Design	4: Hire Cor	ntractor	5: Construction	6: Closeo	out
Calendar Year)	Q3 2017	Q4 2017	Q	4 2017	Q2 2018	Q2 :	2018	Q3 2018	Q3 20
SCOPE:			В	JDGET:	FLAG:				
Veight Room Ren	ovation		\$1	.21,000	COMMENTS:				
							F	Phase: <b>100%</b> (	Complete
rack	1: Planning	2: Hire		3: Design		ntractor	F 5: Construction	Phase: 100%(	· ·
rack 020 RESET CHEDULE:		2: Hire	A/E						· ·
2020 RESET SCHEDULE: Calendar Year)	1: Planning		A/E	3: Design	4: Hire Cor		5: Construction	6: Closeo	out

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q4 2017	Q4 2018	Q1	2020	Q1 2020
Actual	11/2017	12/2018	01/:	2020	01/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Mirror Lake Elementary School**

1200 NW 72 AVENUE, PLANTATION 33313

Location Num	1841
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$4,128,400
Total Facilities Budget	\$3,933,400

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Restroom renovations are complete. Roofing renovations complete. HVAC scope of work is pending final inspections.

School Choice Enhancements: COMPLETED 09/2018 - Voting completed 2/13/17. Laptops and printers delivered 3/2017. Portable PA system, partial P.E. Equipment and classroom furniture delivered 07/2017. Music (Instruments, lighting, and audio visual) delivered 08/2017. Athletic equipment delivered 09/2017. Additional laptops (25) delivered 09/2018.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor

Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### Primary Renovation

Phase: 88%Complete

2020 RESET	1: Planning		2: Hire A/E	3: Design		4: Hire Contrac	tor	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2016	Q4 20	016 Q2	2 2017	Q1	2019	Q4 2	2019	Q4	2021	Q1 2022
SCOPE:			BU	DGET:	FLAG:						
Additional Funding	g - Board Approved (	07/23/19 (JJ-	1) \$2,1	13,400	COM	MENTS:					
Bldg Envelope Imp	pr. (Roof, Window, E	Ext Wall, etc.)	\$9	63,000							
Fire Sprinklers			\$2:	25,000							
HVAC Improveme	ents		\$3	57,000							
Media Center imp	rovements		\$1	75,000							

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete
Planned	Q4 2016	Q1 2017	Q4	2017 Q4 2017
Actual	11/2016	02/2017	09/2	2018 09/2018
SCOPE:		BUDGET:	FLAG:	
School Choice En	hancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







QUARTER ENDING DECEMBER 31, 2020



### **Monarch High School**

5050 WILES ROAD, COCONUT CREEK 33073

Location Num	3541
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,994,000
Total Facilities Budget	\$2,780,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 50% Construction Documents in review.

School Choice Enhancements: COMPLETED 09/2020 - Ballot received 12/3/2019. Ballot in compliance with District guidelines; voting authorized. Voting completed 1/28/2020. Embroidery Machine delivered 04/2020. (300) folding tables, (3) table trolley carts, (300) folding chairs and (4) chair carts delivered 03/2020. (8) Picnic Tables delivered 05/2020. (5) Computer carts, (145) Student Laptops delivered 06/2020. Alphone for the Single Point of Entry completed 09/2020. (2) Golf Carts on order.

### CAAADT Facilities Undate By Project

SMARI FO	icilities upa	ate by I	Project			
0	2		3	4	5	6
PLANNING	HIRE DESIGN T	EAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOU
Develop & Validate Project Scope	Advertise and I Design Tean		Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovatio	n		Phase: <b>50%</b> C	omplete		
2020 RESET	Planning	2: Hire A/E	3: Design	4: Hire Contracto	r 5: Construction	6: Closeout
SCHEDULE:	2017 Q2 :	2018	Q2 2020	Q4 2021	Q1 2022	Q4 2024 Q1 2025

SCOPE:	BUDGET:	FLAG:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,799,000	COMMENTS:
HVAC Improvements	\$425,000	

#### **Weight Room**

Phase: 100%Complete 2: Hire A/E 5: Construction 1: Planning 3: Design 4: Hire Contractor 6: Closeout **2020 RESET SCHEDULE:** Q4 2017 Q42017 Q4 2017 Q2 2018 Q2 2018 Q3 2018 Q3 2018 (Calendar Year)

SCOPE:	BUDGET:	FLAG:
SCOPE:	BUDGET:	FLAG:
Weight Room Renovation	\$121,000	COMMENTS:





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







# **Monarch High School**

### **SMART** Facilities Update by Project Cont.

						Phase: <b>100%</b>	Complete
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire C	Contractor 5: Construc	ction 6: Close	out
Calendar Year)	Q3 2017	Q3 2017	Q3 2017	Q4 2017	Q4 2017	Q1 2018	Q1 2018
SCOPE:			BUDGET:	FLAG:			
Track Resurfacing	1		\$335,000	COMMENTS:			

#### School Choice Enhancements\*

Phase: 98% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2018	Q1 2020	Q3 :	2020	Q3 2020
Actual	11/2018	01/2020	09/2	2020	09/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
				ng process have been delivered ning how to spend the remaining on of the SCEP funding.	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







# **Morrow Elementary School**

# **SMART** Facilities Update by Project Cont.

School Choic	e Enhancements*		Phase: <b>78%</b> Co	mplete			
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete			
Planned	Q1 2015	Q4 2016	<del></del>	TBD	TBD		
Actual	11/2015	12/2016					
SCOPE:		BUDGET:	FLAG:				
School Choice Er	School Choice Enhancement		nancement \$100,000		COMMENTS:		
			and additional p	otes for interior paint and murals in t layground equipment. Planned dat after all items have been ordered a	tes shown as TBD		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



#### **New Renaissance Middle School**

10701 MIRAMAR BOULEVARD, MIRAMAR 33027

Location Num	3911
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$4,046,000
Total Facilities Budget	\$3,654,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 50% Construction Documents are in progress.

School Choice Enhancements: Voting authorized 3/14/2019. Voting results received on 4/29/2019. Aiphone at the main entrance and strike at the secondary door on order, replacing locks in certain areas completed 10/2019. Wall wraps delivered 12/2019.

#### CAAADT Facilities Undate By Project

PLANNING		SIGN TEAM	DESIGN		CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEO
Develop & Validate Project Scope		se and Hire gn Team	Prepare Plan Drawings to release to contractor/vendor	to	d Hire Contractor Implement Lenovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
rimary Renovatio	on		Phase: <b>45%</b> C	Complete			
020 RESET	: Planning	2: Hire A/E	3: Design		4: Hire Contractor	5: Construction	6: Closeout
CHEDULE:	2017	Q2 2018	Q2 2020	Q3 2	2021 Q	1 2022	Q3 2024 Q4 2024
COPE:			BUDGET:	FLAG:			
ldg Envelope Impr. (Re	oof, Window, Ext W	Vall, etc.)	\$3,276,000	COMMENTS:			
IVAC Improvements			\$278,000				
chool Choice En	hancements*		Phase: <b>20%</b> C	Complete			
CHEDULE:			PH:2 Imp	lement		PH:3 Complete	
lanned G	Q4 2018		Q2 2019			TBD	TBD
ctual 1	1/2018		05/2019				
			BUDGET:	FLAG:			
COPE:			BODGEI.	TLAO.			
SCOPE:	ement		\$100,000	COMA	MENTS:		


<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

been ordered and funds allocated.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. **B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **New River Middle School**

3100 RIVERLAND ROAD, FORT LAUDERDALE 33312

Location Num	0881
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$4,836,600
Total Facilities Budget	\$4,424,600

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Shop drawings and submittals are being prepared.

School Choice Enhancements: COMPLETED 01/2019 - Voting occurred prior to June 2015 under OFC. Projectors for the auditorium delivered and installed 06/2016. Digital video board delivered 02/2017, complete 08/2017. Camcorder delivered 10/2017. Digital marquee installed and operational 11/2017. Outdoor classroom has been canceled. (100) Laptops and (3) Earthwalk carts have been ordered instead. Digital Marquee installed and functional 01/2018. (51) Laptops, (51) Cart Wiring, (2) EarthWalk Carts, and (6) Desktops delivered 10/2018. (2) External Hard drive delivered 01/2019.

#### **SMART** Facilities Update By Project

PLANNING





2: Hire A/E







Develop & Validate Project Scope

2020 DECET

**HVAC Improvements** 

Advertise and Hire Design Team Prepare Plan
Drawings to release
to contractor/vendor

\$1,105,000

\$1.137.000

3: Design

Bid and Hire Contractor to Implement Renovations

Contractor Implements Renovations

5: Construction

Final Inspection for Quality Assurance

#### Primary Renovation

Phase: **6%**Complete

4: Hire Contractor

(Calendar Year) SCOPE:	Q1 2016	Q2 2016	Q1 2017 <b>BUDGET:</b>	Q3 2019 FLAG:	Q2 2020	Q2 2022	Q3 2022
Additional Fundin	g - Board Approved	2/19/20 (JJ-1)	\$2,082,600	COMMENTS:			

#### School Choice Enhancements\*

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

1: Planning

Phase:100% Complete

6: Closeout

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete
Planned	Q1 2015	Q4 2015	Q22	2018 Q2 2018
Actual	11/2015	11/2015	01/2	2019 01/2019
SCOPE:		BUDGET:	FLAG:	
School Choice E	inhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







QUARTER ENDING **DECEMBER 31, 2020** 



#### **Nob Hill Elementary School**

2100 NW 104 AVENUE, SUNRISE 33322

Location Num	2671
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$2,404,612
Total Facilities Budget	\$1,959,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held during the Project Charter Meeting on 1/15/2019. Ballot developed 05/2019; revised 09/2020. Approved for voting. Voting results received 11/2020 - results low, requested additional information for evaluation. Results approved by the Director of Construction. Murals on order. Coordinating proposals.

### **SMART** Facilities Update By Project

	6	
	Ų	
D.	A NII	IIII

PLANNING

Develop &

Validate Project

Scope

**2020 RESET** 



Advertise and Hire Design Team

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

3: Design



Bid and Hire Contractor to Implement Renovations

**Hire Contractor** 



Contractor Implements Renovations

5: Construction



Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Planning

Phase: 10%Complete

(Calendar Year) Q3 2017	Q4 2017	Q2 2018	Q4 2019	Q3 2021	Q3 2023	Q4 2023
SCOPE:		BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, I	Ext Wall, etc.)	\$559,000	COMMENTS:			
Electrical Improvements		\$434,000				
Fire Alarm		\$294,000				
Fire Sprinklers		\$10,000				·
HVAC Improvements		\$364,000				
Media Center improvements		\$198,000				









# **Nob Hill Elementary School**

### **SMART** Facilities Update by Project Cont.

		Phase: <b>10%</b> Co	omplete	
SCHEDULE:	PH:1 Planning/Design	PH: 2 In	plement	PH:3 Complete
Planned	Q4 2018	Q4 2020		TBD TBD
Actual	11/2018	12/2020		
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	
			Planned dates shown as been ordered and funds	TBD will be provided after all items have allocated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



#### **Norcrest Elementary School**

3951 NE 16 AVENUE, POMPANO BEACH 33064

Location Num	0561
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,767,500
Total Facilities Budget	\$3,282,500

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. HVAC renovations are nearing completion. Roof demolition has been completed with light weight insulated concrete installation continues on all required buildings. The media center final inspection has been requested.

School Choice Enhancements: COMPLETED 05/2017 - Document Cameras and 275 student laptops delivered 9/2016, PIP rubber surfacing replacement completed 12/2016. Two-way radios delivered 05/2017.

#### **SMART** Facilities Update By Project



Validate Project

Scope

Develop &



**HIRE DESIGN TEAM** 

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



Renovations

CONSTRUCTION Contractor



**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

#### **Primary Renovation**

							Phase:	65%Comple	te		
2020 RESET	1: Planning	2: Hire	A/E	3: Design		4: Hire Co	ntractor	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q2 2017	Q4 :	2017	Q2	2019	Q2	2020	Q3	2021	Q4 2021
SCOPE:			RIID	CET:	ELAG:						

SCOPE:	BUDGET:
Additional Funding - Board Approved 01/14/20 (JJ-1)	\$1,072,500
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$496,000
HVAC Improvements	\$1,320,000
Media Center improvements	\$294,000

**COMMENTS:** 

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q4 2015	Q2	2017	Q2 2017
Actual	11/2015	11/2015	05/	2017	05/2017
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		
		· · · · ·			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING DECEMBER 31, 2020



### North Andrews Gardens Elementary School

345 NE 56 STREET, OAKLAND PARK 33334

Location Num	0521
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,747,000
Total Facilities Budget	\$2,378,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 04/27/2019. Voting completed 5/23/2019 - Install Aiphone in F101A and Submaster in F102C installed 10/2019. (1) golf cart delivered 08/2019. (5) Elmo Document Cameras delivered 09/2019. (1) ID machine delivered 10/2019. Golf Cart, (175) 100e laptops, (6) ThinkPads, (2) Think Stations, and (7) Earthwalk carts delivered 01/2020. Aiphone Submaster completed 08/2020. (80) Trash receptacles, (1) Projector, and (58) Mesh Back Office Chairs on order.

#### **SMART** Facilities Update By Project

	A	
	W	
ΡI	ΔΝΝΙΙ	NG

HIRE DESIGN TEAM

**DESIGN** 

HIRE CONTRACTOR

CONSTRUCTION

**CONSTRUCTION CLOSEOUT** Final Inspection for

Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

Contractor **Implements** Renovations

A: Hiro Contractor F: Construction

Quality Assurance

4. Classout

#### **Primary Renovation**

Phase: 95%Complete

2020 RESET	i. Flaming	Z. Hille A/L	3. Design	4. Hile Col	indcioi 5. Consiloc	.iioii   6. Ciosec	,01
SCHEDULE: (Calendar Year)	Q2 2017	Q3 2017	Q1 2018	Q2 2021	Q3 2022	Q4 2024	Q4 2024
SCOPE:			BUDGET:	FLAG:			

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,263,000
Fire Sprinklers	\$18,000
HVAC Improvements	\$997,000

**COMMENTS:** 

#### School Choice Enhancements\*

Phase: 85% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	TB	BD	TBD
Actual	11/2018	05/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		
			Planned dates shown as TB been ordered and funds a	D will be provided after all items have llocated.	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING DECEMBER 31, 2020



### North Fork Elementary School

101 NW 15 AVENUE, FORT LAUDERDALE 33311

Location Num	1191
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,388,000
Total Facilities Budget	\$2,033,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Voting completed 4/18/18 - Security Aiphone and strike installation for the Single Point of Entry completed 07/2018. Marquee is in the permitting process. (2) Printers delivered 09/2018. Murals and office furniture delivered 10/2018. Front desk lettering, (30) Lenovo computers, TV monitors for security cameras on order. (36) chairs, and (33) rugs for reading areas delivered 02/2019. Teachers desktops and student laptops delivered 04/2019. Marquee permitted 10/25/2019; pre-construction meeting scheduled. Security Monitor for school camera delivered 04/2019; installed 08/2019. Marquee permitted 10/2019; Preconstruction meeting scheduled for 12/2019; underground electrical completed 11/2019. Sign installed and functional 05/2020. Conference Room Furniture on order.

#### **SMART** Facilities Update By Project



Develop &

Validate Project

Scope

**2020 RESET SCHEDULE:** 

(Calendar Year)





Advertise and Hire Design Team



\$647,000

**DESIGN** 

Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor Implements Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

5%Complete Phase:

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	: 3: Design	4: Hire Con	s: Constru	ction 6: Close	out
	Q1 2017	Q2 2017	Q2 2017	Q1 2019	Q4 2021	Q3 2023	Q4 2023
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)			\$942,000	<b>COMMENTS:</b>			
Fire Sprinklers			\$324,000				

#### **HVAC** Improvements **RTU Replacement**

Phase: 100% Complete 2: Hire A/E 4: Hire Contractor 5: Construction 1: Planning 3: Design 6: Closeout N/A N/A N/A N/A N/A N/A N/A

SCOPE: **BUDGET:** FI AG: \$20.000 HVAC Improvements - RTU Replacement

**COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





## **North Fork Elementary School**

**SMART** Facilities Update by Project Cont.

			Phase: <b>88%</b>	Complete	9	
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement		PH:3 Complete	
Planned	Q1 2015	Q2 2018		Q2 2	019	Q2 2019
Actual	11/2015	04/2018				
SCOPE:		BUDGET:	FLAG:			
School Choice Er	nhancement	\$100,000	COMMENTS:			
			Marquee initially	caused de	elays but it is now complete.	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.









# North Lauderdale Pre K - 8 (f.k.a. North Lauderdale Elementary)

7500 KIMBERLY BOULEVARD, NORTH LAUDERDALE 33068

Location Num	2231
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,933,350
Total Facilities Budget	\$2,629,350

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting results received 12/9/16. Student laptops delivered 3/2017. Partial work for murals completed 05/2017, remaining work is pending the SMART/GOB renovation completion in the Media Center. TV screens for the front office delivered 08/2018. Marquee Permitted 02/7/18 - marquee completed 10/2018- Art work is being finalized. Aiphone and EDS completed 10/2018.

## **SMART** Facilities Update By Project













Develop & Validate Project Scope

**2020 RESET** 

HIRE DESIGN TEAM

Advertise and Hire

Design Team

2: Hire A/E

Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

CONSTRUCTION

Contractor
Implements
Renovations

5: Construction

CONSTRUCTION CLOSEOUT

Final Inspection for
Quality Assurance

6: Closeout

Primary Renovation

1: Planning

Phase: 95%Complete

SCHEDULE:			ļ.	l	Ų.	Į.
(Calendar Year) Q4 2016	Q4 2016	Q1 2017	Q1 2021	Q3 2021	Q4 2023	Q4 2023
SCOPE:		BUDGET:	FLAG:			
Additional Funding - Board Approved	01/14/20 (JJ-4)	\$1,093,350	COMMENTS:			
Bldg Envelope Impr. (Roof, Window,	Ext Wall, etc.)	\$78,000				
Fire Alarm		\$294,000				
Fire Sprinklers		\$795,000				
HVAC Improvements		\$120,000				
Media Center improvements		\$149,000				









## North Lauderdale Pre K - 8 (f.k.a. North Lauderdale **Elementary)**

**SMART** Facilities Update by Project Cont.

			Phase: 67% Comp	olete	
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q4 2016		 Q2 2018	Q2 2018
Actual	11/2015	12/2016			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			Art work is being	finalized.	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



## **North Side Elementary School**

120 NE 11 STREET, FORT LAUDERDALE 33304

Location Num	0041
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$3,725,430
Total Facilities Budget	\$3,565,430

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. HVAC renovations are nearing completion. Roofing submittals continue to require revisions.

School Choice Enhancements: COMPLETED 12/22/17 - Voting completed 6/5/17. Printers delivered 6/2017. (100) student laptops, Recordex (3), window blinds, main office furniture, two-way radios and partial office furniture delivered 08/2017. Additional window blinds and murals delivered 10/2017. Murals completed 12/2017.

## **SMART** Facilities Update By Project



Develop & Validate Project Scope



**HIRE DESIGN TEAM** Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



Contractor Implements Renovations

5: Construction



Quality Assurance

**CONSTRUCTION CLOSEOUT** Final Inspection for

### **Primary Renovation**

Phase: 80% Complete 2: Hire A/E 4: Hire Contractor

3: Design

2020 RESET	i. Flanning	Z. HILE A	J. Desig	11 4. nire	5. Consider	o. Close	1001
SCHEDULE: (Calendar Year)	Q4 2016	Q4 2016	Q2 2017	Q4 2018	Q2 2019	Q3 2022	Q4 2022
SCOPE:			BUDGET:	FLAG:			
Additional Funding	- Board Approved	1 4/9/19 (JJ-4)	\$1,769,430	COMMENTS	<b>i:</b>		
Bldg Envelope Imp	or. (Roof, Window, Ext Wall, etc.)		\$948,000				
HVAC Improveme	nts		\$748,000				

### School Choice Enhancements\*

1: Planning

Phase:100% Complete

6: Closeout

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete		
Planned	Q4 2016	Q2 2017	Q3:	2017 Q3 2017		
Actual	12/2016	06/2017	12/2	2017 12/2017		
SCOPE:		BUDGET:	FLAG:			
School Choice Er	nhancement	\$100,000	COMMENTS:			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







QUARTER ENDING **DECEMBER 31, 2020** 



## Northeast High School

700 NE 56 STREET, OAKLAND PARK 33334

Location Num	1241		
Board District	3		
Board Member	Sarah Leonardi		
ADEFP Budget*	\$43,818,402		
Total Facilities Budget	\$42,654,402		

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Gym work is in progress. Roofing work is about to start.

Primary Renovation - Phase 2 - New Addition: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting completed 5/3/16. Outdoor trash receptacles, science equipment and golf carts delivered 10/2016. Scoring tables, volley ball and football scoreboard delivered 02/2017. Marquee installed 03/2017 and Certificate of Completion received 06/2017. Two (2) Gym scoreboards permitted and installed 08/2017. Football Scoreboard installed 04/2018. Two (2) electric strikes, and standalone door alarms delivered and installed 08/2018. Window wraps delivered 11/2018.

## **SMART** Facilities Update By Project



PLANNING

Develop & Validate Project

2020 RESET SCHEDULE:



HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

042014

3: Design



Q3 2019

FLAG:

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations

Construction



6: Closeout

Q1 2023

Final Inspection for Quality Assurance

Q2 2023

### Primary Renovation

1: Planning

02 2015

Phase: **7%**Complete

Q3 2020

4: Hire Contractor

(Calendar Year) Q3 2015	Q2 2016	Q4 2016	
SCOPE:		BUDGET:	
ADA renovations related to education	al adequacy	\$284,000	
Additional Funding - Board Approved	04/21/20 (JJ-5)	\$10,706,440	
Electrical Improvements		\$368,000	
Fire Alarm		\$1,007,000	
Fire Sprinklers		\$1,421,000	
HVAC Improvements		\$4,588,000	
Re-Roofing.		\$3,408,000	
Safety / Security Upgrade		\$83,000	
STEM Lab improvements		\$2,727,000	

02 2014

2: Hire A/E





FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





## **Northeast High School**

## **SMART** Facilities Update by Project Cont.

Primary Reno	vation - Phase 2	- New Ac	Idition		Phase	e: <b>97%</b> Co	mplete					
2020 RESET	1: Planning 2: Hire A/E		3: Design			4: Hire Cor	ntractor	5: Construction	1	6: Closeout		
SCHEDULE: (Calendar Year)	Q3 2018	Q3 2	018	Q1 2	019	Q2	2021	Q3	2021	Q4	2023	Q1 202
SCOPE:				BUDG	SET:	FLAG:						
New Addition and	Renovation to Bldg.	12		\$17,840,	962	COM	MENTS:					
Weight Room					Phas	e: <b>100%</b> (	Complete					
2020 RESET	1: Planning		2: Hire A/E	· ·	3: Design		4: Hire Cor	ntractor	5: Construction	1	6: Closeou	t
SCHEDULE: (Calendar Year)	Q2 2017	Q2 2	)17	Q3 2	017	Q1	2021	Q1	2021	Q2	2 2021	Q2 202
SCOPE:				BUDG	SET:	FLAG:						
Weight Room Rer	novation			\$121,	000	COM	MENTS:					
School Choic	e Enhancement	ts*										
							Phase: <b>94</b> 9	<b>%</b> Comp	lete			
SCHEDULE:	PH:1 Planning	g/Design			H:2 Imple	mplement			PH:3 Complete	•		
Planned	Q1 2015			Q2 20	16			TE	T BD			TBE

dilocaled.
*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been

FLAG:

**COMMENTS:** 

All items selected by the school community have been delivered and installed. The Principal requested to hold on to the remaining balance until his GOB projects are complete. Planned dates shown as TBD will be provided after all items have been ordered and funds

05/2016

**BUDGET**:

\$100,000



Actual

SCOPE:

School Choice Enhancement

delivered and installed.

11/2015





QUARTER ENDING DECEMBER 31, 2020



## Nova Blanche Forman Elementary School

3521 SW DAVIE ROAD, DAVIE 33314

Location Num	1282			
Board District	6			
Board Member	Laurie Rich Levinson			
ADEFP Budget*	\$2,180,000			
Total Facilities Budget	\$1,848,000			

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 07/2020 - Kick-off meeting held 2/21/2019. Voting authorized 9/17/2019. Revised ballot was approved and voted 10/25/2019. Voting results received 11/2019 - (15) Classroom rugs delivered 02/2020. (140) Lenovo 100e, (1) Lenovo ThinkPad Yoga L390, (2) EarthWalk Cart, (60) Cable Management, (1) HDMI to VGA Adapter, (1) USB 3.0 Ethernet adapter, (1) Lenovo ThinkPad Case delivered 03/2020. (17) Kidney tables delivered 02/2020. (10) Projectors, (5) Document Cameras delivered 01/2020. Logo Mats delivered 05/2020. Media Center Furniture, Lobby and Conference Room Furniture ((3) Safco literature organizers and (3) wall-mounting plates, (60) Aluminum stack chairs) delivered 05/2020. Carpet extractor delivered 06/2020. (1) Single pedestal teacher desk, (2) Leather task chairs on order.

## **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



## **HIRE DESIGN TEAM**

Advertise and Hire Design Team



### **DESIGN**

Prepare Plan Drawings to release to contractor/vendor



#### HIRE CONTRACTOR Bid and Hire Contractor to Implement Renovations

Renovations



CONSTRUCTION Contractor Implements



Final Inspection for Quality Assurance

#### **Primary Renovation**

5%Complete Phase:

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Cont	4: Hire Contractor		6: Closeout	
SCHEDULE:	Q3 2017 Q1	2018 Q3	2018	Q3 2020	Q2	2021 Q2	2 2023	Q3 2023
SCOPE:		BUI	DGET:	FLAG:				
Bldg Envelope Impr.	(Roof, Window, Ext Wall, et	c.) \$67	78,000	COMMENTS:				
HVAC Improvement	S	\$1.07	70 000					1

### School Choice Enhancements\*

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q4 2018	Q4 2019	Q3:	2020	Q3 2020
Actual	11/2018	11/2019	07/2	2020	07/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by the installed. School is determined from the contingency portions.	ning how to spend the r	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.



Phase: 98% Complete





# Nova Dwight D. Eisenhower Elementary School

6501 SW 39 STREET, DAVIE 33314

Location Num	1271
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,275,000
Total Facilities Budget	\$1,131,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 12/12/2019. Voting completed 02/2020. Window Wraps delivered 03/2020. (75) Laptops 300e, (3) Earthcarts, (45) Cable Management delivered 05/2020. Washer and Dryer install funded. (50) Lenovo 300e - 2nd Gen, (2) Earthwalk carts, (50) Cable management on order. 3D Printer delivered 08/2020. Aiphone, Submaster and Strike, Nova News Basic (Morning Show Equipment) installed 12/2020.

## **SMART** Facilities Update By Project



## PLANNING

Develop & Validate Project



## HIRE DESIGN TEAM

2: Hire A/E

Advertise and Hire Design Team



#### Prepare Plan Drawings to release to contractor/vendor

## -4

### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

## **5**

## CONSTRUCTION

Contractor Implements Renovations

5: Construction



6: Closeout

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

### Primary Renovation

1: Planning

### Phase: 97%Complete

2020 RESET	1: Flanning 2: Hire		3: Design	4: Hire Com	ractor 5:	Construction	6. Closeour	
SCHEDULE: (Calendar Year)	Q3 2017	Q1 2018	Q3 2018	Q2 2021	Q2 20:	23 Q3	2025	Q4 2025
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Imp	pr. (Roof, Window, E	Ext Wall, etc.)	\$99,000	COMMENTS:				
Electrical Improve	ments		\$347,000					
Fire Alarm			\$294,000					
Media Center impr	rovements		\$291.000					·

#### School Choice Enhancements\*

#### Phase: 44% Complete

SCHEDULE:			ent	PH:3 Complete	
Planned	Q4 2018	Q1 2020		TBD	l TBD
Actual	11/2018	02/2020			
SCOPE:		BUDGET:	FLAG:		
School Choice E	Enhancement	\$100,000	COMMENTS:		
				shown as TBD will be provided after and funds allocated.	er all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



## **Nova High School**

3600 COLLEGE AVENUE, DAVIE 33314

Location Num	1281
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$32,939,745
Total Facilities Budget	\$31,777,745

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Building 6 HVAC and roofing is complete. Building 15 has experienced unforeseen conditions and is pending door renovations to meet current code prior to occupancy. Change orders for door replacements are pending. Building 17 electrical work is in progress.. Building 37 has received occupancy.

School Choice Enhancements: COMPLETED 04/2017. Voting completed 9/9/16. Laptops carts, student laptops, other technology items, printers, active slates, turf for the field enhancement delivered. Scoreboards installed 10/2016. Active Hubs were delivered 04/2017.

## **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope

2020 DESET



HIRE DESIGN TEAM Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

\$570,000

\$1,689,000

3: Design



HIRE CONTRACTOR Bid and Hire Contractor to Implement Renovations



Contractor **Implements** Renovations

5: Construction



Final Inspection for Quality Assurance

6: Closeout

### **Primary Renovation**

1: Planning

Phase: 71% Complete 4: Hire Contractor

ZUZU KESEI						
SCHEDULE:					ļ	I
(Calendar Year) Q2 2016	Q3 2016	Q1 2017	Q1 2019	Q2 2019	Q4 2022	Q4 2022
SCOPE:		BUDGET:	FLAG:			
Additional Funding - Board Approved 02/5	5/19 (JJ-3)	\$11,993,745	COMMENTS:			
Art Room Renovation and Equipment		\$110,000				
Bldg Envelope Impr. (Roof, Window, Ext	Wall, etc.)	\$3,544,000				
Electrical Improvements		\$2,642,000				,
Fire Alarm		\$1,259,000				
HVAC Improvements		\$8,493,000				
Media Center improvements		\$543,000				
Music Room Renovation		\$713,000				



Safety / Security Upgrade

STEM Lab improvements

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





## **Nova High School**

## **SMART** Facilities Update by Project Cont.

Weight Room						Pł	nase: <b>100%</b> Co	mplete
2020 RESET	1: Planning	2: Hire A	A/E 3: Do	esign 4:	Hire Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q2 2017	Q2 2017	Q2 20	)17 Q3	2017	Q3 2017	Q1 2018
SCOPE:			BUDGET:	FLAG:				
Weight Room Rer	novation		\$121,000	COMM	ENTS:			

### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2016	Q3 2016	Q2	2017	Q2 2017
Actual	01/2016	09/2016	04/2	2017	04/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Nova Middle School**

3602 COLLEGE AVENUE, DAVIE 33314

Location Num	1311			
Board District	6			
Board Member	Laurie Rich Levinson			
ADEFP Budget*	\$7,353,031			
Total Facilities Budget	\$6,940,031			

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 09/2017 - Voting completed and results received 5/2017. (38) Teachers' chairs delivered and installed 07/2017. Laptops, desktops, think pads delivered 08/2017. Broadcasting system delivered 09/2017.

<b>SMART</b>	Facilities	Update By	Project				
PLANNING	HIRE	2 DESIGN TEAM	3 DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRU	6 CTION CLOSEOU
Develop & Validate Project Scope		ertise and Hire esign Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations		Inspection for ity Assurance
Primary Renovo	ation		Ph	ase: <b>5%</b> Complete			
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contro	5: Construction	n 6: Close	out
SCHEDULE: (Calendar Year)	Q4 2016	Q1 2017	Q3 2017	Q1 2021	Q3 2022	Q1 2025	Q2 2025
SCOPE:			BUDGET:	FLAG:			
Additional Funding	- Board Approved 0	4/14/20 (10)	\$4,037,300	COMMENTS:			

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 04/14/20 (10)	\$4,037,300	COMMENTS:
Art Room Renovation and Equipment	\$85,000	
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,487,000	
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000	
HVAC Improvements	\$746,000	

### **Fire Sprinklers**

02/05/19 (JJ-3)

						Phase:	<b>0%</b> COI	npiere			
2020 RESET SCHEDULE: (Calendar Year)	1: Planning		2: Hire A/E	3: Design		4: Hire Con	tractor	5: Construction		6: Closeout	
	Q2 2016	Q3 2	2016 Q1	2017	Q1	2019	Q2	2019	Q4	2022	Q4 2022
SCOPE:			BUI	DGET:	FLAG:						
Nova MS - Fire Sp	rinklers		\$90	03,000	COM	MENTS:					

Phase: 007 Complete



Reallocated Funding from MS to HS - Board Approved



**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.



(\$702,269)





## **Nova Middle School**

## **SMART** Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase:100% Complete

				111430.11	o, o complete		
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete			
Planned	Q4 2016	Q4 2016	Q3	2017	Q3 2017		
Actual	12/2016	05/2017	09,	/2017	09/2017		
SCOPE:		BUDGET:	FLAG:				
School Choice Enhancement		\$100,000	000 COMMENTS:				

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



## **Oakland Park Elementary School**

936 NE 33 STREET, OAKLAND PARK 33334

Location Num	0031
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$6,180,330
Total Facilities Budget	\$5,862,330

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals and mobilization in progress. Roofing sub-contractor is being replaced due to lack of progress with submittals. Electrical work is in progress.

School Choice Enhancements: Voting completed 5/23/17. Playground upgrades; replacing the sand with PIP rubber, and Murals completed 11/2017. HVAC scope is scheduled for the Media Center next year (2020). The Carpet replacement for the Media Center will be coordinated with that work.

## **SMART** Facilities Update By Project



Develop & Validate Project

Scope

**-2** 

HIRE DESIGN TEAM

Advertise and Hire Design Team 3 DESIGN

Prepare Plan
Drawings to release
to contractor/vendor

4

HIRE CONTRACTOR

Bid and Hire Contractor
to Implement
Renovations

CONSTRUCTION

Contractor
Implements
Renovations

4: Hire Contractor 5: Construction

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

6: Closeout

### **Primary Renovation**

Phase: **3%**Complete

2020 RESET	i. Haining	2.11110 A	o. Design	4. 1111 C CO111	racioi po. consilo	0. 0.030	0. 0.030001	
SCHEDULE:					7 7			
(Calendar Year)	Q4 2016	Q1 2017	Q3 2017	Q2 2019	Q1 2020	Q1 2023	Q1 2023	
SCOPE:			BUDGET:	FLAG:				
Additional Fundin	g - Board Approved 1	2/10/19 (JJ-3)	\$2.701.330	COMMENTS:				

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$975,000
Electrical Improvements	\$845,000
Fire Alarm	\$50,000
HVAC Improvements	\$1,191,000







## Oakland Park Elementary School

## **SMART** Facilities Update by Project Cont.

	Phase: 90%Complete									
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete						
Planned	Q4 2016	Q2 2017		TBD	TBC					
Actual	12/2016	05/2017								
SCOPE:		BUDGET:	FLAG:							
School Choice Er	nhancement	\$100,000	<b>COMMENTS:</b>							
			Pending completion of the Primary Scope of HVAC Improvements in the Media Center. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.							

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



## Oakridge Elementary School

1507 N 28 AVENUE, HOLLYWOOD 33020

Location Num	0461
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$5,471,860
Total Facilities Budget	\$5,179,860

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. HVAC work is nearing completion. Roofing has been resubmitted to the Building Department for approvals.

School Choice Enhancements: COMPLETED 08/2017. Voting completed 6/10/16. Marquee letters, classroom carpets, vacuums, wax machine, printers, testing kits delivered 09/2016. iPad tablets delivered 10/2016. Recordex received 08/2017.

## **SMART** Facilities Update By Project



Develop & Validate Project Scope -2

HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

### Primary Renovation

Phase: 40%Complete

1: Planning 2: Hire A/E 3: Design 4: Hire Contractor 5: Construction

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
SCHEDULE:	Q1 2016	1 2016 Q4	2016 (	Q4 2018 Q	1 2019 Q1	2023 Q2 2023
SCOPE:		вис	OGET: FLAG			
Additional Funding -	- Board Approved 02/20/19 (J.	J-1) \$1,47	3,860 CO	MMENTS:		
Bldg Envelope Impr	. (Roof, Window, Ext Wall, etc	:.) \$1,21	4,000			
Fire Alarm		\$25	2,000			
HVAC Improvement	ts	\$1,02	6,000			
Improvements to or	Replacement of building 2	\$94	6,000			
Media Center impro	vements	\$16	8,000			

### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q2 2016	Q3:	2017	Q3 2017
Actual	11/2015	06/2016	08/2	2017	08/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### Olsen Middle School

330 SE 11 TERRACE, DANIA 33004

Location Num	0471
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$11,578,315
Total Facilities Budget	\$11,154,315

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 2/23/2018. (38) Laptops, (6) Computer Carts (16) Printers (200)student desks delivered 11/2018. (144) Chairs received 04/2019.

## **SMART** Facilities Update By Project

-0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

Primary Renov	vation						Phase:	1%○○	mplete			
2020 RESET	1: Planning	1: Planning 2: Hire A/E		3: Design		4: Hire Co		5: Construction		6: Closeout		
SCHEDULE: (Calendar Year)	Q1 2017	Q1 20	17	Q4	2017	Q2	2019	Q <sub>4</sub>	4 2020	Q3	2023	Q4 2023
SCOPE:				BUI	OGET:	FLAG:						
Additional Funding	g - Board Approved 8/	/19/20 (JJ-7)		\$3,981,315		COM	MENTS:					
Bldg Envelope Imp	pr. (Roof, Window, Ex	kt Wall, etc.)		\$3,12	9,000							
Electrical Improve	ments			\$26	8,000							
Fire Sprinklers				\$1	9,000							
HVAC Improveme	ents			\$3,24	8,000	_						
Media Center impi	rovements			\$20	3,000	_						
Safety / Security L	Jpgrade			\$20	6,000	_						







## **Olsen Middle School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

Phase:	77%Complete
oto	

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	olement	PH:3 Complete	
Planned	Q4 2016	Q1 2018		Q1 2020	Q1 2020
Actual	12/2016	02/2018		03/2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	hancement	\$100,000	COMMENTS:		
			installed. School is de	y voting process have bee termining how to spend the portion of the SCEP fundir	e remaining funding

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



## **Orange Brook Elementary School**

715 S 46 AVENUE, HOLLYWOOD 33021

Location Num	0711
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$382,000
Total Facilities Budget	\$100,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: NO PRIMARY REN

School Choice Enhancements: COMPLETE 09/2018 - Voting completed 9/22/16. Laptops, carts 016; furp re, printers, ivered HDMI, Wirele Epson air filters, and portable PA delivered and installed 03/2017. Marquee completed 06/20 ards, DVD Burner, Headphones, iPad covers and printers delivered 09/2018.

## **SMART** Facilities Update By Project



### **PLANNING**

Develop & Validate Project Scope



### **HIRE DESIGN TEAM**

Advertise and Hire Design Team



## **DESIGN**

Prepare Plan Drawings to release to contractor/vendor



#### HIRE C ACTOR

Bid and Hire to Implen Renovation



Contractor Implements Renovations



### CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH <sub>b</sub> 1p	lement	PH:3 Complete	
Planned	Q1 2015	324	Q	2 2018	Q2 2018
Actual	11/2015	09 7016	09	9/2018	09/2018
SCOPE:		WL YET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
					ĺ

<sup>\*</sup>SCEP projects follows a three-phase ign process tha egins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







QUARTER ENDING **DECEMBER 31, 2020** 



## **Oriole Elementary School**

3081 NW 39 STREET, LAUDERDALE LAKES 33309

Location Num	1831
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$3,568,000
Total Facilities Budget	\$3,276,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 6/1/18 - Voting results received 6/13/18 - (36) Classroom rugs, student tables and chairs, (20) Two-way radios, (16) Projectors, Outdoor mats, (71) Teachers Chairs delivered 11/2018. Cafeteria Sound System, (48) Cone Safety, (8) Vests, (2) Storage Carts, (10) Reflective parking lot post, (9) Signs delivered 01/2019. Murals completed 08/2019.

## **SMART** Facilities Update By Project

-0-	2		3	4	5	6
PLANNING	HIRE DESIGN 1	EAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Design Tear		Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovat	ion		D			
			Phases	: <b>5</b> %Complete		
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout

SCHEDULE: (Calendar Year)	Q2 2017	Q2 2017	Q4 2017	Q4 2020	Q2 2021	Q1 2024	Q2 2024
SCOPE:			BUDGET:	FLAG:			
ADA Restrooms			\$745,000	COMMENTS:			
Bldg Envelope Im	pr. (Roof, Window,	Ext Wall, etc.)	\$813,000				
Fire Alarm			\$293,000				
Fire Sprinklers			\$11,000				"

\$1,059,000

\$255,000



**HVAC Improvements** 

Media Center improvements



installed. School is determining how to spend the remaining funding

from the contingency portion of the SCEP funding.



## **Oriole Elementary School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase: 9	95% Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q1 2015	Q2 2018	Q1:	2020	Q1 2020
Actual	11/2015	06/2018	03/2	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:  All items approved by voting	ng process have been de	elivered and

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



## **Palm Cove Elementary School**

11601 WASHINGTON STREET, PEMBROKE PINES 33025

Location Num	3311
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$3,968,659
Total Facilities Budget	\$3,630,659

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: Voting authorized 04/04/2019. Voting completed 05/06/2019. Aiphone (including strike) at the Single Point of Entry installation scheduled for the week of 10/14/2019. Projector delivered 12/2019. Murals completed 09/2019. Cafeteria sound system completed 01/2020.

## **SMART** Facilities Update By Project

0
PLANNING
Develop &











Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan
Drawings to release
to contractor/vendor

Bid and Hire Contractor to Implement Renovations CONSTRUCTION

Contractor
Implements
Renovations

Final Inspection for Quality Assurance

Dis aux at 10007 C a usual a La

### **Primary Renovation**

Phase: 100%Comp						
3	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	

SCOPE:			BUDGET:	FLAG:			
(Calendar Year)	Q4 2016	Q4 2016	Q1 2017	Q2 2018	Q3 2018	Q4 2019	Q4 2019
SCHEDULE:	0.4.003.4	0.4003.4	01.0017	00.0010	00.0010	0.4.0010	0.4.003.0

Additional Funding - Board Approved 09/05/18 (JJ-1) \$1,318,659

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) \$1,572,000

HVAC Improvements \$640,000

COMMENTS:

### School Choice Enhancements\*

1: Planning

### Phase: 51% Complete

SCHEDULE:	PH:1 Planning/Design		PH:2 Imp	lement	F	PH:3 Complete	
Planned	Q4 2016	Q2 2	2019	<u> </u>	TBD	)	TBD
Actual	12/2016	05/2	019				
SCOPE:		BUD	GET:	FLAG:			
School Choice En	hancement	\$10	0,000	<b>COMMENTS:</b>			
			Planned dates st been ordered ar		will be provided after cocated.	all items have	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



## **Palmview Elementary School**

2601 NE 1 AVENUE, POMPANO BEACH 33064

Location Num	1131
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,379,000
Total Facilities Budget	\$4,052,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting is being scheduled.

## **SMART** Facilities Update By Project



PLANNING

Develop &

Validate Project

Scope



HIRE DESIGN TEAM

Advertise and Hire

Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR
Bid and Hire Contractor
to Implement
Renovations

CONSTRUCTION

Contractor Implements Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

### **Primary Renovation**

Phase: 96%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4	1: Hire Contractor	5: Construction	6: Closeout
SCHEDULE: (Calendar Year)	Q3 2017	Q4 2017	Q2 2018	Q2 2	021 Q4	2022 Q3	2025 Q4 2025
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Im	pr. (Roof, Window, E	xt Wall, etc.)	\$914,000	COMM	IENTS:		
Fire Sprinklers			\$540,000				
HVAC Improveme	ents		\$2,201,000				
Media Center imp	rovements		\$297,000				

#### School Choice Enhancements\*

Phase: 10% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2018	TBD	TBD	TBD
Actual	11/2018			

Actual 11/2018

SCOPE:

BUDGET:

FLAG:

School Choice Enhancement \$100,000

COMMENTS:

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



## **Panther Run Elementary School**

801 NW 172 AVENUE, PEMBROKE PINES 33029

Location Num	3571
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$4,017,970
Total Facilities Budget	\$3,662,970

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared. Roofing permit has been received.

School Choice Enhancements: Voting completed 04/09/2019. Two-way radios delivered 05/2019. Aiphone is permitted, installation complete 09/2019. (1) 32 inch TV delivered 12/2019. (2) ActivePanel Promethean Boards delivered 01/2020. Additional ActivePanel Promethean Board delivered 04/2020. Marquee in design. (55) Lenovo 300e laptops, (7) Lenovo MA20z desktop, (10) Lenovo ThinkPad Yoga L390 laptops, (1) Recordex, (1) TV wall mount on order.

## **SMART** Facilities Update By Project

-(	)
PLAN	NING









CONSTRUCTION CLOSEOUT

Develop & Validate Project Scope Advertise and Hire Design Team Prepare Plan
Drawings to release
to contractor/vendor

Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations Final Inspection for Quality Assurance

### **Primary Renovation**

Phase: 15%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design		4: Hire Contrac	tor 5:	Construction	6: Closeout	
SCHEDULE:	Q2 2017 Q3	1 2017 Q1	2018	Q1	2019	Q3 202	20 Q3	2022	Q3 2022
SCOPE:		BUI	DGET:	FLAG:					
Additional Funding -	Board Approved 06/23/20 (J	J-1) \$2,12	28,970	COM	MENTS:				

Additional Funding - Board Approved 06/23/20 (JJ-1)	\$2,128,970
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,237,000
HVAC Improvements	\$197,000

### School Choice Enhancements\*

Phase: **58%** Complete

The second secon					
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q4 2018	Q2 2019		TBD	TBD
Actual	11/2018	04/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
				own as TBD will be provided af d funds allocated.	ter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







QUARTER ENDING **DECEMBER 31, 2020** 



## **Park Lakes Elementary School**

3925 NORTH STATE ROAD 7, LAUDERDALE LAKES 33319

Location Num	3761
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$1,316,000
Total Facilities Budget	\$874,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Flooring installation in the art room has been completed. Pending final inspections for Art and Music rooms.. Roofing submittals are being revised and resubmitted.

School Choice Enhancements: COMPLETED 05/2020 - Voting completed 6/9/16. Marquee completed 05/2018. New K-2 and 3-5 plaground structures completed 04/2019. Marquee completed 05/2018. New K-2 and 3-5 playground structures completed 04/2019. Marquee completed 05/2018. (6) Outdoor benches delivered and installed 05/2020.

## **SMART** Facilities Update By Project



Develop & Validate Project Scope



## HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations

Phase: 35%Complete



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

### Primary Renovation

2020 RESET SCHEDULE: (Calendar Year)

1: Planning	2: Hire A/E	3: Design	4: Hire Con	tractor 5: Construc	tion 6: Clos	eout
Q2 2017	Q2 2017	Q4 2017	Q2 2019	Q3 2020	Q3 2022	Q4 2022
XZ ZU17	Q2 2017	Q4 2017	QZ 2017	Q3 2020	Q3 2022	Q4 2022

SCOPE:	BUDGET:
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$131,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Fire Sprinklers	\$103,000
Music Room Renovation	\$136,000

## COMMENTS:

FLAG:

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q2 2016	Q2	2020	Q2 2020
Actual	11/2015	06/2016	05/2	2020	05/2020
SCOPE:		BUDGET:	FLAG:		
School Choice En	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



## Park Ridge Elementary School

5200 NE 9 AVENUE, DEERFIELD BEACH 33064

Location Num	1951
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,963,309
Total Facilities Budget	\$3,602,309

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Ballot received and in compliance with District Guidelines; voting authorized 11/21/2019. Voting results received 1/2020. Window Wraps completed 07/2020. (18) Recordex Simplicity Doc Cameras delivered 08/2020. (35) Lenovo 300e, (10) ThinkPad L390 i5, (2) ThinkCentre M920z, (1) ThinkCentre M720q, (4) EarthWalk Carts, (100) Cable Management, (8) Mini HDMI to VGA, (8) HDMI to VGA Adapter, (10) UltraSlim USB DVD Burner, (18) Promethean Boards, (18) Promethean Board Stands delivered 09/2020. Aiphone at the main entrance, and (2) submasters in the front office installed 11/2020.

## **SMART** Facilities Update By Project



Scope



Advertise and Hire

Design Team





Drawings to release

to contractor/vendor



Renovations



Renovations

Final Inspection for Quality Assurance

**CONSTRUCTION CLOSEOUT** 

**Primary Renovation** 

Phase: 25% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hir e Con	tractor 5: Constru	ction 6: Closed	out
SCHEDULE:		I					
(Calendar Year)	Q2 2017	Q3 2017	Q1 2018	Q2 2019	Q3 2021	Q3 2023	Q4 2023

BUDGET:	FLAG:
\$1,318,309	COMMENTS:
\$746,000	
\$294,000	
\$798,000	
\$268,000	
	\$1,318,309 \$746,000 \$294,000 \$798,000

### RTU Replacement

6: Closeout 1: Planning 2: Hire A/E 3: Design 4: Hire Contractor 5: Construction **2020 RESET SCHEDULE:** N/A (Calendar Year) N/A N/A N/A N/A N/A N/A

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - RTU Replacement	\$78,000	COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.



Phase: 100%Complete



## Park Ridge Elementary School

## **SMART** Facilities Update by Project Cont.

			Phase: 90	<b>0%</b> Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q4 2018	Q1 2020		TBD	TBE
Actual	11/2018	01/2020			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	hancement	\$100,000	<b>COMMENTS:</b>		
				shown as TBD will be provided after and funds allocated.	er all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



## **Park Springs Elementary School**

5800 NW 66 TERRACE, CORAL SPRINGS 33067

Location Num	3171
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,601,000
Total Facilities Budget	\$5,121,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 07/2020 - Voting completed 4/19/2019 - Playground upgrades for K-2 are on order. Floor scrubber delivered 06/2019. Mural complete 7/2019. (100) laptop computers delivered 08/2019. Playground upgrades preconstruction meeting held 11/20/2019; K-2 playground completed 01/2020. Desks, file cabinets delivered 04/2020. Office furniture delivered 07/2020.

## **SMART** Facilities Update By Project



NG &

1: Planning

Develop & Validate Project Scope



Advertise and Hire Design Team

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

3: Design



Bid and Hire Contractor to Implement Renovations

4: Hire Contractor



Contractor Implements Renovations

5: Construction

6 CONSTRUCTION CLOSEOUT

> Final Inspection for Quality Assurance

6: Closeout

### **Primary Renovation**

Phase: 95%Complete

2020 RESET	i: Flanning	2: nire A/E	3: Design	4: nire Com	racior 5: Cor	isiruction	6. Closeour	
SCHEDULE:	Q3 2017 Q3	2017 Q2	2018	Q2 2021	Q4 2022	Q3	2025	Q4 2025
SCOPE:		BUI	DGET: FL	AG:				
Bldg Envelope Impr.	(Roof, Window, Ext Wall, etc	\$1,24	2,000	COMMENTS:				

Diag Envolope impr. (11001, 111110011, Ext. 11011, 010.)	Ψ = /= . = /000	
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000	
Fire Sprinklers and Fire Alarm	\$1,034,000	
HVAC Improvements	\$2,440,000	
Music Room Renovation	\$136,000	







from the contingency portion of the SCEP funding.



## **Park Springs Elementary School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase:	99%Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	Q3	3 2020	Q3 2020
Actual	11/2018	04/2019	07	/2020	07/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			All items approved by the installed. School is determ	<b>.</b>	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



## **Park Trails Elementary School**

10700 TRAILS END, PARKLAND 33076

Location Num	3781
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,309,557
Total Facilities Budget	\$3,684,690

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Ballot results reviewed and is in compliance. Results received 02/2020. P-number requested. Coordinating proposals.

## **SMART** Facilities Update By Project

0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

Primary Renov	ration									
						Phase:	<b>1%</b> Cor	mplete 		
2020 RESET	1: Planning	2: Hire A/E		3: Design		4: Hire Conf	tractor	5: Construction	6: Close	eout
SCHEDULE:	Q3 2017 Q4 2017		Q2 2018		Q2	2019	Q4	2020	Q1 2023	Q2 2023
SCOPE:			BUI	DGET:	FLAG:					
Additional Funding	- Board Approved 10/06/20	JJ-2)	\$1,270,690		COMMENTS:					
Art Room Renovat	ion and Equipment		\$6	5,000						
Bldg Envelope Imp	or. (Roof, Window, Ext Wall, e	tc.)	\$1,11	4,000						
Conversion of Exis	ting Space to Music and/or A	rt Lab(s)	\$33	9,000						
Fire Alarm			\$50	3,000						
HVAC Improvemen	nts		\$15	7,000	_					
Music Room Reno	vation		\$13	6,000	_					







## **Park Trails Elementary School**

## **SMART** Facilities Update by Project Cont.

		Phase: 10%Cor	mplete		
SCHEDULE:	PH:1 Planning/Design	PH: 2 Imp	plement	PH:3 Complete	
Planned	Q4 2018	Q1 2020		TBD	TBC
Actual	11/2018	02/2020			
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			Planned dates shown a been ordered and fund	s TBD will be provided after all i Is allocated.	tems have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



## **Parkside Elementary School**

10257 NW 29 STREET, CORAL SPRINGS 33065

Location Num	3631
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$1,268,000
Total Facilities Budget	\$946,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Ballot approved 02/2020. Voting authorized 02/2020. Voting results received 07/2020. Digital Marquee permitted; fabrication in progress. Morning Show Equipment delivered 12/2020. Strike and Access Card Reader at the Single Point of Entry on order.

## **SMART** Facilities Update By Project

-	
U	
PLANNING	
Develop & Validate Project Scope	



Advertise and Hire

Design Team



2: Hire A/E



3: Design



HIRE CONTRACTOR Bid and Hire Contractor to Implement

4: Hire Contractor

Renovations



Contractor Implements Renovations

5: Construction



Final Inspection for Quality Assurance

6: Closeout

	Daniel Control of the
rimarv	Renovation
TITLICITY	Kenovanon

**2020 RESET SCHEDULE** 

Phase: 5%Complete

(Calendar Year) Q3 2017	Q4 2017	Q1 2018	Q4 2019	Q3 2021	Q3 2023	Q4 2023
SCOPE:		BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ex	kt Wall, etc.)	\$686,000	COMMENTS:			
HVAC Improvements		\$160,000				

#### School Choice Enhancements\*

1: Planning

Phase: 11% Complete

SCHEDULE: PH:1 Planning/Design		PH:2 Imp	plement	PH:3 Complete			
Planned	Q4 2018	Q2 2020	1	BD	TBD		
Actual	11/2018	06/2020					
SCOPE:		BUDGET:	FLAG:				
School Choice Er	nhancement	\$100,000	COMMENTS:				
			Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.				

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING **DECEMBER 31, 2020** 



## **Parkway Middle School**

3600 NW 5 COURT, LAUDERHILL 33311

Location Num	0701
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$4,309,000
Total Facilities Budget	\$4,021,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Ballot received 11/15/2019; Voting results received 06/2020. (100) ThinkPad L13 i7, (104) ThinkPad 13-inch Laptop sleeves, (104) HDMI to VGA Adapter, (17) Lenovo 300e - 2nd Gen, Interior Paint and Beautification Murals throughout the School/Café completed 10/2020.

## **SMART** Facilities Update By Project











CONSTRUCTION CLOSEOUT

Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations

Final Inspection for Quality Assurance

### **Primary Renovation**

Phase: 95%Complete

FLAG:

2020 RESET 1: Planning	2: Hire A/E	3: Design	4: Hire Con	tractor 5: Constru	ction 6: Close	out
SCHEDULE: (Calendar Year) Q2 2016	Q3 2016	Q1 2017	Q2 2021	Q4 2021	Q1 2024	Q2 2024

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,748,640
Fire Sprinklers	\$45,000
HVAC Improvements	\$1,036,000
Media Center improvements	\$337,000

COMMENTS:

### Re-roofing Bldg 22 & 24

Phase: 100%Complete

2020 RESET	1: Planning		2: Hire A/E 3: Design		3: Design	4: Hire Contractor		5	: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	N/A	Q3 2	2014	Q4	2014 (	ર્4	2014 Q1	1 20	)15 Q2	2015	Q3 2015

SCOPE:	BUDGET:
Bldg Envelope Impr. (Re-roof Bldgs 22 and 24)	\$754,360

FLAG:

COMMENTS:



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





## **Parkway Middle School**

## **SMART** Facilities Update by Project Cont.

School Choic	ce Enhancements*	Phase: <b>20%</b> (	Complete				
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete			
Planned	Q1 2015	Q2 2020	<del>_</del>	TBD	TBC		
Actual	11/2015	06/2020					
SCOPE:		BUDGET:	FLAG:				
School Choice Er	School Choice Enhancement		COMMENTS:				
			Planned dates shown been ordered and fun	as TBD will be provided after a lds allocated.	ll items have		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



## Pasadena Lakes Elementary School

8801 PASADENA BOULEVARD, PEMBROKE PINES 33024

Location Num	2071
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$4,342,000
Total Facilities Budget	\$4,123,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 09/2018 - Voting completed 10/11/16. Laptops delivered 01/2017; furniture delivered 02/2017, and a cafeteria sound system delivered and installed 04/2017. Marquee installed and operational 09/2018.

## **SMART** Facilities Update By Project

PLANNING	HIRE DESI	GN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEC				
Develop & Validate Project Scope	Advertise Design		Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance				
rimary Renovatio	on		Pho	ase: <b>5</b> %Complete						
020 RESET	: Planning	2: Hire A/E	3: Design	4: Hire Contracto	5: Construction	6: Closeout				
CHEDULE:	2015	Q3 2016	Q1 2017	Q3 2020	Q2 2021	Q2 2023 Q3 2023				
COPE:			BUDGET:	FLAG:						
dg Envelope Impr. (Ro	oof, Window, Ext Wa	II, etc.)	\$676,630	COMMENTS:						
re Sprinklers			\$742,000							
VAC Improvements edia Center improvem	nents		\$1,638,000							
oofing Renovatio				Phase: <b>2%</b> (	Complete					
020 RESET	: Planning	2: Hire A/E	3: Design			6: Closeout				
CHEDULE:	I/A	N/A	N/A	N/A	Q1 2020	Q3 2021 Q4 202				
COPE:			BUDGET:	FLAG:						
lda Envolono Impr. (D	oof, Window, Ext Wa	II etc.)	\$643,370	COMMENTS:						



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







## Pasadena Lakes Elementary School

**SMART** Facilities Update by Project Cont.

c	Ь	$\overline{}$		п.		ь	-		$\overline{}$	Е	-	ь.	٠,						v	s*	
S	ш	Ю	10		u	a t	• 1	C	е	13	81	a t	• 1	8 T G	4=	101	п	41	ш	S	

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2015	Q4 2016	Q1:	2018	Q1 2018
Actual	11/2015	10/2016	09/2	2018	09/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



## **Pembroke Lakes Elementary School**

11251 TAFT STREET, PEMBROKE PINES 33026

Location Num	2661
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$2,929,000
Total Facilities Budget	\$2,654,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 05/2020 - Voting authorized 1/28/18. Voting completed 2/16/18. Classroom furniture delivered 09/2018. Cafeteria sound system installed 12/2018. Replaced keys (6) cylinder to teacher entrance key completed 05/2019. Marquee permit issued 5/10/2019; construction completed 05/2020.

## **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan

Prepare Plan
Drawings to release
to contractor/vendor

\$277,000



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor Implements Renovations



Final Inspection for Quality Assurance

### **Primary Renovation**

### Phase: 15%Complete

2020 RESET	1: Planning	2: Hire A/	E 3: Desig	n 4: Hire Cor	ntractor 5: Constru	ction 6: Close	out
SCHEDULE: (Calendar Year)	Q3 2016	Q4 2016	Q2 2017	Q2 2019	Q1 2021	Q2 2023	Q3 2023
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Imp	or. (Roof, Window,	Ext Wall, etc.)	\$1,020,000	<b>COMMENTS:</b>			
Fire Alarm			\$294,000				
HVAC Improveme	nts		\$963,000				

### School Choice Enhancements\*

Media Center improvements

Phase: 95% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	olement	PH:3 Complete	
Planned	Q4 2016	Q1 2018	Q4	2018	Q4 2018
Actual	12/2016	02/2018	05/2	2020	05/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by votir installed. School is determine from the contingency portion.	ning how to spend the re	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Pembroke Pines Elementary School**

6700 SW 9 STREET, PEMBROKE PINES 33023

Location Num	1221
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$5,418,000
Total Facilities Budget	\$5,184,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Submittals are being revised and resubmitted. HVAC scope of work is being revised to include new AHU's and remove two RTU's from the design.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 3/22/18 - Water fountains installed and completed 07/2018 . Primary Playground equipment permitted 08/2019; pre-construction meeting scheduled held /2019; construction began 12/2019. Construction completed 02/2020.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



Contractor Implements Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

### **Primary Renovation**

Phase: 15%Complete

1: Planning 2: Hire A/E 3: Design 4: Hire Contractor 5: Construction

2020 RESET							
SCHEDULE: (Calendar Year)	Q4 2016	Q4 2016	Q2 2017	Q1 2019	Q4 2019	Q1 2023	Q1 2023
SCOPE:			BUDGET:	FLAG:			
Additional Fundin	ig - Board Approved	08/20/19 (JJ-1)	\$1,175,000	COMMENTS:			
Bldg Envelope Im	npr. (Roof, Window,	Ext Wall, etc.)	\$1,062,000				
Electrical Improve	ements		\$237,000				
HVAC Improvem	ents		\$2,036,892				
Media Center imp	provements		\$281,000				
Safety / Security	Upgrade		\$134,000				

### Chiller Replacement

Phase: 100%Complete

6: Closeout

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE:	N/A N	/	  /A	   V/A	   N/A	N/A	N/A
(Calendar Year)	14//\	1	1///	1// 1	1// 1	4771	11// (

SCOPE: BUDGET: FLAG:
HVAC Improvements - Chiller Replacement \$158,108 COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





## **Pembroke Pines Elementary School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Pho	ise: <b>95</b> %Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q4 2016	Q1 2018		Q4 2018	Q4 2018
Actual	12/2016	03/2018		03/2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			installed. School is	d by voting process have been determining how to spend the SCEP fund	ne remaining funding

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Peters Elementary School**

851 NW 68 AVENUE, PLANTATION 33317

Location Num	0931
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$3,444,000
Total Facilities Budget	\$3,138,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 3/8/2019 - (3) Elmo Document Cameras, Facilities Equipment, and classroom rugs delivered 05/2019. (4) Projectors, (2) ActivPanels, (1) Air mover, (2) Janitorial Carts, (3) 5-Tool Kit, (1) Pressure Washer, (1) Vacuum machine delivered 06/2019. Outdoor benches, (9) 6-Station Listening Centers, (2) Headphones, (8) Teacher Chairs, (32) Student Chairs delivered 07/2019. Additional oudoor benches delivered 11/2019. (1) Lenovo M720S Staff Desktop, (2) ThinkPad L480 Staff Touch Laptop, (214) Lenovo 300E Student Laptop, (9) Earthwalk Carts and wiring delivered 01/2020. (3) Epson Projectors, Lenovo Desktop, (4) Lenovo Internal 8 - Cell Battery for Yoga 12 delivered 08/2020.

### **SMART** Facilities Update By Project



### PLANNING

Develop & Validate Project Scope

**2020 RESET** 



### HIRE DESIGN TEAM

2: Hire A/E

Advertise and Hire Design Team



#### Prepare Plan Drawings to release to contractor/vendor

3: Design

# HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

# 5

CONSTRUCTION

Contractor
Implements
Renovations

5: Construction



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

6: Closeout

### **Primary Renovation**

1: Planning

Phase: 95%Complete

SCHEDULE:		U		l l	U	ļ
(Calendar Year) Q2 2017	Q3 2017	Q2 2018	Q2 2021	Q4 2022	Q2 2025	Q2 2025
SCOPE:		BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window,	Ext Wall, etc.)	\$1,870,000	COMMENTS:			
Fire Alarm		\$252,000				
Fire Sprinklers		\$455,000				
HVAC Improvements		\$219,000				
Media Center improvements		\$242,000				









## **Peters Elementary School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

Phase:	99%Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement PH:3 Complete	
Planned	Q4 2017	Q1 2019	Q1 2020	Q1 2020
Actual	11/2017	03/2019	03/2020	03/2020
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	
			All items approved by voting process have bee installed. Additional items are on order with remportion of the SCEP funding.	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Pine Ridge Education Center**

1251 SW 42ND AVENUE, FORT LAUDERDALE 33317

Location Num	0653
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$243,000
Total Facilities Budget	\$174,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 19. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Test and Balance services are complete.

School Choice Enhancements: COMPLETED 08/2017: Voting completed on 11/4/16. (22) ojectors delive a and installed 01/2017. Two-way radios, student desks, teacher planning room upgrade, laptops for the computer lab return delivered 02/2017. TV Studio equipment delivered 08/2017.

BUDGET:

\$74,000

### **SMART** Facilities Update By Project

Scope to contracts and Renovations Renovations  Primary Renovation  Phase: 10%Complete	
1: Planning 2: Hire Design 4: Hire Contractor 5: Construction 6: Close	out

FLAG:

**COMMENTS:** 

#### School Choice Enhantments\*

SCOPE:

**HVAC Improvements** 

Phase:100% Complete

SCHEDULE:	PH:1 Planning	PH:2 Impl	ement	PH:3 Complete	
Planned	Q1 2015	Q4 2016	Q4	2017	Q4 2017
Actual	11/2015	11/2016	08/	2017	08/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### **Pines Lakes Elementary School**

10300 JOHNSON STREET, PEMBROKE PINES 33026

Location Num	2861
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$2,116,000
Total Facilities Budget	\$1,825,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Meeting held with SAC on 5/18/18 - Voting completed 6/25/18. Office Furniture delivered 11/2018. Accordion Wall FISH 115 and murals completed 02/2019. Monument marquee pre-construction meeting held 6/20/2019; installation completed 08/2019. Single Point of Entry Enhancements (Fencing and Gate) completed 09/2019.

### **SMART** Facilities Update By Project



**HIRE DESIGN TEAM** 





Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

CONSTRUCTION Contractor Implements Renovations

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 80%Complete

2020 RESET SCHEDULE: (Calendar Year)	1: Planning		2: Hire A/E		3: Design		4: Hire Contract	o r	5: Construction		6: Closeout	
	Q2 2017	Q2 2	2017	Q4	2017	Q2	2 2019	Q1	2021	Q4 :	2023	21 2024
SCOPE:				BIID	C ET.	ELAC:						

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 9/15/20 (JJ-5)	\$242,000	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$270,000	
Fire Sprinklers	\$662,000	
HVAC Improvements	\$395,000	
Media Center improvements	\$156,000	

### **School Choice Enhancements\***

Phase: 43% Complete

SCHEDULE:			nent	PH:3 Complete	
Planned	Q4 2017	Q2 2018		TBD	TBD
Actual	11/2017	06/2018			
SCOPE: School Choice Enhancement		BUDGET:	FLAG:		
		\$100,000	COMMENTS:		
				nown as TBD will be provided af nd funds allocated.	ter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







QUARTER ENDING **DECEMBER 31, 2020** 



### **Pines Middle School**

200 NW DOUGLAS ROAD, PEMBROKE PINES 33024

Location Num	1881
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$1,163,730
Total Facilities Budget	\$801,730

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held 2/13/2019. Ballot approved for voting 11/8/2019. Results came in too low in 02/2020; re-voting in progress.

## **SMART** Facilities Update By Project

0		2		3		4	5		3
PLANNING	HIRE DESIGN TEAM  Advertise and Hire  Design Team		DESIGN	HIR	E CONTRACTOR	CONSTRUCTION	CONSTRUCTION	ON CLOSEO	
Develop & Validate Project Scope			Prepare Plan Drawings to release to contractor/vendor		and Hire Contractor to Implement Renovations	Contractor Implements Renovations		Final Inspection for Quality Assurance	
Primary Renova	ation					Phase: 1%	Complete		
2020 RESET	1: Planning		2: Hire A/E	3: Design	1	4: Hire Contract	or 5: Construction	6: Closeou	1
Calendar Year)	Q4 2017	Q4	201 <i>7</i>	Q3 2018	Q2	2 2019	Q4 2020	Q3 2022	Q3 2022
SCOPE:	COPE:		BUDGET:	FLAG:					
dditional Funding -	- Board Approved	d 7/21/20 (JJ-	-11)	\$306,730	COM	MENTS:			
Bldg Envelope Impr	r. (Roof, Window,	Ext Wall, etc	p.)	\$105,000					
HVAC Improvements		\$290,000							
School Choice	Enhanceme	nts*	Dhare: 7	EW Complete					
SCHEDULE:	PH:1 Planni	ng/Desigr		5% Complete PH:2 Impl	lement		PH:3 Complete		
Planned	Q4 2018		TBD			TBD		TBD	
Actual	11/2018								
SCOPE:				BUDGET:	FLAG:				
School Choice Enha	ancement			\$100,000	COM	MENTS:			
					Plann	ed date for Imple	ementation phase sho	own as TBD will b	е

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

community.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

**B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.



provided after voting process has been completed by the school



QUARTER ENDING DECEMBER 31, 2020



### **Pinewood Elementary School**

1600 SW 83 AVENUE, NORTH LAUDERDALE 33068

Location Num	2811
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,656,000
Total Facilities Budget	\$4,406,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. HVAC Test and Balance and the reroofing of Buildings 1, 3, and 4 are in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 9/20/16. Laptops, laptop carts, and two-way radios delivered 12/2016. Portable sound system delivered 06/2017. Electric Strike completed 09/2018. Marquee installed and functional 10/2018. (6) Two way radios delivered 10/2018. Laptops and Desktops delivered 09/2019. Verifying the final costs of the FM work order to detemine that all funds have been expended.

### **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project

**2020 RESET** 



**HIRE DESIGN TEAM** 

2: Hire A/E

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

3: Design



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor



CONSTRUCTION

Contractor Implements Renovations **CONSTRUCTION CLOSEOUT** 

6: Closeout

Final Inspection for Quality Assurance

### **Primary Renovation**

1: Planning

Phase: 99%Complete 5: Construction

		· ·	·		· ·	
Q4 2016	Q4 2016	Q2 2017	Q1 2019	Q3 2019	Q2 2021	Q3 2021
SCOPE:  Additional Funding - Board Approved 06/11/19 (JJ-1)  Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		BUDGET:	FLAG:			
		\$2,398,000	COMMENTS:			
		\$862,000				
		\$732,000				
ents		\$122,000	·			-
rovements		\$192,000				
	g - Board Approved pr. (Roof, Window, ents	g - Board Approved 06/11/19 (JJ-1) pr. (Roof, Window, Ext Wall, etc.)	BUDGET: g - Board Approved 06/11/19 (JJ-1) \$2,398,000  pr. (Roof, Window, Ext Wall, etc.) \$862,000 \$732,000 ents \$122,000	BUDGET: FLAG: g - Board Approved 06/11/19 (JJ-1) \$2,398,000 COMMENTS: pr. (Roof, Window, Ext Wall, etc.) \$862,000 \$732,000 ents \$122,000	BUDGET: FLAG: g - Board Approved 06/11/19 (JJ-1) \$2,398,000 COMMENTS:  pr. (Roof, Window, Ext Wall, etc.) \$862,000 \$732,000 ents \$122,000	BUDGET: FLAG: g - Board Approved 06/11/19 (JJ-1) \$2,398,000 COMMENTS:  pr. (Roof, Window, Ext Wall, etc.) \$862,000 \$732,000 ents \$122,000



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





## **Pinewood Elementary School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				riuse.	77% Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete		
Planned	Q1 2015	Q3 2016	Q1	2020	Q1 2020	
Actual	11/2015	09/2016	03,	/2020	03/2020	
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			
			All items approved by vot delivered and installed. But	• .		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





QUARTER ENDING DECEMBER 31, 2020



### **Pioneer Middle School**

5350 SW 90 AVENUE, COOPER CITY 33328

Location Num	2571
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$12,592,193
Total Facilities Budget	\$11,935,193

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Fire Protection, electrical and re-roofing work is complete. Media Center improvements are complete. Roofing work requires changes prior to final inspections.

School Choice Enhancements: COMPLETED 10/2019 - Voting completed 5/19/17. Office chairs, stage lectern, podium, instrument storage, conference room and planning updates delivered 07/2017. Office furniture delivered 08/2017. Front Office, Dean's Office, conference room and planning room additional furniture delivered 01/2018. Marquee installed and completed 08/2018. Teachers desk and armless chairs delivered 04/2019.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope

**2020 RESET** SCHEDULE:

(Calendar Year)



HIRE DESIGN TEAM Advertise and Hire Design Team

Q3 2016



Prepare Plan Drawings to release to contractor/vendor

Q1 2017



Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor **Implements** Renovations

Phase: 97%Complete

Q1 2021

Q3 2019



Final Inspection for Quality Assurance

Q2 2021

### **Primary Renovation**

Q2 2016

2: Hire A/E 4: Hire Contractor 5: Construction 6: Closeout 1: Planning 3: Design

Q1 2019

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 07/23/19 (JJ-2)	\$3,467,193	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,018,000	
Fire Sprinkler Protection. Upgrade lighting to T8 and Emergency Lighting	\$1,550,000	
HVAC Improvements	\$4,011,000	
Media Center improvements	\$633,000	<del></del>
Safety / Security Upgrade	\$86,000	

### **Track**

Phase: 100%Complete

					2: Hire A,	1: Planning	2020 RESET SCHEDULE:
1	1		I	ı			
Q2 2016	Q2 2016	Q2 2016	N/A	N/A	N/A	N/A	(Calendar Year)
_	Q2 2016	Q2 2016	N/A	N/A	N/A	N/A	(Calendar Year)

SCOPE: **BUDGET:** FLAG: Track Resurfacing \$70,000 **COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







### **Pioneer Middle School**

## **SMART** Facilities Update by Project Cont.

	-	-
School Choice Enhancements*		

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q4 2016	Q2 2017	Q4	2018	Q4 2018
Actual	12/2016	05/2017	10.	/2019	10/2019
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





QUARTER ENDING DECEMBER 31, 2020



### **Piper High School**

8000 NW 44 STREET, SUNRISE 33351

Location Num	1901
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$21,555,400
Total Facilities Budget	\$20,172,400

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals and shop drawings are being prepared. Science lab improvements are in progress. Temp roofing is complete.

School Choice Enhancements: COMPLETED 6/12/2018 - Voting completed 5/5/16. Picnic tables delivered 12/2016. Equipment for the main auditorium sound system, the mini auditorium and the gym sound systems delivered 08/2017. Main Auditorium sound system installed 12/2017. Installation for Mini Auditorium sound system and Gym sound system delivered 01/2018. Microphones delivered 03/2018. Desktops delivered 06/2018.

### **SMART** Facilities Update By Project



### **PLANNING**

Develop & Validate Project Scope



### HIRE DESIGN TEAM

Advertise and Hire **Design Team** 



## Prepare Plan

Drawings to release to contractor/vendor



#### HIRE CONTRACTOR Bid and Hire Contractor to Implement Renovations



Contractor **Implements** Renovations



Final Inspection for Quality Assurance

### **Primary Renovation**

Phase: 25%Complete

2020 RESET	I: Planning		2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: C	loseout
SCHEDULE:								
(Calendar Year)	Q1 2016	Q1 :	2016 Q3	2016 G	Q4 2019 (	Q2 2020	Q1 2023	3 Q2 2023

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 2/4/20 (JJ-2)	\$5,570,400	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$4,236,000	
Electrical Improvements	\$266,000	
Fire Sprinklers	\$494,000	<u></u>
HVAC Improvements	\$6,161,000	
Media Center improvements	\$693,000	
Safety / Security Upgrade	\$212,000	
STEM Lab improvements	\$2,319,000	

Liectrical improvements	\$200,000
Fire Sprinklers	\$494,000
HVAC Improvements	\$6,161,000
Media Center improvements	\$693,000
Safety / Security Upgrade	\$212,000
STEM Lab improvements	\$2,319,000

#### **Weight Room**

Phase: 100%Complete 1: Planning 2: Hire A/E 6: Closeout tion **2020 RESET** SCHEDULE: Q1 2017 (Calendar Year) Q1 2017 Q2 2017 Q2 2017 Q3 2017 Q3 2017 Q1 2018

SCOPE: **BUDGET:** FLAG: **COMMENTS:** Weight Room Renovation \$121,000



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





## **Piper High School**

## **SMART** Facilities Update by Project Cont.

	os opaaic	,	rojeci	00111
School Choice Enhance	monte*			

Phase:	100%	Comp	lete
--------	------	------	------

				111030.10	0/6 Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	olement	PH:3 Complete	
Planned	Q1 2015	Q2 2017	(	Q2 2018	Q2 2018
Actual	11/2015	05/2017	(	06/2018	06/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Enha	ancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Plantation Elementary School**

651 NW 42 AVENUE, PLANTATION 33317

Location Num	0941
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$483,000
Total Facilities Budget	\$245,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 19. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Test and Balance services are completed. Test and Balance report has been abmitted. Find apply are pending prior to completion of the project.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed prior to Facilities approval. Musting held with school staff on 1/30/17 to review and coordinate scope and budget. Revoting completed 5/3/2018. Type (2) electric strike. Golf Cart delivered 9/2018. Cafeteria sound system delivered 10/2018. (10) Student Benches in Car Rider free delivered 10/2018. Cafeteria Stage Curtains delivered and installed 12/2018. Welcome center, front office furniture and stacket to chairs failvered 04/2019. Digital marquee permit issued 03/2019; pre-construction meeting held 5/7/2019. Marquee installed and fundamental for a graph of the construction meeting held 5/7/2019.

## **SMART** Facilities Update By Project

PLANNING
Develop &

Validate Project

HIRE DESIGN TEAM

Advertise and Hire Design Team 3

Preparation Plan
Drawings to Passe

-4

Bid and the Contractor to Implement Renovations -(5)

CONSTRUCTION

Contractor
Implements
Renovations

Phase: 10%Complete

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

### **Primary Renovation**

2020 RESET	1: Planning	2: Hire A	a Design		4: Hire Contractor	5: Construction	6; Closeou	t
SCHEDULE:	Q4 2017	A	N/A	Q2	2019 G	21 2020	Q2 2020	Q2 2020
SCOPE:			BUDGET:	FLAG:				
HVAC Improvement	s		\$145,000	COM	MENTS:			

### School Choice Enhantments\*

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement PH:	3 Complete
Planned	Q1 2015	Q2 2018	Q1 2020	Q1 2020
Actual	11/2015	05/2018	03/2020	03/2020
SCOPE:		BUDGET:	FLAG:	
School Choice E	nhancement	\$100,000	COMMENTS:	
				rocess have been delivered and how to spend the remaining funding of the SCEP funding.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

**B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.



Phase: 99% Complete

QUARTER ENDING **DECEMBER 31, 2020** 



### **Plantation High School**

6901 NW 16 STREET, PLANTATION 33313

Location Num	1451
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$16,883,993
Total Facilities Budget	\$15,470,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 5/31/18 - Voting Completed 6/12/18 - Golf Cart delivered 10/2018. (2) Gym scoreboards, indoor furniture for Front Office delivered 02/2019. Speaker system for the gym installation completed 04/2019. (2) Gym scoreboards installed 06/2019. Marquee permitted 7/19/2019; pre-construction meeting held 8/2019; construction began 10/28/2019. Marquee completed and functional 12/2019.

### **SMART** Facilities Update By Project



Develop & Validate Project

Scope

1: Plannina

HIRE DESIGN TEAM

2: Hire A/E

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

3: Design



Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

CONSTRUCTION

Contractor Implements Renovations

5: Construction

6 CONSTRUCTION CLOSEOUT

> Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

Phase: 96%Complete

2020 RESET	•	, , , , , , , , , , , , , , , , , , , ,	37 33				
SCHEDULE:							
(Calendar Year)	Q1 2017	Q1 2017	Q4 2017	Q2 2021	Q4 2021	Q4 2024	Q1 2025
SCOPE:			BUDGET:	FLAG:			

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,725,000
Fire Sprinklers	\$1,978,000
HVAC Improvements	\$6,312,000
Media Center improvements	\$772,000
Replace Building 2	\$1,192,000
Safety / Security Upgrade	\$57,000
STEM Lab improvements	\$1,913,000

COMMENTS:

**Weight Room** 

Phase: 100%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Con	tractor 5: Constru	ction 6: Close	out
SCHEDULE:	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	2 2018 Q3 2018	
SCOPE:			BUDGET:	FLAG:			
Weight Room Reno	vation		\$121,000	<b>COMMENTS:</b>			



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







## **Plantation High School**

## **SMART** Facilities Update by Project Cont.

2020 DESET	1: Planning	2: Hire A/E	3: Design	n 4: Hire C	ontractor 5: Constr	uction 6: Close	out
2020 RESET SCHEDULE: (Calendar Year)	N/A	N/A	Q1 2017	N/A	Q4 2017	Q1 2018	Q1 2018
SCOPE:			BUDGET:	FLAG:			
Track Resurfacing			\$300,000	COMMENTS:			

### School Choice Enhancements\*

Phase: 99% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	olement	PH:3 Complete	
Planned	Q4 2017	Q2 2018	Q1:	2020	Q1 2020
Actual	11/2017	05/2018	03/2	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	hancement	\$100,000	COMMENTS:		
			ng process have been delivere ning how to spend the remaini ion of the SCEP funding.		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Plantation Middle School**

6600 W SUNRISE BOULEVARD, PLANTATION 33313

Location Num	0551
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$7,115,300
Total Facilities Budget	\$6,736,300

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED - Voting authorized 3/5/2018 - Voting completed 4/13/18. Exterior Paint completed 12/2018. Students chairs and Restructuring of Front Office and furniture is on order. Exterior Paint for (3) Logos complete 02/2019. Marquee permitted 06/2019; structural installation complete 10/2019. Restructured for Front Office completed 11/2019.

### **SMART** Facilities Update By Project













Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations

CONSTRUCTION Contractor Implements Renovations

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

6: Closeout

### **Primary Renovation**

1: Plannina

Phase: 15%Complete 4: Hire Contractor 5: Construction

2020 RESET							
SCHEDULE:		I	l				
(Calendar Year)	21 2016	Q2 201	16 Q1 :	2017 Q2	2 2019 Q3	2020 Q1	2023 Q2 2023
SCOPE:			BUD	GET: FLAG:			
Additional Funding -	Board Approved	d 03/03/20 (JJ-1)	\$3,188	3,300 COM	MENTS:		

Additional Funding - Board Approved 03/03/20 (33-1)	\$3,188,300
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,796,000
Electrical Improvements	\$277,000
Fire Sprinklers	\$585,000
HVAC Improvements	\$235,000
Media Center improvements	\$555,000

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	PH:3	Complete
Planned	Q1 2016	Q2 2018	Q4 2018	Q4 2018
Actual	01/2016	04/2018	11/2019	11/2019
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING **DECEMBER 31, 2020** 



### **Plantation Park Elementary School**

875 SW 54 AVENUE, PLANTATION 33317

Location Num	1251
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$2,342,000
Total Facilities Budget	\$2,083,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Kick-off meeting held 12/18/2018. Voting authorized 5/6/2019. Voting completed 5/24/2019. Window wraps, Morning Show Equipment, Aiphone on main entrance and strike on interior door are on order. Lockdown shades delivered and installed 7/2019. Window wraps; Aiphone at the Single Point of Entry and strike on the secondary door delivered 09/2019. Morning Show Equipment delivered 10/2019.

### **SMART** Facilities Update By Project

-	2	,	3	4	5	6
PLANNING	HIRE DESIGN T	EAM	DESIGN	HIRE CONTRACTO		CONSTRUCTION CLOSEOU
Develop & Validate Project Scope	Advertise and Design Tear		Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contrac to Implement Renovations	tor Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovation			Ph	ase: <b>15%</b> Complet	e	
2020 RESET 1: F	Planning	2: Hire A/E	3: Design	4: Hire Con	tractor 5: Construction	6: Closeout
SCHEDULE: (Calendar Year) Q4 20	017 Q4	2017	Q3 2018	Q2 2020	Q2 2022	Q2 2024 Q3 2024
SCOPE:			BUDGET:	FLAG:		
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)			\$817,000	COMMENTS:		

Phase:	28%	Comr	olete
1 11030.	20/0	COLLIE	

\$294,000

\$716,000

\$156,000

			•		
SCHEDULE:	PH:1 Planning/Design	PH:2 Impl	em ent	PH:3 Complete	
Planned	Q4 2018	Q2 2019	TB	BD	TBD
Actual	11/2018	05/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		
			Planned dates shown as TBD been ordered and funds allo	will be provided after all item ocated.	ns have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Fire Alarm

**HVAC Improvements** 

Media Center improvements

FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Pompano Beach Elementary School**

700 NE 13 AVENUE, POMPANO BEACH 33060

Location Num	0751
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$6,969,551
Total Facilities Budget	\$6,714,551

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Scope of work nearing completion. Final changes to fire alarm design required prior to final inspections.

School Choice Enhancements: COMPLETED 07/2017 - Voting completed 8/19/16. Student laptops and laptop carts delivered 11/2016. Classroom furniture, desks, chairs, bookshelves, tables delivered 03/2017. Classroom furniture including desks and chairs delivered 07/2017. Additional furniture delivered 08/2017.

## **SMART** Facilities Update By Project



### PLANNING

Develop & Validate Project Scope

OOOO DECET



### HIRE DESIGN TEAM

Advertise and Hire Design Team



## DESIGN

Prepare Plan Drawings to release to contractor/vendor



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor

Implements

Renovations

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

### **Primary Renovation**

Phase: 98%Complete

1: Planning

2: Hire A/E

3: Design

4: Hire Contractor

5: Construction

6: Closeout

2020 RESET							
SCHEDULE:							ļ
(Calendar Year)	Q1 2016	Q2 2016	Q4 2016	Q2 2018	Q1 2019	Q1 2021	Q2 2021
SCOPE:			BUDGET:	FLAG:			
Additional Funding -	- Board Approved	01/15/19 (JJ-3)	\$1,390,551	COMMENTS:			
Bldg Envelope Impr	. (Roof, Window,	Ext Wall, etc.)	\$981,000				
Electrical Improvem	ients		\$250,000				
Fire Alarm			\$251,000	·			
Fire Sprinklers			\$639,000				
HVAC Improvemen	ts		\$1,903,000				
Improvements to or	Replacement of b	ouilding 3	\$1,200,000				







## Pompano Beach Elementary School

**SMART** Facilities Update by Project Cont.

C - b I C b - ! F - b b - *	1
School Choice Enhancements*	1
ochool Choice Elliancement	

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete			
Planned	Q1 2016	Q3 2016	G	4 2017	Q4 2017		
Actual	01/2016	08/2016	0	7/2017	07/2017		
SCOPE:		BUDGET:	FLAG:				
School Choice Enhancement		\$100,000	COMMENTS:				

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### Pompano Beach High School

600 NE 13 AVENUE, POMPANO BEACH 33060

Location Num	0185
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,951,000
Total Facilities Budget	\$3,165,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 11/2020 - Voting complete 4/18/2019. Football scoreboard drawings submitted for permitting 12/9/2019. Permit issued 05/2020; fabrication LT 9 weeks. Installation of Aiphone Master & Sub-master in F101; Aiphone in F270; Camera at Post entry F262; Door Strike at F116 - Guidance Office; Door Strike at F147 - Media Center completed 03/2020.

### **SMART** Facilities Update By Project

v
PLANNING
Develop &

Scope











Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

Contractor Implements Renovations **CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 96%Complete

2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Con	tractor	5: Construction		6: Closeout	
SCHEDULE:	Q3 2017	Q4 2	2017	Q1	2018	Q2	2021	Q1	2023	Q2	2025	Q2 2025
SCOPE:				BUD	GET:	FLAG:						
Art Room Renovation	on and Equipment			\$110	0,000	COM	MENTS:					

Art Room Renovation and Equipment	\$110,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$468,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$337,000
Fire Sprinklers	\$914,000
HVAC Improvements	\$815,000

#### **Weight Room**

Phase: 100% Complete

2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Contractor		5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2017	Q4:	2017	Q4	2017	Q2	2018	Q2	2018	Q3	3 2018	Q3 2018
SCOPE:				BUE	OGET:	FLAG:						
Weight Room Rei	novation			\$12	1,000	COM	MENTS:					



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







## Pompano Beach High School

**SMART** Facilities Update by Project Cont.

											e: <b>100%</b> Cor	
020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Contr	ractor	5: Construction		6: Closeout	
CHEDULE: Calendar Year)	Q3 2017	Q4 2	2017	Q4	2017	Q4	2017	Q4	2017	Q1 2	2018	Q1 2018
COPE:				BUE	OGET:	FLAG:						
rack Resurfacing				\$30	0,000	COM	MENTS:					

### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE: PH:1 Planning/Design		PH:2 lm	olement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	Q4	2020	Q4 2020
Actual	11/2018	04/2019	11/:	2020	11/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### Pompano Beach Middle School

310 NE 6 STREET, POMPANO BEACH 33060

Location Num	0021
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$13,364,180
Total Facilities Budget	\$12,971,180

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Building 1 HVAC nearing completion. Building 1 roofing in progress. Fire alarm installation pending change order and design revisions. Chiller installation is complete.

School Choice Enhancements: COMPLETED 8/22/16. Indoor and outdoor furniture, replacement of science tables, replacement of teacher chairs and principal conference room chairs delivered 08/2017.

### **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope

2020 RESET



HIRE DESIGN TEAM

Advertise and Hire Design Team



DESIGN

Prepare Plan Drawings to release to contractor/vendor

3: Design



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor



CONSTRUCTION

Contractor
Implements
Renovations



Final Inspection for Quality Assurance

6: Closeout

### **Primary Renovation**

1: Planning

Phase: 80% Complete

5: Construction

		I			
Q2 2016	Q4 2016	Q4 2018	Q1 2019	Q2 2022	Q2 2022
	BUDGET	ELAC.			
	BUDGET:	FLAG:			
d 02/20/19 (JJ-6)	\$4,787,180	COMMENTS:			
, Ext Wall, etc.)	\$758,000				
	\$419,000				
	\$722,000				
	\$2,609,000				
building 5	\$797,000				
	\$484,000				
ories on Bldgs 1, 2, 3, 5 inum canopies).	\$2,295,000				
	building 5	BUDGET: d 02/20/19 (JJ-6) \$4,787,180  Ext Wall, etc.) \$758,000 \$419,000 \$722,000 \$2,609,000 building 5 \$797,000 building 5 \$484,000 pries on Bldgs 1, 2, 3, 5 \$2,295,000	BUDGET: FLAG: d 02/20/19 (JJ-6) \$4,787,180 COMMENTS:  Ext Wall, etc.) \$758,000 \$419,000 \$722,000 \$2,609,000 \$2,609,000 \$484,000 \$484,000 \$2,295,000	BUDGET: FLAG: d 02/20/19 (JJ-6) \$4,787,180 COMMENTS:  Ext Wall, etc.) \$758,000 \$419,000 \$722,000 \$2,609,000 \$2,609,000 \$484,000 \$797,000 \$484,000 \$2,35 \$2,295,000	BUDGET: FLAG: d 02/20/19 (JJ-6) \$4,787,180 COMMENTS:  Ext Wall, etc.) \$758,000 \$419,000 \$722,000 \$2,609,000 building 5 \$797,000 \$484,000 ories on Bldgs 1, 2, 3, 5 \$2,295,000



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





## Pompano Beach Middle School

## **SMART** Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Im	olement	PH:3 Complete	
Planned	Q1 2015	N/A		Q3 2016	Q3 201 <i>6</i>
Actual	11/2015	N/A		08/2016	08/2016
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Quiet Waters Elementary School**

4150 W HILLSBORO BOULEVARD, DEERFIELD BEACH 33442

Location Num	3121
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$6,829,000
Total Facilities Budget	\$6,297,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. The music and art rooms have been turned over to the school. HVAC work is nearing completion. Demolition work, and roofing work is in progress. Fire Protection redesign is taking place to incorporate new fire hydrant on school property.

School Choice Enhancements: Voting authorized 4/30/18 - Voting completed 06/2018 - Picnic Tables. Electric Strike, (187) Laptops, (10) ThinkPad's delivered 11/2018. (5) Document Cameras, (5) Projectors delivered 06/2019. (200) Lenovo adapters delivered 08/2019. Digital marquee permitted 10/2/2019; pre-construction held 10/17/2019; construction began 12/2019. Marquee complete and functional 06/2020.

### **SMART** Facilities Update By Project



## PLANNING

Develop & Validate Project Scope



### HIRE DESIGN TEAM

2: Hire A/E

Advertise and Hire Design Team



DESIGN
Prepare Plan
Drawings to release
to contractor/vendor

3: Design

# -4

### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

## 5

## CONSTRUCTION Contractor

Contractor Final Inspection for Implements Quality Assurance Renovations

**CONSTRUCTION CLOSEOUT** 

### **Primary Renovation**

1: Plannina

Phase: 82%Complete

4: Hire Contractor 5: Construction

•				
Q3 2016	Q2 2018	Q4 2018	Q4 2021	Q1 2022
BUDGET:	FLAG:			
\$1,576,000	COMMENTS:			
\$65,000				
\$1,228,000				
\$339,000				
\$737,000				
\$2,116,000				
\$136,000				
	\$1,576,000 \$65,000 \$1,228,000 \$339,000 \$737,000 \$2,116,000	BUDGET: FLAG: \$1,576,000 COMMENTS: \$65,000 \$1,228,000 \$339,000 \$737,000 \$2,116,000	BUDGET: FLAG: \$1,576,000 COMMENTS: \$65,000 \$1,228,000 \$339,000 \$737,000 \$2,116,000	BUDGET: FLAG: \$1,576,000 COMMENTS: \$65,000 \$1,228,000 \$339,000 \$737,000 \$2,116,000









## **Quiet Waters Elementary School**

## **SMART** Facilities Update by Project Cont.

			Phase: 89	%Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q1 2016	Q2 2018		Q2 2019	Q2 2019
Actual	01/2016	06/2018			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	hancement	\$100,000	<b>COMMENTS:</b>		
			Marquee desig	gn process caused previous dela	ys. Marquee is now

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### Ramblewood Elementary School

8950 SHADOW WOOD BOULEVARD, CORAL SPRINGS 33071

Location Num	2721
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,665,158
Total Facilities Budget	\$4,313,158

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Bathroom renovations and Media Center renovations are completion. HVAC improvements are in progress.

School Choice Enhancements: Voting authorized 12/29/17. Voting completed 02/13/18 - Technology items will be ordered once the marque and the playground upgrades are completed. Digital marquee permitted 11/2018; installation complete 04/2019. Playground upgrades preliminary review completed 09/2019; construction began 04/2020; construction completed 05/2020. (2) Document cameras delivered 10/2020. (16) chairs delivered 01/2020. (2) Projectors delivered 12/2020. (26) Lenovo 100e - 2nd Gen, (8) USB 3.0 Ethernet Adapter, (2) Lenovo 45W Standard AC Adapter (USB Type-C) are on order.

## **SMART** Facilities Update By Project



### **PLANNING**

Develop & Validate Project



### **HIRE DESIGN TEAM**

Advertise and Hire Design Team

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

3: Design

### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

CONSTRUCTION Contractor Implements

Renovations



6: Closeout

Final Inspection for Quality Assurance

### **Primary Renovation**

1: Planning

Phase: 70% Complete

5: Construction

2020 RESET						
SCHEDULE: (Calendar Year) Q1 2016	Q2 2016	Q4 2016	Q3 2018	Q1 2019	Q4 2021	Q4 2021
SCOPE:		BUDGET:	FLAG:			
Additional Funding - Board Approved	d 12/18/18 (JJ-2)	\$1,353,158	COMMENTS:			
Bldg Envelope Impr. (Roof, Window,	Ext Wall, etc.)	\$490,000				
Fire Sprinklers		\$702,000				
HVAC Improvements		\$1,492,000	<del></del>			
Media Center improvements		\$170,000				
PE/Athletic Improvements		\$6,000				



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





## Ramblewood Elementary School

**SMART** Facilities Update by Project Cont.

			Phase: 9	5%Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	olement	PH:3 Complete	
Planned	Q1 2016	Q1 2018		TBD	TBC
Actual	01/2016	02/2018			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
				nown as TBD will be provided af nd funds allocated.	ter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### Ramblewood Middle School

8505 W ATLANTIC BOULEVARD, CORAL SPRINGS 33071

Location Num	2711
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$7,499,241
Total Facilities Budget	\$6,978,241

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Media Center improvements are complete. Restroom demolition in progress. Roofing renovations are in progress.

School Choice Enhancements: COMPLETED 07/2018 - Voting completed on 3/2/17. Printers delivered 05/2017. TVs for the cafeteria delivered 06/2017. Projector for the cafeteria sound system delivered 07/2017. Cafeteria sound system installed 08/2017. LCD projectors and 3D Printer delivered 10/2017. Projectors were ceiling mounted 12/2017. Marquee permit issued 2/12/2018; installation begun 06/29/2018; marquee complete 07/2018.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope



HIRE DESIGN TEAM Advertise and Hire **Design Team** 



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations

4: Hire Contractor



Contractor **Implements** Renovations

5: Construction



Final Inspection for Quality Assurance

6: Closeout

### **Primary Renovation**

1: Planning

Phase: 18%Complete

3: Design

2020 RESET	i. Flaiiiiig	Z. Hile A/L	3. Desigi	4. fille Coll	ilucioi 5. Consilu	o. Close	001
SCHEDULE:	24 2016	Q4 2016	Q2 2017	Q2 2019	Q2 2020	Q2 2022	Q3 2022
SCOPE:			BUDGET:	FLAG:			
Additional Funding - B	Board Approved 2	/19/20 (JJ-3)	\$2,334,241	COMMENTS:			
Bldg Envelope Impr. (	Roof, Window, Ex	xt Wall, etc.)	\$2,157,000				
Electrical Improvemen	nts		\$452,000				
Fire Sprinklers			\$1,207,000				
HVAC Improvements			\$222,000				
Media Center improve	ements		\$456,000				
Safety / Security Upgr	rade		\$50,000				









### Ramblewood Middle School

## **SMART** Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase:100% Complete

				11100011	e, complete
SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	olement	PH:3 Complete	
Planned	Q4 2016	Q2 2017	Q2	2018	Q2 2018
Actual	12/2016	03/2017	07,	2018	07/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



## **Riverglades Elementary School**

7400 PARKSIDE DRIVE, PARKLAND 33067

Location Num	2891
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$11,430,602
Total Facilities Budget	\$3,218,177

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Roofing shop drawings have been resubmitted for sub-permit.

School Choice Enhancements: Proposals are being coordinated for scope and ballot development.

## **SMART** Facilities Update By Project



Develop & Validate Project Scope



Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



Contractor Implements Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 17%Complete

2020 RESET	1: Planning	2: Hire A/	E 3: Design	4: Hire Cor	stractor 5: Constru	e: Closed	out
SCHEDULE: (Calendar Year)	Q4 2016	Q4 2016	Q2 2017	Q1 2019	Q4 2019	Q2 2022	Q3 2022
SCOPE:			BUDGET:	FLAG:			
Additional Funding	- Board Approved 09	9/04/19 (JJ-6)	\$448,177	<b>COMMENTS:</b>			
Bldg Envelope Imp	or. (Roof, Window, Ex	t Wall, etc.)	\$1,015,000				
Fire Alarm			\$294,000				
Fire Sprinklers			\$783,000				
HVAC Improveme	nts		\$578,000				

#### School Choice Enhancements\*

Phase: **50%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete
Planned	Q4 2016	TBD	TE	BD TBD
Actual	12/2016			
SCOPE:		BUDGET:	FLAG:	
School Choice E	nhancement	\$100,000	COMMENTS:	
			•	ntation phase shown as TBD will be ess has been completed by the school

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
 B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Riverland Elementary School**

2600 SW 11 COURT, FORT LAUDERDALE 33312

Location Num	0151
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$4,373,192
Total Facilities Budget	\$4,157,192

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Certificate of Occupancy has been received for Buildings 1, 3, 4 and 5. Change order for portion of HVAC work and time extension has been submitted. Pending review.

School Choice Enhancements: Voting authorized 4/25/2019. Voting completed 5/14/2019. Media Center furniture - (12) Corner units, (2) Single Seats, (78) Armless Chairs, (6) Ottomans, (4) 2 Seater Benches, (6) Round Tables, (12) Rectangular Tables, (30) Quad Tables, Custom (43) Bookcases, (1) Desk with book drop, Aiphone at Main entrance and submaster delivered and completed 11/2019.

## **SMART** Facilities Update By Project



#### Develop & Validate Project Scope

-2

### HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



Contractor Implements Renovations

Phase: 64%Complete



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

### Primary Renovation

2020 RESET SCHEDULE:

(Calendar Year)

	1: Planning		2: Hire A/E	3:	Design	4: Hire Contracto	r	5: Construcți	on	6: Closeout	
G	2 2017	Q2 20	017	Q4 20	17 Q1	2019	Q2	2019	Q2	2022	Q2 2022

SCOPE:	BUDGET:
Additional Funding - Board Approved 05/07/19 (JJ-3)	\$2,551,192
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$791,000
HVAC Improvements	\$715,000

	_
COMMENT	۲.

FLAG:

### School Choice Enhancements\*

Phase: 54% Complete

			The second secon		
SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	plement	PH:3 Complete	
Planned	Q4 2017	Q2 2019		TBD	TBD
Actual	11/2017	05/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		
				hown as TBD will be provided aftended aftends allocated.	er all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







QUARTER ENDING DECEMBER 31, 2020



### **Riverside Elementary School**

11450 RIVERSIDE DRIVE, CORAL SPRINGS 33071

Location Num	3031
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,016,000
Total Facilities Budget	\$1,600,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 4/5/2019. Voting results received 04/30/2019. Outdoor PA speaker system upgrade began 10/2019. Art and PE Enhancements (racks, furniture, book drop carts, etc.), and (30) Ukelele storage racks on order. Multi drying steel rack delivered 08/2019. Art and PE Enhancements (racks, furniture, book drop carts, etc.) delivered 10/2019 and completed 02/2020. (18) Tables delivered 05/2020. Full basketball court in design.

### **SMART** Facilities Update By Project



HIRE DESIGN TEAM

1: Planning



2: Hire A/E





CONSTRUCTION CLOSEOUT

6: Closeout

Develop & Validate Project Scope

2020 RESET

Advertise and Hire Design Team

Prepare Plan
Drawings to release
to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

Contractor Implements Renovations

5: Construction

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 96%Complete

(Calendar Year) Q2 2017	Q3 2017	Q1 2018	Q2 2021	Q2 2022	Q2 2024	Q3 2024
SCOPE:		BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window,	Ext Wall, etc.)	\$154,000	COMMENTS:			
Fire Alarm		\$294,000				
Fire Sprinklers		\$722,000				
HVAC Improvements		\$170,000				
Media Center improvements		\$160,000				

#### School Choice Enhancements\*

Phase: 41% Complete

			,		
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q4 2017	Q2 2019		TBD	TBD
Actual	11/2017	04/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	hancement	\$100,000	COMMENTS:		
			Planned dates shown obeen ordered and fund	as TBD will be provided after c ds allocated.	all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Rock Island Elementary School**

2350 NW 19 STREET, FORT LAUDERDALE 33311

Location Num	3701
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,571,944
Total Facilities Budget	\$2,406,944

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Building 1 CAP sheet is installed. Building 2 base sheet is installed. Barrel tile has been installed. Contractor working on metal coping and lightning protection. Change order pending approval prior to completing lightning protection.

School Choice Enhancements: COMPLETED 11/2017. Voting completed 4/29/16. Furniture, Mimio boards, document cameras, projectors, printers, bulletin boards delivered 06/2017. Wayfinding signage delivered 11/2017.

### **SMART** Facilities Update By Project



## HIRE DESIGN TEAM

DESIGN

HIRE CONTRACTOR
Bid and Hire Contractor

CONSTRUCTION

CONSTRUCTION CLOSEOUT

ctor

Final Inspection for Quality Assurance

Develop & Validate Project Scope

OOOO DECET

Advertise and Hire Design Team Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contract to Implement Renovations

4: Hire Contractor

Contractor Implements Renovations

5: Construction

Primary Renovation

2: Hire A/E

Phase: 96%Complete

SCHEDULE: (Calendar Year)	Q4 2016	Q4 2016	Q1 2017	Q2 2018	Q2 2019	Q2 2021	Q3 2021
SCOPE:  Additional Funding - Board Approved 12/18/18 (JJ-9)  Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		BUDGET:	FLAG:				
		\$1,072,944	<b>COMMENTS:</b>				
		\$983,000					
HVAC Improveme	ents		\$251,000				

### School Choice Enhancements\*

1: Planning

Phase:100% Complete

6: Closeout

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q1 2015	Q2 2016	Q3 2	2017	Q3 2017
Actual	11/2015	04/2016	11/2	2017	11/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.









## Royal Palm STEM Museum Magnet (f.k.a. **Royal Palm Elementary School)**

1951 NW 56 AVENUE, LAUDERHILL 33313

Location Num	1851
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$8,290,900
Total Facilities Budget	\$8,008,900

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Building 1 Fire Protection in progress. Restroom and Electrical work is beginning. Roofing in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 12/21/17. Voting completed 2/15/18 - Furniture (chairs and tables) delivered and installed 05/2018. Digital marquee permitted 7/23/2019; pre-construction meeting scheduled 09/2019. Construction began 09/2019; electrical underground work completed 09/2019; digital marquee installed and functional 10/2019; pending final inspections. (3) Promethean Boards delivered and installed 01/2020.

## **SMART** Facilities Update By Project

PLANNING	HIRE DESIGN TEAM	3 DESIGN	HIRE CONTRACTOR	5 CONSTRUCTION	6 CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

rimary	/ Renovat	ion
--------	-----------	-----

				Pha	ise: <b>29%</b> Complet	е		
2020 RESET	1: Planning	2: Hire A/I	3: Design	4: Hire Con	tractor 5: Construc	ction 6: Close	6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2016	Q1 2017	Q3 2017	Q2 2019	Q3 2020	Q1 2022	Q2 2022	
SCOPE:			BUDGET:	FLAG:				
Additional Funding - Board Approved 04/14/20 (12)			\$4,275,900	COMMENTS:				
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)			\$1,663,000					
Fire Alarm			\$294,000					
Fire Sprinklers			\$758,000					
HVAC Improveme	ents		\$728,000					
Media Center impr	rovements		\$190,000					





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





## Royal Palm STEM Museum Magnet (f.k.a. Royal Palm Elementary School)

**SMART** Facilities Update by Project Cont.

School Choic	ce Enhancements*			Phase: <b>S</b>	79% Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	- 7,0 COMPION
Planned	Q4 2016	Q1 2018	Q4	2018	Q4 2018
Actual	12/2016	02/2018	03,	/2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			All items approved by vot installed. School is determ from the contingency por	ining how to spend the rer	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



# Sanders Park Elementary Magnet (f.k.a. Sanders Park Elementary)

800 NW 16 STREET, POMPANO BEACH 33060

Location Num	0891
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$5,079,000
Total Facilities Budget	\$4,873,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Kick-off meeting held 12/27/18. Ballot Development in progress.

#### **SMART** Facilities Update By Project













Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations

Contractor Implements Renovations **CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

**Primary Renovation** 

Phase: 95%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
SCHEDULE:	Q4 2017 Q4	1 2017 Q3	3 2018 Q2	2021 Q3	2022 Q4	2025 Q4 2025
SCOPE:		BUI	DGET: FLAG:			
Bldg Envelope Impr.	(Roof, Window, Ext Wall, etc	\$1,34	46,000 COM	MENTS:		

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) \$1,3	46,000
Fire Alarm \$2	94,000
Fire Sprinklers \$6	89,000
HVAC Improvements \$2,1	61,000
Media Center improvements \$2	83,000

	AA	AA		ΝĪ	TS:
U	IV	I۷۱	Ы	N	13.

#### School Choice Enhancements\*

Phase: 25% Complete

SCHEDULE:	PH:1 Planni <mark>ng/Design</mark>	PH:2 Implement	PH:3 Complete	
Planned	Q4 2018	TBD	 TBD	TBD
Actual	11/2018			

Actual 11/2018

SCOPE: **BUDGET:** School Choice Enhancement

FLAG:

**COMMENTS:** 

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

\$100,000





QUARTER ENDING **DECEMBER 31, 2020** 



#### Sandpiper Elementary School

3700 HIATUS ROAD, SUNRISE 33351

Location Num	3061
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,337,942
Total Facilities Budget	\$1,021,942

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. HVAC scope of work is in progress. Fire alarm scope of work is in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 1/4/16. Cafeteria blinds delivered and installed 08/2016. Media Center Broadcast system delivered 08/2017. Marquee sign and Playground upgrades permitted 11/2018; work completed 01/2019. Outdoor bench delivered 04/2019.

### **SMART** Facilities Update By Project













PLANNING

Develop &

Validate Project

Scope

Advertise and Hire Design Team

Prepare Plan
Drawings to release
to contractor/vendor

Bid and Hire Contractor to Implement Renovations CONSTRUCTION

Contractor
Implements
Renovations

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase:	75%	Com	olete

2020 RESET	1: Planning	2: Hire A/E	3: Design		4: Hire Contractor	5: Construction	6: Closeout
SCHEDULE:	Q4 2016 Q1 :	2017 Q1	2017	Q3	2018 Q1	2019 Q4	2021 Q1 2022
SCOPE:		BUE	OGET:	FLAG:			
Additional Funding - I	Board Approved 11/07/18 (Juli	l-6) \$45	2,942	COM	MENTS:		
Fire Alarm		\$31	9,000				
HVAC Improvements	3	\$15	0,000				

#### School Choice Enhancements\*

Phase: 99% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2015	Q1 2016	Q1	2020	Q1 2020
Actual	11/2015	01/2016	03/	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by votil installed. School is determine from the contingency port	ning how to spend the re	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



#### Sawgrass Elementary School

12655 NW 8 STREET, SUNRISE 33325

Location Num	3401
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,197,000
Total Facilities Budget	\$2,746,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 4/22/2019. Voting completed 5/2/2019. Playground upgrade to the 3-5 play area, replacing sand areas with PIP completed 7/2/2019. (45) Student Laptops delivered 7/2019. Minor security enhancements in the front office completed 08/2019. Bulletin Boards delivered 09/2019.

#### **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope



**HIRE DESIGN TEAM** 

Advertise and Hire Design Team



**DESIGN** 

Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor Implements Renovations

from the contingency portion of the SCEP funding.

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

**Primary Renovation** 

5%Complete Phase:

2020 RESET	1: Planning	2	2: Hire A/E	3: Design		4: Hire	Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2017	Q4 20	)17 Q3	2018	Q3	2020	Q2	2022 Q	4 2024	Q1 2025
SCOPE:			BUD	GET:	FLAG:					

JCOI L.	DODOLI.
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,077,000
Electrical Improvements	\$253,000
Fire Alarm	\$294,000
Fire Sprinklers	\$846,000
HVAC Improvements	\$176,000

**COMMENTS:** 

#### School Choice Enhancements\*

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement PH:3 Complete
Planned	Q4 2018	Q2 2019	Q1 2020 Q1 2020
Actual	11/2018	05/2019	03/2020 03/2020
SCOPE:		BUDGET:	FLAG:
School Choice Er	nhancement	\$100,000	COMMENTS:
			All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.



Phase: 99% Complete



QUARTER ENDING **DECEMBER 31, 2020** 



#### Sawgrass Springs Middle School

12500 W SAMPLE ROAD, CORAL SPRINGS 33065

Location Num	3431
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$6,984,975
Total Facilities Budget	\$6,423,975

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 11/2017: Voting completed on 4/3/17. Laptops delivered 07/2017. TV production sound system delivered 11/2017.

## **SMART** Facilities Update By Project

PLANNING Develop & Validate Project Scope	Advertise an	d Hire	DESIGN Prepare Plan Drawings to release to contractor/vendor	HIRE CONTRACTOR Bid and Hire Contractor to Implement Renovations		CONSTRUCTION CLOSEOU Final Inspection for Quality Assurance
Primary Renov	vation  1: Planning	2: Hire A/E	Pho 3: Design	ase: <b>5</b> %Complete	ractor 5: Construction	n 6: Closeout
2020 RESET SCHEDULE: (Calendar Year)	Q3 2016 Q4	1 2016	Q2 2017	Q2 2019	Q2 2022	Q1 2025 Q2 2025
SCOPE: ADA Restroom			<b>BUDGET:</b> \$437,975	FLAG:		
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$2,876,000	COMMITTEE .			

\$420,000

\$13,000

\$2,577,000

#### School Choice Enhancements\*

Fire Alarm

Fire Sprinklers

**HVAC Improvements** 

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2016	Q2 2017	Q4 :	201 <i>7</i>	Q4 2017
Actual	12/2016	04/2017	11/2	2017	11/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



## **Sea Castle Elementary School**

9600 MIRAMAR BOULEVARD, MIRAMAR 33025

Location Num	2871
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$4,768,154
Total Facilities Budget	\$4,419,154

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Roofing is complete. Fire alarm installation are complete. HVAC work is nearing completion in all buildings.

School Choice Enhancements: COMPLETED 09/2018 - Voting completed in 2015 without OFC's approval. Furniture delivered 4/2017. Office furniture renovation completed 02/2017. Marquee installed 10/2017, and electrical tie-in completed 11/2017. Shade structure completed 11/2017. Science tables, Projector delivered 02/2018. Cafeteria sound system delivered 03/2018. (7) Laptops chargers are delivered 09/2018.

## **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire **Design Team** 

2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

3: Design



Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor **Implements** Renovations

4: Hire Contractor 5: Construction

**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Plannina

Phase: 62%Complete

ADA Stage Lift			\$118,975	COMMENTS:			
SCOPE:			BUDGET:	FLAG:			
SCHEDULE: (Calendar Year)	Q1 2016	Q2 2016	Q4 2016	Q2 2019	Q4 2019	Q4 2021	Q1 2022
2020 RESET							

Additional Funding - Board Approved 10/15/19 (JJ-2)	\$1,508,179	
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$200,000	
Fire Alarm	\$252,000	
HVAC Improvements	\$1,623,121	

#### **Cooling Tower Replacement**

Phase: 100%Complete 2: Hire A/E 1: Planning 3: Design 4: Hire Contractor 5: Construction 6: Closeout **2020 RESET SCHEDULE:** N/A N/A N/A N/A N/A N/A N/A (Calendar Year)

BUDGET: SCOPE: FLAG: **COMMENTS:** \$233,000 **HVAC Improvements - Cooling Tower Replacement** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





# **Sea Castle Elementary School**

# **SMART** Facilities Update by Project Cont.

						Phase: <b>100%</b> (	·
2020 RESET	1: Planning	2: Hire A/E	3: Design	1 4: Hire	Contractor 5: Constr	uction 6: Closed	out
CHEDULE:			l		I		
Calendar Year)	N/A	N/A	N/A	N/A	N/A	N/A	N/A
SCOPE:			BUDGET:	FLAG:			
HVAC Improvements - Chiller Replacement		\$383,879	COMMENTS:				

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q2 2017	Q1 :	2018	Q1 2018
Actual	11/2015	04/2017	09/2	2018	09/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Ent	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Seagull Alternative High School**

425 SW 28TH STREET, FORT LAUDERDALE 33315

Location Num	0601
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,731,082
Total Facilities Budget	\$2,555,082

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Media Center and restroom work has been completed. Fire Alarm installation and HVAC unit replacement is in progress. Roofing scope of work has begun.

School Choice Enhancements: COMPLETED 02/2020 - Voting completed prior to October 2015. Budget re-evaluated and approved on 10/14/16. Printers delivered 07/2016; laptops delivered 08/2016; two-way radios delivered 03/2017. (350) Chairs delivered 02/2019. Playground upgrades permitted 03/2019; pre-construction meeting held 4/24/2019. Construction completed 7/2019. (16) Lenovo 300e laptops delivered 02/2020.

## **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope



HIRE DESIGN TEAM Design Team

Advertise and Hire



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor **Implements** Renovations



Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

Phase: 65%Complete 1: Planning 2: Hire A/E 4: Hire Contractor 5: Constructio n

3: Design

2020 RESET	i. ridilling	Z. fille A/L	3. Design	4. Hire Col	ilideloi 5. Colisilot	o. Close	100
SCHEDULE: (Calendar Year)	Q4 2016	Q4 2016	Q1 2017	Q4 2018	Q2 2019	Q4 2021	Q1 2022
SCOPE:			BUDGET:	FLAG:			
Additional Funding	g - Board Approved (	02/20/19 (JJ-4)	\$1,131,082	COMMENTS:			
Bldg Envelope Imp	or. (Roof, Window, E	Ext Wall, etc.)	\$330,000				
Fire Alarm			\$252,000				

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$330,000
Fire Alarm	\$252,000
Fire Sprinklers	\$392,000
HVAC Improvements	\$171,000
Media Center improvements	\$179,000









# **Seagull Alternative High School**

**SMART** Facilities Update by Project Cont.

	hancements*	

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 In	plement	PH:3 Complete	
Planned	Q1 2015	N/A		Q1 2020	Q1 2020
Actual	11/2015	N/A		02/2020	02/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



#### Seminole Middle School

6200 SW 16 STREET, PLANTATION 33317

Location Num	1891
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,345,000
Total Facilities Budget	\$4,789,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 10/2018 - Voting authorized 5/9/18 - Voting Completed 06/2018 - Pressure Cleaner (Facilities), Projectors, iPad, Printers, storage Racks, Action Camera, Think Vision Monitor delivered 07/2018. Security enhancement for the Single Point of Entry (electric strikes), Two-way radios, laptops, office furniture (partial), External hard drives delivered 09/2018. Label Printer delivered 10/2018.

### **SMART** Facilities Update By Project

PLANNING
Develop & Validate Project Scope





2: Hire A/E



Prepare Plan Drawings to release to contractor/vendor

3: Design



Bid and Hire Contractor to Implement Renovations

4: Hire Contractor



Contractor Implements Renovations

5: Construction



Final Inspection for Quality Assurance

#### Primary Renovation

1: Planning

Phase: 95%Complete

FLAG:

2020 RESET							
SCHEDULE:							
(Calendar Year)	Q2 2017	Q3 2017	Q2 2018	Q2 2021	Q4 2022	Q3 2025	Q3 2025

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,527,000
Fire Alarm	\$461,000
Fire Sprinklers	\$1,101,000
HVAC Improvements	\$1,023,000
Media Center improvements	\$507,000

COMMENTS:

Track

Phase: 100%Complete

6: Closeout

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire C	ontractor 5: Cons	truction 6: Close	out
	N/A	N/A	N/A	N/A	Q2 2016	Q2 2016	Q2 2016
SCOPE:			BUDGET:	FLAG:			

SCOPE: BUDGET:
Track Resurfacing \$70,000

COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





## **Seminole Middle School**

# **SMART** Facilities Update by Project Cont.

<i>5111</i>	****	1 4011	11103	OP	aaro	$\sim$	i i Ojo Oi	00111
Schoo	ol Cho	ice Enhai	nceme	nts*				

				Phase:	100%Complete
SCHEDULE:	PH:1 Planning/Design	PH:	! Implement	PH:3 Complete	
Planned	Q4 2017	Q2 2018		Q2 2019	Q2 2019
Actual	11/2017	06/2018		10/2018	10/2018
SCOPE:		BUDGET	FLAG:		
School Choice En	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







Final Inspection for

Quality Assurance

QUARTER ENDING DECEMBER 31, 2020



### **Sheridan Hills Elementary School**

5001 THOMAS STREET, HOLLYWOOD 33021

Location Num	1811
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$3,564,764
Total Facilities Budget	\$3,331,764

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 05/2018. Voting completed 10/14/16. Outdoor benches delivered 12/2016; cafeteria tables delivered and installed 01/2017. Upgrade to school offices and music room completed 11/2017. Additional murals and floor mats delivered 03/2018. Outdoor mats delivered 04/2018. Marquee Installed and Functional 05/2018.

## **SMART** Facilities Update By Project



\$192,000 \$73.764

Primary Renov	ration			Ph	ase: <b>5%</b> Complete	e			
2020 RESET	1: Planning		lire A/E	3: Design	4: Hire Co	4: Hire Contractor		6: Closeo	ut
SCHEDULE:	Q1 2016	Q1 2016	Q3	2016	Q2 2020	Q2	2021	Q4 2023	Q4 202
SCOPE:		BUI	OGET:	FLAG:					
Bldg Envelope Imp	or. (Roof, Window, Ex	kt Wall, etc.)	\$1,01	9,000	COMMENTS:				
Electrical Improver	ments		\$48	1,000					
Fire Alarm			\$29	4,000					
Fire Sprinklers			\$2	1,000					
HVAC Improvemen	nts		\$82	6,000					
Media Center impr	ovements		\$32	5,000					



Safety / Security Upgrade

Safety/ Ventilation





# **Sheridan Hills Elementary School**

**SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	olement	PH:3 Complete	
Planned	Q1 2015	Q4 2016		Q1 2018	Q1 2018
Actual	11/2015	10/2016		05/2018	05/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



## **Sheridan Park Elementary School**

2310 N 70 TERRACE, HOLLYWOOD 33024

Location Num	1321
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$3,573,377
Total Facilities Budget	\$3,215,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 5/14/2019. Voting complete 6/6/2019. Install impact glass in Fish #101 and 101K, Office Furniture, and Carpet Extractor are on order. ID machine, activepanels (Promethean), Poster maker, and (1) desktop, delivered 09/2019. Aiphone and strike have been permitted; target installation TBD. (18) Promethean Boards received 01/2020. PPO replaced the doors in FISH 101 and 101K, and installed the strikes consecutively; and work completed 02/2020. Carpet replacement in the administration area completed 10/2020.

## **SMART** Facilities Update By Project



Develop &

Validate Project

Scope



**HIRE DESIGN TEAM** Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor

**DESIGN** 



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

CONSTRUCTION

Contractor

Implements

Renovations

**CONSTRUCTION CLOSEOUT** Final Inspection for

Quality Assurance

**Primary Renovation** 

Phase: **5%**Complete

2020 RESET	1: Planning		2: Hire A/E		3: Design	4	Hire Contractor	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q3 2	2017	Q1	2018 Q	1 20	)20 Q3	2021	Q4	2023	Q1 2024

SCOPE:	BUDGET:	FLAG:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,577,000	CON
Electrical Improvements	\$336,000	
Fire Alarm	\$294,000	
HVAC Improvements	\$470,000	
Media Center improvements	\$365,000	
Safety / Security Upgrade	\$73,000	











# **Sheridan Park Elementary School**

# **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase	e: 97% Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	Q1	2020	Q1 2020
Actual	11/2018	06/2019	03/	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by voti installed. Additional items of from the contingency port	are on order with the re	emaining funding

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



# Sheridan Technical College (f.k.a. Sheridan Technical Center)

5400 W SHERIDAN STREET, HOLLYWOOD 33021

Location Num	1051
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$8,726,000
Total Facilities Budget	\$7,870,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting completed 03/2019. Furnture for the registration office is on order.

## **SMART** Facilities Update By Project

0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

rimary Renovation
-------------------

Phase:	<b>97%</b> Com	plete
--------	----------------	-------

**COMMENTS:** 

2020 RESET	1: Planning		2: Hire A/E		3: Design	X	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q3 2017	Q3 :	l 201 <i>7</i> G	Q1 2	2018	Q2	2021 Q4	2021 Q3	2024	Q3 2024
			D	ш	CET: FLAC					
SCOPE:			В	שטי	GET: FLAG	·:				

3001 L.	DODOLI.	
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,731,000	
Electrical Improvements	\$393,000	
Fire Alarm	\$461,000	
Fire Sprinklers	\$179,000	
HVAC Improvements	\$3,592,000	
Media Center improvements	\$414,000	







# Sheridan Technical College (f.k.a. Sheridan **Technical Center)**

**SMART** Facilities Update by Project Cont.

school Choic	ce Enhancements*	Phase: 10%Cor	mplete		
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	olement	PH:3 Complete	
Planned	Q4 2018	Q1 2019	Т	BD	TBC
Actual	11/2018	03/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			Planned dates shown as TB been ordered and funds a	BD will be provided after all items have llocated.	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



## **Sheridan Technical High School**

3775 SW 16TH STREET, FORT LAUDERDALE 33312

Location Num	1051-1
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,210,000
Total Facilities Budget	\$2,170,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 50% Design Documents in progress.

School Choice Enhancements: COMPLETED 09/2019 - Voting authorized 5/2/2019. Voting complete 5/10/2019. (115) ThinkPad L390, (115) ThinkPad 15.6 inch backpack delivered 09/2019.

# **SMART** Facilities Update By Project

-0-		2	3	4		6	
PLANNING	HIRE DES	SIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT	
Develop & Validate Project Scope	Advertise and Hire		Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance	
Primary Renova	ation		Phase: <b>40%</b> Co	omplete			
2020 RESET	1: Planning	2: Hire A/	E 3: Design	4: Hire Contro	5: Construction	6: Closeout	
SCHEDULE:	Q4 2017	Q4 2017	Q2 2020	Q3 2021	Q2 2022	Q3 2024 Q4 2024	
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Impr	. (Roof, Window, Ext W	all, etc.)	\$1,448,000	COMMENTS:			
HVAC Improvement	ts		\$622,000				

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement		PH:3 Complete	
Planned	Q4 2018	Q2 2019	Q2:	2020	Q2 2020
Actual	11/2018	05/2019	09/2	2019	09/2019
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







## **SCHOOL SPOTLIGHT** QUARTER ENDING DECEMBER 31, 2020



# **Silver Lakes Elementary School**

2300 SW 173 AVENUE, MIRAMAR 33029

Location Num	3371
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$2,786,741
Total Facilities Budget	\$2,349,741

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: COMPLETED 01/2020 - Voting completed 10/26/18 - New ék-2 € ground with surfacing permit issued 5/20/2019; Plan Change permitted 07/2019; Permit issued 08/2219. Construc began 09/2019; completed

## **SMART** Facilities Update By Project

0	2	3	-V/	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRA	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to to contract vendo.	Bid and Hire Contractor to Improvent Recordions	Contractor Implements Renovations	Final Inspection for Quality Assurance
Duine aug - De a es calife a					

rıım	ary	Ker	10 V	ŒΠ	on

						Phase	e: <b>75</b> %Compl	ete
2020 RESET	1: Planning	2: Hire A/E	3: De		4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017	Q2 2017	<u>C</u> 2012	Q2	2018 Q2	2 2019	Q3 2020	Q1 2021
SCOPE:			BUDGET:	FLAG:				
Additional Funding	- Board Approved 12/1	18 (JJ-8)	1,505,741	COM	MENTS:			
Bldg Envelope Imp	or. (Roof, Window, Ext	all, etc.)	\$588,000					

\$156,000

#### **School Choice Ent** ncements\*

Bldg Envelope Impr. (Roof, Window, Ext

**HVAC Improvements** 

Phase:100% Complete

SCHEDULE:	PH: 1 sinning/P sign	PH:2 lmp	plement	PH:3 Complete	
Planned	Q1 2015	Q4 2018	Q1	2020	Q1 2020
Actual	11/2015	10/2018	01/	2020	01/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
					Ì

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING DECEMBER 31, 2020



#### Silver Lakes Middle School

7600 TAM O'SHANTER BOULEVARD, NORTH LAUDERDALE 33068

Location Num	2971
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,931,000
Total Facilities Budget	\$2,250,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 50% Construction Documents are in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting has been held. Voting authorized 09/2020. Results received 11/2020 - results low, requested additional information for evaluation. 12/2020 results approved. Coordinating proposals.

## **SMART** Facilities Update By Project

PLANNING  Develop & Validate Project Scope	HIRE DESIGN T Advertise and I Design Team	Hire	DESIGN Prepare Plan Drawings to release to contractor/vendor	Bid a	E CONTRACTOR  and Hire Contractor to Implement Renovations	C	STRUCTION Contractor nplements enovations	CONSTRUCTION Final Insper Quality A	ection for
Primary Renovation			Phase: <b>50%</b> C	omple	re				
2020 RESET 1: I	Planning	2: Hire A/E	3: Design		4: Hire Contracto	or 5: C	onstruction	6: Closeou	t
SCHEDULE: (Calendar Year) Q3 2	017 Q2 :	2018	Q2 2020	Q4	2021	Q4 2022	Q	1 2025	Q2 2025
SCOPE:			BUDGET:	FLAG	:				
Bldg Envelope Impr. (Roo	of, Window, Ext Wall, etc	a.)	\$1,021,000 <b>COMMENTS</b> :						
Fire Sprinklers			\$999,000	00					
Media Center improvements			\$130,000	+					

#### School Choice Enhancements\*

Phase: 10% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Im	pleme nt	PH:3 Complete
Planned	Q4 2018	Q4 2020	TBD	TBD
Actual	11/2018	12/2020		
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	
			Planned dates shown as TBD been ordered and funds allow	will be provided after all items have cated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



## **Silver Palms Elementary School**

1209 NW 155 AVENUE, PEMBROKE PINES 33028

Location Num	3491
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$1,876,000
Total Facilities Budget	\$1,443,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Kick-off meeting held during SAC on 2/20/2019. Voting authorized 5/8/2019. Voting completed 5/20/2019. Retrofitting the existing marquee to a digital marquee, school beautification, Media Center / School Improvements furniture delivered 06/2020.

## **SMART** Facilities Update By Project

-0-	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovation		DI.			
		Phase:	<b>5%</b> Complete		

			Pho	ase: <b>5</b> %Complete	<b>;</b>			
2020 RESET	1: Planning	2: Hire A	/E 3: Design	4: Hire Cor	ntractor	5: Construction	6: Closeo	ut
SCHEDULE: (Calendar Year)	Q3 2017	Q1 2018	Q3 2018	Q4 2019	Q2 2	2021	Q2 2023	Q3 2023
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Im	or. (Roof, Window, E	ext Wall, etc.)	\$1,337,000	COMMENTS:				
PE/Athletic Improv	vements		\$6,000					

#### School Choice Enhancements\*

Phase: 15% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	leme nt	PH:3 Complete
Planned	Q4 2018	Q2 2019	TBD	) TBD
Actual	11/2018	05/2019		
SCOPE:		BUDGET:	FLAG:	
School Choice Er	nhancement	\$100,000	COMMENTS:	
			Planned dates shown as TBD been ordered and funds allo	will be provided after all items have cated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



## Silver Ridge Elementary School

9100 SW 36 STREET, DAVIE 33328

Location Num	3081
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,646,700
Total Facilities Budget	\$3,132,700

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Final change orders are pending submission.

2: Hire A/E

School Choice Enhancements: COMPLETED 01/2018: Voting completed 3/16/17; Classroom rugs, Pre-K and K tricycles and LCD projector delivered 06/2017. Picnic benches delivered 07/2017. Ellison Pro-Machine, laptops and laptop carts delivered 06/2017. iPad delivered 08/2017. Laptops delivered 11/2017. TV production system delivered 12/2017. Additional laptops delivered 01/2018.

## **SMART** Facilities Update By Project

PLANNING
Develop &

Validate Project

Scope

HIRE DESIGN TEAM
Advertise and Hire

Design Team

3 DESIGN

Prepare Plan Drawings to release to contractor/vendor 4

HIRE CONTRACTOR

Bid and Hire Contractor
to Implement
Renovations

5

CONSTRUCTION

Contractor
Implements
Renovations

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

**Primary Renovation** 

Phase: **98%**Complete

4: Hire Contractor 5: Construction 6: Closeout

2020 RESET	i. i lailing	2. III C A)	C. Design	4. Time Com	o. consilo	Ciloti	001
SCHEDULE:							
(Calendar Year)	Q2 2017	Q2 2017	Q4 2017	Q4 2018	Q3 2019	Q3 2021	Q3 2021
SCOPE:			BUDGET:	FLAG:			
				12101			
Additional Funding	g - Board Approved	4/9/19 (JJ-2)	\$1,074,700	COMMENTS:			

# Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) \$207,000 HVAC Improvements \$1,751,000

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement PH:3 C	Complete
Planned	Q1 2015	Q1 2017	Q4 2017	Q4 2017
Actual	11/2015	03/2017	01/2018	01/2018
SCOPE:		BUDGET:	FLAG:	
School Choice E	nhancement	\$100,000	COMMENTS:	
School Choice E	nhancement	\$100,000	COMMENIS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### **Silver Shores Elementary School**

1701 SW 160 AVENUE, MIRAMAR 33027

Location Num	3581
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$2,610,560
Total Facilities Budget	\$2,365,560

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 02/2019 - Revoting completed 05/2016. Studen delivered 09 apto furniture delivered 07/2017. Additional furniture for computer lab and related arts deliv ed 11/2017 ditional laptops (15) delivered 05/2018. Electric strike and proximity pad installed 06/2018. Shades installation completed 06/ 8. Student furniture for the media center delivered 02/2019.

### **SMART** Facilities Update By Project

-O	
PLANNING	

Develop & Validate Project Scope

HIRE DESIGN TEAM

Advertise and Hire **Design Team** 

**DESIGN** 

Prepare Drawings vendor

HIRE CONTRACTOR nent

CONSTRUCTION

Contractor Implements Renovations **CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 100% Complete

2020 RESET	1: Planning	2: Hire A/E	3. sign		4: Hire Contra	ctor	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2016	Q4 2016	17	Q3	2018	Q1	2019	Q4	2019	Q4 2019
SCOPE:			UDGET:	FLAG:						

SCOPE:		UDGET:
Additional Funding - Board Approved 12/04	(JJ-2)	\$1,231,560
Bldg Envelope Impr. (Roof, Window, Ext Wa	tc.)	\$890,000
HVAC Improvements		\$144,000

**COMMENTS:** 

#### **School Choice Enha** :ements\*

Phase:100% Complete

SCHEDULE:	PH:1 Plans. sign	PH:2 Imp	lement	PH:3 Complete	
Planned	Q1 2015	Q2 2016	Q2.	2018	Q2 2018
Actual	11/2015	05/2016	02/2	2019	02/2019
SCOPE:		BUDGET:	FLAG:		
School Choice En	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING DECEMBER 31, 2020



#### Silver Trail Middle School

18300 SHERIDAN STREET, PEMBROKE PINES 33331

Location Num	3331
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$7,653,150
Total Facilities Budget	\$6,908,150

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. HVAC and roofing work is nearing completion. Pending final Test and Balance comment closure.

School Choice Enhancements: COMPLETED 11/2018- Voting completed 7/22/16. Furniture for common areas delivered 09/2016 and 04/2017 respectively. Student computers delivered 01/2017. Digital marquee structural, electrical and training completed 11/2018.

## **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



#### DESIGN

Prepare Plan Drawinas to release to contractor/vendor



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor Implements Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 99%Complete 3: Design 1: Planning 2: Hire A/E 4: Hire Contractor 5: Construction 6: Closeout **2020 RESET SCHEDULE:** Q1 2016 Q2 2016 Q4 2016 Q2 2018 Q3 2018 Q2 2021 Q2 2021 (Calendar Year)

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 07/24/18 (JJ-2)	\$1,781,150	COMMENTS:
HVAC Improvements	\$1,446,000	
Re-roofing of existing Buildings #1 and part of #2	\$2,976,000	

#### Roofing

Phase: 100% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	N/A I	N/A	N/A	N/A	N/A	N/A	N/A

SCOPE: FLAG: **BUDGET:** Emergency Re-roofing (Bldg 2 section C & D) \$605,000



**COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





### Silver Trail Middle School

# **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete
Planned	Q1 2015	Q3 2016	Q2 20	118 Q2 2018
Actual	11/2015	07/2016	11/20	18 11/2018
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		ancement \$100,000		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





QUARTER ENDING DECEMBER 31, 2020



### South Broward High School

1901 N FEDERAL HIGHWAY, HOLLYWOOD 33020

Location Num	0171
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$11,318,100
Total Facilities Budget	\$10,716,100

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 07/2019 - Voting completed 1/26/2018. Projectors delivered 05/2018. Auditorium sound system delivered and installed 06/2018. Projectors received 04/2019. Installation completed 07/2019.

PLANNING Develop & Validate Project Scope	HIRE DESIGN Advertise and Design Tear	Hire	Prepo Drawing	SIGN are Plan as to release ctor/vendor	Bid a	ECONTRACTOR  nd Hire Contractor  to Implement  Renovations	CONSTRUCTION  Contractor Implements Renovations	CONSTRUCTION Final Inspec Quality Assu	ction for
imary Renovation						Phase: 1%Co	omplete		
020 RESET	Planning	2: Hire A/E		3: Design		4: Hire Contractor	5: Construction	6: Closeout	
CHEDULE: Calendar Year) Q3 2	016 Q4	2016	Q2 :	2017	Q3	2019	Q4 2020 C	23 2023	Q4 2023
COPE:			BUD	GET:	FLAG:				
DA renovations related to educational adequacy		\$25	5,000	COM	MENTS:				
dditional Funding - Boar	d Approved 8/19/20 (JJ	-1)	\$4,813	3,100					
ldg Envelope Impr. (Roc	f, Window, Ext Wall, et	c.)	\$2,290	0,000					
lectrical Improvements			\$1,498	3,000					
ire Sprinklers			\$48	3,000					
VAC Improvements			\$1,117	,000					
afety / Security Upgrade			\$242	<u> </u>					
TEM Lab improvements			\$462	2,000					
leight Room							Ph	ase: <b>100%</b> Con	nplete
020 RESET	Planning	2: Hire A/E		3: Design		4: Hire Contractor	5: Construction	6: Closeout	
CHEDULE:								I	7
Calandar Vaar) Q2 2	017 02	2017	Q3 :	2017	$\bigcirc$ 3	2017	Q3 2017 C	24 2017	Q1 201



Weight Room Renovation

SCOPE:

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. **B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.



**BUDGET:** 

\$121,000



FLAG:

**COMMENTS:** 



# South Broward High School

# **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement PH:3	Complete
Planned	Q4 2016	Q1 2018	Q3 2018	Q3 2018
Actual	12/2016	01/2018	07/2019	07/2019
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



## **South Plantation High School**

1300 PALADIN WAY, PLANTATION 33317

Location Num	2351
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,960,000
Total Facilities Budget	\$4,618,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Kick-off meeting held during SAC on 1/8/2019. Voting completed 09/2020. Restroom repairs work order initiated for PPO. Coordinating proposals.

### CMART Facilities Undate By Project

-0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOU
Develop & Validate Project Scope	Advertise and Hire DesignTeam	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovation		Phase:	95%Complete		

2020 RESET	1: Planning	2:	: Hire A/E	3: Design		4: Hire Cont	ractor	5: Construction	6: Closeou	t
SCHEDULE:	Q3 2017	Q4 201	17 Q22	2018	Q2	2021	Q2	2022 (	Q3 2025	Q4 202
SCOPE:			BUD	GET:	FLAG:					
Bldg Envelope Impr	. (Roof, Window,	Ext Wall, etc.)	\$516	5,000	COM	MENTS:				
Electrical Improvem	nents		\$510	0,000						
Fire Carialders			¢700	000						

blug Envelope Impr. (Root, William, Ext Wall, etc.)	\$310,000
Electrical Improvements	\$510,000
Fire Sprinklers	\$790,000
Media Center improvements	\$830,000
STEM Lab improvements	\$787,000

**Weight Room** Phase: 100% Complete

2020 RESET	1: Planning 2: H		2: Hire A/E		3: Design	4: Hire Contractor		5: Construction	5: Construction 6: Closeou			
SCHEDULE:	Q4 2017	Q4 :	201 <i>7</i>	Q4	2017	Q2	2018	Q2	2018	Q3	2018	Q3 2018
SCOPE:				BUD	GET: FL	AG:						
Weight Room Rend	vation			\$12	1,000	COM	MENTS:					







# **South Plantation High School**

# **SMART** Facilities Update by Project Cont.

2020 RESET	1: Planning	2: Hire	A/E 3: De	sign 4: H	ire Contractor	5: Construction	6: Closeout	
SCHEDULE:	Q1 2020	Q1 2020	Q2 2020	Q2 2021	Q3	2021 (	Q1 2022	Q2 202
SCOPE:			BUDGET:	FLAG:				
HVAC Improvement	ents		\$964,000	COMMEN	TS:			

#### School Choice Enhancements\*

Phase: 10% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2018	Q3 2020	TE	BD	TBD
Actual	11/2018	09/2020			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			Planned dates shown as TBI been ordered and funds all	D will be provided after all items hav located.	е

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Stephen Foster Elementary School**

3471 SW 22 STREET, FORT LAUDERDALE 33312

Location Num	0921
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,620,000
Total Facilities Budget	\$2,439,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 08/2020 - Ballot in compliance with District guidelines - Voting authorized 5/13/2019. Voting completed 6/6/2019. COMPLETED 08/2020 - Window wraps, (20) Cafeteria Tables, (20) 10 stool tables are on order. (7) Promethean Boards delivered 08/2019. (40) tables, and walk lines painting delivered 09/2019. Window wraps, (20) cafeteria tables, (20) stool tables, (14) Lenovo 300e, cafeteria painting delivered 10/2019. Carpet replacement in FISH 169, Window Wraps, (15) Conference Chairs on order. Painting of teacher's lounge, 2 bathrooms and 4 doors completed 01/2020. Cafeteria Window Wraps completed 02/2020. Carpet replacement in FISH 169, (15) Conference chairs delivered 12/2019. Stage curtains delivered 04/2020. Aiphone in FISH 101, Submaster in FISH 101A and an electric strike in FISH 101 to be operated by an Aiphone and the Submaster permitted 03/2020, installation completed 08/2020. Carpet replacement in FISH 169 completed 08/2020.

#### **SMART** Facilities Update By Project



Validate Proiect

Scope

**Primary Renovation** 



**Design Team** 



Drawings to release

to contractor/vendor

HIRE CONTRACTOR

Bid and Hire Contractor
to Implement
Renovations

CONSTRUCTION

Contractor

Implements

Renovations

CONSTRUCTION CLOSEOUT

Final Inspection for
Quality Assurance

Phase: 15%Complete

2020 RESET	1: Planning	2: Hire A/E	3:	: Design	4: Hire Cor	ntractor	5: Construction	6: Closeou	t
SCHEDULE:	Q2 2017	Q3 2017	Q1 20	18 (	Q3 2019	Q2	2021	Q3 2023	Q4 2023
SCOPE:			BUDG	ET: FLAG:					
Bldg Envelope Imp	r. (Roof, Window, Ext Wal	I, etc.)	\$829,0	000 CO	MMENTS:				
Fire Alarm			\$294,0	00					
HVAC Improvemen	nts		\$1,125,0	000					
Media Center impro	ovements		\$91,0	000					









# **Stephen Foster Elementary School**

**SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

	Р	hase:	989	%C	omp	let	е
--	---	-------	-----	----	-----	-----	---

				Triasc.	6/6 Complete
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	olement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	G	23 2020	Q3 2020
Actual	11/2018	06/2019	0	8/2020	08/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enh	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



## Stirling Elementary School

5500 STIRLING ROAD, HOLLYWOOD 33021

Location Num	0691
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$4,808,295
Total Facilities Budget	\$4,476,295

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals in progress.

School Choice Enhancements: COMPLETED 8/15/17 - Voting completed 3/30/17. Projector delivered 05/2017. Laptops, Think stations, printers, document cameras, bulletin boards, outdoor picnic tables, and conference room furniture delivered 06/2017. Cafeteria sound system delivered 07/2017. Murals, collaboration tables, furniture for the front office delivered 08/2017.

### **SMART** Facilities Update By Project

0	
PLANNING	
Develop &	

Advertise and Hire

Design Team

**HIRE DESIGN TEAM** 

2: Hire A/E

**DESIGN** Prepare Plan

HIRE CONTRACTOR Bid and Hire Contractor CONSTRUCTION Contractor

Implements

Renovations

5: Construction

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

6: Closeout

Validate Project Scope

Drawings to release to contractor/vendor

3: Design

to Implement Renovations

4: Hire Contractor

#### **Primary Renovation**

Phase: 18%Complete

2020 RESET	1. I laining	Z. Tille A/I	J. Design	4. Tille Coll	ilucioi 5. Colisilo	o. Close	701
SCHEDULE: (Calendar Year)	Q4 2016	Q4 2016	Q1 2017	Q3 2019	Q1 2020	Q3 2022	Q4 2022
SCOPE:			BUDGET:	FLAG:			
Additional Fundin	g - Board Approved	12/10/19 (JJ-4)	\$2,155,295	<b>COMMENTS:</b>			
Bldg Envelope Im	pr. (Roof, Window,	Ext Wall, etc.)	\$1,457,000				
HVAC Improvement	ents		\$764,000				

#### School Choice Enhancements\*

1: Planning

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement PH:3 Complet	е
Planned	Q4 2016	Q1 2017	Q3 2017	Q3 2017
Actual	12/2016	03/2017	08/2017	08/2017
SCOPE:		BUDGET:	FLAG:	
School Choice E	nhancement	\$100,000	COMMENTS:	
School Choice Er	nhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING **DECEMBER 31, 2020** 



## Stranahan High School

1800 SW 5 PLACE, FORT LAUDERDALE 33312

Location Num	0211
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$38,328,329
Total Facilities Budget	\$35,687,577

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. HVAC replacement of the cooling tower and chiller pumps have been completed. HVAC condensing units and air handling unit replacements are nearing completion. Fire protection and fire alarm replacements are nearing completion. Roofing and electrical work are in progress.

School Choice Enhancements: Voting completed 12/17/15. (3) 50 inch TVs and outdoor picnic benches with umbrellas delivered and installed on 7/2016. Projectors, document cameras and picnic tables delivered 03/2017. Printers, document cameras and additional picnic benches delivered 05/2017. Scientific calculators delivered 07/2017. Student laptops delivered 09/2017. Column wraps delivered 11/2017. Marquee sign installed and electrical tie-in complete and operational 11/2017. PA system delivered 01/2018. Office Furniture delivered 03/2018. Additional laptops delivered 04/2018. Sisco STAR System IS Machine delivered 06/2020. (25) Laptop 300E delivered 07/2020. (12) High back black mock leather chairs, (1) Boat shaped conference table, (1) Slab table base on order.

### **SMART** Facilities Update By Project



Scope

HIRE DESIGN TEAM

Advertise and Hire

Design Team





to contractor/vendor

HIRE CONTRACTOR
Bid and Hire Contractor
to Implement
Renovations



CONSTRUCTION

Contractor
Implements

Renovations

CONSTRUCTION CLOSEOUT

Final Inspection for

Quality Assurance

Primary Renovation

Phase: **72%**Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contro	5: Construc	6: Closeo	Ut
SCHEDULE:	Q3 2015	2 2016	Q4 2016	Q3 2018	Q3 2018	Q1 2022	Q2 2022
SCOPE:		E	SUDGET:	FLAG:			
Additional Funding	- Board Approved 04/24/18 (	JJ-7) \$13	,710,000	COMMENTS:			

Additional Funding - Board Approved 04/24/18 (JJ-7)	\$13,710,000
Electrical Improvements	\$1,499,000
Fire Alarm	\$1,164,000
Fire Sprinklers	\$662,000
HVAC Improvements	\$5,352,331
Media Center improvements	\$653,000
Replace non ADA compliant concrete ramps and install sluminum canopies	\$350,000
Roof and loggias replacement	\$3,844,746
TEM Lab improvements	\$1,238,000



FLAG KEY: S=Schedule B= Budget


**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





# Stranahan High School

## **SMART** Facilities Update by Project Cont.









# Stranahan High School

# **SMART** Facilities Update by Project Cont.

	Phase: 93%Complete								
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	P	H:3 Complete				
Planned	Q1 2015	Q4 2015		TBD		TBC			
Actual	11/2015	12/2015							
SCOPE:		BUDGET:	FLAG:						
School Choice Enhancement		\$100,000	,000 COMMENTS:						
			Planned dates show been ordered and		will be provided after all it cated.	ems have			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Sunland Park Academy**

919 NW 13 AVENUE, FORT LAUDERDALE 33311

Location Num	0611
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$1,584,100
Total Facilities Budget	\$1,479,100

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Roofing work complete with the Fire Alarm in progress. Roofing final inspections have been completed.

School Choice Enhancements: COMPLETED 01/26/2018 -Voting completed 1/27/17; Document cameras, student laptops and projectors delivered 03/2017. Laminator delivered 01/2018. Laptops, and DVD Burners delivered 01/2018. Due to adjustments in previous Pos, (10) Lenovo laptop adaptors were delivered 11/2019.

## **SMART** Facilities Update By Project













Develop & Validate Project Scope Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations CONSTRUCTION CLOSEOUT

Final Inspection for
Quality Assurance

#### **Primary Renovation**

			Phase: 95%Complete							
2020 RESET	1: Planning	2: Hire A/E	3: Desig	gn 4:	Hire Contrac	5: Construction	6: Closed	out		
SCHEDULE:	Q4 2016	Q4 2016	Q2 2017	Q1 20	119	Q3 2019	Q4 2021	Q4 2021		
SCOPE:			BUDGET:	FLAG:						
Additional Funding - Board Approved 06/11/19 (JJ-3)		\$881,100	COMMENTS:							
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$204,000								
Fire Alarm			\$294,000							

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete		
Planned	Q1 2015	Q1 2017	Q42	2017	Q4 2017	
Actual	11/2015	01/2017	01/2	2018	01/2018	
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



#### **Sunrise Middle School**

1750 NE 14 STREET, FORT LAUDERDALE 33304

Location Num	0251
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$7,173,050
Total Facilities Budget	\$6,756,050

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Roofing renovations are in progress. HVAC work in Building 4 is complete. HVAC work in Building 1 is progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 11/10/16. Projectors and two-way radios delivered 05/2017. Cafeteria sound system delivered and installed 02/2018. Outdoor benches completed 10/2018. Marquee permitted 12/2018; installation completed 01/2019. Fabric awning at the cafeteria entrance has been permitted; installation anticipated 10/2019. (10) Guest Leather Chairs delivered 08/2020.

## **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope



HIRE DESIGN TEAM Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor **Implements** Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 95%Complete 1: Plannina 2: Hire A/E 3: Design 4: Hire Contractor 5: Construction

2020 RESET										
SCHEDULE:								-		
(Calendar Year)	23 2016	Q3 20	016 Q2 :	2017	Q1	2019	Q4 2019	Q1	2022	Q1 2022
COORE:			P.U.D	OFT.	EL A C					
SCOPE:		ROD	GET:	FLAG:						
Additional Funding - Board Approved 10/2/19 (JJ-1)		\$3,950	0,050	COMMENTS:						
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$2,072	1,000							
Electrical Improvements		\$424	1,000							









### **Sunrise Middle School**

## **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase:	77% Complete	
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete		
Planned	Q1 2015	Q4 2016	Q1	2020	Q1 2020	
Actual	11/2015	11/2016	03/	2020	03/2020	
SCOPE:		BUDGET:	FLAG:			
School Choice Er	School Choice Enhancement		COMMENTS:			
			All items approved by voting process have been delivered are installed. School is determining how to spend the remaining further contingency portion of the SCEP funding.			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Sunset Lakes Elementary School**

18400 SW 25 STREET, MIRAMAR 33027

Location Num	3661
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$3,427,500
Total Facilities Budget	\$3,091,500

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: COMPLETED 04/2019 - Voting conducted and complete prior in 0/2015. New YeK-2 playground; shades for 3-5 play area permitted on 1/23/2018; fabrication in progress. Pre-construction meeting 10d 2/21/2019. Fencing to separate the two play areas installation completed 03/2019. Playground installation play areas installation complete 04/2019.

### **SMART** Facilities Update By Project

0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Drawing release to copy stor/vendo	3id and His Contractor to colement conovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovation		AX		Phase: <b>20%</b> C	omplete

2020 RESET	1: Planning	2: Hire A/E	2: Hire A/E Desig.		tractor 5: Constru	5: Construction 6: Close	
SCHEDULE: (Calendar Year)	Q2 2017	Q2 2017	2017	Q1 2019	Q4 2019	Q4 2020	Q4 2020
SCOPE:			BUDGET:	FLAC:			

SCOPE:		BUDGET:	FLAG:
Additional Funding - Board Approved 08	/19 (JJ-2)	\$1,780,500	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext	∜, etc.)	\$853,000	
HVAC Improvements		\$358,000	

#### School Choice En incements\*

Phase:100% Complete

SCHEDULE:	PH:1 Ph. Design	PH:2 Implement		PH:3 Complete	
Planned	Q1 2015	N/A	Q2	2018	Q2 2018
Actual	11/2015	N/A	04/	2019	04/2019
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Sunshine Elementary School**

7737 W LASALLE BOULEVARD, MIRAMAR 33023

Location Num	1171
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$1,600,000
Total Facilities Budget	\$1,266,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 4/12/2019. Voting completed 5/1/2019 - Fans, and (4) recordex are on order. Poster maker, (1200) Headphones, Laminator delivered 7/2019. (76) classroom rugs, (4) Portable Blowers delivered 08/2019. (75) Lenovo 100e, (6) Lenovo ThinkPad, (4) Earthwalk Cart, (2) Lenovo Staff Desktop, (2) Lenovo Student Desktop, (26) Student Chairs, (3) Shelving, (35) Bookcase, (35) Pro Pencil Sharpeners, Ellison machine delivered 09/2019. (4) Recordex delivered 10/2019.

### **SMART** Facilities Update By Project

-0	
PLANNING	3

HIRE DESIGN TEAM

DESIGN

HIRE CONTRACTOR

4: Hire Contractor

CONSTRUCTION

CONSTRUCTION CLOSEOUT
Final Inspection for

6: Closeout

Develop & Validate Project Scope

2020 RESET SCHEDULE:

Advertise and Hire Design Team

2: Hire A/E

Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations

5: Construction

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 95%Complete

(Calendar Year)	Q3 2017	Q4 2017	Q2 2018	Q2 2021	Q4 2023	Q4 2025	Q4 2025
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)			\$211,000	COMMENTS:			
Fire Alarm			\$51,000				
Fire Sprinklers			\$532,000				
HVAC Improveme	ents		\$372,000				

#### School Choice Enhancements\*

1: Planning

Phase: 77% Complete

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement			PH:3 Complete	
Planned	Q4 2018	Q2 2	2019		TE	I BD	TBD
Actual	11/2018	05/2	2019				
SCOPE:		BUD	GET:	FLAG:			
School Choice Enh	hancement	\$100	0,000	COMMENTS:			
				Planned dates s been ordered a		D will be provided after llocated.	all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Tamarac Elementary School**

7601 N UNIVERSITY DRIVE, TAMARAC 33321

Location Num	2621
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,319,657
Total Facilities Budget	\$2,858,657

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation - Phase 1: Construction is in progress. The HVAC scope is complete. Primary Renovation - Phase 2: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: COMPLETED 09/2018 - Voting completed 4/22/16. Furniture for the front office and parent workstation delivered and installed 11/2016 and 02/2017. New furniture, new sound system in the cafeteria and digital marquee installed on 03/2017; electrical work completed on 6/2017; Certificate of Completion executed 07/2017. Projectors, laptops, document cameras and printers delivered 06/2018. Additional technology items delivered 09/2018.

### **SMART** Facilities Update By Project

DIANNING	HIDE D	2 ESIGN TEAM	DESIGN	ш	4 RE CONTRACTOR	CONSTRUCTION CONST	ON CONSTDI	6 ICTION CLOSEO	
Develop & Validate Project Scope	alidate Project Design Team		Prepare Plan Drawings to relect to contractor/ver	Bid ase	Bid and Hire Contractor to Implement Renovations		Fina	Final Inspection for Quality Assurance	
Primary Renov	ration - Phase 1					Phase: <b>97%</b> (	Complete		
2020 RESET	1: Planning	2: Hire A/E	3: Des	ign	4: Hire Contract	tor 5: Constructi	ion 6: Close	eout	
SCHEDULE: (Calendar Year)	Q1 2016	Q2 2016	Q4 2016	Q	3 2018	Q1 2019	Q4 2021	Q1 2022	
SCOPE:			BUDGET:	FLAG:					
Bldg Envelope Imp	or. (Roof, Window, Ext	Wall, etc.)	\$205,000	CON	MMENTS:				
Fire Sprinklers			\$854,000						
Funding to Progran	m Reserve - Board Ap	proved 12/18/18 (JJ-1)	(\$727,343)						
HVAC Improvemer	nts		\$2,132,000						
Primary Renov	ation - Phase 2					Pha	se: <b>60%</b> Comp	lete	
0000 PESET	1: Planning	2: Hire A/E	3: Des	ign	4: Hire Contract				

Q3 2018

**COMMENTS:** 

FLAG:

Q4 2019



Media Center improvements

2020 RESET SCHEDULE:

(Calendar Year)

SCOPE:

Q2 2017

**FLAG KEY:** S=Schedule B= Budget

Q3 2017

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

**B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.

Q3 2017

**BUDGET:** 

\$210.600



Q2 2020

Q1 2021



# **Tamarac Elementary School**

# **SMART** Facilities Update by Project Cont.

ADA Restroon	115		Ph	nase: <b>5%</b> Comple	te		
2020 RESET	1: Planning	2: Hire A	/E 3: Design	n 4: Hire C	5: Constru	ction 6: Closed	out
SCHEDULE: (Calendar Year)	Q2 2017	Q3 2017	Q3 2017	Q3 2018	Q3 2021	Q4 2022	Q1 202
SCOPE:		BUDGET:	FLAG:				
Media Center improvements - ADA Restrooms			\$84,400	COMMENTS:			

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	CHEDULE: PH:1 Planning/Design		plement	PH:3 Complete		
Planned	Q1 2015	Q2 2016	Q4:	2017	Q4 2017	
Actual	11/2015	04/2016	09/2	2018	09/2018	
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Tedder Elementary School**

4157 NE 1 TERRACE, DEERFIELD BEACH 33064

Location Num	0571
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,510,616
Total Facilities Budget	\$4,315,616

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 12/2018 - Voting completed 6/7/16. Teacher chairs delivered 10/2016. Benches for common areas delivered 11/2016; teacher chairs media center furniture delivered 10/2016. Playground delivered and installed 09/2018. Digital marquee permitted; construction began 11/2018. Marquee installation completed 12/2018.

#### **SMART** Facilities Update By Project













Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations

CONSTRUCTION Contractor Implements Renovations

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

#### **Primary Renovation**

1: Planning

1%Complete Phase:

4: Hire Contractor 5: Construction

2020 RESET							
SCHEDULE:							1
(Calendar Year)	Q2 2016	Q3 2016	Q1 2017	Q3 2019	Q4 2020	Q1 2023	Q2 2023
SCOPE:			BUDGET:	FLAG:			
Additional Fraction	- Danud Annua ad	00/04/00 /44)	¢1 027 C1C	0011115150			

Additional Funding - Board Approved 03/31/20 (11) \$1,027,61  Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) \$1,671,00	6
Fire Alarm \$294,00	0
Fire Sprinklers \$215,00	0
HVAC Improvements \$994,00	0
PE/Athletic Improvements \$14,00	0

#### **COMMENTS:**

#### School Choice Enhancements<sup>\*</sup>

2: Hire A/E

Phase:100% Complete

6: Closeout

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2016	Q2 2016	Q2	2018	Q2 2018
Actual	01/2016	06/2016	12/	2018	12/2018
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







QUARTER ENDING DECEMBER 31, 2020



### **Tequesta Trace Middle School**

1800 INDIAN TRACE, WESTON 33326

Location Num	3151
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,933,000
Total Facilities Budget	\$3,391,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting completed 09/2020. (15) Promethean boards, (2) Two-way radios delivered 12/2020. Digital 4'x8' marquee permitted; fabrication in progress.

### **SMART** Facilities Update By Project

PLANNING	HIRE DESIGN TEAM  Advertise and Hire  Design Team		DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSE
Develop & Validate Project Scope			Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renov	ation		Phase	e: <b>95</b> %Complete		
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contract	or 5: Construction	6: Closeout
SCHEDULE: (Calendar Year)	Q2 2017 (	Q3 2017	Q1 2018	Q2 2021	Q1 2023	Q3 2025 Q4 202
SCOPE:			BUDGET:	FLAG:		
Bldg Envelope Imp	r. (Roof, Window, Ext Wal	I, etc.)	\$1,883,000	COMMENTS:		
Electrical Improven	nents		\$265,000			
Fire Alarm			\$462,000			
Fire Sprinklers			\$15,000			
HVAC Improvemen	nts		\$666,000			
School Choice	Enhancements*		Phas	e: <b>52%</b> Complete		
SCHEDULE:	PH:1 Planning/De	sign	PH:2 Imple	<u> </u>	PH:3 Complete	
Planned	Q4 2017		Q3 2020		TBD	TB
Actual	11/2017		09/2020			

FLAG:

**COMMENTS:** 

been ordered and funds allocated.



School Choice Enhancement

SCOPE:

FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.



**BUDGET:** 

\$100,000



Planned dates shown as TBD will be provided after all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



QUARTER ENDING **DECEMBER 31, 2020** 



#### The Quest Center

6401 CHARLESTON STREET, HOLLYWOOD 33024

Location Num	1021
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$1,914,000
Total Facilities Budget	\$1,788,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Fire alarm and electrical improvements are in progress. A change order approval is pending for the fire alarm design. A review of the revised roofing submittals is pending.

School Choice Enhancements: Voting completed 12/8/16. Sensory room equipment delivered 09/2017. Entertainment room renovation complete 08/2018. TVs installed 09/2018.

# **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



#### DESIGN

Prepare Plan Drawings to release to contractor/vendor



### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

							Ph	nase: <b>95%</b> Com	plet	te		
2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Conf	tractor	5: Construction	灵	6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2016	Q4	2016	Q1	2017	Q3	2018	Q2	2019	Q2 :	2022	Q3 2022
SCOPE:				BUI	OGET:	FLAG:						
Electrical Improve	ments			\$29	3,000	COM	MENTS:					

3001 L.	DODOLI.
Electrical Improvements	\$293,000
Fire Alarm	\$377,000
HVAC Improvements	\$899,148
Safety / Security Upgrade	\$84,000

#### CU Replacement

Phase: 100%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE:	N/A		1/4	1/4	) )//	1/4	1/4
(Calendar Year)	N/A N	I/A N	I/A I	N/A I	N/A I	1/A 1	1/A

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - CU Replacement	\$16,525	COMMENTS:



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





### The Quest Center

# **SMART** Facilities Update by Project Cont.

2020 RESET	1: Planning	2: Hire A/	3: Design	4: Hire Cor	ntractor 5: Construc	tion 6: Closeou	it
SCHEDULE:	N/A	N/A	N/A	N/A	N/A	N/A	N/.
SCOPE:			BUDGET:	FLAG:			
HVAC Improvement	ts - RTU Replacement	t	\$18,327	COMMENTS:			

				111d3C. 04/8C	ompicio	,	
SCHEDULE:	PH:1 Planning/Design	F	PH:2 Impl	ement		PH:3 Complete	
Planned	Q1 2015	Q4 20	116		TB	D	TBD
Actual	11/2015	12/20	16				
SCOPE:		BUDG	SET:	FLAG:			
School Choice E	nhancement	\$100,0	000	COMMENTS:			

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated. \*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been









QUARTER ENDING DECEMBER 31, 2020



### **Thurgood Marshall Elementary School**

800 NW 13 STREET, FORT LAUDERDALE 33311

Location Num	3291
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,298,736
Total Facilities Budget	\$2,099,736

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETE 04/2020 - Voting authorized 5/14/2019. Voting completed 5/30/2019. (6) Earthwalk Carts, (100) Lenovo 300e, and Carpet Extractor are on order. Aiphone in FISH 101A, (5) Recordex, ID Machine, (50) Chairs, (450) Headphones, (25) Laptop batteries, Laminator delivered 09/2019. Carpet Cleaner delivered 10/2019. and (54) student chairs delivered 04/2020. (4) Computer chargers delivered 08/2020.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope



Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



Contractor Implements Renovations

installed. School is determining how to spend the remaining funding

from the contingency portion of the SCEP funding.



Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 15%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Con	tractor 5: Constru	ction 6: Close	out
SCHEDULE:	Q3 2017 Q4	1 1 2017	Q2 2018	Q3 2019	Q2 2021	Q3 2023	Q4 2023
SCOPE:			BUDGET:	FLAG:			
ADA Restrooms			\$53,736	<b>COMMENTS:</b>			
Bldg Envelope Impr.	. (Roof, Window, Ext Wall, e	tc.)	\$842,000				
HVAC Improvement	ts		\$1,104,000				

#### School Choice Enhancements\*

SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	plement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	Q2.	2020	Q2 2020
Actual	11/2018	05/2019	04/2	2020	04/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			All items approved by the	votina process have bee	en delivered and

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





Phase: 98% Complete



QUARTER ENDING **DECEMBER 31, 2020** 



### **Tradewinds Elementary School**

5400 JOHNSON ROAD, COCONUT CREEK 33073

Phase: 10%Complete

Location Num	3481
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,417,900
Total Facilities Budget	\$3,943,900

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Voting authorized 5/20/2019. Voting completed 6/5/2019. FMWO issued to fund an Aiphone at the Single Point of Entry and a Strike at the secondary door on 08/2019. Hardware scope completed 03/2020; Electrical scope installed 11/2020. Playground Upgrades / Rubber Surfacing on order.

### **SMART** Facilities Update By Project

		/ · · · · · · · · · · · · · · · · · · ·			
-0-	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

#### **Primary Renovation**

2020 RESET	1: Planning	2:	Hire A/E	3: Design	4: Hire Contractor	5:	Construction	6: Closeout	
SCHEDULE:	Q4 2017	 Q4 201	7 Q3 2	2018 Q1	2020 G	3 202	20 Q3	2022	Q4 2022

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 7/21/20 (JJ-4)	\$2,132,900	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,205,000	
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000	
HVAC Improvements	\$194,000	
Music Room Renovation	\$136,000	
PE/Athletic Improvements	\$7,000	







# **Tradewinds Elementary School**

# **SMART** Facilities Update by Project Cont.

		Phase: <b>10%</b> Co	mplete	
SCHEDULE:	PH:1 Planning/Design	PH: 2 Im	olement	PH:3 Complete
Planned	Q4 2018	Q2 2019		TBD TB
Actual	11/2018	06/2019		
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	
			Planned dates shown as been ordered and fund	TBD will be provided after all items have sallocated.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING DECEMBER 31, 2020



### **Tropical Elementary School**

1500 SW 66 AVENUE, PLANTATION 33317

Location Num	0731
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,344,000
Total Facilities Budget	\$1,012,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Proposals are being coordinated with multiple entities to ensure the best pricing is obtained.

### **SMART** Facilities Update By Project



Develop & Validate Project Scope



#### **HIRE DESIGN TEAM**

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

\$237,000



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Implements Renovations

provided after voting process has been completed by the school



**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 5%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Con	tractor	5: Construction	6: Closeout	
SCHEDULE:	Q4 2016 G	)4 2016	Q1 2017	Q3 2019	Q3 :	2021 (	Q3 2023	Q4 2023
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Impr	. (Roof, Window, Ext Wall,	etc.)	\$55,000	<b>COMMENTS:</b>				
Conversion of Exist	ing Space to Music and/or	Art Lab(s)	\$169,000					
Fire Alarm			\$252,000					
Fire Sprinklers			\$33,000					
HVAC Improvemen	ts		\$166,000					

#### School Choice Enhancements\*

Media Center improvements

Phase: 50% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	TBD	TE	 BD	TBD
Actual	11/2015				
SCOPE:		BUDGET:	FLAG:		
School Choice E	Enhancement	\$100,000	COMMENTS:		
			Planned date for Impleme	ntation phase shown as TBD will be	

community.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





QUARTER ENDING **DECEMBER 31, 2020** 



#### **Twin Lakes Annex**

4140 NW 10 AVENUE, OAKLAND PARK 33309

Location Num	3251
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,097,889
Total Facilities Budget	

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# PRIMARY PROJECTS CURRENT STATUS: No SMART Scope

# **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project Scope



#### HIRE DESIGN TEAM

Advertise and Hire Design Team



#### DESIGN

Prepare Plan Drawings to release to contractor/vendor



#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



#### CONSTRUCTION

Contractor Implements Renovations



#### **CONSTRUCTION CLOSEOUT**

Final Inspection for Quality Assurance







QUARTER ENDING DECEMBER 31, 2020



### **Village Elementary School**

2100 NW 70 AVENUE, SUNRISE 33313

Location Num	1621
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$1,375,000
Total Facilities Budget	\$1,103,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 4/25/18 - Classroom rugs delivered 06/2018. Poster Maker delivered 07/2018. Printers, Classroom signage and desktops delivered and installed 08/2018. (216) Student Chairs, (100) Student Desks and (4) Classroom Tables delivered 09/2018. Additional indoor furniture delivered 10/2018. Vinyl blinds for classrooms delivered and installed 10/2018. TV studio equipment delivered and installed 12/2018. Indoor Furniture delivered 03/2019. Outdoor floor mats and (500) headphones delivered 06/2019. (3) iPads with cases delivered 09/2019. (1) Conference table, (1) Lenovo ThinkPad, (2) Lenovo Desktops delivered 10/2019. Washer and Dryer delivered 02/2020. (3) Cube Truck without lid, (4) Upright Vacuum, (1) Poly Truck delivered 10/2020.

#### **SMART** Facilities Update By Project



Validate Project

Scope



Design Team



Drawings to release

to contractor/vendor

HIRE CONTRACTOR Bid and Hire Contractor to Implement Renovations



CONSTRUCTION Contractor Implements Renovations



Final Inspection for Quality Assurance

**Primary Renovation** 

Phase: 25% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire	Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2016 Q4	2016 Q	2 2017	Q4 2019	Q2	2021	Q2 2023	Q3 2023
SCOPE:		В	UDGET:	FLAG:				
Bldg Envelope Imp	r. (Roof, Window, Ext Wall, et	c.) S	\$81,000	COMMENTS	•			
Fire Alarm		\$2	293,000					
Fire Sprinklers		\$3	304,000					
HVAC Improvemen	nts	\$1	150,000					
Media Center impro	ovements	\$1	175,000	_				





installed. Additional items are on order with the remaining funding

from the contingency portion of the SCEP funding.

Phase: 97% Complete



# **Village Elementary School**

### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				111030.	7776 COMPICIO
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q1 2015	Q2 2018	Q1:	2020	Q1 2020
Actual	11/2015	04/2018	03/2	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			All items approved by voting	na process have been de	elivered and

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### Virginia Shuman Young Elementary School

101 NE 11 AVENUE, FORT LAUDERDALE 33301

Location Num	3321
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$5,050,230
Total Facilities Budget	\$4,728,230

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 5/21/18 - Voting completed 6/8/18. Replacing (45) classroom locks with storeroom locks completed. Water bottle filling stations, Recordex, Rekeying (45) classrooms, Two-way Radios, Office Chairs and ceiling projector installed and delivered 08/2019. Media Center Shelving, Tables, Media Center Furniture, Trapezoid Tables, Cafeteria tables delivered 10/2018.

### **SMART** Facilities Update By Project



PLANNING

Develop &

Validate Project

Scope



Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



Bid and Hire Contractor to Implement Renovations



Contractor Implements Renovations



Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 1%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Conf	ractor 5: Constructi	6: Closeo	UT
SCHEDULE:			I				
(Calendar Year)	Q2 2017	Q2 2017	Q4 2017	Q2 2019	Q1 2021	Q1 2023	Q2 2023
SCOPE:			BUDGET:	FLAG:			

Additional Funding - Board Approved 06/23/20 (JJ-3)	\$2,904,230
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$809,000
Fire Alarm	\$319,000
HVAC Improvements	\$596,000

#### **COMMENTS:**

#### School Choice Enhancements\*

Phase: 95% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q4 2017	Q2 2018	Q1	 2020	Q1 2020
Actual	11/2017	06/2018	03/2	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
			,	chool community have been ermining how to spend the SCEP funding.	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Walker Elementary School**

1001 NW 4 STREET, FORT LAUDERDALE 33311

Location Num	0321
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$3,711,090
Total Facilities Budget	\$3,528,090

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Roofing work is pending. HVAC scope of work is nearing completion. Fire alarm installation is in progress.

School Choice Enhancements: COMPLETED on 5/23/17 -Technology for D3 and D4 delivered. Additional laptops delivered 05/2017.

### **SMART** Facilities Update By Project

0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
rimary Renovation			Phase:	46%Complete	

											_	
2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire C	ontractor	5: Construct	ion	6: Closeout	
SCHEDULE: (Calendar Year)	Q4 2016	Q42	2016	Q2	2017	Q4	2018	Q3	2019	Q1	2022	Q2 2022

SCOPE:	BUDGET:	FLAG:	
Additional Funding - Board Approved 4/23/19 (JJ-1)	\$1,837,090	COMMENTS:	
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$380,000		
Fire Alarm	\$294,000		
HVAC Improvements	\$917,000		

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q1 2015	N/A	Q2	2017	Q2 2017
Actual	11/2015	N/A	05/	2017	05/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### Walter C. Young Middle School

901 NW 129 AVENUE, PEMBROKE PINES 33028

Location Num	3001
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$9,797,000
Total Facilities Budget	\$9,313,000

5: Construction

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 11/24/17 - Voting results received 3/27/17; New Golf Cart/3 repairs, cafeteria tables, TVs for Exceptional Student Ed. Program upgrades, Printers, Facilities/Janitorial equipment and technology items delivered 06/2017. Two-way radios, vertical blinds delivered. Carpet in room 925 complete. Repair dinner theater bleachers, and LCD projectors delivered 07/2017.

### **SMART** Facilities Update By Project

SMART	emmes opaare B	y i reject			
-0-	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

3: Design

rimary Renovation			•
	'rımarv	Renovat	'ION
	THILLIAN Y	Kelloval	1011

Phase: 97%Complete

4: Hire Contractor

<b>2020 RESET</b>			- J				
SCHEDULE:	ļ						
(Calendar Year)	Q2 2017	Q2 2017	Q4 2017	Q1 2021	Q3 2021	Q3 2024	Q4 2024
SCOPE:			BUDGET:	ELAC:			
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Im	pr. (Roof, Window,	Ext Wall, etc.)	\$3,011,000	<b>COMMENTS:</b>			

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$3,011,000
HVAC Improvements	\$5,805,000
Improvements to or Replacement of building 1	\$252,000
Media Center improvements	\$145,000

#### School Choice Enhancements\*

Phase:100% Complete

6: Closeout

SCHEDULE:	CHEDULE: PH:1 Planning/Design		olement	PH:3 Complete	
Planned	Q1 2015	Q1 2017	Q4:	<sup> </sup> 201 <i>7</i>	Q4 2017
Actual	11/2015	03/2017	11/2	2017	11/2017
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
		,,			

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### **Watkins Elementary School**

3520 SW 52 AVENUE, PEMBROKE PARK 33023

Location Num	0511
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$3,443,840
Total Facilities Budget	\$3,135,840

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Voting authorized 5/2/2019. Voting results provided 7/1/2019 - (61) Lenovo 300e Touch Student Laptops delivered 03/2020. New Digital Marquee on order.

### **SMART** Facilities Update By Project

PLANNING HIRE DESIGN TEAM		ΓEAM	DESI		HIR	E CONTRACTOR	CONSTRUCTION	CONSTRUCTION	NCLOSEO
Develop & Validate Project Scope	alidate Project Design Team		Prepare Plan Drawings to release to contractor/vendor		Bid and Hire Contractor to Implement Renovations		Contractor Implements Renovations	Final Inspec Quality Ass	
rimary Renovatior	1					Phase: 1%C	omplete		
2020 RESET 1:	Planning	2: Hire A/E		3: Design		4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year) Q22	Q2 2017 Q3 2017		Q2 2018		Q1	2019	Q4 2021	Q4 2023	Q1 2024
SCOPE:			BUI	OGET:	FLAG	:			
Additional Funding - Boa	rd Approved 9/15/20 (JJ	-2)	\$2,11	4,840	СО	MMENTS:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$895,000							
Fire Sprinklers			\$2	6,000	+				

Phase: 15% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 mp	leme nt	PH:3 Complete		
Planned	Q4 2018	Q3 2019	TBC	TBD		
Actual	11/2018	07/2019				
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			
			Planned dates shown as TBD been ordered and funds allo	will be provided after all items have ocated.		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Welleby Elementary School**

3230 NOB HILL ROAD, SUNRISE 33351

Location Num	2881
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$3,276,000
Total Facilities Budget	\$2,875,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Kick-off meeting held during SAC on 12/19/2018. Voting authorized 5/7/2019. Voting results received 7/16/2019. (261) Lenovo Laptops 300e, (13) Earthwalk Carts delivered 12/2019.

### **SMART** Facilities Update By Project

-0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOU
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
rimary Renovation		Phase:	98%Complete		

2020 RESET	1: Planning 2: Hire A/E		3: Design 4: Hire C		lire Contractor	5: Construction	6: Closeout	
SCHEDULE:	Q3 2017 Q4 :	l 2017 Q2	2018	Q1 202	1 Q4	2022 Q1	2025 Q2	2 2025
SCOPE:		BUI	OGET: F	LAG:				
Bldg Envelope Impr.	(Roof, Window, Ext Wall, etc	:.) \$89	6,000	COMMEI	NTS:			

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$896,000
Electrical Improvements	\$260,000
Fire Alarm	\$293,000
Fire Sprinklers	\$835,000
HVAC Improvements	\$491,000

			Phase: 80% Com	plete	
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q4 2018	Q3 2019	·	TBD	TBC
Actual	11/2018	07/2019			
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			Planned dates show been ordered and f	n as TBD will be provided af unds allocated.	ter all items have

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



School Choice Enhancements\*

FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### **West Broward High School**

500 NW 209 AVENUE, PEMBROKE PINES 33029

Location Num	3971
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$2,025,000
Total Facilities Budget	\$959,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Test and Balance is complete. Pending proposal from CSMP contractor to make necessary repairs for final completion.

School Choice Enhancements: COMPLETED 09/2018. Voting completed 2/10/16. Athletic equipment, CDs/DVDs, projectors and picnic benches delivered and installed 09/2016. Black Magic Studio system delivered 01/2017. Auditorium sound system delivered and installed 10/2017. Floor mats and partial wall wraps delivered 05/2018. Wall wraps delivered 6/2018.

### **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope



HIRE DESIGN TEAM **Design Team** 

Advertise and Hire

**DESIGN** 

Prepare Plan Drawings to release to contractor/vendor HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

Phase:

CONSTRUCTION Contractor **Implements** Renovations

50%Complete

CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

1: Planning 2: Hire A/E 4: Hire Contractor 5: Construction 6: Closeout 3: Design

Q3 2017 N/A N/A Q2 2019 Q1 2020 Q1 2020 Q2 2020 (Calendar Year)

SCOPE: **BUDGET:** FLAG: **HVAC Improvements** \$438,000 **COMMENTS:** 

#### Track

**2020 RESET SCHEDULE:** 

Phase: 100% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Co	ontractor 5: Constru	ction 6: Closed	out
SCHEDULE: (Calendar Year)	N/A	N/A	Q1 2017	N/A	Q4 2017	Q1 2018	Q1 2018
SCOPF:			RUDGET:	FLAG:			

Track Resurfacing \$300,000 **COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the





# **West Broward High School**

**SMART** Facilities Update by Project Cont.

Weight Room						Phase: <b>100%</b>	Complete
2020 RESET	1: Planning	2: Hire	A/E 3: Design	gn 4: Hire C	contractor 5: Construc	ction 6: Close	out
SCHEDULE: (Calendar Year)	Q3 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018	Q3 2018
SCOPE:			BUDGET:	FLAG:			
Weight Room Rer	novation		\$121,000	COMMENTS:			

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q1 2015	Q4 2016	Q2	2018	Q2 2018
Actual	11/2015	12/2016	09/2	2018	09/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **West Hollywood Elementary School**

6301 HOLLYWOOD BOULEVARD, HOLLYWOOD 33024

Location Num	0161
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$4,240,160
Total Facilities Budget	\$4,010,160

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: HVAC and fire alarm work are pending final inspections.

School Choice Enhancements: COMPLETED 06/2018. Voting completed 9/1/16. Media Center furniture, Music upgrades and cafeteria sound system delivered and installed 04/2017. Printers delivered 04/2018. Two-way radios delivered 06/2018. Marquee delivered and installed 06/2018.

# **SMART** Facilities Update By Project



Develop & Validate Project Scope



HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

School Choice Enhancements\*

	Phase: 99%Complete										
2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Contractor		5: Construction	6: Closeout	ı
SCHEDULE: (Calendar Year)	Q2 2016	Q3 :	2016	Q1	2017	Q3	2018	Q1	2019	Q2 2021	Q3 2021
SCOPE:				BUI	OGET:	FLAG:					
Additional Fundin	g - Board Approve	d 12/18/18 (J.	I-3)	\$1,23	1,160	COM	MENTS:				

Additional Funding - Board Approved 12/18/18 (JJ-3)	\$1,231,160
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$741,000
Fire Alarm	\$294,000
HVAC Improvements	\$1,644,000

#### Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q3 2016	Q2	2018	Q2 2018
Actual	11/2015	09/2016	06/	2018	06/2018
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### **Westchester Elementary School**

12405 ROYAL PALM BOULEVARD, CORAL SPRINGS 33065

Location Num	2681
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,528,000
Total Facilities Budget	\$3,098,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Fire protection shop drawing has been approved. Roofing binder and fire alarm shop drawings are pending. Media Center improvements are nearing completion. Temporary restrooms are on order until the ADA restroom scope can be completed.

School Choice Enhancements: Voting completed prior to 10/2015. K-2 playground upgrade, sand replacement with PIP rubber cancelled as the school revoted 05/2018 and repurposed the funds to add minor security enhancement items. Computer lab conversion has been completed by the District. Digital marquee permitted 09/2018; installed 01/2019. Access Control Card Reader system permitted 08/2019; installation complete 12/2019.

### **SMART** Facilities Update By Project



#### **PLANNING**

Develop & Validate Project



#### **HIRE DESIGN TEAM**

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor

#### HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations

# CONSTRUCTION

Contractor Implements Renovations

Phase: 30%Complete



**CONSTRUCTION CLOSEOUT** 

Final Inspection for Quality Assurance

95%Complete

#### **Primary Renovation**

1: Planning 2: Hire A/E 3: Design 4: Hire Contractor 5: Construction 6: Closeout **2020 RESET SCHEDULE:** Q3 2016 Q3 2016 Q2 2017 Q1 2019 Q3 2019 Q4 2021 Q1 2022 (Calendar Year)

SCOPE:	BUDGET:
ADA Restrooms, Replace Fire Alarm, Drainage Improvements	\$1,797,142
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$182,000
Deduction of Funding - Board Approved 6/25/19 (JJ-1)	(\$547,142)
Electrical Improvements	\$263,000
Fire Sprinklers	\$772,000
HVAC Improvements	\$146,616
Media Center improvements	\$208,000

#### FI AG:

**COMMENTS:** 

#### **Chiller Replacement**

2: Hire A/E 1: Planning **2020 RESET** SCHEDULE: N/A N/A N/A N/A N/A N/A N/A (Calendar Year)

SCOPE: **BUDGET:** FLAG:

**HVAC Improvements - Chiller Replacement** \$176,384

**COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the B=Budget: reflects a board approved increase in funding based on bid and/or change order results.



Phase:



# **Westchester Elementary School**

**SMART** Facilities Update by Project Cont.

	Phase: 81%Complete							
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement		PH:3 Complete			
Planned	Q1 2015	Q3 2016		TB	D	TBC		
Actual	11/2015	11/2015						
SCOPE:		BUDGET:	FLAG:					
School Choice Enhancement		\$100,000	COMMENTS:					
			Planned dates show been ordered and f		O will be provided after all items ha ocated.	ıve		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Western High School**

1200 SW 136 AVENUE, DAVIE 33325

Location Num	2831
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$6,153,000
Total Facilities Budget	\$4,747,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents are in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 12/11/2018 - Results received 1/9/2019. Water Bottle Filling Stations installed. (4) Golf Carts, (4) Laptop computer carts delivered 02/2019. (75) Two-way radios delivered 03/2019.

## **SMART** Facilities Update By Project

0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
rimary Renovation		Phase: 8	<b>0%</b> Complete		

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hi	re Contractor	5: Construction	6: Closeout	
SCHEDULE:	Q1 2017 Q2	l 2017 Q4	2017	Q3 2021	Q3	2022 Q3	2025 G	4 2025
SCOPE:		BUI	DGET: FLA	NG:				
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$14	4,000	OMMEN	TS:			

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$144,000
Electrical Improvements	\$325,000
HVAC Improvements	\$1,971,000
Media Center improvements	\$414,000
Safety / Security Upgrade	\$92,000
STEM Lab improvements	\$177,524

Phase: 10	<b>00%</b> Comp	olete

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/I	3: Desig	n 4: Hire Co	ontractor 5: Constru	ction 6: Close	out
	N/A	N/A	N/A	N/A	Q4 2016	Q4 2016	Q4 2016
SCOPE:			BUDGET:	FLAG:			
Track Resurfacing			\$300,000	COMMENTS:			



Track

FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





# **Western High School**

## **SMART** Facilities Update by Project Cont.

Q4 2017

2020 RESET SCHEDULE: (Calendar Year)	1: Planning		2: Hire A/E		3: Design		4: Hire Contractor	5: Construction	6: Closeout
	Q1 2017	Q2 :	2017	Q4	2017	Q2	2019 Q2	2 2019 Q1	2021 Q1
COPE:				BUD	GET:	FLAG:			
STEM Lab and Al	DA Restrooms			\$1,10	2,476	COM	MENTS:		
Weight Room									
								Phas	se: <b>100%</b> Comp
			2: Hire A/E		3: Design		4: Hire Contractor	5: Construction	6: Closeout

(Calendar Year) Q3 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018	Q3 2018
SCOPE:		BUDGET:	FLAG:			
Weight Room Renovation		\$121,000	COMMENTS:			

Q2 2018

Q2 2018

Q4 2017

#### School Choice Enhancements\*

Q3 2017

**SCHEDULE**:

Phase: 99% Complete

Q3 2018

Q3 2018

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q4 2017	Q1 2019	Q1:	2020	Q1 2020
Actual	11/2017	02/2019	03/2	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	hancement	\$100,000	COMMENTS:		
		All items approved by voting installed. School is determing from the contingency portion.	ning how to spend the rem		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.











QUARTER ENDING DECEMBER 31, 2020





### **Westglades Middle School**

11000 HOLMBERG ROAD, PARKLAND 33076

Location Num	3871
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,711,200
Total Facilities Budget	\$2,937,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 09/2019 - Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held during SAC meeting 11/9/2018. Voting completed 3/19/2019. (7) Classroom Projectors delivered 05/2019. Student Laptops, Carts, Administrative Laptops, Teacher Laptops - (3) Lenovo Yoga L380 - (9) Lenovo L480 - (325) Student Laptops Lenovo 300E - (6) Carts - Cart wiring for (6) new carts and (1) existing, (7) delivered 09/2019.

### **SMART** Facilities Update By Project

0	2		3	4	5	6
PLANNING	HIRE DESIGN	ITEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEO
Develop & Validate Project Scope	Advertise ar Design Te		Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
rimary Renovo	ation		Pho	ase: <b>5%</b> Complete		
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contrac	tor 5: Construction	6: Closeout
CHEDULE:	Q4 2017 Q	4 2017	Q3 2018	Q1 2020	Q4 2021	Q2 2024 Q3 2024
SCOPE:			BUDGET:	FLAG:		
Bldg Envelope Impr	. (Roof, Window, Ext Wall,	etc.)	\$2,837,000	COMMENTS:		

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete
Planned	Q4 2018	Q1 2019	Q4	2019 Q4 201
Actual	11/2018	03/2019	09/2	2019 09/201
SCOPE:		BUDGET:	FLAG:	
School Choice E	inhancement	\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Westpine Middle School**

9393 NW 50 STREET, SUNRISE 33351

Location Num	2052
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$5,196,500
Total Facilities Budget	\$4,715,500

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 11/13/18 - Projectors, Media Center furniture, STEM Lab furniture (tables, high stools and chairs) delivered 02/2019. Projector Screen and Cafeteria Sound System installation completed 03/2019. Cafeteria projectors screen delivered 04/2019. TV delivered and installed 04/2019. (44) Tables, (944) Armless chairs, (2) teacher desk, (2) teacher chairs delivered 10/2019. Samsung 43" Smart LED Ultra HDTV, Tilt Mount delivered 05/2020.

### **SMART** Facilities Update By Project

		/ · · • ] • • ·			
0	2	3	4	5	6
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hire Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Contractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance

rimary	/ Kenovation	

2020 RESET

1	l: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Г				<u>/-</u>		

Phase: 3%Complete

(Calendar Year) Q2	2017 Q3 2017	Q1 2018	Q2 2019	Q3 2020	Q1 2023	Q2 2023
SCOPE:		BUDGET:	FLAG:			
Additional Funding - Bo	pard Approved 05/19/20 (JJ-18)	\$2.330.500	COMMENTS:			

 Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)
 \$2,066,000

 Fire Sprinklers
 \$15,000

 HVAC Improvements
 \$204,000

#### School Choice Enhancements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q4 2017	Q4 2018	Q1	2020	Q1 2020
Actual	11/2017	11/2018	03/2	2020	03/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Er	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING DECEMBER 31, 2020



### **Westwood Heights Elementary School**

2861 SW 9 STREET, FORT LAUDERDALE 33312

Location Num	0631
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$4,521,269
Total Facilities Budget	\$4,337,269

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: Complete

Primary Renovation: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: COMPLETED 04/2019 - Voting completed 6/9/16. Book room upgrate projectors, science lab technology and media center projector delivered and installed 10/2016. Science laby and cafeteria to grades delivered 09/2016. Office furniture delivered 08/2017. Marquee completed 10/2018. Document Camer delivered 04/2019.

### **SMART** Facilities Update By Project

•		,,,,,	3	X/	5	•
PLANNING	HIRE DESIGN TE	AM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOUT
Develop & Validate Project Scope	Advertise and Hi Design Team		Prepare Plan Drawings to the ase to contract wendor	id and Hire Conractor to Improvent Secretions	Contractor Implements Renovations	Final Inspection for Quality Assurance
Primary Renovation	on		M	•	Phase: <b>10%</b> Co	mplete
0000 PESET	: Planning	2: Hire A/E	<b>Design</b>	4: Hire Contractor	5: Construction	6: Closeout

SCHEDULE:					1	
(Calendar Year) Q4 2016	Q4 2016	Q2 017	Q4 2018	Q2 2019	Q4 2020	Q2 2021
SCOPE:		BUDGET:	FLAG:			

00012.		DOD CEII.
Additional Funding - Board Approved 4/9/1	JJ-3)	\$2,517,269
Bldg Envelope Impr. (Roof, Window, Ext W	etc.)	\$982,000
HVAC Improvements		\$628,000
Media Center improvement		\$110,000

#### COMMENTS:

#### School Choice Enhagements\*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q2 2016	Q1:	2018	Q1 2018
Actual	11/2015	06/2016	04/2	2019	04/2019
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### **Whiddon-Rogers Education Center**

700 SW 26TH STREET, FORT LAUDERDALE 33315

Location Num	0452
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$5,680,000
Total Facilities Budget	\$5,426,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 08/15/17. Voting completed 12/8/15. Signs/banners, backless benches and interior painting delivered and installed. Digital marquee installed and operational. Cafeteria tables are delivered and installed. Laptops delivered 08/2017.

### **SMART** Facilities Update By Project



HIRE DESIGN TEAM





5

6

Develop & Validate Project Scope Advertise and Hire Design Team

2: Hire A/E

Prepare Plan
Drawings to release
to contractor/vendor

\$559,000

\$142,000

3: Design

Bid and Hire Contractor to Implement Renovations

4: Hire Contractor

CONSTRUCTION

Contractor
Implements
Renovations

5: Construction

Final Inspection for Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Plannina

Improvements to or Replacement of building 13

Media Center improvements

#### Phase: 15% Complete

2020 RESET									
SCHEDULE: (Calendar Year) Q1 2	016 Q3	3 2016	Q2 2017	Q2 2020	Q1	2021	Q4	2023	Q1 2024
SCOPE:			BUDGET:	FLAG:					
Bldg Envelope Impr. (Roo	ldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$1,246,000	<b>COMMENTS:</b>					
Fire Alarm			\$462,000						
HVAC Improvements			\$1,324,000						
Improvements to or Repla	acement of building 10		\$525,000						
Improvements to or Repla	acement of building 11		\$569,000						
Improvements to or Repla	acement of building 12		\$499,000						







# **Whiddon-Rogers Education Center**

### **SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

					, , , , , , , , , , , , , , , , , , ,
SCHEDULE:	PH:1 Planning/Design	PH:2 lm	plement	PH:3 Complete	
Planned	Q1 2015	Q4 2015	Q3	2017	Q3 2017
Actual	11/2015	12/2015	08,	/2017	08/2017
SCOPE:		BUDGET:	FLAG:		
School Choice En	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







QUARTER ENDING **DECEMBER 31, 2020** 



### **Whispering Pines Education Center**

3609 SW 89TH AVENUE, MIRAMAR 33025

Location Num	1752
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$2,849,466
Total Facilities Budget	\$2,200,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## **PRIMARY PROJECTS** CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Kick-off meeting held 2/19/2019. Ballot Development in progress.

# **SMART** Facilities Update By Project



Scope

PLANNING

Develop &

Validate Project



HIRE DESIGN TEAM

Advertise and Hire Design Team



Prepare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations



CONSTRUCTION CLOSEOUT

Final Inspection for Quality Assurance

#### **Primary Renovation**

Phase: 95%Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design		4: Hire Cor	ntractor	5: Construction		6: Closeout	
SCHEDULE: (Calendar Year)	Q3 2017	Q4 2017	Q1 2018	Q1	2021	Q1	2023	Q2	2025	Q3 2025
SCOPE:			BUDGET:	FLAG:						
Bldg Envelope Im	pr. (Roof, Window, Ex	t Wall, etc.)	\$837,000	COM	MENTS:					
Fire Alarm			\$462,000							
Fire Sprinklers			\$11,000							
HVAC Improveme	ents		\$790,000							

#### School Choice Enhancements\*

Phase: 25% Complete

SCHEDULE:	PH:1 Planni ng/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2018	TBD	TBD	TBD
Actual	11/2018			

SCOPE: BUDGET: FLAG:
School Choice Enhancement \$100,000 COM

#### COMMENTS:

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.





QUARTER ENDING **DECEMBER 31, 2020** 



### William E. Dandy Middle School

2400 NW 26 STREET, FORT LAUDERDALE 33311

Location Num	1071
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$7,635,550
Total Facilities Budget	\$7,318,550

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

2: Hire A/E

Primary Renovation: Construction in progress. Shop drawings and submittals are being revised.

School Choice Enhancements: COMPLETED 12/2019 - Voting authorized 3/1/2018 - Voting completed 3/16/18 - Cafeteria sound system and projector delivered 05/2018. Murals completed 07/2018. Exterior painting, Cafeteria Tables and Media Center furniture completed 08/2018. Painting of the walkways completed 01/2019. Aiphone for the Single Point of Entry completed 12/2019.

### **SMART** Facilities Update By Project













6: Closeout

Q1 2023

Develop & Validate Project Scope

Advertise and Hire Design Team

Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations Contractor Implements Renovations

5: Construction

Final Inspection for Quality Assurance

Q2 2023

#### **Primary Renovation**

2020 RESET SCHEDULE:

**HVAC Improvements** 

Safety / Security Upgrade

Improvements to or Replacement of building 18

1: Planning

Phase: **5%**Complete


4: Hire Contractor

(Calendar Year) Q4 2016	Q1 2017	Q3 2017	Q2 2019	Q1 2020
SCOPE:		BUDGET:	FLAG:	
Additional Funding - Board Approved 11/06/19 (JJ-3)		\$4,023,550	COMMENTS:	
Bldg Envelope Impr. (Roof, Wine	dow, Ext Wall, etc.)	\$2,042,000		
Fire Alarm		\$462,000		
Fire Sprinklers		\$16,000		

\$533,000 \$59,000

\$83,000







# William E. Dandy Middle School

# **SMART** Facilities Update by Project Cont.

School	Choice Enhancements*	

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	PH:3 Comple	ete
Planned	Q4 2016	Q1 2018	Q4 2018	Q4 2018
Actual	12/2016	03/2018	12/2019	12/2019
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







#### SCHOOL SPOTLIGHT

QUARTER ENDING DECEMBER 31, 2020



#### Wilton Manors Elementary School

2401 NE 3 AVENUE, WILTON MANORS 33305

Location Num	0191
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$3,757,000
Total Facilities Budget	\$3,538,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### **PRIMARY PROJECTS** CURRENT STATUS: **Design**

2: Hire A/E

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Kick-off meeting held 1/26/2018, Voting authorized 9/17/2019, Voting results received 11/5/2019. Aiphone, Strike permit issued, hardware completed 03/2020; pending Electrical Scope installation. (30) Lenovo 100e laptops, (1) Recordex delivered and installed 02/2020. Morning Show Equipment delivered and assembled 03/2020. (8) Armless chairs, and reupholstering chairs and sofas on order. New 4' x 8' Digital Marquee completed 11/2020.

#### SMART Facilities Undate By Project

3MAKI 1 G				
-0-	2	3	4	5
PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION
Develop &	Advertise and Hire	Prepare Plan	Bid and Hire Contractor	Contractor

to contractor/vendor

3: Design

actor mplements Renovations

5: Construction

**CONSTRUCTION CLOSEOUT** Final Inspection for Quality Assurance

6: Closeout

**Primary Renovation** 

Scope

Phase: 96%Complete

Renovations

4: Hire Contractor

I					I
Q1 2017	Q4 2017	Q2 2021	Q2 2023	Q3 2025	Q4 2025
	BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) \$960,00		<b>COMMENTS:</b>			
	\$252,000				
	\$2,226,000				
	Q1 2017 all, etc.)	BUDGET: \$960,000 \$252,000	BUDGET: FLAG: all, etc.) \$960,000 \$252,000	BUDGET: FLAG: all, etc.) \$960,000 COMMENTS:	BUDGET: FLAG: all, etc.) \$960,000 COMMENTS:

#### School Choice Enhancements\*

Phase: 81% Complete

SCHEDULE: PH:1 Planning/Design		PH:2 Implement		PH:3 Complete			
Planned	Q4 2017	Q4 2019		TBD	TBC		
Actual	11/2017	11/2019					
SCOPE:		BUDGET:	FLAG:				
School Choice Enhancement		\$100,000	,000 COMMENTS:				
			Planned date shown as T been ordered and funds	BD will be provided after all allocated.	items have		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

**B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.





#### SCHOOL SPOTLIGHT

QUARTER ENDING DECEMBER 31, 2020



#### Wingate Oaks Center

1211 NW 33RD TERRACE, LAUDERHILL 33311

Location Num	0991
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,883,000
Total Facilities Budget	\$2,658,000

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Revoting completed January 2017. Mats, and facilities equipment Additional facilities equipment delivered 09/2017. (6) ThinkPad's, (2) TVs and (30) iPads delivered 08/2018. Promethean boards and (35) Two-way Radios delivered 09/2018. (35) Two-way radios delivered 10/2018. (2) Sony HDTVs delivered and installed 10/2018. Installation of (5) Promethean ActivPanels completed 12/2018. Lockdown door shade, (20) Two-way radios, (1) Lexmark printer and window wraps are on order.

#### **SMART** Facilities Update By Project

•	
v	
<b>PLANNING</b>	

HIRE DESIGN TEAM



HIRE CONTRACTOR

4: Hi re Contractor

CONSTRUCTION

**CONSTRUCTION CLOSEOUT** Contractor

Final Inspection for

Develop & Validate Project Scope

Advertise and Hire **Design Team** 

2: Hire A/E

Prepare Plan Drawings to release to contractor/vendor

3: Design

Bid and Hire Contractor to Implement Renovations

**Implements** Renovations

5: Construction

Quality Assurance

6: Closeout

#### **Primary Renovation**

1: Planning

#### Phase: 20% Complete

2020 RESET	1. Hulling 2. Time		J. Design	4.111 10 00	5. Consi	0. 003	o. Closeoui	
SCHEDULE:	Q1 2016	Q2 2016	Q4 2016	Q3 2019	Q1 2021	Q2 2023	Q3 2023	
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Imp	or. (Roof, Window, E	Ext Wall, etc.)	\$902,000	<b>COMMENTS:</b>				
Fire Alarm			\$420,000					
Media Center impre	ovements		\$116,000					
Replacement of H\	/AC equipment in b	uildings 1,2,4,5.	\$893,558					

#### **Chiller Replacement**

Phase: 95% Complete

2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
SCHEDULE:							
(Calendar Year)	N/A N	/A N	1/A 1	√/A N	√/A 1	N/A	N/A

SCOPE: **BUDGET:** FLAG: **HVAC Improvements - Chiller Replacement** \$226,442

**COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





### **Wingate Oaks Center**

### **SMART** Facilities Update by Project Cont.

			Phase: 66%Complete			
SCHEDULE:	PH:1 Planning/Design	PH:2 lmp	olement	PH:3 Complete		
Planned	Q1 2015	Q1 2017		TBD	TBC	
Actual	11/2015	01/2017				
SCOPE:		BUDGET:	FLAG:			
School Choice Er	nhancement	\$100,000	COMMENTS:			
			complete. Plann	to hold projects until other GOI ed dates shown as TBD will be p ordered and funds allocated.		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







#### **SCHOOL SPOTLIGHT**

QUARTER ENDING **DECEMBER 31, 2020** 



#### **Winston Park Elementary School**

4000 WINSTON PARK BOULEVARD, COCONUT CREEK 33073

Location Num	3091
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,051,600
Total Facilities Budget	\$2,444,600

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction is in progress. Submittals are in progress. Demolition has begun in the art and music rooms.

School Choice Enhancements: COMPLETED 10/2018 - Voting completed 3/21/18 - Art Tables delivered 06/2018. Recordex, (10) Televisions, and Bulletin Boards delivered 07/2018. (151) Cart wiring delivered 10/2018.

#### **SMART** Facilities Update By Project



2020 RESET	1: Planning		2: Hire A/E 3: Design		4: Hire Contractor		5: Construction		6: Closeout		
SCHEDULE:	Q2 2017	Q3 2	2017 Q	1 2018	018 Q3		2019 Q3		Q2 2	022	Q2 2022
SCOPE:			BU	DGET:	FLAG:						
Art Room Renovat	tion and Equipment		\$	65,000	COM	MENTS:					

Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$289,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Deduction of Funding - Board Approved 5/19/20 (JJ-19)	(\$336,400)
Fire Sprinklers	\$819,000
HVAC Improvements	\$736,000
Music Room Renovation	\$136,000

#### **Chiller Replacement**

Phase: 95% Complete 1: Planning 2: Hire A/E 3: Design 4: Hire Contractor 5: Construction 6: Closeout **2020 RESET SCHEDULE:** N/A N/A N/A N/A N/A N/A N/A (Calendar Year)

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - Chiller Replacement	\$297,000	COMMENTS:



**FLAG KEY:** S=Schedule B= Budget

**S=Schedule**: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

**B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.





### **Winston Park Elementary School**

**SMART** Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase:100% Complete

					e, e e e mpiere
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2017	Q1 2018	Q4	2018	Q4 2018
Actual	11/2017	03/2018	10/2	2018	10/2018
SCOPE:		BUDGET:	FLAG:		
School Choice En	hancement	\$100,000	COMMENTS:		

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







# Section 6

# **Budget Activity**

Judith Marte, Chief Financial Officer





### **Budget Activity Report Contents**

Introduction	Page 507
Glossary of Terms	Page 510
School Board Approved Amendments	Page 511
Summary of SMART Program Budget Activity	Page 527
Analysis of Expenditure Changes from Previous Quarter	Page 528
Expenditure Chart	Page 529
Notes to Budget Activity Report	Page 530
Combined Summary Schedule	Page 533
Financially Active Projects Summary	Page 535
Financially Active Projects Detail	Page 536
Completed & Meets Standard Projects Summary	Page 593
Completed & Meets Standard Projects Detail	Page 594
Remaining Projects Summary	Page 707
Remaining Projects Details	Page 708







#### Introduction:

The purpose of the Budget Activity Report Section is to provide information on the financial activity for projects in the SMART Program Quarterly Update. The Budget Activity Report may give some indication about project activity, but it does not give the status of a project and should be used in conjunction with the School Spotlight construction status reports within this SMART Program Quarterly Update. In this Budget Activity Report, projects are shown as "financially active" when the project has existing commitments and/or expenses. Project commitments and expenses include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

This Budget Activity Report is for the second quarter of the 2021 Fiscal Year that ended on December 31, 2020. There were over \$57 million SMART Program expenditures this quarter, the highest of any quarter during the Program. During the second quarter the School Board approved financial impact increases and decreases for the following projects: SMART Renovations at William T. McFatter TC \$1.7M, Park Trails ES \$1.3M, Dillard ES \$2.4M, Attucks MS \$1.7M, Boyd Anderson HS \$5.1M, Gulstream Academy \$1.1M, Park Ridge ES \$1.3M, Cooper City ES \$0.3M, Bair MS -\$0.3M, Medowbrook ES -\$0.2M and SPE project close outs of -\$0.8M. This report includes detail on the \$1.3 billion SMART Program funding included in Program Years 1 through 8.

(in millions)

	(in millions)						
SMART Appropriations	Program Years 1-5 (FY15 – FY19)	Program Year 6 (FY20) Current Year	Program Year 7 (FY21)	Program Year 8 (FY22)	Total		
<b>S</b> afety	\$ 87.6	\$ 57.0	\$ 11.1 \$ 12.2	\$ 1.5	\$ 157.2 \$ 158.3		
<b>M</b> usic & Art	32.0	9.5	1.5 1.8	1.1	44.1 44.4		
<b>A</b> thletics	7.2	0.2			7.4		
Renovation	555.6	375.8	<del>70</del> <u>82.3</u>	11.7	<del>1,013.1</del> <u>1,025.4</u>		
<b>T</b> echnology	68.5				68.5		
Total	\$ 750.9	\$ 442.5	\$ 82.6 \$ 96.3	\$ 14.3	\$ 1,256.6 \$ 1,304.0		








#### **Introduction:** (continued)

The voter-approved \$800 million general obligation bonds (GOB) are combined with other non-GOB capital funding to total the \$1.3 billion SMART Program. Full details of the SMART Program are included in the District's Adopted District Educational Facilities Plan (Adopted DEFP). The first series of the GOB was issued in June 2015 and the second GOB series was issued in February 2019. Additional GOB series will be issued in the future to ensure the projects have available funds in line with the projected construction delivery timelines.

The Budget Activity Report includes a section of <u>Completed and Meets Standard Projects</u>. When projects are marked as complete, meets standards, or complete prior, within the various status report sections (Technology, Music, Construction, etc.) the financial activity for the project is moved into the Completed Meets Standard Projects section. Completed Projects are projects that have had financial activity within the SMART Program and the scope of the project has been completed. **There may be some additional financial activity on these projects as the final payments are made and all the purchase orders are closed out**. The other category of projects in this section is Meets Standard. This includes projects like the single point of entry projects that were assigned SMART Program funding, but during the planning and scope validation stage it was determined that renovations to implement single point of entry were completed prior to the SMART Program.



The financial life-cycle of a project starts when the project is **financially active**.

At the end of the implement improvements phase projects are marked as **complete**. These projects are in their final inspection for quality assurance, between substantial and final completion, which includes verification that the scope is completed according to approved specifications, final submittals of documents and closing out the vendor contract.

When all the close-out steps are completed, final payments have been submitted to vendors, and all purchase orders have been reviewed and closed the project is **closed**.

After the project is closed, remaining funds are reported to the School Board and **returned to the District's Capital Reserve**.







#### **Introduction:** (continued)

#### **SMART Program Reserve**

On September 6, 2017, the Board approved \$225 million of capital reserves in the 2017/2018 Adopted DEFP to be allocated to the SMART Program Reserve. These funds were added to mitigate any potential cost increases, such as the costs of materials or labor, and to ensure proper funding for those projects identified in the District's 2016 SMART program Risk Assessment/Market Conditions report from Atkins North America, Inc. (Atkins).

At the March 31, 2020 School Board of Broward County Emergency Meeting, the District authorized the issuance of Certificates of Participation (COPs), Series 2020A in an aggregate principal amount not to exceed \$250 million. The 2020A COPs issuance will provide the supplemental funding for the additional costs for the SMART Program associated with the August 2019 updated SMART Program Risk Assessment/Market Conditions report. \$211 million of the \$250 million was placed into the SMART Program Reserve with the remaining \$39 million used to supplement the District's unallocated capital reserve for cost impacts outside of the SMART Program.

On July 21, 2020 the Board approved a new SMART Program Project Manager – Owner's Representative Services (PMOR) contract (item EE-9) with an additional budget impact of \$47.2 million. The additional PMOR budget was added to the total SMART reserve.

#### **Total SMART Reserve**

\$225 million SMART Reserve established FY 2018

\$211 million COPs Series 2020A

\$47 million PMOR Allocation

\$483 million

The July 2020 risk assessment provided by Atkins North America, Inc. is \$462 million at the 70% risk level. Due to Approved Board items thru the end of FY21 Q2 the SMART Reserve balance is currently **\$155.0 million** (including future years).

#### **Bond Oversight Committee**

On January 27, 2015, the School Board approved a resolution to create the Bond Oversight Committee (BOC) to act as an independent citizen's advisory committee to the School Board. The District recognizes the importance of establishing a mechanism to encourage greater accountability, transparence, public support and confidence in the use of GOB funds. Florida TaxWatch, a not-for-profit government watchdog group, is providing the BOC independent analysis and recommendations on best practices.

The Budget Activity Report Section is organized in a logical way that includes this Introduction, a Glossary of Terms and Notes to the Budget Activity Report.







#### **Glossary of Terms:**

GOB: Funding from the General Obligation Bond

Non-GOB: Funding from all other capital funds.

**Original Budget**: The budget approved at the May 19, 2015 school board meeting that established the five-year budgets for the SMART program.

**Current Budget**: The current approved budget that includes any School Board approved changes that impacted the Original Budget.

**Commitment**: Project obligation, for example purchase orders, contracts or requisitions.

**Financially Active Project**: Within this Budget Activity Report, projects are shown as financially active when the project has existing commitments or expenses. Project commitments and expenses include, but are not limited to, advertising costs during the planning and procurement phase, design costs, construction costs, permitting costs, equipment, work orders, and Program Management fees.

Completed Projects: Projects that have had financial activity within the SMART Program and the scope of the project has been completed. There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed out. When the Facilities Department partially accelerates a phase of a larger project, the project will not be shown as completed in the Budget Activity Report until the entire project is completed. These are noted as partially accelerated for early completion in the School Spotlights.

**Meets Standard Projects**: Projects that received SMART Program funding but were later determined to already have had the renovations completed prior to the SMART Program (aka **Complete Prior**).







#### **School Board Approved Amendments**

Occasionally it will be necessary to make amendments to the SMART Program. When this happens, the School Board will review the request at a School Board meeting as part of their business agenda. When the Board votes to approve a requested amendment, the changes will be reflected in the SMART Program Budget Activity Report. Changes may include project budget increases or decreases made to reflect construction contract awards and the scheduled delivery of the project. The approved changes are shown in the Budget Activity Report where there is a difference between the Original Budget and the Current Budget.

#### **List of Approved SMART Program Amendments**

Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
1/20/16	JJ-1	Crystal Lake MS	Fire Alarm Replacement	\$30,000
1/20/16	JJ-2	Attucks MS	Building Envelope Improvements	182,125
3/9/16	Boundary Hearing Item 1	Gulfstream Academy of Hallandale Beach K-8	Due to combination of schools, \$50k music moved from old Gulfstream MS to newly created K-8	Net Impact = 0
9/7/16	Special School Board Meeting Item 1	Various – Single Point of Entry and other projects that will benefit by completing them together	SMART Program Project Accelerations \$23.9M from Yr 4&5 to Yr 3	Net Impact = 0
1/18/17	FF-1	Various – Music	Accelerate SMART Music Funding \$7M from Yr 4&5 to Yr 3	Net Impact = 0
2/7/17	JJ-8	Markham ES	Accelerate SMART Construction \$9.2M from Yr 4 to Yr 3	Net Impact = 0
4/4/17	JJ-1	McArthur HS	Shift SMART Funding for building 6 into DEFP for new replacement building project	(890,504)
4/4/17	JJ-2	Dillard ES	Accelerate SMART Construction \$154k from Yr 4 to Yr 3	Net Impact = 0
4/4/17	JJ-3	Park Ridge ES	Accelerate SMART Construction \$78k from Yr 5 to Yr 3	Net Impact = 0
5/16/17	JJ-6	Coral Springs Pre-K - 8	Accelerate SMART Construction \$125k from Yr 5 to Yr 3	Net Impact = 0
5/16/17	JJ-7	Hollywood Hills ES	Accelerate SMART Construction \$16k from Yr 5 to Yr 3	Net Impact = 0
5/16/17	JJ-8	Coral Springs MS	Accelerate SMART Construction \$194k from Yr 4 to Yr 3	Net Impact = 0
5/16/17	JJ-9	Indian Trace ES	Accelerate SMART Construction \$297k from Yr 4 to Yr 3	Net Impact = 0







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
5/16/17	JJ-10	Winston Park ES	Accelerate SMART Construction \$297k from Yr 4 to Yr 3	Net Impact = 0
9/6/17	1	Various Locations – See Completed and Meets Standard Report within the Budget Activity	When the Board approved the Adopted DEFP FY18, the District recognized shifting funds for single point of entry projects as well as completed technology projects as savings.	
		Report Section	Technology Savings from Completed Projects	(11,926,730)
			Single Point Savings from Meets Standard Projects	(2,888,000)
9/6/17	1	District-Wide	Additional single point of entry projects as approved in the Adopted DEFP FY18	6,730,000
10/17/17	JJ-2	McNicol Middle	Construction Bid Recommendation - Single Point of Entry	25,000
10/17/17	JJ-3	North Fork Elementary	Construction Bid Recommendation - Single Point of Entry	28,863
10/17/17	JJ-12	Monarch High	Increase of Funds - Track Resurfacing	35,000
10/17/17	JJ-13	Cypress Bay High	Increase of Funds - Track Resurfacing	45,000
10/17/17	JJ-14	Manatee Bay Elementary	Construction Bid Recommendation - SMART Program Renovations	625,661
11/7/17	JJ-10	Indian Ridge Elementary	Construction Bid Recommendation - SMART Program Renovations	945,102
11/7/17	JJ-11	Stranahan High	SMART Funding Reduced and transferred to Accelerated Pool Renovation Project	(204,423)
12/19/17	JJ-8	James Hunt Elementary	Partial Acceleration of SMART Renovations – Replacement of Air Cooled Chiller	Net Impact = 0
12/19/17	JJ-9	Cooper City Elementary	Acceleration of School Choice Enhancement Program	Net Impact = 0
12/19/17	JJ-11	Forest Glen Middle	Additional Funding - Single Point of Entry	178,186
12/19/17	JJ-12	Tradewinds Elementary	Additional Funding - Single Point of Entry	186,560







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
12/19/17	JJ-13	Larkdale Elementary	Additional Funding - Single Point of Entry	289,410
12/19/17	JJ-14	Coconut Creek Elementary	Construction Bid Recommendation - SMART Program Renovations	517,143
12/19/17	JJ-15	Cypress Elementary	Construction Bid Recommendation - SMART Program Renovations	452,897
1/17/18	JJ-7	Lauderhill 6-12 School	Additional Funding - Single Point of Entry	33,916
1/17/18	JJ-8	Royal Palm Elementary	Additional Funding - Single Point of Entry	44,120
2/21/18	JJ-2	Lauderhill-Paul Turner ES, Park Ridge ES and Winston Park ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
2/21/18	JJ-3	Boulevard Heights ES, Lakeside ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
2/21/18	JJ-4	Hollywood Hills ES, North Andrews Gardens ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
2/21/18	JJ-5	Stephen Foster ES, Sheridan Park ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
2/21/18	JJ-6	Country Hills ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
2/21/18	JJ-7	Sheridan Technical College	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
2/21/18	JJ-8	Larkdale ES and Panther Run ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
2/21/18	JJ-9	Park Springs ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
3/6/18	JJ-1	Palmview ES and South Plantation HS	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
3/6/18	JJ-2	Meadowbrook ES,Whispering Pines Ed Ctr, Parkside ES, and Coconut Palm ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
3/6/18	JJ-3	Gulfstream Academy of Hallandale Beach K-8, Harbordale ES and Watkins ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
3/6/18	JJ-4	Dania ES and Driftwood ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
3/6/18	JJ-6	Hunt Elementary	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
3/6/18	JJ-7	Sheridan Tech College	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
3/6/18	JJ-12	Stranahan High	SMART Funding Reduced and transferred to New Cafeteria Addition and Renovations Project	(1,200,000)
3/20/18	JJ-1	Pompano Beach HS, Croissant Park ES and Coral Glades HS	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
3/20/18	JJ-2	Bennett ES, Sunshine ES, Castle Hill Annex and Cross Creek School	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
3/20/18	JJ-4	Eagle Ridge Elementary School	SMART Renovations	1,047,383
4/10/18	JJ-1	Apollo MS and Welleby Elementary School	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
4/10/18	JJ-2	Stoneman Douglas HS	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
4/10/18	JJ-3	Thurgood Marshall Elementary School and Endeavour Primary Learning Center	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
4/10/18	JJ-5	Cypress Bay HS	Additional Funding - Single Point of Entry	116,336
4/17/18	1	Blanche Ely HS	2 <sup>nd</sup> GMP Amendment to the Construction Services Agreement – SMART Renovations	7,310,000
4/24/18	JJ-1	Hallandale Magnet HS and Park Trails ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
4/24/18	JJ-2	Sanders Park ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
4/24/18	JJ-3	Stoneman Douglas HS	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
4/24/18	JJ-5	Cooper City HS, Coral Glades HS, Deerfield Beach HS, Hallandale HS, Monarch HS, Pompano Beach HS, South Plantation HS, and Stoneman Douglas HS	Acceleration of SMART Weight Room Renovations	Net Impact = 0
4/24/18	JJ-7	Stranahan HS	2nd GMP Amendment to the Construction Services Agreement – SMART Renovations	13,710,000
5/8/18	JJ-1	Cooper City HS	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
5/8/18	JJ-2	Bethune ES and Sawgrass ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
5/8/18	11-3	Sheridan Technical HS and Deerfield Beach HS	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
5/22/18	JJ-1	Castle Hill ES	Award Construction Agreement – SMART Renovations	1,567,030
5/22/18	JJ-2	Annabel C. Perry Pre-K-8	Award Construction Agreement – SMART Renovations	1,950,037
6/12/18	JJ-1	Coral Springs Pre-K-8 and Westglades MS	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
6/12/18	JJ-2	Plantation Park ES, Crystal Lake MS, Pines MS and Tradewinds ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
6/26/18	JJ-1	Cooper City ES, Heron Heights ES, Nova Blanche Forman ES, Nova Eisenhower ES and Silver Palms ES	Partial Acceleration of SMART Renovations - Professional Services Agreement	Net Impact = 0
6/26/18	JJ-5	Forest Hills ES	Request for additional funding – SMART Renovations	1,083,601
6/26/18	JJ-6	Bayview ES	Request for additional funding – SMART Renovations	946,739
7/24/18	JJ-1	Griffin Elementary	Award the Construction Agreement - SMART Renovations	1,868,208
7/24/18	JJ-2	Silver Trail Middle	Award the Construction Agreement - SMART Renovations	1,781,150
8/7/18	JJ-11	Quiet Waters Elementary	Award the Construction Agreement - SMART Renovations	1,576,000
9/5/18	JJ-1	Palm Cove Elementary	Award the Construction Agreement - SMART Renovations	1,318,659
9/5/18	JJ-2	Charles W. Flanagan High	Approve GMP Amendment 1 to the Construction Services Agreement	6,793,361
11/7/18	JJ-1	Miramar Elementary	Award the Construction Agreement to DiPompeo Construction Corporation.	2,286,935
11/7/18	JJ-2	McNab Elementary	Award the Construction Agreement to Advanced Roofing, Inc.	1,915,437
11/7/18	JJ-6	Sandpiper Elementary	Approve the request for additional funding.	452,942
12/4/18	JJ-1	Morrow Elementary	Award the Construction Agreement to T&G Corporation	(469,040)
12/4/18	JJ-2	Silver Shores Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Company	1,231,560
12/18/18	JJ-1	Tamarac Elementary	Approve the recommendation to award the Construction Agreement to T&G Corporation	(727,343)
12/18/18	JJ-2	Ramblewood Elementary	Approve the recommendation to award the Construction Agreement to Anatom Construction Company	1,353,158







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
12/18/18	JJ-3	West Hollywood Elementary	Approve the recommendation to award the Construction Agreement to West Construction, Inc.	1,231,160
12/18/18	JJ-4	Northeast High	Approve the Professional Services Agreement with Zyscovich, Inc.  •FY19 Impact = \$1,025,000  •FY19 Impact = \$131,000	1,025,000 131,000
12/10/10	JJ-4	Nottheast night	JJ-1 3/19/19 • FY20 Impact = \$16,684,962 Adjusted based on the impact of JJ-1 from 3/19/19	16,684,962
12/18/18	JJ-8	Silver Lakes Elementary	Approve the request for additional funding for SMART Program Renovations	1,505,741
12/18/18	JJ-9	Rock Island Elementary	Approve the request for additional funding for SMART Program Renovations	1,072,944
1/15/19	JJ-2	Atlantic Technical College, Arthur Ashe Campus	Approve the recommendation to award the Construction Agreement to T&G Corporation	1,836,449
1/15/19	JJ-3	Pompano Beach Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	1,390,551
1/15/19	JJ-4	Banyan Elementary	Approve the recommendation to award the Construction Agreement to Sagoma Construction Services	962,979
2/5/19	JJ-1	Lake Forest Elementary	Approve the recommendation to award the Construction Agreement to Advanced Roofing	1,202,142
2/5/19	JJ-3	Nova High School	Approve GMP Amendment 1 to the Construction Services Agreement with James B. Pirtle Construction Company	11,993,745







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
2/5/19	JJ-3	Nova Middle School	Fire sprinkler and fire alarm scope at Nova Middle School was combined with the project at Nova High School, therefore, the funding from Nova Middle associated with the fire sprinkler and fire alarm are reduced from Nova Middle and added to Nova High (results in a net usage of \$11,291,476 of SMART Reserve funds for Nova High)	(702,269)
2/20/19	JJ-1	Oakridge Elementary	Approve the recommendation to award the Construction Agreement to OAC Action Construction Corp.	1,473,860
2/20/19	JJ-3	Colbert Museum Magnet	Approve the request for additional funding for SMART Program Renovations	834,903
2/20/19	JJ-4	Seagull Alternative High	Approve the request for additional funding for SMART Program Renovations	1,131,082
2/20/19	JJ-6	Pompano Beach Middle	Approve the recommendation to award the Construction Agreement to Thornton Construction Company.	4,787,180
3/19/19	JJ-1	Northeast High	See 12/18/18 JJ-4 for the impact of this agenda item	
3/19/19	JJ-2	Hollywood Hills High	Approve GMP Amendment 1 to the Construction Services Agreement with Pirtle Construction Company	7,154,351
4/9/2019	JJ-2	Silver Ridge Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	1,074,700
4/9/2019	JJ-3	Westwood Heights Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	2,517,269
4/9/2019	JJ-4	North Side Elementary	Approve the recommendation to award the Construction Agreement to OAC Action Construction Corp.	1,769,430
4/23/2019	JJ-1	Walker Elementary	Approve the recommendation to award the Construction Agreement to OAC Action Construction Corp.	1,837,090
4/23/2019	JJ-2	Dillard 6-12 School	Approve the recommendation to award the Construction Agreement to T&G Corporation	4,266,232







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
4/23/2019	JJ-4	Gator Run Elementary	Approve the recommendation to award the Construction Agreement to Overholt Construction Corporation	1,535,323
4/23/2019	JJ-12	Banyan Elementary	Approve the request for additional funding for School Choice Enhancement.	10,245
4/23/2019	JJ-13	Floranada Elementary	Approve the request for additional funding for School Choice Enhancement.	7,680
4/23/2019	JJ-14	Cypress Elementary	Approve the request for additional funding for School Choice Enhancement.	5,918
5/7/2019	JJ-1	Everglades Elementary	Approve the recommendation to award the Construction Agreement to Advanced Roofing, Inc.	1,132,500
5/7/2019	JJ-2	Fairway Elementary	Approve the recommendation to award the Construction Agreement to Thornton Construction Company.	3,507,900
5/7/2019	JJ-3	Riverland Elementary	Approve the recommendation to award the Construction Agreement to OAC Action Construction Corp.	2,551,192
5/7/2019	JJ-4	Hawkes Bluff Elementary	Approve the recommendation to award the Construction Agreement to Advanced Roofing, Inc.	3,906,437
6/11/2019	JJ-1	Pinewood Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	2,398,000
6/11/2019	JJ-2	Forest Glen Middle	Approve the recommendation to award the Construction Agreement to Thornton Construction Co.	3,858,800
6/11/2019	JJ-3	Sunland Park Academy	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	881,100
6/11/2019	JJ-11	Falcon Cove Middle	Approve GMP Amendment 1 to the Construction Services Agreement	12,047,000
6/11/2019	JJ-13	Cypress Bay High	Approve GMP Amendment 2 to the Construction Services Agreement	18,839,000
6/25/2019	JJ-1	Westchester Elementary	Approve the recommendation to award the Construction Agreement to OAC Action Construction Corp.	(547,142)







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
7/23/2019	JJ-1	Mirror Lake Elementary	Approve the recommendation to award the Construction Agreement to West Construction, Inc.	2,113,400
7/23/2019	JJ-2	Pioneer Middle	Approve the recommendation to award the Construction Agreement to LEGO Construction Company	3,467,193
7/23/2019	JJ-3	Dave Thomas Education Center East	Approve the recommendation to award the Construction Agreement to Overholt Construction Corporation	1,861,494
7/23/2019	JJ-4	Bright Horizons Center	Approve the recommendation to award the Construction Agreement to LEGO Construction Company	1,893,100
8/6/2019	JJ-1	Embassy Creek Elementary	Approve the recommendation to award the Construction Agreement to G.E.C Associates, Inc.	1,340,700
8/6/2019	JJ-2	Fort Lauderdale High	Approve the recommendation to award the Construction Agreement to West Construction Inc.	1,363,887
8/6/2019	JJ-3	Everglades High	Approve the recommendation to award the Construction Agreement to LEGO Construction Company	2,707,254
8/20/2019	EE-1	Districtwide	Move SMART Program Music into the SMART Reserve. Savings is the result of schools not opting for a music program.	(1,300,000)
8/20/2019	JJ-1	Pembroke Pines Elementary	Approve the recommendation to award the Construction Agreement to T&G Constructors	1,175,000
8/20/2019	JJ-2	Sunset Lakes Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Company	1,780,500
9/4/2019	JJ-6	Riverglades Elementary	Approve the recommendation to award the Construction Agreement to Lunacon Engineering Group, Corp.	448,177







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/
9/17/2019	JJ-1	James S. Rickards Middle	Approve the recommendation to award the Construction Agreement to West Construction, Inc.	(Decrease) 5,449,080
9/17/2019	JJ-2	McFatter Technical College Broward Fire Academy	Approve the request for additional funding in the amount of \$358,512 for Decktight Roofing Services, Inc.	358,512
10/2/2019	JJ-1	Sunrise Middle	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	3,950,050
10/15/2019	JJ-2	Sea Castle Elementary	Approve the recommendation to award the Construction Agreement to CB Constructors, Inc.	1,508,179
11/6/2019	JJ-2	Chapel Trail Elementary	Approve the recommendation to award the Construction Agreement to Advanced Roofing, Inc.	2,850,436
11/6/2019	JJ-3	William Dandy Middle	Approve the recommendation to award the Construction Agreement to Burke Construction Group, Inc.	4,023,550
12/10/2019	JJ-1	Maplewood Elementary	Approve the recommendation to award the Construction Agreement to Lunacon Engineering Group, Corp.	2,295,826
12/10/2019	11-3	Oakland Park Elementary	Approve the recommendation to award the Construction Agreement to Lunacon Engineering Group, Corp.	2,701,330
12/10/2019	JJ-4	Stirling Elementary	Approve the recommendation to award the Construction Agreement to Anatom Construction Company.	2,155,295
12/10/2019	JJ-5	Liberty Elementary	Approve the request for additional funding.	88,093
1/14/2020	JJ-1	Norcrest Elementary	Approve the recommendation to award the Construction Agreement to Burke Construction Group, Inc.	1,072,500
1/14/2020	JJ-3	Country Isles Elementary	Approve the request for additional funding for SMART Program Renovations.	681,660
1/14/2020	JJ-4	North Lauderdale Elementary	Approve the request for additional funding for SMART Program Renovations.	1,093,350







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
1/14/2020	JJ-5	Endeavour Elementary	Approve the request for additional funding for SMART Program Renovations.	1,403,790
2/4/2020	JJ-1	Eagle Point Elementary	Approve the recommendation to award the Construction Agreement to Burke Construction Group, Inc.	1,325,450
2/4/2020	JJ-2	Piper High	Approve the recommendation to award the Construction Agreement to H.A. Contracting Corp.	5,570,400
2/19/2020	JJ-1	New River Middle	Approve the recommendation to award the Construction Agreement to Burke Construction Group, Inc.	2,082,600
2/19/2020	JJ-2	Hollywood Park ES	Approve the recommendation to award the Construction Agreement to Burke Construction Group, Inc.	2,780,250
2/19/2020	JJ-3	Ramblewood Middle	Approve the recommendation to award the Construction Agreement to OAC Action Construction Corp.	2,334,241
3/3/2020	JJ-1	Plantation Middle	Approve the recommendation to award the Construction Agreement to Lee Construction Group, Inc.	3,188,300
3/3/2020	JJ-2	Davie Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	2,220,700
3/31/2020	#10	Lauderdale Manors Early Learning and Resource Center  Approve the recommendation to award the Construction Agreement to Burke Construction Group, Inc.		3,976,444
3/31/2020	#11	Tedder Elementary	Approve the recommendation to award the Construction Agreement to OAC Action Construction Corp.	1,027,616
4/14/2020	9	Deerfield Beach Elementary	Approve the recommendation to award the Construction Agreement to DiPompeo Construction Corporation.	(622,000)
4/14/2020	10	Nova Middle	Approve the recommendation to award the Construction Agreement to Burke Construction Group, Inc.	4,037,300







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
4/14/2020	12	Royal Palm STEM Museum Magnet (f.k.a. Royal Palm Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	4,275,900
4/14/2020	13	Central Park Elementary	Approve the recommendation to award the Construction Agreement to Lunacon Engineering Group, Corp.	3,045,525
4/14/2020	15	Fox Trail Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	627,150
4/21/2020	JJ-4	Driftwood Middle	Approve the recommendation to award the Construction Agreement to Lunacon Engineering Group, Corp.	2,801,700
4/21/2020	JJ-5	Northeast High	Approve GMP Amendment 2 in the amount of \$19,996,611 to the Construction Services Agreement (Construction Management at Risk) dated March 19, 2019 (Agenda Item JJ-1) with Pirtle Construction, Inc.	10,706,440
5/19/2020	JJ-12	Flamingo Elementary	Approve the recommendation to award the Construction Agreement to Grace & Naeem Uddin, Inc.	205,000
5/19/2020	JJ-15	Challenger Elementary	Approve the recommendation to award the Construction Agreement to Grace & Naeem Uddin, Inc.	2,206,100
5/19/2020	JJ-17	Lakeside Elementary	Approve the recommendation to award the Construction Agreement to Advanced Roofing, Inc.	1,385,240
5/19/2020	JJ-18	Westpine Elementary	Approve the recommendation to award the Construction Agreement to Grace & Naeem Uddin, Inc.	2,330,500
5/19/2020	JJ-19	Winston Park Elementary	Approve the recommendation to award the Construction Agreement to Grace & Naeem Uddin, Inc	(336,400)
5/19/2020	JJ-20	Hollywood Central Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	3,841,350
5/19/2020	JJ-21	Deerfield Park Elementary	Approve the recommendation to award the Construction Agreement to Advanced Roofing, Inc.	984,840







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
6/23/2020	JJ-1	Panther Run Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	2,128,970
6/23/2020	JJ-2	Floranada Elementary	Approve the recommendation to award the Construction Agreement to Advanced Roofing, Inc.	2,062,840
6/23/2020	JJ-3	Virginia Shuman Young Montessori	Approve the recommendation to award the Construction Agreement to Advanced Roofing, Inc.	2,904,230
7/21/2020	JJ-1	Approve the recommendation to award the Construction Agreement to West Construction, Inc.  Approve the recommendation to		3,989,168
7/21/2020	JJ-2	Horizon ES	award the Construction Agreement to Cosugas, LLC.	726,000
7/21/2020	JJ-3	Broadview ES	Approve the recommendation to award the Construction Agreement to OAC Action Construction Corp.	2,683,744
7/21/2020	JJ-4	Tradewinds ES	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	2,132,900
7/21/2020	JJ-10	Collins Elementary	Approve the request for additional funding for Gulf Building, LLC	678,300
7/21/2020	JJ-11	Pines MS	Approve the request for additional funding for Asset Builders, LLC (d/b/a Messam Construction).	306,730
7/21/2020	JJ-21	Lauderdale Lakes MS	Approve Change Order #5 DiPompeo Construction Corporation.	177,378
8/19/2020	JJ-1	South Broward High	Approve the recommendation to award the Construction Agreement to Johnson-Laux Construction, LLC.	4,813,100
8/19/2020	JJ-2	Gulfstream Early Childhood Center of Excellence	Approve the recommendation to award the Construction Agreement to Grace & Naeem Uddin, Inc.	1,584,000
8/19/2020	JJ-3	Larkdale Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	1,289,350
8/19/2020	JJ-4	Coral Park Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	(348,550)
8/19/2020	JJ-5	Deerfield Beach High	Approve the recommendation to award the Construction Agreement to H.A. Contracting Corp.	(1,414,600)







Board Meeting	Agenda Item#	School Name	Project	Approved Increase/ (Decrease)
8/19/2020	JJ-6	Henry D. Perry Education Center	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	3,501,580
8/25/2020	#1	Olsen Middle	Approve the recommendation to award the Construction Agreement to Johnson-Laux Construction, LLC for the lump sum amount of \$8,397,969, approve Demo & Abatement (Add Alt. #1) of old Olsen Annex in the amount of \$710,346, and approve additional funding in the amount of \$3,981,315.	3,981,315
9/15/2020	JJ-1	Taravella High	Approve GMP Amendment 1 to the Construction Services Agreement (Construction Management at Risk) with The Morganti Group, Inc.	4,709,000
9/15/2020	JJ-2	Watkins Elementary	Approve the recommendation to award the Construction Agreement to LEGO Construction Co.	2,114,840
9/15/2020	JJ-3	C. Robert Markham Elementary	Approve the recommendation to award the Construction Agreement to Burke Construction Group, Inc.	(1,245,170)
9/15/2020	JJ-4	Coral Springs High	Approve the recommendation to award the Construction Agreement to Gulf Building, LLC.	3,831,000
9/15/2020	JJ-5	Pines Lakes Elementary	Approve the recommendation to award the Construction Agreement to Cosugas, LLC.	242,000
10/6/2020	JJ-1	William T. McFatter Technical Ctr.	Approve the recommendation to award the Construction Agreement to The BEC Group Services, Inc.	1,740,060
10/6/2020	JJ-2	Park Trails Elementary	Approve the recommendation to award the Construction Agreement to Burke Construction Group, Inc.	1,270,690
10/6/2020	JJ-3	Dillard Elementary	Approve the recommendation to award the Construction Agreement to Advanced Roofing, Inc.	2,416,371
10/6/2020	JJ-4	Attucks Middle	Approve the recommendation to award the Construction Agreement to The BEC Group Services, Inc.	1,669,367
10/20/2020	JJ-1	Boyd Anderson High	Approve the recommendation to award the Construction Agreement to West Construction, Inc.	5,059,254







Board Meeting	Agenda Item #	School Name	Project	Approved Increase/ (Decrease)
10/20/2020	JJ-2	Gulfstream Academy of HB	Approve the recommendation to award the Construction Agreement to Advanced Roofing, Inc.	1,144,821
10/20/2020	11-3	Park Ridge Elementary	Approve the recommendation to award the Construction Agreement to Hedrick Brothers Construction Co., Inc.	1,318,309
10/20/2020	JJ-4	Bair Middle	Approve the recommendation to award the Construction Agreement to Danto Builders, LLC	(251,530)
11/4/2020	JJ-4	Meadowbrook Elementary	Approve the Construction Agreement with Cosugas, LLC	(167,500)
12/15/2020	JJ-10	Cooper City Elementary	Approve this Construction Agreement with INTEG Miami LLC,	310,238
12/15/2020	F-5	Various Locations	Financial close-out various Single Point of Entryprojects	(806,012)
> (	Original Budge	et (see page 533)		\$ 987,346,536
> Net Increase/(Decrease)				316,695,128
> (	> Current Budget (see page 533)			








#### **Summary of SMART Program Budget Activity**

The table and chart below is a summary of the financial data that is presented in the three sections of the Budget Activity Report.

Budget Activity Report Section	Current Budget	Commitments	Expenditures	Balance
Financially Active Projects	\$ 1,071,860,369	\$ 320,144,861	\$ 337,545,900	\$ 414,169,608
Completed/Meets Standard Projects	230,181,295	12,200,409	198,278,887	19,701,999
Remaining Projects	2,000,000	0	0	2,000,000
Total	\$ 1,304,041,664	\$ 332,345,270	\$ 535,824,787	\$ 435,871,607









### **Analysis of Expenditure Changes from Previous Quarter**

SMART Program Expenditures *	FY21 Q2 (current) FY21 Q1		Increase (Decrease)	
GOB				
Safety	\$ 38,211,189	\$ 34,348,967	\$ 3,862,222	
Music & Art	6,439,447	5,637,092	802,355	
Athletics	6,328,335	6,326,913	1,422	
Renovation	227,111,344	199,242,598	27,868,746	
Technology	36,085,159	35,979,643	105,516	
GOB Sub-Total	314,175,474	281,535,213	32,640,261	
Non-GOB				
Safety	17,030,873	14,607,833	2,423,040	
Music & Art	20,185,693	19,575,864	609,829	
Athletics	183,265	182,276	989	
Renovation	146,351,010	124,781,729	21,569,281	
Technology	37,898,472	37,898,472	0	
Non-GOB Sub-Total	221,649,313	197,046,174	24,603,139	
Total	\$ 535,824,787	\$ 478,581,387	\$ 57,243,400	

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.








#### **Expenditure Chart**

This SMART Program Expenditures by Quarter chart shows the SMART expenditures in each quarter represented in the bar chart as GOB dollars (blue) and Non-GOB dollars (orange), using the scale on the left.









#### **Notes to Budget Activity Report**

#### 1. SMART Program

The SMART Program includes \$800 million GOB funding and other non-GOB funding for **S**afety, **M**usic and arts, **A**thletics, **R**enovation and **T**echnology projects totaling more than \$1 billion. The District Educational Facilities Plan was amended on May 19, 2015 to incorporate the SMART Program.

#### 2. SMART Cost Allocation Method

To effectively deliver projects at any particular school the Facilities Department may combine several categories in the SMART Program into one project that encompasses the scope of the individual categories under one contract. To report expenditures for each SMART category, all expenses for the combined project will be allocated based on a percentage of the budget for SMART Program categories that were combined.

#### 3. Program Manager Fees Allocation

The projects are being managed by external consultants that are being utilized as Program Managers and will manage a portfolio of projects as owner representatives. Costs for the Program Manager(s) are included in the project budgets and expenses will be prorated proportionate to those project budgets assigned to the Program Manager.

#### 4. <u>Issuance of GOB Funds</u>

On November 4, 2014, the public authorized up to \$800 million in general obligation bonds to fund the SMART program. The planned issuance of these bonds was initially based on five (5) series to align with the needs of the projects in the SMART program. The first series was issued in June 2015 and the second series was issued February 2019. Within the \$800 million authorization, the actual amounts and timing of the future individual series may vary from what was initially planned based on the execution of projects and cash flow projections.









#### Notes to Budget Activity Report (continued)

#### 5. Hierarchy of Assigning Funds

GOB funds are assigned to projects in the SMART Program in addition to other capital funding. The other capital funds consist of capital millage, impact fees, State funds such as Public Education Capital Outlay (PECO) and other sources, which have various restrictions and spending durations.

In assigning projects to a funding source there are many considerations, and generally the funds with the most restrictions are to be utilized for eligible projects first. Since the GOB funds are paid for over a 25-year period, use of GOB funding for technology and educational equipment with a useful life substantially less than the life of the bond, may be limited because of Federal rules.

The funding source for each project in the SMART program is reviewed when:

- The District adopts the DEFP District Educational Facilities Plan (DEFP) is a five-year budget planning document that is revised annually. The first year of the DEFP is incorporated into the District's capital budget. The DEFP and the Budget is a projection of revenues and a plan to appropriate funding for anticipated expenditures. The DEFP includes revenues from GOB and an appropriation for the SMART program.
- The District Issues GOB During the fiscal year, the District will evaluate cash flow needed for the SMART program and consult with the Facilities and Technology departments to determine if the GOB should be issued in the amount planned in the capital budget. The projects planned to be funded by the GOB will be reviewed. If necessary, the list of projects may be adjusted to meet Federal rules, accommodate changes in project schedules, or maximize the utilization of other capital funding sources.
- The District combines several categories into one project To effectively deliver projects at any particular school the Facilities department may combine several categories in the SMART Program into one project that encompasses the scope of the individual categories under one contract. The funding source for the project will be reviewed based upon the revised scope of the project.





### **SMART Program Budget Activity Report**




# Combined Summary Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

GOB	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Safety	\$ 106,767,065	\$ 108,736,164	\$ 32,066,966	\$ 20,852,381	\$ 6,144,223 \$	49,672,594
Music & Art	17,492,000	17,492,000	4,986,224	3,378,261	1,453,223	7,674,292
Athletics	7,373,360	7,373,360	6,321,537	221,443	6,798	823,582
Renovation	629,878,575	629,572,938	178,456,885	157,019,001	48,654,459	245,442,593
Technology	38,489,000	36,825,538	35,937,200	740,379	147,959	0
GOB Total	\$ 800,000,000	\$ 800,000,000	\$257,768,812	\$182.211.465	\$ 56,406,662 \$	303.613.061

Non-GOB	Original Budget	Current Budget	Prior Years Expenditures	s Commitments	Current Year Expenditures	Balance
Safety	\$ 18,787,060	\$ 49,565,806	\$ 12,279,106	\$ 19,568,608	\$ 4,751,767	\$ 12,966,325
Music & Art	23,573,000	26,893,801	18,865,711	2,780,730	1,319,982	3,927,378
Athletics	126,640	234,508	180,540	13,384	2,725	37,859
Renovation	102,516,836	389,447,465	108,270,983	127,771,083	38,080,027	115,325,372
Technology	42,343,000	37,900,084	37,898,472	0	0	1,612
Non-GOB Total	\$ 187,346,536	\$ 504,041,664	\$177,494,812	\$150,133,805	\$ 44,154,501	\$ 132,258,546
Total	\$ 987,346,536	\$1,304,041,664	\$435,263,624	\$332,345,270	\$ 100,561,163	\$ 435,871,607

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.









#### **Financially Active Projects Summary Schedule** for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014	- 73 Months Since Approval
--	----------------------------

GOB	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Safety	\$ 91,279,473	\$ 91,279,473	\$ 20,793,935	\$ 20,510,832	\$ 5,412,185	\$ 44,562,521
Music & Art	16,952,000	16,952,000	4,470,182	3,375,410	1,439,110	7,667,298
Athletics	175,360	175,360	15,396	85,907	6,798	67,259
Renovation	574,783,575	574,477,938	138,694,531	151,986,429	44,191,890	239,605,088
Technology	11,000,000	11,000,000	10,111,662	740,379	147,959	0
GOB Total	\$ 694,190,408	\$ 693,884,771	\$ 174,085,706	\$176,698,957	\$ 51,197,942	\$ 291,902,166

Non-GOB	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Safety	\$ 17,133,387	\$ 46,822,625	9,820,921	\$ 19,307,667	\$ 4,727,712	\$ 12,966,325
Music & Art	3,730,000	8,300,801	941,732	2,764,293	971,681	3,623,095
Athletics	5,640	33,508	8,710	13,384	2,725	8,689
Renovation	70,980,969	322,818,664	63,588,393	121,360,560	32,200,378	105,669,333
Non-GOB Total	\$ 91,849,996	\$ 377,975,598 \$	74,359,756	\$143,445,904	\$ 37,902,496	\$ 122,267,442
Total	\$ 786,040,404	\$,071,860,369	\$ 248,445,462	\$320,144,861	\$ 89,100,438	\$ 414,169,608

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.






### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

GOB Reference in Approved by Voters on .	, ,					
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Anderson, Boyd H. High School						
ADA renovations related to educational adequacy, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Safety / Security Upgrade, STEM Lab improvements Project Number: P.001846	5,274,000	10,333,254	1,003,444	124,218	129,385	9,076,207
Apollo Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade Project Number: P.002110	6,915,000	6,915,000	551,583	223,487	101,284	6,038,646
School Choice Enhancement Project Number: P.002388	100,000	100,000	20,374	44,212	1,984	33,430
Atlantic Technical College						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, IAQ Repairs - HVAC, Media Center improvements Project Number: P.000415	8,952,000	8,952,000	1,406,831	195,195	16,876	7,333,098
Atlantic Technical, Arthur Ashe,	Jr Campus					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm Project Number: P.001959	1,242,000	3,078,449	1,491,156	58,544	134,163	1,394,586

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.







Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Atlantic West Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001796	2,617,000	2,617,000	364,947	58,993	68,997	2,124,063
Attucks Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Media Center improvements Project Number: P.001633	1,201,000	1,383,125	411,418	34,841	11,809	925,057
Electrical Improvements, HVAC Improvements, Provide Fire Sprinkler Protection Install New Fire Alarm Project Number: P.001686 Bair Middle School	3,040,778	4,710,145	408,136	43,680	12,979	4,245,350
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements, Safety / Security Upgrade Project Number: P.002044	1,517,000	1,265,470	194,698	68,716	22,010	980,046
Banyan Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Media Center improvements Project Number: P.001944	1,243,000	2,205,979	678,655	1,273,453	36,894	216,977
Bayview Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001786	1,742,000	2,688,739	2,366,667	8,905	14,084	299,083

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	2.1
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Bennett Elementary School						
Music Instruments Project Number: 020185009	50,000	50,000	33,304	-	-	16,696
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements Project Number: P.002085	1,814,000	1,814,000	222,520	100,672	30,796	1,460,012
School Choice Enhancement Project Number: P.002381	100,000	100,000	48,684	37,081	594	13,641
Bethune, Mary M. Elementary	School					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Replacement of building 4, Replacement of building 6 Project Number: P.002125	3,151,000	3,151,000	148,890	246,970	60,831	2,694,309
Boulevard Heights Elementary	School					
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Music Room Renovation, Replacement of building 1, Replacement of building 4 Project Number: P.002065	3,790,000	3,790,000	466,984	145,227	21,046	3,156,743
Bright Horizons Center						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.001974	1,663,000	3,556,100	1,129,119	266,887	1,857,949	302,145
School Choice Enhancement Project Number: P.002214	100,000	100,000	19,972	25,900	29,765	24,363

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year	Balance
Broadview Elementary School	Suuger	Jaaget	Experiences		Experiareares	Dalance
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Music Room Renovation  Project Number: P.001638	2,791,386	5,475,130	452,647	4,599,827	-	422,656
Broward Estates Elementary Sc	hool					
Music Instruments Project Number: 050185009	50,000	50,000	30,274	-	19,000	726
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002037 Castle Hill Annex	2,763,000	6,752,168	364,215	93,656	89,800	6,204,497
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements Project Number: P.002092	644,000	644,000	85,376	72,468	12,287	473,869
Castle Hill Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001661	2,109,000	3,676,030	2,014,413	1,203,474	330,750	127,393



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Central Park Elementary School	, in the second					
ADA Stage Lift, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Sprinklers, HVAC Improvements, Music Room Renovation, Safety / Security Upgrade Project Number: P.001757	4,927,475	7,973,000	678,644	6,166,909	43,415	1,084,032
School Choice Enhancement Project Number: P.001894 Challenger Elementary School	100,000	100,000	66,358	-	14,474	19,168
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Alarm, HVAC Improvements, Music Room Renovation  Project Number: P.002040	1,349,000	3,555,100	185,182	2,900,134	98,966	370,818
School Choice Enhancement Project Number: P.002276 Chapel Trail Elementary School	100,000	100,000	46,531	41,711	400	11,358
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements Project Number: P.001732	1,688,000	4,538,436	696,580	3,081,882	402,626	357,348
Coconut Creek High School						
Auditorium Accessibility, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements, Safety / Security Upgrade, STEM Lab improvements Project Number: P.001753	4,842,000	4,842,000	1,332,570	144,760	78,680	3,285,990

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Coconut Palm Elementary School	ol					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements Project Number: P.002088	1,056,000	1,056,000	151,616	35,032	31,441	837,911
Colbert Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Safety / Security Upgrade Project Number: P.001937	756,000	1,590,903	283,943	542,220	581,153	183,587
Collins Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Restroom Renovations, Safety / Security Upgrade Project Number: P.001659	1,774,000	2,452,300	241,461	73,798	26,001	2,111,040
Cooper City Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002150	867,000	1,177,238	89,980	45,308	16,605	1,025,345
School Choice Enhancement Project Number: P.002336	100,000	100,000	68,873	-	15,148	15,979



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Cooper City High School	Danger	- Juaget	Experiental co		<u> </u>	Daranee
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Replacement of building 5, Safety / Security Upgrade, STEM Lab improvements  Project Number: P.002133	8,609,000	8,609,000	718,896	275,861	176,958	7,437,285
School Choice Enhancement Project Number: P.002475 Coral Glades High School	100,000	100,000	-	59,573	-	40,427
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements Project Number: P.002080	2,366,000	2,366,000	220,434	85,204	67,599	1,992,763
Coral Park Elementary School						
School Choice Enhancement Project Number: P.001764	100,000	100,000	85,564	-	-	14,436
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Health & Safety/Fire Sprinkler Protection Exterior- Replace existing Project Number: P.002045 Coral Springs Pre-K - 8	1,681,000	1,332,450	252,413	909,992	28,905	141,140
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Media Center improvements Project Number: P.001982	2,538,000	2,538,000	384,135	91,516	85,321	1,977,028



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Coral Springs High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements, STEM Lab improvements Project Number: P.001765	11,171,000	15,002,000	1,768,427	186,350	260,388	12,786,835
Coral Springs Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Media Center improvements Project Number: P.001979	10,502,000	10,502,000	1,454,953	332,698	239,510	8,474,839
School Choice Enhancement	100,000	100,000	56,651	39,795	166	3,388
Project Number: P.002239						
Country Hills Elementary Schoo						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements Project Number: P.002063	4,413,000	4,413,000	503,845	176,426	111,722	3,621,007
School Choice Enhancement Project Number: P.002401	100,000	100,000	13,893	610	4,651	80,846
Country Isles Elementary Schoo	l					
Fire Alarm, HVAC Improvements, Media Center improvements Project Number: P.002002	558,000	1,239,660	103,203	1,023,697	22,277	90,483
Cresthaven Elementary School						
ADA Restrooms, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001676	4,416,123	4,416,123	159,776	283,780	235,875	3,736,692

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Croissant Park Elementary Scho	ool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.002086	3,661,000	3,661,000	321,933	152,492	92,475	3,094,100
School Choice Enhancement Project Number: P.002389 Cross Creek School	100,000	100,000	6,605	3,520	36,137	53,738
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements Project Number: P.002081	1,260,000	1,260,000	162,248	96,985	27,356	973,411
Crystal Lake Middle School						
ADA Renovate Restroom, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Install Fire Alarm, Media Center improvements  Project Number: P.000816	2,205,525	2,235,525	276,408	101,499	47,907	1,809,711
School Choice Enhancement Project Number: P.002463  Dandy, William Middle School	100,000	100,000	-	36,470	56,977	6,553
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Replacement of building 18, Safety / Security Upgrade Project Number: P.001900	3,195,000	7,218,550	636,671	5,316,912	604,911	660,056



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Dania Elementary School						
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Media Center improvements, Music Room Renovation, Replacement of building 2, Safety / Security Upgrade Project Number: P.002061	2,502,000	2,502,000	224,551	198,789	29,256	2,049,404
School Choice Enhancement Project Number: P.002493  Dave Thomas Education Center	100,000	100,000	-	15,966	-	84,034
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001972	758,000	2,619,494	652,319	1,534,335	190,435	242,405
Davie Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade Project Number: P.001899	2,876,000	5,096,700	451,881	1,053,890	3,089,389	501,540
Deerfield Beach Elementary Sch	ool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Renovations to Building 1 (Historic) Project Number: P.001820	6,233,445	5,611,445	691,213	265,703	73,367	4,581,162

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.






### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Deerfield Beach High School						
Fire Sprinklers, Roof Repairs and HVAC Project Number: P.001694	8,774,000	7,359,400	1,267,883	5,439,382	5,976	646,159
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Media Center improvements, Safety / Security Upgrade, STEM Lab improvements Project Number: P.002134	3,912,000	3,912,000	141,501	582,706	177,358	3,010,435
School Choice Enhancement Project Number: P.002433	100,000	100,000	6,741	53,000	21,488	18,771
Deerfield Beach Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002142	4,333,000	4,333,000	209,957	488,918	115,743	3,518,382
Deerfield Park Elementary Scho	ol					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, PE/Athletic Improvements Project Number: P.002036	5,240,000	6,224,840	702,870	4,841,301	121,445	559,224
School Choice Enhancement Project Number: P.002314	100,000	100,000	10,380	-	23,516	66,104

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.







### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Dillard 6-12 School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Safety / Security Upgrade Project Number: P.001726	4,232,000	8,498,232	3,509,913	4,131,380	140,839	716,100
Dillard Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001915	1,677,000	4,093,371	375,185	59,023	49,433	3,609,730
School Choice Enhancement Project Number: P.002269 District Wide (Applied Learning)	100,000	100,000	87,541	-	-	12,459
	202.000	202.000	251.027		20.000	075
Art Replacement Kilns Project Number: 973185006	392,000	392,000	351,027	-	39,998	975
Drama Staging, Lighting, & Sound Project Number: 973185007  Drew, Charles Elementary School	1,300,000	1,300,000	831,134	22,906	125,374	320,586
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.001818	3,017,000	3,017,000	388,403	61,172	-	2,567,425
Drew, Charles Family Resource (	Center					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Media Center improvements, Replacement of building 3, Replacement of building 5, Replacement of building 6 Project Number: P.001848	3,278,000	3,278,000	409,152	78,665	43,595	2,746,588

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.






### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

	11/4/2014 /31					
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Driftwood Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements Project Number: P.002064	1,735,000	1,735,000	204,682	96,737	94,412	1,339,169
Driftwood Middle School						
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Sec Project Number: P.001837	5,544,000	8,345,700	752,316	6,347,442	290,193	955,749
Eagle Point Elementary School						
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Alarm, HVAC Improvements, Music Room Renovation Project Number: P.001746	4,820,000	6,145,450	677,585	3,519,494	1,076,413	871,958
Eagle Ridge Elementary School						
Fire Alarm, HVAC Improvements Project Number: P.001722	2,259,000	3,306,383	3,088,771	15,859	11,587	190,166

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.







# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Ely, Blanche High School						
ADA Stage Lift, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, Gymnasium Accessibility, HVAC Improvements, IAQ & Fascia Replacement, Media Center improvements, Outdoor Dining Renovation, STEM Lab improvements  Project Number: P.001646	14,674,436	21,984,436	11,235,132	6,772,172	3,048,830	928,302
Embassy Creek Elementary Sch	ool					
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Alarm, HVAC Improvements, Music Room Renovation Project Number: P.001897	3,524,000	4,864,700	1,377,894	1,723,438	1,152,703	610,665
Endeavour Primary Learning Co	enter					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002111	957,000	2,360,790	157,553	1,495,186	522,714	185,337
School Choice Enhancement Project Number: P.002468 Everglades Elementary School	100,000	100,000	-	38,718	7,411	53,871
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001948	1,212,000	2,344,500	405,939	129,634	1,547,198	261,729
School Choice Enhancement Project Number: P.001976	100,000	100,000	63,727	-	-	36,273

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Fairway Elementary School		2 3 3 6 2 3				
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, HVAC Improvements, Media Center improvements, Safety / Security Upgrade Project Number: P.001785	4,003,000	7,510,900	3,525,016	1,660,189	1,687,099	638,596
Falcon Cove Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), CR Addition to allow for removal of portable buildings, HVAC Improvements Project Number: P.001902	10,741,000	22,788,000	3,217,846	11,227,770	4,391,806	3,950,578
Flamingo Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Media Center improvements Project Number: P.002135	1,955,000	2,160,000	172,007	1,532,145	222,715	233,133
Floranada Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002001	776,000	2,838,840	107,803	2,430,245	7,128	293,664
Forest Glen Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements Project Number: P.001865	5,189,000	9,047,800	4,437,452	604,733	3,264,177	741,438
Forest Hills Elementary School						
Fire Alarm Project Number: P.001678	293,000	293,000	40,082	252,140	-	778

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Forest Hills Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, Media Center improvements Project Number: P.001926	1,336,000	2,419,601	806,835	1,536,406	-	76,360
Fort Lauderdale High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, HVAC Improvements Project Number: P.001839	2,409,000	3,772,887	890,057	473,945	957,186	1,451,699
Fox Trail Elementary School						
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation Project Number: P.001973	770,000	1,397,150	133,182	175,299	892,454	196,215
Gator Run Elementary School						
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation Project Number: P.001863	2,571,000	4,106,323	1,227,287	1,237,781	1,276,042	365,213
Glades Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001968	386,000	386,000	63,928	17,174	1,661	303,237

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

GOB Referendum Approved by Voters on	11/4/2014 - 73	ivionths Since A	Approval			
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Griffin Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements, PE/Athletic Improvements, Safety / Security Upgrade Project Number: P.001745	2,258,000	4,126,208	3,488,498	133,339	92,471	411,900
Gulfstream Academy of Halland K-8(Hallandale Adult & Commu Center)						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements, Replacement of building 1, Replacement of building 12, Replacement of building 7, Replacement of buildin Project Number: P.001822	5,161,700	5,161,700	3,513,496	98,482	1,343,171	206,551
Gulfstream Academy of Halland K-8(Hallandale Elementary Scho						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002072	1,090,000	2,234,821	143,830	56,648	49,403	1,984,940
Gulfstream Early Learning Cent Excellence	er of					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Replacement of building 4 Project Number: P.002055	4,821,000	6,405,000	671,323	168,356	55,394	5,509,927
School Choice Enhancement Project Number: P.002360	100,000	100,000	20,769	4,899	-	74,332

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

C.L. II	0::-1-		D.1			
School/ Project	Original Budget	Current Budget	Prior Years  Expenditures	Commitments	Current Year Expenditures	Balance
Hallandale High School	Duuget	Duuget	Experiantales	Communents	Expenditures	Dalance
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, STEM Lab improvements	7,019,666	7,019,666	558,207	230,046	111,092	6,120,321
School Choice Enhancement Project Number: P.002434 Harbordale Elementary School	100,000	100,000	41,500	-	23,578	34,922
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002068	1,049,000	1,049,000	131,430	52,707	29,018	835,845
School Choice Enhancement Project Number: P.002374	100,000	100,000	52,418	36,745	5,650	5,187
Hawkes Bluff Elementary Schoo	l					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001784	2,903,000	6,809,437	1,618,172	2,856,542	1,708,114	626,609
Henry D. Perry Education Cente	r					
Music Instruments Project Number: 101185009	100,000	50,000	50,000	-	-	-
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.001986	5,807,000	9,308,580	702,040	7,574,177	154,228	878,135

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.







### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Heron Heights Elementary Scho	ool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovations  Project Number: P.002147	657,000	657,000	75,085	42,655	20,927	518,333
School Choice Enhancement Project Number: P.002379	100,000	100,000	45,410	25,450	-	29,140
Hollywood Central Elementary	School					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, HVAC Improvements, Safety / Security Upgrade Project Number: P.001983	4,817,000	8,658,350	831,968	7,050,695	186,506	589,181
Hollywood Hills Elementary Sch	nool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Safety / Security Upgrade Project Number: P.001845	2,999,000	2,999,000	376,537	78,403	74,060	2,470,000
School Choice Enhancement Project Number: P.002456 Hollywood Hills High School	100,000	100,000	47,822	41,336	1,968	8,874
Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Roof Replacement, Safety / Security Upgrade, STEM Lab improvements Project Number: P.001806	15,061,000	22,215,351	8,405,881	9,536,456	4,133,957	139,057

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Hollywood Park Elementary Sch	ool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001788	4,185,000	6,965,250	620,673	5,340,107	186,839	817,631
Horizon Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Media Center improvements Project Number: P.002038	813,000	1,539,000	114,934	45,115	17,937	1,361,014
Hunt, James S. Elementary Scho	ol					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002059	4,833,000	4,833,000	787,617	111,000	139,766	3,794,617
Indian Ridge Middle School						
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation Project Number: P.001748	5,115,000	6,060,102	5,447,485	11,108	114,589	486,920
Indian Trace Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements Project Number: P.001980	3,530,000	3,530,000	672,572	167,387	89,950	2,600,091

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Lake Forest Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001886	1,913,000	3,115,142	946,611	1,502,812	258,238	407,481
School Choice Enhancement Project Number: P.002217  Lakeside Elementary School	100,000	100,000	86,581	-	182	13,237
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002070	2,899,000	4,284,240	252,211	3,446,342	65,809	519,878
School Choice Enhancement Project Number: P.002450	100,000	100,000	47,447	36,745	10,121	5,687
Larkdale Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Replacement of building 1 Project Number: P.002073	1,401,000	2,690,350	268,593	2,074,435	36,877	310,445
Lauderdale Lakes Middle Schoo	ol					
Fire Alarm, Fire Sprinklers, Media Center improvements, Roof repair, stucco and waterproof, interior repairs, HVAC - evaluation, test/balance and repair, etc. Project Number: P.001637	6,481,000	6,658,378	4,527,943	266,462	464,600	1,399,373
Lauderdale Manors Early Learn Resource Center	ing and					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Renovate Restroom Project Number: P.001635	2,974,056	6,950,500	600,544	86,700	1,633	6,261,623

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Lauderhill 6-12 School						
Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Roof repairs, new elevator, remodel mezzanine, covered walkway, gym lights Project Number: P.001801	6,005,000	6,005,000	743,672	141,330	106,852	5,013,146
School Choice Enhancement Project Number: P.002235  Lauderhill-Paul Turner Elementa	100,000 ary School	100,000	31,024	90	60,460	8,426
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements Project Number: P.002066	2,295,000	2,295,000	244,339	71,628	65,659	1,913,374
Liberty Elementary School						
Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation, PE/Athletic Improvements Project Number: P.001999	377,000	465,093	61,646	81,532	277,730	44,185
Lloyd Estates Elementary School	I					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001824	2,252,000	2,252,000	307,639	43,017	-	1,901,344



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Lyons Creek Middle School	2 3 3 3 5	8				
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation Project Number: P.002141	3,049,000	3,049,000	127,118	207,098	207,799	2,506,985
School Choice Enhancement Project Number: P.002344  Maplewood Elementary School	100,000	100,000	39,650	53,545	-	6,805
ADA Restrooms & Fire Sprinkler and Restrooms, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm Project Number: P.001639	2,279,629	4,575,455	479,359	2,823,727	933,420	338,949
HVAC Improvements, Media Center improvements Project Number: P.001998 Margate Elementary School	362,000	362,000	57,704	114,107	106,178	84,011
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Sprinklers, HVAC Improvements, Music Room Renovation, Replacement of building 1 Project Number: P.001647	4,618,753	4,618,753	817,138	2,696,731	121,486	983,398
School Choice Enhancement Project Number: P.001698	100,000	100,000	61,906	-	-	38,094



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

COB Reference in Approved by Voters on	, ,		Pro Pro			
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Margate Middle School						
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Project Number: P.001836	8,869,000	8,869,000	1,300,159	222,221	243,281	7,103,339
Markham, C. Robert Elementar	y School					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Replacement of building 1 Project Number: P.001920	9,159,000	7,913,830	1,402,660	5,592,203	46,400	872,567
McArthur High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements, Replacement of building 1, Replacement of building 6, Safety / Security Upgrade, STEM Lab improvements Project Number: P.001954	16,702,000	15,811,496	1,582,794	645,304	191,921	13,391,477
School Choice Enhancement Project Number: P.002233	100,000	100,000	85,639	-	-	14,361



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
McFatter Technical College						
ADA Renovate Restroom, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC repairs to include buildings 1,2,4,5., Media Center improvements, Safety / Security Upgrade Project Number: P.001658	7,371,525	9,111,585	1,034,048	114,060	-	7,963,477
McFatter Technical, Broward Fi	re Academy					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers Project Number: P.001965	256,000	614,512	49,704	10,335	4,396	550,077
McNab Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001964	1,295,000	3,210,437	1,215,005	1,214,430	618,228	162,774
School Choice Enhancement Project Number: P.002140 Meadowbrook Elementary School	100,000 pol	100,000	-	100,000	-	-
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements Project Number: P.002083	1,061,000	893,500	160,595	58,600	14,911	659,394
School Choice Enhancement Project Number: P.002487	100,000	100,000	-	48,917	1,585	49,498



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Millennium 6-12 Collegiate Aca	idemy					
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Alarm, HVAC Improvements Project Number: P.002046	2,935,000	2,935,000	383,718	113,062	56,148	2,382,072
Miramar High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Music Room Renovation, STEM Lab imp Project Number: P.002003	11,007,000	11,007,000	1,448,965	316,792	257,397	8,983,846
Mirror Lake Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002011	1,720,000	3,833,400	2,731,118	142,009	722,102	238,171
Monarch High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002148	2,224,000	2,224,000	99,125	186,820	163,849	1,774,206
Morrow Elementary School						
School Choice Enhancement Project Number: P.001925	100,000	100,000	78,821	-	-	21,179

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

GOB Referendum Approved by Voters on						
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
New Renaissance Middle School	ol					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002143	3,554,000	3,554,000	128,624	302,269	180,451	2,942,656
School Choice Enhancement Project Number: P.002365  New River Middle School	100,000	100,000	17,216	-	-	82,784
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001710	2,242,000	4,324,600	304,086	3,356,179	178,624	485,711
Nob Hill Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002112	1,859,000	1,859,000	207,221	41,467	37,039	1,573,273
Norcrest Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Media Center improvements Project Number: P.001969	2,110,000	3,182,500	387,184	1,084,700	1,423,308	287,308
North Andrews Gardens Elements School	ntary					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements Project Number: P.001890	2,278,000	2,278,000	340,793	52,495	100,710	1,784,002
School Choice Enhancement Project Number: P.002375	100,000	100,000	79,364	13,957	1,775	4,904

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
North Fork Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements Project Number: P.001849	1,933,000	1,933,000	295,029	54,787	31,297	1,551,887
School Choice Enhancement Project Number: P.002204	100,000	100,000	68,288	16	31,108	588
North Lauderdale Elementary S	chool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001903	1,436,000	2,529,350	216,572	52,777	22,754	2,237,247
School Choice Enhancement Project Number: P.001907 North Side Elementary School	100,000	100,000	69,426	-	-	30,574
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001992	1,696,000	3,465,430	1,520,811	1,395,489	357,751	191,379
Northeast High School						
ADA renovations related to educational adequacy, Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Re-Roofing, Safety / Security Upgrade, STEM Lab improvements Project Number: P.001684	14,426,000	25,132,440	2,884,076	19,761,438	1,106,445	1,380,481
School Choice Enhancement Project Number: P.001758	100,000	100,000	91,421	836	-	7,743
Weight Room Renovation Project Number: P.002016	121,000	121,000	-	58,745	-	62,255

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year	Balance
Northeast High School	Dauget	Dauget	Experiences	Communicates	Experialitares	Balance
Demolition to Building 8, 9, 10, 11 and 27, Renovations to Building 12 Locker Rooms, Building 7 A/C for PE Locker Rooms, 24- Classroom New Addition Project Number: P.002301	-	17,840,962	1,011,819	452,792	117,824	16,258,527
Nova Blanche Forman Elementa	ary School					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002149	1,748,000	1,748,000	299,557	89,519	42,338	1,316,586
Nova Dwight D Eisenhower Eler School	mentary					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Electrical Improvements, Media Center Improvements Project Number: P.002145	1,031,000	1,031,000	122,017	51,857	19,003	838,123
School Choice Enhancement Project Number: P.002459  Nova High School	100,000	100,000	23,360	18,884	12,482	45,274
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, HVAC Improvements, Media Center improvements, Music Room Renovation, Safety / Security Upgrade, STEM Lab improvements Project Number: P.001817	19,833,000	31,826,745	13,195,749	12,891,474	4,181,925	1,557,597



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year	Balance
Nova Middle School	Dauget	Buuget	Experiences	Communicities	Expenditures	Balance
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements Project Number: P.001898	2,602,000	6,639,300	374,796	93,862	89,077	6,081,565
Oakland Park Elementary School	ol					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, HVAC Improvements Project Number: P.001895	3,061,000	5,762,330	519,012	4,520,936	133,451	588,931
School Choice Enhancement Project Number: P.002007  Oakridge Elementary School	100,000	100,000	88,199	-	-	11,801
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements, Replacement of building 2 Project Number: P.001712	3,606,000	5,079,860	1,707,160	2,583,650	336,530	452,520
Olsen Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade Project Number: P.001955	7,073,000	11,054,315	791,225	9,239,010	73,036	951,044

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.







### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years	Commitments	Current Year Expenditures	Balance
Oriole Elementary School	Биадец	buaget	Expenditures	Commitments	Expenditures	balance
ADA Restrooms, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001970	3,176,000	3,176,000	478,795	160,147	25,767	2,511,291
Palm Cove Elementary School						
School Choice Enhancement Project Number: P.002420	100,000	100,000	48,030	-	-	51,970
Palmview Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002084	3,952,000	3,952,000	481,260	130,801	86,353	3,253,586
Panther Run Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002069	1,434,000	3,562,970	155,842	2,778,182	265,592	363,354
School Choice Enhancement Project Number: P.002354 Park Lakes Elementary School	100,000	100,000	56,007	38,645	-	5,348
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Sprinklers, Music Room Renovation  Project Number: P.001988	774,000	774,000	111,266	323,735	207,289	131,710

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Park Ridge Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements Project Number: P.001844	2,184,000	3,502,309	328,918	62,228	49,295	3,061,868
School Choice Enhancement Project Number: P.002455 Park Springs Elementary School	100,000	100,000	-	23,267	63,811	12,922
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Sprinklers and Fire Alarm, HVAC Improvements, Music Room Renovation  Project Number: P.002062	5,021,000	5,021,000	562,502	205,813	106,273	4,146,412
Park Trails Elementary School						
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Alarm, HVAC Improvements, Music Room Renovation Project Number: P.002116	2,314,000	3,584,690	196,104	2,728,621	54,299	605,666
Parkside Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002082	846,000	846,000	127,081	37,223	29,566	652,130
School Choice Enhancement Project Number: P.002478	100,000	100,000	-	40,559	-	59,441



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Parkway Middle School						
Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001807	3,166,640	3,166,640	424,636	88,948	137,969	2,515,087
School Choice Enhancement Project Number: P.002477  Pasadena Lakes Elementary Sch	100,000	100,000	-	7,850	89,050	3,100
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001634	4,023,000	4,023,000	603,998	706,531	127,006	2,585,465
Pembroke Lakes Elementary Sci	hool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements Project Number: P.001842	2,554,000	2,554,000	362,044	45,671	61,927	2,084,358
Pembroke Pines Elementary Sch	nool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, HVAC Improvements, Media Center improvements, Safety / Security Upgrade Project Number: P.001864	3,909,000	5,084,000	705,800	3,780,207	75,388	522,605
Perry, Annabel C. Elementary So	chool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.001728	3,065,000	5,015,037	4,423,444	73,590	245,268	272,735

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





### Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Peters Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002041	3,038,000	3,038,000	445,820	79,414	16,106	2,496,660
Pines Lakes Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002004	1,483,000	1,725,000	209,325	106,926	24,981	1,383,768
School Choice Enhancement Project Number: P.002266 Pines Middle School	100,000	100,000	42,588	-	-	57,412
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002130	395,000	701,730	41,460	595,997	5,876	58,397
Pinewood Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001949	1,908,000	4,306,000	1,772,700	50,161	490,805	1,992,334

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.







# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Pioneer Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinkler Protection. Upgrade lighting to T8 and Emergency Lighting, HVAC Improvements, Media Center improvements, Safety / Security Upgrade Project Number: P.001793	8,298,000	11,765,193	7,555,907	577,054	2,698,567	933,665
Piper High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade, STEM Lab improvements Project Number: P.001744	14,921,000	20,491,400	3,556,266	12,439,046	2,686,441	1,809,647
Plantation High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements, Replace Building 2, Safety / Security Upgrade, STEM Lab improvements  Project Number: P.001916	14,949,000	14,949,000	1,452,965	385,022	183,382	12,927,631
Plantation Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001729	3,448,000	6,636,300	520,179	5,301,137	219,319	595,665

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Plantation Park Elementary Scho	ool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements Project Number: P.002136	1,983,000	1,983,000	171,573	91,018	48,733	1,671,676
School Choice Enhancement Project Number: P.002377 Pompano Beach Elementary Sch	100,000	100,000	25,238	38,645	-	36,117
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Replacement of building 3	5,224,000	6,614,551	5,448,506	156,592	302,485	706,968
Project Number: P.001713  Pompano Beach High School						
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Sprinklers, HVAC Improvements Project Number: P.002091	2,644,000	2,644,000	279,165	133,675	52,714	2,178,446
Pompano Beach Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Install new SBS Modified roof and accessories to replace roofing existing on Buildings 1, 2, 3, 5 and 8 including canopies, etc., Media Center i Project Number: P.001721	8,084,000	12,871,180	6,489,968	4,085,984	1,301,454	993,774

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Quiet Waters Elementary School	ol					
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Sprinklers, HVAC Improvements, Music Room Renovation Project Number: P.001754	4,621,000	6,197,000	3,082,796	1,661,862	829,750	622,592
School Choice Enhancement Project Number: P.002229 Ramblewood Elementary School	100,000 ol	100,000	68,908	-	22,236	8,856
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements, PE/Athletic Improvements Project Number: P.001725	2,860,000	4,213,158	1,459,719	1,221,643	1,261,647	270,149
School Choice Enhancement Project Number: P.002168 Ramblewood Middle School	100,000	100,000	74,299	5,395	20,303	3
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade Project Number: P.001867	4,544,000	6,878,241	648,572	5,781,094	300,701	147,874

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.







Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Rickards, James S. Middle Schoo	ol					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade Project Number: P.001743  Riverglades Elementary School	5,242,000	10,691,080	3,738,848	3,144,518	3,169,636	638,078
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.001866	2,670,000	3,118,177	413,849	2,134,680	203,662	365,986
Riverland Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001987	1,506,000	4,057,192	1,233,342	1,480,593	886,813	456,444
School Choice Enhancement Project Number: P.002372 Riverside Elementary School	100,000	100,000	50,342	33,845	-	15,813
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002039	1,500,000	1,500,000	228,184	128,745	35,350	1,107,721
School Choice Enhancement Project Number: P.002369	100,000	100,000	12,036	56,191	-	31,773



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Rock Island Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001950	1,234,000	2,306,944	1,301,048	128,011	585,448	292,437
Royal Palm Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001896	3,633,000	7,908,900	560,264	6,069,210	623,088	656,338
Sanders Park Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002132	4,773,000	4,773,000	419,587	159,290	95,297	4,098,826
Sandpiper Elementary School						
Fire Alarm, HVAC Improvements Project Number: P.001924	469,000	921,942	510,024	109,667	165,975	136,276
Sawgrass Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.002127	2,646,000	2,646,000	259,930	102,484	89,010	2,194,576
Sawgrass Springs Middle School						
ADA Restroom, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.001841	6,556,975	6,556,975	1,271,506	120,559	-	5,164,910

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years	Commitments	Current Year Expenditures	Balance
Sea Castle Elementary School	Duuget	Duuget	Expenditures	Communents	Expenditures	Datatice
ADA Stage Lift, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements Project Number: P.001632	2,810,975	4,319,154	1,389,202	1,495,884	1,085,378	348,690
Seagull Alternative High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.001951	1,324,000	2,455,082	629,514	728,777	749,599	347,192
Seminole Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.002047	4,619,000	4,619,000	593,102	148,453	146,643	3,730,802
Sheridan Hills Elementary Scho	ol					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade, Safety / Ventilation Project Number: P.001636	3,291,764	3,291,764	610,593	75,901	-	2,605,270
Sheridan Park Elementary Scho	ol					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, HVAC Improvements, Media Center improvements, Safety / Security Upgrade Project Number: P.002071	3,115,000	3,115,000	302,100	151,470	75,113	2,586,317

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Sheridan Technical Center						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements  Project Number: P.002060	7,770,000	7,770,000	1,096,520	309,770	211,814	6,151,896
Sheridan Technical High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002128	2,070,000	2,070,000	35,532	435,377	91,273	1,507,818
Silver Lakes Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, Media Center improvements Project Number: P.002144	2,150,000	2,150,000	93,167	229,060	92,337	1,735,436
Silver Palms Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), PE/Athletic Improvements Project Number: P.002146	1,343,000	1,343,000	131,982	66,772	49,315	1,094,931
School Choice Enhancement Project Number: P.002376 Silver Ridge Elementary School	100,000	100,000	-	31,650	15,000	53,350
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001984	1,958,000	3,032,700	2,015,421	133,383	714,493	169,403



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Silver Trail Middle School						
HVAC Improvements, Re-roofing of existing Buildings #1 and #2 etc. Project Number: P.001406	5,027,000	6,203,150	4,596,300	148,858	1,362,884	95,108
South Broward High School						
ADA renovations related to educational adequacy, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Safety / Security Upgrade, STEM Lab improvements  Project Number: P.001838	5,952,000	10,765,100	1,216,541	8,403,483	96,411	1,048,665
South Plantation High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements, STEM Lab improvements Project Number: P.002090	4,397,000	4,397,000	568,332	151,085	109,474	3,568,109
Stephen Foster Elementary Scho	ool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements Project Number: P.002067	2,339,000	2,339,000	208,329	111,070	65,571	1,954,030
Stirling Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001905	2,221,000	4,376,295	476,077	3,461,599	75,645	362,974



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Stoneman Douglas High Schoo						
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Install Fire Alarm, Music Room Renovation Project Number: P.000817	10,107,805	10,107,805	1,211,976	316,069	198,015	8,381,745
Stranahan High School						
Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Replace non ADA compliant concrete ramps and install aluminum canopies, Roof and loggias replacement, STEM Lab improvements  Project Number: P.001683	16,726,000	29,031,577	11,986,876	8,695,892	5,774,005	2,574,804
School Choice Enhancement Project Number: P.001700  Sunland Park Academy	100,000	100,000	94,350	2,107	-	3,543
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm Project Number: P.001939	498,000	1,379,100	1,021,201	101,856	96,290	159,753
Sunrise Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Safety / Security Upgrade Project Number: P.001819	2,706,000	6,656,050	1,282,303	906,956	3,937,221	529,570



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Sunshine Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.002079	1,166,000	1,166,000	179,461	78,216	28,923	879,400
School Choice Enhancement Project Number: P.002370 Tamarac Elementary School	100,000	100,000	78,391	-	-	21,609
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements Project Number: P.001724	3,191,000	2,463,657	1,497,835	612,095	41,913	311,814
Taravella, J.P. High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade, STEM Lab improvements Project Number: P.001942	10,990,000	15,699,000	1,398,660	11,623,100	1,028,272	1,648,968
School Choice Enhancement Project Number: P.002237 Technology and Support Service (TSSC)	100,000 es Center	100,000	89,427	-	-	10,573
Technology and Support Services Infrastructure Project Number: 985885005	11,000,000	11,000,000	10,111,662	740,379	147,959	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.







Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Tedder Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements, PE/Athletic Improvements Project Number: P.001808	3,188,000	4,215,616	436,335	3,186,317	6,393	586,571
Tequesta Trace Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.002042	3,291,000	3,291,000	461,134	198,103	69,502	2,562,261
School Choice Enhancement Project Number: P.002491 The Quest Center	100,000	100,000	-	34,583	52,303	13,114
Electrical Improvements, Fire Alarm, HVAC Improvements, Safety / Security Upgrade Project Number: P.001892	1,688,000	1,688,000	1,419,344	242,638	17,819	8,199
School Choice Enhancement Project Number: P.001908 Thurgood Marshall Elementary	100,000 School	100,000	84,000	-	-	16,000
ADA Restrooms, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001674	1,999,736	1,999,736	267,099	72,550	56,391	1,603,696



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Tradewinds Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation, PE/Athletic Improvements Project Number: P.002129	1,711,000	3,843,900	147,688	3,018,201	202,337	475,674
School Choice Enhancement Project Number: P.002390	100,000	100,000	4,168	89,829	3,617	2,386
Tropical Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements  Project Number: P.001904	912,000	912,000	138,345	29,184	22,405	722,066
Village Elementary School						
Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001952	1,003,000	1,003,000	156,549	20,684	-	825,767
Walker Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements Project Number: P.001938	1,591,000	3,428,090	689,262	1,499,109	945,748	293,971
Watkins Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers Project Number: P.002074	921,000	3,035,840	135,384	2,580,703	9,861	309,892

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Watkins Elementary School						
School Choice Enhancement Project Number: P.002411 Welleby Elementary School	100,000	100,000	14,579	39,345	-	46,076
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.002114	2,775,000	2,775,000	273,418	87,863	19,588	2,394,131
School Choice Enhancement Project Number: P.002421 West Broward High School	100,000	100,000	79,786	-	-	20,214
HVAC Improvements Project Number: P.002087	438,000	438,000	15,805	48,725	5,400	368,070
West Hollywood Elementary Sch	nool					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements Project Number: P.001794	2,679,000	3,910,160	2,991,570	111,951	474,868	331,771
Westchester Elementary School						
School Choice Enhancement Project Number: P.001705	100,000	100,000	80,998	-	-	19,002
ADA Restrooms, Replace Fire Alarm, Drainage Improvements, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Sprinklers, HVAC Improvements, Media Center improvements Project Number: P.001823	3,545,142	2,998,000	590,355	1,492,077	516,034	399,534

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.







# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Western High School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, HVAC Improvements, Media Center improvements, Safety / Security Upgrade, STEM Lab improvements Project Number: P.001967	4,226,000	4,226,000	1,748,270	330,083	171,235	1,976,412
Westglades Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.) Project Number: P.002131	2,837,000	2,837,000	247,428	127,300	16,021	2,446,251
Westpine Middle School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements Project Number: P.002043	2,285,000	4,615,500	306,920	3,695,585	137,147	475,848
Whiddon-Rogers Education Cen	ter					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements, Media Center improvements, Replacement of building 10, Replacement of building 11, Replacement of building 12, Replacement of building 13 Project Number: P.001711	5,326,000	5,326,000	745,769	106,246	-	4,473,985
Whispering Pines Education Cer	nter					
School Choice - SMART Project Number: 175285008	100,000	100,000	85,037	-	-	14,963



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Whispering Pines Education Cer	nter					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, HVAC Improvements Project Number: P.002089 Wilton Manors Elementary School	2,100,000 pol	2,100,000	233,225	62,950	102,745	1,701,080
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements Project Number: P.001917	3,438,000	3,438,000	751,687	78,728	196,384	2,411,201
School Choice Enhancement Project Number: P.002451 Wingate Oaks Center	100,000	100,000	12,218	36,130	22,382	29,270
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Media Center improvements, Replacement of HVAC equipment in buildings 1,2,4,5. Project Number: P.001741	2,558,000	2,558,000	538,849	46,798	-	1,972,353
School Choice Enhancement Project Number: P.001929 Winston Park Elementary School	100,000	100,000	65,624	4,000	7,696	22,680
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Sprinklers, HVAC Improvements, Music Room Renovation Project Number: P.001981	2,681,000	2,344,600	567,602	1,329,977	69,350	377,671



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



# Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Young, Virginia Shuman Elemen	tary					
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, HVAC Improvements Project Number: P.002000  Young, Walter C. Middle School	1,724,000	4,628,230	247,814	3,879,894	50,824	449,698
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Media Center improvements, Replacement of building 1 Project Number: P.002010	9,213,000	9,213,000	1,307,110	331,882	8,315	7,565,693

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Financially Active Projects Detail Schedule for Quarter Ended December 31, 2020

	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Projects Totals	\$802,668,534	\$1,088,488,499	\$252,381,860	\$322,986,202	\$90,485,621	\$422,634,816
(Less) DEFP	\$16,628,130	\$16,628,130	\$3,936,398	\$2,841,341	\$1,385,183	\$8,465,208
SMART	\$786,040,404	\$1,071,860,369	\$248,445,462	\$320,144,861	\$89,100,438	\$414,169,608

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.







### **Art Kilns Replacement Sub-Report**

#### for Quarter Ended December 31, 2020

	Current	Prior Year		<b>Current Year</b>	
School	Budget	Expenditures	Commitments	Expenditures	Balance
District Wide (Applied Learning)	392,000				
Apollo Middle School		5,726	-	-	
Atlantic West Elementary School		2,863	-	-	
Bethune, Mary M. Elementary School		5,726	-	-	
Broadview Elementary School		2,863	-	-	
Broward Estates Elementary School		2,856	-	-	
Challenger Elementary School		2,863	-	-	
Coconut Palm Elementary School		3,021	-	-	
Cooper City High School		2,863	-	-	
Coral Glades High School		5,726	-	-	
Coral Springs Pre-K - 8		2,863	-	-	
Coral Springs High School		-	-	5,712	
Coral Springs Middle School		5,712	-	-	
Country Isles Elementary School		2,856	-	-	
Croissant Park Elementary School		2,856	-	-	
Crystal Lake Middle School		5,712	-	-	
Cypress Bay High School		5,726	-	-	
Cypress Elementary School		2,863	-	-	
Dania Elementary School		2,856	-	-	
Deerfield Beach High School		5,726	-	-	
Deerfield Beach Middle School		5,726	-	-	
Deerfield Park Elementary School		-	-	5,712	
Dillard 6-12 School		2,863	-	-	
Discovery Elementary School		156	-	2,863	
Drew, Charles Elementary School		2,863	-	-	
Everglades High School		5,712	-	-	
Flamingo Elementary School		2,863	-	-	
Flanagan, Charles W. High School		5,712	-	-	
Floranada Elementary School		2,856	-	-	
Forest Glen Middle School		2,863	-	-	
Fort Lauderdale High School		2,856	-	-	







#### **Art Kilns Replacement Sub-Report**

#### for Quarter Ended December 31, 2020

	Current	Prior Year		<b>Current Year</b>	
School	Budget	Expenditures	Commitments	Expenditures	Balance
Gator Run Elementary School		2,863	-	-	
Glades Middle School		5,712	-	-	
Gulfstream Academy of Hallandale Beach K-8					
(Hallandale Elementary School)		5,726	-	-	
Harbordale Elementary School		2,856	-	-	
Hollywood Hills High School		5,712	-	-	
Horizon Elementary School		2,863	-	-	
Indian Ridge Middle School		2,856	-	-	
Indian Trace Elementary School		3,430	-	-	
Lake Forest Elementary School		2,856	-	-	
Lakeside Elementary School		2,863	-	-	
Larkdale Elementary School		2,863	-	-	
Liberty Elementary School		2,863	-	-	
Manatee Bay Elementary School		-	-	2,856	
Maplewood Elementary School		2,864	-	-	
McArthur High School		2,863	-	-	
McNab Elementary School		2,863	-	-	
Miramar Elementary School		2,863	-	-	
Miramar High School		5,726	-	-	
Monarch High School		5,726	-	-	
New Renaissance Middle School		5,712	-	-	
Norcrest Elementary School		2,963	-	-	
North Andrews Gardens Elementary School		5,719	-	-	
Northeast High School		2,856	-	-	
Nova Blanche Forman Elementary School		2,863	-	-	
Nova Dwight D Eisenhower Elementary School		3,273	-	-	
Nova High School		5,712	-	-	
Nova Middle School		5,726	-	-	







### **Art Kilns Replacement Sub-Report**

#### for Quarter Ended December 31, 2020

	Current	Prior Year		Current Year	
School	Budget	•	Commitments	Expenditures	Balance
Park Springs Elementary School		2,863	-	-	
Park Trails Elementary School		2,863	-	-	
Parkway Middle School		2,863	-	-	
Pembroke Lakes Elementary School		2,863	-	-	
Pembroke Pines Elementary School		2,856	-	-	
Peters Elementary School		2,856	-	-	
Pioneer Middle School		5,712	-	-	
Piper High School		8,589	-	2,856	
Plantation Elementary School		2,863	-	-	
Plantation High School		5,726	-	-	
Plantation Middle School		2,863	-	-	
Pompano Beach Elementary School		2,856	-	-	
Pompano Beach High School		5,726	-	-	
Quiet Waters Elementary School		2,863	-	-	
Ramblewood Elementary School		2,863	-	-	
Ramblewood Middle School		-	-	5,712	
Rickards, James S. Middle School		5,726	-	-	
Riverglades Elementary School		2,863	-	-	
Rock Island Elementary School		3,362	-	-	
Royal Palm Elementary School		2,993	-	-	
Sandpiper Elementary School		2,863	-	-	
Seminole Middle School		5,712	-	-	
Sheridan Park Elementary School		2,863	-	-	
Silver Shores Elementary School		2,863	-	-	
South Broward High School		5,712	-	-	
South Plantation High School		5,726	-	2,863	
Stephen Foster Elementary School		2,863	-	-	
Stirling Elementary School		2,863	-	-	
Stoneman Douglas High School		2,863	-	2,856	
Stranahan High School		-	-	5,712	
Sunshine Elementary School		2,863	-	-	







### **Art Kilns Replacement Sub-Report**

for Quarter Ended December 31, 2020

	Current	Prior Year		Current Year	
School	Budget		Commitments		Balance
Taravella, J.P. High School		2,863	-	-	
Tequesta Trace Middle School		5,726	-	-	
Tradewinds Elementary School		2,856	-	-	
Village Elementary School		2,863	-	-	
Walker Elementary School		5,712	-	-	
Welleby Elementary School		2,856	-	-	
West Broward High School		-	-	2,856	
Westglades Middle School		5,726	-	-	
Whispering Pines Education Center		2,863	-	-	
Young, Virginia Shuman Elementary School		2,863	-	-	
Totals	392,000	351,027	-	39,998	975







#### **Drama/Theater Sub-Report**

for Quarter Ended December 31, 2020

	Current	Prior Year		<b>Current Year</b>	
School	Budget	Expenditures	Commitments	Expenditures	Balance
District Wide (Applied Learning)	1,300,000				
Apollo Middle School		-	-	14,000	
Bethune, Mary M. Elementary School		6,854	-	-	
Cooper City High School		10,940	-	-	
Coral Glades High School		41,884	-	-	
Coral Springs High School		36,212	-	6,919	
Coral Springs Middle School		6,518	-	-	
Cypress Bay High School		40,974	-	-	
Deerfield Beach High School		13,983	-	-	
Dillard 6-12 School		41,441	-	-	
Everglades High School		-	22,906	-	
Falcon Cove Middle School		13,818	-	-	
Flanagan, Charles W. High School		-	-	40,209	
Fort Lauderdale High School		30,958	_	-	
Hallandale High School		43,965	_	-	
Hollywood Hills High School		27,985	_	-	
McArthur High School		9,754	_	31,586	
Miramar High School		36,004	_	3,011	
Monarch High School		20,350	_	-	
New Renaissance Middle School		9,958	_	-	
North Andrews Gardens Elementary School		6,994	_	-	
Nova High School		40,286	_	-	
Parkway Middle School		14,000	_	-	
, Piper High School		41,820	_	-	
Plantation High School		40,485	_	-	
Pompano Beach High School		13,977	_	_	
Ramblewood Middle School		13,995	_	-	
Sawgrass Springs Middle School		, -	_	7,000	
Seminole Middle School		12,667	_	-	
Silver Lakes Middle School		6,992	_	_	
South Broward High School		41,961	_	_	
South Plantation High School		41,955	_	_	
Stoneman Douglas High School		42,038	_	1,649	
Sunrise Middle School		-	_	14,000	
Taravella, J.P. High School		41,972	_	,555	
Tequesta Trace Middle School		9,075	_	_	
Walker Elementary School		-	_	7,000	
West Broward High School		13,999	_	-	
Western High School		43,321	_	_	
Westglades Middle School		13,999	_	_	
	1,300,000	831,134	22,906	125,374	320,586







Completed and Meets Standard Projects Summary Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

GOB	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Safety	\$ 15,487,592	\$ 17,456,691 \$	\$ 11,273,031 \$	\$ 341,549	\$ 732,038	\$ 5,110,073
Music & Art	540,000	540,000	516,042	2,851	14,113	6,994
Athletics	7,198,000	7,198,000	6,306,141	135,536	-	756,323
Renovation	54,695,000	54,695,000	39,762,354	5,032,572	4,462,569	5,437,505
Technology	27,489,000	25,825,538	25,825,538	-	-	-
GOB Total	\$ 105,409,592	\$ 105,715,229 \$	\$ 83,683,106 \$	\$ 5,512,508	\$ 5,208,720	\$ 11,310,895
	Original	Current	Prior Vears		 urrent Vear	

Non-GOB	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Safety	\$ 1,653,673	\$ 2,743,181	\$ 2,458,185 \$	260,941	\$ 24,055 \$	-
Music & Art	19,843,000	18,593,000	17,923,979	16,437	348,301	304,283
Athletics	121,000	201,000	171,830	-	-	29,170
Renovation	29,935,867	65,028,801	44,682,590	6,410,523	5,879,649	8,056,039
Technology	42,343,000	37,900,084	37,898,472	-	-	1,612
Non-GOB Total	\$ 93,896,540	\$ 124,466,066	\$ 103,135,056 \$	6,687,901	\$ 6,252,005 \$	8,391,104
Total	\$ 199,306,132	\$ 230,181,295	\$ 186,818,162 \$	5 12,200,409	\$ 11,460,725 \$	19,701,999

Note: When the Facilities Department partially accelerates a phase of a larger project, the project will not be shown as completed in the Budget Activity Report until the entire project is completed. These are noted as partially accelerated for early completion in the School Spotlights.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

GOD Referentiality Approved by Voters on 11/4/2014 - 73 Workins Since Approval										
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance				
Anderson, Boyd H. High School										
Additional Computers to Close Gap Project Number: 174185002	236,000	235,956	235,956	-	-	-				
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 174185003	160,000	131,873	131,873	-	-	-				
Music Instruments Project Number: 174185009	300,000	300,000	299,970	-	-	30				
Renovation of the existing Media Center including select demolition, removal of existing interior stair, new interior wall,etc. Project Number: P.001360	2,018,340	2,018,340	1,473,079	3,933	-	541,328				
Weight Room Renovation Project Number: P.002024	121,000	121,000	120,691	-	-	309				
School Choice Enhancement Project Number: P.002176	100,000	100,000	100,000	-	-	-				
Apollo Middle School										
Technology Infrastructure Upgrade Project Number: 179185001	13,000	12,997	12,997	-	-	-				
Additional Computers to Close Gap Project Number: 179185002	104,000	103,985	103,985	-	-	-				
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 179185003	131,000	91,526	91,526	-	-	-				
Music Instruments Project Number: 179185009	100,000	100,000	99,993	-	-	7				

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Apollo Middle School						
Track Resurfacing Project Number: P.002053	70,000	70,000	47,970	-	-	22,030
Atlantic Technical College						
Technology Infrastructure Upgrade Project Number: 222185001	483,000	483,000	483,000	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 222185003	179,000	172,804	172,804	-	-	-
School Choice Enhancement Project Number: P.001789	100,000	100,000	99,996	-	-	4
Atlantic Technical, Arthur Ashe,	Jr Campus					
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 470285003	100,000	100,000	100,000	-	-	-
School Choice Enhancement Project Number: P.001693	100,000	100,000	99,827	-	-	173
Atlantic West Elementary School	ol					
Additional Computers to Close Gap Project Number: 251185002	146,000	145,987	145,987	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 251185003	105,000	63,207	63,207	-	-	-
Music Instruments Project Number: 251185009	50,000	50,000	48,794	-	1,191	15
School Choice Enhancement Project Number: P.002104	100,000	100,000	100,000	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Attucks Middle School						
Additional Computers to Close Gap Project Number: 034385002	82,000	81,910	81,910	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 034385003	121,000	105,710	105,710	-	-	-
Music Instruments Project Number: 034385009	100,000	100,000	99,970	-	-	30
School Choice Enhancement Project Number: P.001709	100,000	100,000	99,980	-	-	20
Bair Middle School						
Additional Computers to Close Gap Project Number: 261185002	134,000	133,949	133,949	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 261185003	147,000	108,330	108,330	-	-	-
Music Instruments Project Number: 261185009	100,000	100,000	99,997	-	-	3
School Choice Enhancement Project Number: P.002228	100,000	100,000	99,955	-	-	45
Banyan Elementary School						
Technology Infrastructure Upgrade Project Number: 200185001	18,000	17,996	17,996	-	-	-
Additional Computers to Close Gap Project Number: 200185002	155,000	154,942	154,942	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Banyan Elementary School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 200185003	94,000	66,154	66,154	-	-	-
Music Instruments Project Number: 200185009	50,000	50,000	49,998	-	-	2
School Choice Enhancement Project Number: P.001767	100,000	110,245	84,569	1,275	22,429	1,972
Bayview Elementary School						
Technology Infrastructure Upgrade Project Number: 064185001	65,000	64,997	64,997	-	-	-
Additional Computers to Close Gap Project Number: 064185002	92,000	91,988	91,988	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 064185003	24,000	23,550	23,550	-	-	-
Music Instruments Project Number: 064185009	50,000	50,000	45,893	-	-	4,107
School Choice Enhancement Project Number: P.002172	100,000	100,000	100,000	-	-	-
Beachside Montessori Village						
Technology Infrastructure Upgrade Project Number: 204185001	4,000	3,998	3,998	-	-	-
Additional Computers to Close Gap Project Number: 204185002	210,000	209,806	209,806	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Beachside Montessori Village						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 204185003	27,000	26,998	26,998	-	-	-
Music Instruments Project Number: 204185009	100,000	100,000	81,957	-	16,700	1,343
School Choice Enhancement Project Number: P.001742	100,000	100,000	99,969	10	-	21
Ben Gamla						
Charter School Technology Project Number: 541085004	178,028	177,958	177,958	-	-	-
Ben Gamla Charter School Nort	h Broward					
Charter School Technology Project Number: 500185004	22,778	22,773	22,773	-	-	-
Ben Gamla Charter School Sout	h Broward					
Charter School Technology Project Number: 539285004	114,789	114,781	114,781	-	-	-
Bennett Elementary School						
Additional Computers to Close Gap Project Number: 020185002	79,000	78,569	78,569	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 020185003	76,000	46,163	46,163	-	-	-
Bethune, Mary M. Elementary S	School					
Technology Infrastructure Upgrade Project Number: 034185001	21,000	9,007	9,007	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years	Commitments	Current Year	Balance
Bethune, Mary M. Elementary		Duuget	Experialtares	Communication	Experialtures	Dalance
Additional Computers to Close Gap Project Number: 034185002	185,000	184,978	184,978	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 034185003	114,000	54,825	54,825	-	-	-
Music Instruments Project Number: 034185009	50,000	50,000	49,999	-	-	1
Boulevard Heights Elementary	School					
Additional Computers to Close Gap Project Number: 097185002	53,000	52,814	52,814	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 097185003	77,000	56,961	56,961	-	-	-
Music Instruments Project Number: 097185009	50,000	50,000	11,726	-	35,050	3,224
School Choice Enhancement Project Number: P.002216	100,000	100,000	89,033	6,375	3,207	1,385
Bright Horizons Center						
Additional Computers to Close Gap Project Number: 087185002	31,000	30,974	30,974	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 087185003	57,000	49,290	49,290	-	-	-
Music Instruments Project Number: 087185009	50,000	-	-	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Broadview Elementary School						
Technology Infrastructure Upgrade Project Number: 081185001	113,000	75,855	75,855	-	-	-
Additional Computers to Close Gap Project Number: 081185002	222,000	221,815	221,815	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 081185003	111,000	65,815	65,815	-	-	-
Music Instruments Project Number: 081185009	50,000	50,000	43,676	-	-	6,324
School Choice Enhancement Project Number: P.001893	100,000	100,000	100,000	-	-	-
Broward Community Charter V	Vest					
Charter School Technology Project Number: 540385004	95,008	94,687	94,687	-	-	-
Broward Estates Elementary So	chool					
Technology Infrastructure Upgrade Project Number: 050185001	9,000	6,447	6,447	-	-	-
Additional Computers to Close Gap Project Number: 050185002	50,000	49,976	49,976	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 050185003	44,000	33,403	33,403	-	-	-
Castle Hill Annex						
School Choice Enhancement Project Number: P.002356	100,000	100,000	99,998	-	-	2

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Castle Hill Elementary School						
Technology Infrastructure Upgrade Project Number: 146185001	17,000	12,257	12,257	-	-	-
Additional Computers to Close Gap Project Number: 146185002	171,000	170,681	170,681	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 146185003	45,000	25,422	25,422	-	-	-
Music Instruments Project Number: 146185009	50,000	50,000	49,514	-	-	486
School Choice Enhancement Project Number: P.001910 Central Charter School	100,000	100,000	99,276	-	-	724
Charter School Technology Project Number: 504185004	360,851	360,831	360,831	-	-	-
Central Park Elementary School						
Technology Infrastructure Upgrade Project Number: 264185001	164,000	107,802	107,802	-	-	-
Additional Computers to Close Gap Project Number: 264185002	139,000	138,964	138,964	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 264185003	113,000	65,315	65,315	-	-	-
Music Instruments Project Number: 264185009	50,000	50,000	49,960	-	-	40

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Challenger Elementary School						
Additional Computers to Close Gap Project Number: 377185002	223,000	222,929	222,929	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 377185003	113,000	71,936	71,936	-	-	-
Music Instruments Project Number: 377185009	50,000	50,000	37,443	-	12,556	1
Championship Academy of Disti Davie	nction at					
Charter School Technology Project Number: 542285004	183,722	183,714	183,714	-	-	-
Championship Academy of Disti Hollywood	nction at					
Charter School Technology Project Number: 536185004	120,783	120,774	120,774	-	-	-
Chapel Trail Elementary School						
Technology Infrastructure Upgrade Project Number: 296185001	108,000	69,855	69,855	-	-	-
Additional Computers to Close Gap Project Number: 296185002	207,000	206,828	206,828	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 296185003	131,000	69,630	69,630	-	-	-
Music Instruments Project Number: 296185009	50,000	50,000	47,393	-	-	2,607

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Chapel Trail Elementary School						
School Choice Enhancement Project Number: P.001853	100,000	100,000	94,581	21	5,398	-
Charter School of Excellence						
Charter School Technology Project Number: 503185004	83,020	83,015	83,015	-	-	-
Charter School of Excellence at	Davie					
Charter School Technology Project Number: 527185004	65,337	65,333	65,333	-	-	-
Charter School of Excellence at	Davie 2					
Charter School Technology Project Number: 502685004	6,893	6,886	6,886	-	-	-
Charter School of Excellence Fo Lauderdale 2	rt					
Charter School Technology Project Number: 539485004	7,792	7,788	7,788	-	-	-
Charter School of Excellence Ta Campus	marac 1					
Charter School Technology Project Number: 520185004	127,377	127,368	127,368	-	-	-
Charter School of Excellence Ta Campus	marac 2					
Charter School Technology Project Number: 529185004	6,893	6,884	6,884	-	-	-
City of Coral Springs						
Charter School Technology Project Number: 509185004	498,418	498,414	498,414	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
City of Pembroke Pines East						
Charter School Technology Project Number: 505185004	576,942	576,879	576,879	-	-	-
City of Pembroke Pines High						
Charter School Technology Project Number: 512185004	606,313	606,295	606,295	-	-	-
City of Pembroke Pines Middle	West					
Charter School Technology Project Number: 508185004	395,018	394,999	394,999	-	-	-
Coconut Creek Elementary Sch	ool					
Technology Infrastructure Upgrade Project Number: 142185001	17,000	16,965	16,965	-	-	-
Additional Computers to Close Gap Project Number: 142185002	158,000	157,958	157,958	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 142185003	84,000	77,554	77,554	-	-	-
Music Instruments Project Number: 142185009	50,000	50,000	49,947	-	-	53
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Alarm, Fire Sprinklers, Media Center improvements, Replace existing classroom unit ventilators (approximately 43 classrooms) with new unit ventilators, duct and diffusers, etc.  Project Number: P.001413	4,527,618	5,044,761	4,661,343	16,440	2,004	364,974

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Coconut Creek Elementary Scho	ool					
School Choice Enhancement Project Number: P.001720	100,000	100,000	99,998	-	-	2
Coconut Creek High School						
Technology Infrastructure Upgrade Project Number: 168185001	26,000	16,306	16,306	-	-	-
Additional Computers to Close Gap Project Number: 168185002	288,000	287,849	287,849	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 168185003	233,000	118,258	118,258	-	-	-
Music Instruments Project Number: 168185009	300,000	300,000	299,995	-	-	5
Weight Room Renovation Project Number: P.002019	121,000	121,000	120,606	-	-	394
School Choice Enhancement Project Number: P.002174	100,000	100,000	99,550	415	-	35
Coconut Palm Elementary Scho	ol					
Technology Infrastructure Upgrade Project Number: 374185001	145,000	80,568	80,568	-	-	-
Additional Computers to Close Gap Project Number: 374185002	192,000	191,953	191,953	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 374185003	56,000	-	-	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Coconut Palm Elementary Scho	ool					
Music Instruments Project Number: 374185009	50,000	50,000	49,915	-	-	85
School Choice Enhancement Project Number: P.001812	100,000	100,000	97,813	-	2,138	49
Colbert Elementary School						
Additional Computers to Close Gap Project Number: 023185002	123,000	122,824	122,824	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 023185003	58,000	28,562	28,562	-	-	-
Music Instruments Project Number: 023185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.002035	100,000	100,000	67,690	18,464	13,300	546
Collins Elementary School						
Additional Computers to Close Gap Project Number: 033185002	64,000	63,779	63,779	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 033185003	52,000	39,802	39,802	-	-	-
Music Instruments Project Number: 033185009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.002213	100,000	100,000	98,393	-	-	1,607

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Cooper City Elementary School						
Technology Infrastructure Upgrade Project Number: 121185001	136,000	83,221	83,221	-	-	-
Additional Computers to Close Gap Project Number: 121185002	132,000	131,833	131,833	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 121185003	65,000	-	-	-	-	-
Music Instruments Project Number: 121185009	50,000	50,000	45,695	-	-	4,305
Cooper City High School						
Technology Infrastructure Upgrade Project Number: 193185001	24,000	-	-	-	-	-
Additional Computers to Close Gap Project Number: 193185002	54,000	53,946	53,946	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 193185003	150,000	82,598	80,181	-	-	2,417
Music Instruments Project Number: 193185009	300,000	300,000	299,996	-	-	4
Weight Room Renovation Project Number: P.002137	121,000	121,000	121,000	-	-	-
Coral Cove Elementary School						
Technology Infrastructure Upgrade Project Number: 201185001	120,000	98,554	98,554	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	<b>Prior Years</b>		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Coral Cove Elementary School						
Additional Computers to Close Gap Project Number: 201185002	193,000	192,994	192,994	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 201185003	87,000	55,519	55,519	-	-	-
Music Instruments Project Number: 201185009	50,000	50,000	43,543	-	2,760	3,697
School Choice Enhancement Project Number: P.001854	100,000	100,000	99,963	-	-	37
HVAC Improvements Project Number: P.002122	148,000	148,000	28,116	28,275	1,818	89,791
Coral Glades High School						
Technology Infrastructure Upgrade Project Number: 386185001	194,000	193,872	193,872	-	-	-
Additional Computers to Close Gap Project Number: 386185002	525,000	524,960	524,960	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 386185003	15,000	13,533	13,533	-	-	-
Music Instruments Project Number: 386185009	300,000	300,000	293,049	-	-	6,951
Weight Room Renovation Project Number: P.002138	121,000	121,000	120,980	-	-	20
School Choice Enhancement Project Number: P.002447	100,000	100,000	14,898	-	85,097	5

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Coral Park Elementary School						
Technology Infrastructure Upgrade Project Number: 304185001	152,000	110,060	110,060	-	-	-
Additional Computers to Close Gap Project Number: 304185002	116,000	115,964	115,964	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 304185003	88,000	57,433	57,433	-	-	-
Music Instruments Project Number: 304185009	50,000	50,000	50,000	-	-	-
Coral Springs Pre-K - 8						
Technology Infrastructure Upgrade Project Number: 255185001	26,000	25,782	25,782	-	-	-
Additional Computers to Close Gap Project Number: 255185002	126,000	125,905	125,905	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 255185003	52,000	47,953	47,953	-	-	-
Music Instruments Project Number: 255185009	50,000	50,000	49,282	-	-	718
Coral Springs High School						
Technology Infrastructure Upgrade Project Number: 115185001	382,000	239,727	239,727	-	-	-
Additional Computers to Close Gap Project Number: 115185002	505,000	504,781	504,781	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Coral Springs High School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 115185003	51,000	50,878	50,878	-	-	-
Music Instruments Project Number: 115185009	165,000	165,000	164,893	-	-	107
School Choice Enhancement Project Number: P.001768	100,000	100,000	99,876	-	-	124
Weight Room Renovation Project Number: P.002018	121,000	121,000	120,305	-	-	695
Coral Springs Middle School						
Technology Infrastructure Upgrade Project Number: 256185001	192,000	126,458	126,458	-	-	-
Additional Computers to Close Gap Project Number: 256185002	217,000	216,866	216,866	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 256185003	88,000	86,129	86,129	-	-	-
Music Instruments Project Number: 256185009	100,000	100,000	100,000	-	-	-
Country Hills Elementary School						
Technology Infrastructure Upgrade Project Number: 311185001	165,000	116,831	116,831	-	-	-
Additional Computers to Close Gap Project Number: 311185002	207,000	206,850	206,850	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Country Hills Elementary School	l					
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 311185003	111,000	63,843	63,843	-	-	-
Music Instruments Project Number: 311185009	50,000	50,000	45,409	-	-	4,591
Country Isles Elementary School	ol					
Technology Infrastructure Upgrade Project Number: 298185001	137,000	115,712	115,712	-	-	-
Additional Computers to Close Gap Project Number: 298185002	178,000	177,972	177,972	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 298185003	55,000	40,057	40,057	-	-	-
Music Instruments Project Number: 298185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.001719	100,000	100,000	100,000	-	-	-
Cresthaven Elementary School						
Technology Infrastructure Upgrade Project Number: 090185001	22,000	21,762	21,762	-	-	-
Additional Computers to Close Gap Project Number: 090185002	193,000	192,912	192,912	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 090185003	81,000	56,069	56,069	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Cresthaven Elementary School						
Music Instruments Project Number: 090185009	50,000	50,000	49,998	-	-	2
Croissant Park Elementary Scho	ol					
Additional Computers to Close Gap Project Number: 022185002	214,000	213,800	213,800	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 022185003	98,000	66,406	66,406	-	-	-
Music Instruments Project Number: 022185009	50,000	50,000	49,974	-	-	26
Cross Creek School						
Additional Computers to Close Gap Project Number: 322285002	37,000	36,948	36,948	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 322285003	39,000	34,137	34,137	-	-	-
Music Instruments Project Number: 322285009	50,000	50,000	35,956	-	13,553	491
Crystal Lake Middle School						
Technology Infrastructure Upgrade Project Number: 187185001	13,000	12,997	12,997	-	-	-
Additional Computers to Close Gap Project Number: 187185002	175,000	174,994	174,994	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 187185003	137,000	116,751	116,751	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments	Expenditures	Balance
Cypress Bay High School						
Technology Infrastructure Upgrade Project Number: 362385001	578,000	350,804	350,804	-	-	-
Additional Computers to Close Gap Project Number: 362385002	970,000	969,812	969,812	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 362385003	182,000	148,501	148,501	-	-	-
Music Instruments Project Number: 362385009	300,000	300,000	299,034	-	-	966
School Choice Enhancement Project Number: P.001763	100,000	100,000	100,000	-	-	-
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), CR Addition to allow for removal of portable buildings, HVAC Improvements, Safety / Security Upgrade Project Number: P.001774	13,739,000	32,578,000	10,388,899	9,260,552	8,715,097	4,213,452
Weight Room Renovation Project Number: P.002020	121,000	121,000	121,000	-	-	-
Track Resurfacing Project Number: P.002054	300,000	345,000	304,496	-	-	40,504
Cypress Elementary School						
Technology Infrastructure Upgrade Project Number: 178185001	61,000	34,735	34,735	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Cypress Elementary School						
Additional Computers to Close Gap Project Number: 178185002	247,000	246,797	246,797	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 178185003	96,000	62,650	62,650	-	-	-
Music Instruments Project Number: 178185009	50,000	50,000	49,707	-	-	293
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, Media Center improvements, Replace existing classroom unit ventilators (approximately 42) with new unit ventilators, duct and diffusers, etc., Safety / Security Upgrade Project Number: P.001412	3,299,167	3,752,064	3,460,951	42,963	228,538	19,612
School Choice Enhancement Project Number: P.001762	100,000	105,918	105,914	4	-	-
Cypress Run Education Center						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 212385003	21,000	10,536	10,536	-	-	-
Music Instruments Project Number: 212385009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.001760	100,000	100,000	99,994	-	-	6
HVAC Improvements Project Number: P.002120	77,000	77,000	47,592	-	949	28,459

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Dandy, William Middle School						
Technology Infrastructure Upgrade Project Number: 107185001	9,000	8,538	8,538	-	-	-
Additional Computers to Close Gap Project Number: 107185002	85,000	84,995	84,995	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 107185003	123,000	101,396	101,396	-	-	-
Music Instruments Project Number: 107185009	100,000	100,000	99,996	-	-	4
School Choice Enhancement Project Number: P.002181	100,000	100,000	95,814	-	-	4,186
Dania Elementary School						
Additional Computers to Close Gap Project Number: 010185002	135,000	134,915	134,915	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 010185003	74,000	38,870	38,870	-	-	-
Music Instruments Project Number: 010185009	50,000	50,000	50,000	-	-	-
Dave Thomas Education Center						
Technology Infrastructure Upgrade Project Number: 365185001	62,000	58,753	58,753	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 365185003	45,000	9,539	9,539	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Dave Thomas Education Center						
Music Instruments Project Number: 365185009	50,000	50,000	50,000	-	-	-
School Choice Enhancement Project Number: P.002012	100,000	100,000	100,000	-	-	-
Dave Thomas Education Center-	West					
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 203185003	62,000	36,191	36,191	-	-	-
Music Instruments Project Number: 203185009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.001800	100,000	100,000	100,000	-	-	-
Davie Elementary School						
Additional Computers to Close Gap Project Number: 280185002	202,000	201,909	201,909	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 280185003	88,000	56,770	56,770	-	-	-
Music Instruments Project Number: 280185009	50,000	50,000	49,987	-	-	13
School Choice Enhancement Project Number: P.002182	100,000	100,000	97,148	2,499	-	353
Deerfield Beach Elementary Sch	ool					
Additional Computers to Close Gap Project Number: 001185002	207,000	206,934	206,934	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Commitmonts	Current Year	Balance
Project  Deerfield Beach Elementary Sc	Budget hool	Budget	Expenditures	Commitments	Expenditures	Balance
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 001185003	85,000	56,136	56,136	-	-	-
Music Instruments Project Number: 001185009	50,000	50,000	50,000	-	-	-
School Choice Enhancement Project Number: P.001960	100,000	100,000	94,652	72	4,770	506
Deerfield Beach High School						
Technology Infrastructure Upgrade Project Number: 171185001	13,000	11,373	11,373	-	-	-
Additional Computers to Close Gap Project Number: 171185002	492,000	491,967	491,967	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 171185003	238,000	166,021	166,021	-	-	-
Weight Room Renovation Project Number: P.002157	121,000	121,000	119,624	-	-	1,376
Deerfield Beach Middle School						
Additional Computers to Close Gap Project Number: 091185002	155,000	154,908	154,908	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 091185003	69,000	68,965	68,965	-	-	-
Music Instruments Project Number: 091185009	30,000	30,000	12,470	-	-	17,530
School Choice Enhancement Project Number: P.002393	100,000	100,000	89,534	9,047	-	1,419

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Deerfield Park Elementary Sch	00l					
Additional Computers to Close Gap Project Number: 039185002	166,000	165,785	165,785	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 039185003	45,000	40,814	40,814	-	-	-
Music Instruments Project Number: 039185009	50,000	50,000	46,634	-	-	3,366
Dillard 6-12 School						
Additional Computers to Close Gap Project Number: 037185002	199,000	198,911	198,911	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 037185003	251,000	190,021	190,021	-	-	-
Music Instruments Project Number: 037185009	300,000	300,000	299,999	-	-	1
Weight Room Renovation Project Number: P.001930	121,000	121,000	119,199	1,801	-	-
School Choice Enhancement Project Number: P.002078	100,000	100,000	97,873	-	-	2,127
Dillard Elementary School						
Additional Computers to Close Gap Project Number: 027185002	29,000	28,768	28,768	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 027185003	44,000	43,761	43,761	-	-	0

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	C	Current Year	Dolon-
Project  Dillard Elementary School	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Music Instruments Project Number: 027185009	50,000	50,000	49,850	-	-	150
Discovery Elementary School						
Technology Infrastructure Upgrade Project Number: 396285001	4,000	3,865	3,865	-	-	-
Additional Computers to Close Gap Project Number: 396285002	281,000	280,826	280,826	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 396285003	28,000	27,468	27,468	-	-	-
Music Instruments Project Number: 396285009	50,000	50,000	40,003	-	-	9,997
School Choice Enhancement Project Number: P.001769	100,000	100,000	89,800	682	9,517	1
HVAC Improvements Project Number: P.002118	150,000	150,000	45,093	-	1,849	103,058
Discovery Middle Charter Scho	ol					
Charter School Technology Project Number: 541285004	40,461	40,410	40,410	-	-	-
District Wide - (Facilities Depar	rtment)					
Single Point of Entry Upgrade Project Number: SP-C85010	12,020,000	15,923,730	10,364,215	168,464	570,088	4,820,963
District Wide Non-Facility Fund	ding					
Charter School Technology Project Number: 973185004	1,654,012	-	-	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

,						
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Dolphin Bay Elementary School						
Technology Infrastructure Upgrade Project Number: 375185001	2,000	1,833	1,833	-	-	-
Additional Computers to Close Gap Project Number: 375185002	71,000	70,917	70,917	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 375185003	84,000	83,327	83,327	-	-	-
Music Instruments Project Number: 375185009	50,000	50,000	43,718	-	-	6,282
School Choice Enhancement Project Number: P.001958	100,000	100,000	100,000	-	-	-
Drew, Charles Elementary Scho	ol					
Additional Computers to Close Gap Project Number: 322185002	121,000	120,822	120,822	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 322185003	22,000	21,426	21,426	-	-	-
Music Instruments Project Number: 322185009	50,000	50,000	25,185	-	24,795	20
School Choice Enhancement Project Number: P.002124	100,000	100,000	99,997	-	-	3
Drew, Charles Family Resource	Center					
Technology Infrastructure Upgrade Project Number: 030185001	31,000	17,017	17,017	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years	Commitments	Current Year	Balance
Drew, Charles Family Resource		Duuget	Lxperialtures	Commitments	Lxperialtures	Dalance
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 030185003	37,000	11,954	11,954	-	-	-
Music Instruments Project Number: 030185009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.002029	100,000	100,000	99,841	-	-	159
Driftwood Elementary School						
Additional Computers to Close Gap Project Number: 072185002	121,000	120,893	120,893	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 072185003	74,000	52,543	52,543	-	-	-
Music Instruments Project Number: 072185009	50,000	50,000	49,685	-	-	315
Driftwood Middle School						
Technology Infrastructure Upgrade Project Number: 086185001	8,000	6,061	6,061	-	-	-
Additional Computers to Close Gap Project Number: 086185002	216,000	215,864	215,864	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 086185003	161,000	142,694	142,694	-	-	-
Music Instruments Project Number: 086185009	100,000	100,000	100,000	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Driftwood Middle School						
School Choice Enhancement Project Number: P.002164	100,000	100,000	100,000	-	-	-
Eagle Point Elementary School						
Technology Infrastructure Upgrade Project Number: 346185001	168,000	162,880	162,880	-	-	-
Additional Computers to Close Gap Project Number: 346185002	218,000	217,937	217,937	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 346185003	132,000	84,388	84,388	-	-	-
Music Instruments Project Number: 346185009	50,000	50,000	43,674	-	6,278	48
School Choice Enhancement Project Number: P.001708	100,000	100,000	99,889	-	-	111
Eagle Ridge Elementary School						
Technology Infrastructure Upgrade Project Number: 344185001	37,000	29,921	29,921	-	-	-
Additional Computers to Close Gap Project Number: 344185002	150,000	149,915	149,915	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 344185003	75,000	59,357	59,357	-	-	-
Music Instruments Project Number: 344185009	50,000	50,000	43,721	-	6,278	1

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project  Eagle Ridge Elementary School	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
	400.000	100.000	400.000			
School Choice Enhancement Project Number: P.001797	100,000	100,000	100,000	-	-	-
Eagles' Nest Elementary Charte	r School					
Charter School Technology Project Number: 535585004	60,841	60,817	60,817	-	-	-
Eagles' Nest Middle Charter Sch	iool					
Charter School Technology Project Number: 535685004	33,268	33,247	33,247	-	-	-
Ely, Blanche High School						
Technology Infrastructure Upgrade Project Number: 036185001	11,000	-	-	-	-	-
Additional Computers to Close Gap Project Number: 036185002	435,000	434,767	434,767	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 036185003	141,000	113,343	113,343	-	-	-
Music Instruments Project Number: 036185009	300,000	300,000	299,970	-	-	30
Weight Room Renovation Project Number: P.001931	121,000	121,000	117,354	3,395	-	251
School Choice Enhancement Project Number: P.002230	100,000	100,000	100,000	-	-	-
Embassy Creek Elementary Sch	ool					
Technology Infrastructure Upgrade Project Number: 319185001	106,000	84,488	84,488	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Commitment	Current Year	Ralamas		
Project  Embassy Creek Elementary Sch	Budget	Budget	Expenditures	Commitments	Expenditures	Balance		
Additional Computers to Close Gap Project Number: 319185002	292,000	291,808	291,808	-	-	-		
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 319185003	81,000	64,561	64,561	-	-	-		
Music Instruments Project Number: 319185009	50,000	50,000	47,849	-	-	2,151		
School Choice Enhancement Project Number: P.001994	100,000	100,000	100,000	-	-	-		
Endeavour Primary Learning Center								
Additional Computers to Close Gap Project Number: 330185002	81,000	80,997	80,997	-	-	-		
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 330185003	21,000	20,240	20,240	-	-	-		
Music Instruments Project Number: 330185009	50,000	50,000	49,397	-	602	1		
<b>Everglades Elementary School</b>								
Technology Infrastructure Upgrade Project Number: 294285001	149,000	107,952	107,952	-	-	-		
Additional Computers to Close Gap Project Number: 294285002	245,000	244,923	244,923	-	-	-		
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 294285003	53,000	51,918	51,918	-	-	-		

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Everglades Elementary School	Dauget	Duaget	Experiences	Communicities	Expenditures	Balance
Music Instruments Project Number: 294285009	50,000	50,000	49,780	-	178	42
Everglades High School						
Technology Infrastructure Upgrade Project Number: 373185001	424,000	306,433	306,433	-	-	-
Additional Computers to Close Gap Project Number: 373185002	567,000	566,863	566,863	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 373185003	152,000	132,292	132,292	-	-	-
Music Instruments Project Number: 373185009	300,000	300,000	299,850	-	-	150
HVAC Improvements Project Number: P.001985	3,669,000	6,376,254	3,375,367	132,447	492,950	2,375,490
Weight Room Renovation Project Number: P.002056	121,000	121,000	120,999	-	-	1
School Choice Enhancement Project Number: P.002139	100,000	100,000	99,983	-	-	17
Excelsior Charter of Broward						
Charter School Technology Project Number: 539385004	51,850	51,830	51,830	-	-	-
Fairway Elementary School						
Additional Computers to Close Gap Project Number: 164185002	138,000	137,991	137,991	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Commitment	Current Year	Dolonos
Project Fairway Elementary School	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
			50.000			
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 164185003	93,000	68,009	68,009	-	-	-
Music Instruments Project Number: 164185009	50,000	50,000	49,569	-	-	431
School Choice Enhancement Project Number: P.001810	100,000	100,000	99,999	-	-	1
Falcon Cove Middle School						
Technology Infrastructure Upgrade Project Number: 362285001	111,000	54,926	54,926	-	-	-
Additional Computers to Close Gap Project Number: 362285002	439,000	438,970	438,970	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 362285003	28,000	24,853	24,853	-	-	-
Music Instruments Project Number: 362285009	100,000	100,000	99,998	-	-	2
School Choice Enhancement Project Number: P.002013	100,000	100,000	99,998	-	-	2
Flamingo Elementary School						
Technology Infrastructure Upgrade Project Number: 254185001	21,000	16,410	16,410	-	-	-
Additional Computers to Close Gap Project Number: 254185002	158,000	158,000	158,000	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Flamingo Elementary School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 254185003	88,000	49,598	49,598	-	-	-
Music Instruments Project Number: 254185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.002123	100,000	100,000	100,000	-	-	-
Flanagan, Charles W. High Scho	ol					
Technology Infrastructure Upgrade Project Number: 339185001	417,000	416,988	416,988	-	-	-
Additional Computers to Close Gap Project Number: 339185002	327,000	326,941	326,941	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 339185003	138,000	120,770	120,770	-	-	-
Music Instruments Project Number: 339185009	300,000	300,000	299,334	-	-	666
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), CR Addition to allow for removal of portable buildings, HVAC Improvements Project Number: P.001847	8,533,000	15,326,361	12,066,863	1,125,521	259,020	1,874,957
Weight Room Renovation Project Number: P.002057	121,000	121,000	113,467	7,500	-	33
Track Resurfacing Project Number: P.002075	300,000	300,000	181,766	2,346	-	115,888

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Flanagan, Charles W. High Scho		Duuget	Experiorcares	Commitments	Lxperialtares	Dalance
School Choice Enhancement Project Number: P.002432	100,000	100,000	69,902	2,630	24,110	3,358
Floranada Elementary School						
Technology Infrastructure Upgrade Project Number: 085185001	30,000	16,917	16,917	-	-	-
Additional Computers to Close Gap Project Number: 085185002	228,000	227,923	227,923	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 085185003	47,000	46,433	46,433	-	-	-
Music Instruments Project Number: 085185009	50,000	50,000	45,588	-	-	4,412
School Choice Enhancement Project Number: P.001697	100,000	107,680	89,683	-	17,997	-
Forest Glen Middle School						
Technology Infrastructure Upgrade Project Number: 305185001	209,000	123,890	123,890	-	-	-
Additional Computers to Close Gap Project Number: 305185002	253,000	252,993	252,993	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 305185003	81,000	76,928	76,928	-	-	-
School Choice Enhancement Project Number: P.002103	100,000	100,000	100,000	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Forest Hills Elementary School						
Additional Computers to Close Gap Project Number: 263185002	50,000	49,917	49,917	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 263185003	85,000	76,300	76,300	-	-	-
Music Instruments Project Number: 263185009	50,000	50,000	25,096	-	24,900	4
Replace existing air handling units with new equipment, etc. Project Number: P.000827	2,100,000	2,100,000	1,019,529	3,784	-	1,076,687
School Choice Enhancement Project Number: P.001787	100,000	100,000	100,000	-	-	-
Fort Lauderdale High School						
Technology Infrastructure Upgrade Project Number: 095185001	9,000	2,704	2,704	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 095185003	137,000	102,300	102,300	-	-	-
Music Instruments Project Number: 095185009	300,000	300,000	299,325	-	669	6
Weight Room Renovation Project Number: P.002022	121,000	121,000	121,000	-	-	-
School Choice Enhancement Project Number: P.002102	100,000	100,000	100,000	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original Budget	Current Budget	Prior Years	Commitments	Current Year	Balance
Project Fox Trail Elementary School	buuget	Buuget	Expenditures	Commitments	Expenditures	Dalance
Technology Infrastructure Upgrade Project Number: 353185001	17,000	10,233	10,233	-	-	-
Additional Computers to Close Gap Project Number: 353185002	284,000	283,991	283,991	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 353185003	121,000	78,320	78,320	-	-	-
Music Instruments Project Number: 353185009	50,000	50,000	49,994	-	-	6
School Choice Enhancement Project Number: P.002166	100,000	100,000	91,322	322	4,999	3,357
Franklin Academy A						
Charter School Technology Project Number: 501285004	351,260	351,258	351,258	-	-	-
Franklin Academy B						
Charter School Technology Project Number: 501085004	39,262	39,261	39,261	-	-	-
Gator Run Elementary School						
Technology Infrastructure Upgrade Project Number: 364285001	176,000	113,689	113,689	-	-	-
Additional Computers to Close Gap Project Number: 364285002	284,000	283,859	283,859	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 364285003	127,000	68,163	68,163	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years	Commitments	Current Year	Balance
Gator Run Elementary School	Duuget	Duuget	Experiorcures	Commitments	Experialtares	Dalance
Music Instruments Project Number: 364285009	50,000	50,000	46,530	-	-	3,470
School Choice Enhancement Project Number: P.002008	100,000	100,000	98,037	-	-	1,963
Glades Middle School						
Additional Computers to Close Gap Project Number: 202185002	281,000	280,980	280,980	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 202185003	25,000	23,295	23,294	-	-	1
Music Instruments Project Number: 202185009	100,000	100,000	99,059	-	936	5
School Choice Enhancement Project Number: P.001927	100,000	100,000	99,673	215	-	112
Griffin Elementary School						
Technology Infrastructure Upgrade Project Number: 285185001	26,000	24,681	24,681	-	-	-
Additional Computers to Close Gap Project Number: 285185002	151,000	150,993	150,993	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 285185003	80,000	46,648	46,648	-	-	-
Music Instruments Project Number: 285185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.001777	100,000	100,000	99,979	-	-	21

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Gulfstream Academy of Halland K-8(Hallandale Adult & Commu Center)						
Technology Infrastructure Upgrade Project Number: 059285001	143,000	128,656	128,656	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 059285003	136,000	73,519	73,519	-	-	-
Music Instruments Project Number: 059285009	50,000	-	-	-	-	-
Re-Roof Buildings #13 & 14 Project Number: P.001616	383,000	383,000	351,539	-	-	31,461
School Choice Enhancement Project Number: P.001887	100,000	100,000	100,000	-	-	-
Gulfstream Academy of Halland K-8(Hallandale Elementary Scho						
Technology Infrastructure Upgrade Project Number: 013185001	139,000	77,263	77,263	-	-	-
Additional Computers to Close Gap Project Number: 013185002	204,000	203,960	203,960	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 013185003	82,000	59,742	59,742	-	-	-
Music Instruments Project Number: 013185009	50,000	100,000	79,156	-	-	20,844

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Gulfstream Early Learning Cent Excellence	<u> </u>		Ехренаниес	Communicates	Experientales	Salariec
Additional Computers to Close Gap Project Number: 393185002	46,000	45,772	45,772	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 393185003	89,000	32,087	-	-	-	32,087
Music Instruments Project Number: 393185009	100,000	-	-	-	-	-
Hallandale High School						
Technology Infrastructure Upgrade Project Number: 040385001	9,000	1,568	1,568	-	-	-
Additional Computers to Close Gap Project Number: 040385002	245,000	244,957	244,957	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 040385003	152,000	131,164	131,164	-	-	-
Music Instruments Project Number: 040385009	300,000	300,000	299,963	-	-	37
Track Resurfacing Project Number: P.002076	300,000	300,000	186,744	7,710	-	105,546
Weight Room Renovation Project Number: P.002158	121,000	121,000	120,956	-	-	44
Harbordale Elementary School						
Technology Infrastructure Upgrade Project Number: 049185001	36,000	23,058	23,058	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	C	Current Year	Dalam
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Harbordale Elementary School						
Additional Computers to Close Gap Project Number: 049185002	104,000	103,993	103,993	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 049185003	45,000	25,301	25,301	-	-	-
Music Instruments Project Number: 049185009	50,000	50,000	48,374	-	-	1,626
Hawkes Bluff Elementary Schoo	I					
Technology Infrastructure Upgrade Project Number: 313185001	127,000	83,572	83,572	-	-	-
Additional Computers to Close Gap Project Number: 313185002	152,000	151,696	151,696	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 313185003	114,000	60,754	60,754	-	-	-
Music Instruments Project Number: 313185009	50,000	50,000	49,960	-	-	40
School Choice Enhancement Project Number: P.001843	100,000	100,000	99,815	-	-	185
Henry D. Perry Education Center	r					
Technology Infrastructure Upgrade Project Number: 101185001	9,000	-	-	-	-	-
Additional Computers to Close Gap Project Number: 101185002	64,000	63,974	63,974	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Henry D. Perry Education Cente	er					
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 101185003	139,000	78,994	78,994	-	-	-
School Choice Enhancement Project Number: P.002337	100,000	100,000	100,000	-	-	-
Henry McNeal Turner Learning	Academy					
Charter School Technology Project Number: 541885004	24,576	24,668	24,668	-	-	-
Heron Heights Elementary Scho	ool					
Additional Computers to Close Gap Project Number: 396185002	298,000	297,799	297,799	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 396185003	20,000	19,997	19,997	-	-	-
Music Instruments Project Number: 396185009	50,000	50,000	36,982	-	582	12,436
Hollywood Academy of Arts an Elementary	d Science					
Charter School Technology Project Number: 532585004	311,399	311,392	311,392	-	-	-
Hollywood Academy of Arts an Middle	d Science					
Charter School Technology Project Number: 536285004	139,365	139,358	139,358	-	-	-
Hollywood Central Elementary	School					
Technology Infrastructure Upgrade Project Number: 012185001	26,000	12,199	12,199	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Hollywood Central Elementary						
Additional Computers to Close Gap Project Number: 012185002	119,000	118,908	118,908	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 012185003	76,000	51,725	51,725	-	-	-
Music Instruments Project Number: 012185009	50,000	50,000	43,721	-	6,278	1
Hollywood Hills Elementary Sc	hool					
Additional Computers to Close Gap Project Number: 011185002	189,000	188,866	188,866	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 011185003	126,000	1,325	1,325	-	-	-
Music Instruments Project Number: 011185009	50,000	50,000	49,289	-	-	711
Hollywood Hills High School						
Technology Infrastructure Upgrade Project Number: 166185001	64,000	53,175	53,175	-	-	-
Additional Computers to Close Gap Project Number: 166185002	417,000	416,991	416,991	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 166185003	235,000	114,408	114,408	-	-	-
Music Instruments Project Number: 166185009	300,000	300,000	295,544	-	-	4,456

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Committee	Current Year	Dalamas
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Hollywood Hills High School						
School Choice Enhancement Project Number: P.001913	100,000	100,000	99,988	-	-	12
Weight Room Renovation Project Number: P.002014	121,000	121,000	120,849	85	-	66
Track Resurfacing Project Number: P.002077	300,000	300,000	276,746	12,123	-	11,131
Hollywood Park Elementary Sc	hool					
Additional Computers to Close Gap Project Number: 176185002	121,000	120,947	120,947	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 176185003	72,000	43,004	43,004	-	-	-
Music Instruments Project Number: 176185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.002028	100,000	100,000	97,334	2,490	-	176
Horizon Elementary School						
Additional Computers to Close Gap Project Number: 253185002	117,000	116,902	116,902	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 253185003	83,000	55,369	55,369	-	-	-
Music Instruments Project Number: 253185009	50,000	50,000	49,949	-	-	51
School Choice Enhancement Project Number: P.002231	100,000	100,000	100,000	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

Cabaal/	Original	Comment	Duiou Voor		Commont Vo	
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Hunt, James S. Elementary Scho	ool					
Additional Computers to Close Gap Project Number: 197185002	190,000	189,620	189,620	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 197185003	94,000	60,906	60,906	-	-	-
Music Instruments Project Number: 197185009	50,000	50,000	49,638	-	-	362
School Choice Enhancement Project Number: P.002380	100,000	100,000	93,764	-	3,413	2,823
Imagine Charter School at West	on					
Charter School Technology Project Number: 511185004	222,085	222,051	222,051	-	-	-
Imagine Elementary at North La Charter School	uderdale					
Charter School Technology Project Number: 517185004	162,443	162,438	162,438	-	-	-
Imagine Schools at Broward						
Charter School Technology Project Number: 502485004	258,949	258,938	258,938	-	-	-
Indian Ridge Middle School						
Technology Infrastructure Upgrade Project Number: 347185001	327,000	196,810	196,810	-	-	-
Additional Computers to Close Gap Project Number: 347185002	245,000	244,986	244,986	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Commitment	Current Year	Dolones
Project Indian Ridge Middle School	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 347185003	18,000	3,979	3,979	-	-	-
Music Instruments Project Number: 347185009	100,000	100,000	99,997	-	-	3
School Choice Enhancement Project Number: P.001803	100,000	100,000	99,948	-	-	52
Indian Trace Elementary School						
Technology Infrastructure Upgrade Project Number: 318185001	52,000	50,990	50,990	-	-	-
Additional Computers to Close Gap Project Number: 318185002	111,000	110,905	110,905	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 318185003	46,000	43,737	43,737	-	-	-
Music Instruments Project Number: 318185009	50,000	50,000	49,997	-	-	3
School Choice Enhancement Project Number: P.002226	100,000	100,000	96,028	-	-	3,972
Kidz Choice Charter						
Charter School Technology Project Number: 540985004	32,069	32,063	32,063	-	-	-
King, Martin Luther (Dr. Martin King, Jr. Montessori Academy)	Luther					
Additional Computers to Close Gap Project Number: 161185002	43,000	42,892	42,892	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years	Commitments	Current Year	Balance
King, Martin Luther (Dr. Martin King, Jr. Montessori Academy)		buuget	Expenditures	Communents	Lxpenditures	Balance
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 161185003	49,000	36,085	36,085	-	-	-
Music Instruments Project Number: 161185009	50,000	50,000	50,000	-	-	-
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements Project Number: P.001662	1,061,000	1,061,000	871,496	117,406	15,286	56,812
School Choice Enhancement Project Number: P.001802	100,000	100,000	99,997	-	-	3
Lake Forest Elementary School						
Technology Infrastructure Upgrade Project Number: 083185001	17,000	11,378	11,378	-	-	-
Additional Computers to Close Gap Project Number: 083185002	169,000	168,884	168,884	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 083185003	45,000	32,051	32,051	-	-	-
Music Instruments Project Number: 083185009	50,000	50,000	49,962	-	-	38
Re-roof of Building #4 in accordance with all applicable Codes and Standards Project Number: P.001484	475,000	475,000	348,772	-	-	126,228

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	C	Current Year	Dalamas
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Lakeside Elementary School						
Technology Infrastructure Upgrade Project Number: 359185001	128,000	97,362	97,362	-	-	-
Additional Computers to Close Gap Project Number: 359185002	196,000	195,957	195,957	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 359185003	83,000	53,043	53,043	-	-	-
Music Instruments Project Number: 359185009	50,000	50,000	49,992	-	-	8
Lanier-James Education Center						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 040585003	62,000	44,633	44,633	-	-	-
Music Instruments Project Number: 040585009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.002025	100,000	100,000	99,664	-	324	12
Larkdale Elementary School						
Additional Computers to Close Gap Project Number: 062185002	19,000	18,983	18,983	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 062185003	40,000	35,174	35,174	-	-	-
Music Instruments Project Number: 062185009	50,000	-	-	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Lauderdale Lakes Middle Schoo						
Technology Infrastructure Upgrade Project Number: 170185001	9,000	6,582	6,582	-	-	-
Additional Computers to Close Gap Project Number: 170185002	112,000	111,846	111,846	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 170185003	45,000	43,744	43,744	-	-	-
Music Instruments Project Number: 170185009	100,000	100,000	99,976	-	-	24
School Choice Enhancement Project Number: P.001966	100,000	100,000	65,497	-	31,701	2,802
Lauderdale Manors Early Learni Resource Center	ng and					
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 043185003	11,000	10,996	10,996	-	-	-
Music Instruments Project Number: 043185009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.001909	100,000	100,000	99,705	157	-	138
Lauderhill 6-12 School						
Technology Infrastructure Upgrade Project Number: 139185001	17,000	-	-	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 139185003	115,000	103,790	103,790	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance			
Lauderhill 6-12 School									
Music Instruments Project Number: 139185009	300,000	300,000	233,875	-	40,535	25,590			
Weight Room Renovation Project Number: P.002048	121,000	121,000	114,790	4,600	-	1,610			
Lauderhill-Paul Turner Elementary School									
Additional Computers to Close Gap Project Number: 138185002	165,000	164,988	164,988	-	-	-			
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 138185003	51,000	37,548	37,548	-	-	-			
Music Instruments Project Number: 138185009	50,000	50,000	43,721	-	6,278	1			
Liberty Elementary School									
Technology Infrastructure Upgrade Project Number: 382185001	26,000	12,834	12,834	-	-	-			
Additional Computers to Close Gap Project Number: 382185002	262,000	261,909	261,909	-	-	-			
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 382185003	105,000	76,647	76,647	-	-	-			
Music Instruments Project Number: 382185009	50,000	50,000	49,933	-	-	67			
School Choice Enhancement Project Number: P.001714	100,000	100,000	100,000	-	-	-			

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Commitment	Current Year	Dalanca
Project  Lloyd Estates Elementary School	Budget ol	Budget	Expenditures	Commitments	Expenditures	Balance
Additional Computers to Close Gap Project Number: 109185002	151,000	150,966	150,966	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 109185003	28,000	24,830	24,830	-	-	-
Music Instruments Project Number: 109185009	50,000	50,000	49,987	-	-	13
School Choice Enhancement Project Number: P.001891	100,000	100,000	99,560	-	-	440
Lyons Creek Middle School						
Technology Infrastructure Upgrade Project Number: 310185001	192,000	165,569	165,569	-	-	-
Additional Computers to Close Gap Project Number: 310185002	225,000	224,979	224,979	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 310185003	11,000	7,575	7,575	-	-	-
Music Instruments Project Number: 310185009	100,000	100,000	99,930	-	-	70
Manatee Bay Elementary School	ol					
Technology Infrastructure Upgrade Project Number: 384185001	65,000	40,991	40,991	-	-	-
Additional Computers to Close Gap Project Number: 384185002	304,000	303,892	303,892	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Manatee Bay Elementary Schoo	l					
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 384185003	113,000	76,077	76,077	-	-	-
Music Instruments Project Number: 384185009	50,000	50,000	49,998	-	-	2
Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation Project Number: P.001759	1,759,000	2,384,661	2,278,862	12,590	62,322	30,887
School Choice Enhancement Project Number: P.001776	100,000	100,000	99,923	-	-	77
Maplewood Elementary School						
Technology Infrastructure Upgrade Project Number: 274185001	84,000	42,552	42,552	-	-	-
Additional Computers to Close Gap Project Number: 274185002	148,000	147,639	147,639	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 274185003	99,000	52,586	52,586	-	-	-
Music Instruments Project Number: 274185009	50,000	50,000	49,649	-	243	108
School Choice Enhancement Project Number: P.001798	100,000	100,000	99,500	-	-	500

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Margate Elementary School	2 3 3 6 2 3	8				
Technology Infrastructure Upgrade Project Number: 116185001	34,000	23,227	23,227	-	-	-
Additional Computers to Close Gap Project Number: 116185002	228,000	227,909	227,909	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 116185003	125,000	75,728	75,728	-	-	-
Music Instruments Project Number: 116185009	50,000	50,000	49,927	-	-	73
Margate Middle School						
Technology Infrastructure Upgrade Project Number: 058185001	4,000	-	-	-	-	-
Additional Computers to Close Gap Project Number: 058185002	146,000	145,842	145,842	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 058185003	136,000	83,218	83,218	-	-	-
Music Instruments Project Number: 058185009	100,000	100,000	99,864	-	-	136
School Choice Enhancement Project Number: P.002232	100,000	100,000	85,174	5,301	8,143	1,382
Markham, C. Robert Elementar	y School					
Technology Infrastructure Upgrade Project Number: 167185001	4,000	3,956	3,956	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Commitments	Current Year	Polones			
Project  Markham, C. Robert Elementary	Budget y School	Budget	Expenditures	Commitments	Expenditures	Balance			
Additional Computers to Close Gap Project Number: 167185002	155,000	154,995	154,995	-	-	-			
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 167185003	42,000	25,967	25,967	-	-	-			
Music Instruments Project Number: 167185009	50,000	-	-	-	-	-			
School Choice Enhancement Project Number: P.002227	100,000	100,000	98,564	-	-	1,436			
Mavericks High of Central Brow	Mavericks High of Central Broward County								
Charter School Technology Project Number: 548185004	105,798	105,721	105,721	-	-	-			
Mavericks High School of North	Broward								
Charter School Technology Project Number: 500985004  McArthur High School	107,296	107,294	107,294	-	-	-			
Technology Infrastructure Upgrade Project Number: 024185001	26,000	9,665	9,665	-	-	-			
Additional Computers to Close Gap Project Number: 024185002	263,000	262,988	262,988	-	-	-			
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 024185003	191,000	111,877	111,877	-	-	-			
Music Instruments Project Number: 024185009	300,000	300,000	299,871	-	-	129			

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
McArthur High School						
Weight Room Renovation Project Number: P.002155	121,000	121,000	120,992	-	-	8
McFatter Technical College						
Technology Infrastructure Upgrade Project Number: 129185001	362,000	329,280	329,280	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 129185003	126,000	94,296	94,296	-	-	-
School Choice Enhancement Project Number: P.001851	100,000	100,000	99,996	-	-	4
McFatter Technical, Broward F	ire Academy					
Technology Infrastructure Upgrade Project Number: 277185001	13,000	8,259	8,259	-	-	-
School Choice Enhancement Project Number: P.001790	100,000	100,000	100,000	-	-	-
McNab Elementary School						
Technology Infrastructure Upgrade Project Number: 084185001	92,000	64,075	64,075	-	-	-
Additional Computers to Close Gap Project Number: 084185002	124,000	123,994	123,994	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 084185003	52,000	-	-	-	-	-
Music Instruments Project Number: 084185009	50,000	50,000	46,919	-	-	3,081

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

GOD Reference in Approved by Voters on			••			
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
McNicol Middle School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 048185003	65,000	49,731	49,731	-	-	-
Music Instruments Project Number: 048185009	100,000	100,000	100,000	-	-	-
School Choice Enhancement Project Number: P.001701	100,000	100,000	99,927	-	-	73
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), Fire Sprinklers, HVAC Improvements, Music Room Renovation Project Number: P.001941	1,345,000	1,345,000	1,206,152	23,724	16,584	98,540
Meadowbrook Elementary Sch	ool					
Additional Computers to Close Gap Project Number: 076185002	183,000	182,918	182,918	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 076185003	40,000	35,458	35,458	-	-	-
Music Instruments Project Number: 076185009	50,000	50,000	48,857	-	-	1,143
Millennium 6-12 Collegiate Aca	ademy					
Additional Computers to Close Gap Project Number: 477285002	290,000	289,892	289,892	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 477285003	124,000	89,041	89,041	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Millennium 6-12 Collegiate Aca		Duaget	Experiarca	Communication	Experiences	Darance
Music Instruments Project Number: 477285009	100,000	100,000	99,769	-	-	231
School Choice Enhancement Project Number: P.002175	100,000	100,000	99,682	-	-	318
Miramar Elementary School						
Technology Infrastructure Upgrade Project Number: 053185001	17,000	-	-	-	-	-
Additional Computers to Close Gap Project Number: 053185002	210,000	209,973	209,973	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 053185003	96,000	63,993	63,993	-	-	-
Music Instruments Project Number: 053185009	50,000	50,000	49,999	-	-	1
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001727	3,798,000	6,084,935	5,390,140	202,216	-440	493,019
School Choice Enhancement Project Number: P.001990	100,000	100,000	99,935	-	-	65
Miramar High School						
Additional Computers to Close Gap Project Number: 175185002	598,000	597,944	597,944	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 175185003	248,000	162,984	162,984	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Miramar High School						
Music Instruments Project Number: 175185009	300,000	300,000	294,375	-	-	5,625
Track Resurfacing Project Number: P.002051	300,000	300,000	272,452	27,548	-	-
Weight Room Renovation Project Number: P.002154	121,000	121,000	120,459	-	-	541
School Choice Enhancement Project Number: P.002326	100,000	100,000	100,000	-	-	-
Mirror Lake Elementary Schoo						
Additional Computers to Close Gap Project Number: 184185002	60,000	59,945	59,945	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 184185003	85,000	52,462	52,462	-	-	-
Music Instruments Project Number: 184185009	50,000	50,000	49,996	-	-	4
School Choice Enhancement Project Number: P.001932	100,000	100,000	99,960	-	-	40
Monarch High School						
Technology Infrastructure Upgrade Project Number: 354185001	304,000	214,904	214,904	-	-	-
Additional Computers to Close Gap Project Number: 354185002	596,000	595,974	595,974	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 354185003	14,000	8,686	8,686	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Commitments	Current Year	Balance
Project  Monarch High School	Budget	Budget	Expenditures	Commitments	Expenditures	Вагапсе
Music Instruments Project Number: 354185009	300,000	300,000	290,820	-	-	9,180
Track Resurfacing Project Number: P.002058	300,000	335,000	119,540	-	-	215,460
Weight Room Renovation Project Number: P.002159	121,000	121,000	120,950	-	-	50
School Choice Enhancement Project Number: P.002458	100,000	100,000	89,838	-	7,653	2,509
Morrow Elementary School						
Additional Computers to Close Gap Project Number: 269185002	71,000	70,888	70,888	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 269185003	90,000	77,553	77,553	-	-	-
Music Instruments Project Number: 269185009	50,000	-	-	-	-	-
ADA Stage Lift, Electrical Improvements, Fire Sprinkler Protection and Fire Alarm, HVAC Improvements, Media Center improvements Project Number: P.001996	2,386,623	1,917,583	1,284,346	334,833	93,641	204,763
New Renaissance Middle School	ol					
Additional Computers to Close Gap Project Number: 391185002	155,000	154,973	154,973	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 391185003	137,000	109,211	109,211	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	C't	Current Year	Dalamas
Project  New Renaissance Middle School	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Music Instruments Project Number: 391185009	100,000	100,000	99,999	-	-	1
New River Middle School  Additional Computers to Close Gap  Project Number: 088185002	244,000	243,975	243,975	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 088185003	68,000	59,913	59,913	-	-	-
Music Instruments Project Number: 088185009	100,000	100,000	99,987	-	-	13
School Choice Enhancement Project Number: P.001703  Nob Hill Elementary School	100,000	100,000	99,988	-	-	12
Technology Infrastructure Upgrade Project Number: 267185001	34,000	5,249	5,249	-	-	-
Additional Computers to Close Gap Project Number: 267185002	179,000	178,901	178,901	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 267185003	91,000	49,236	49,236	-	-	-
Music Instruments Project Number: 267185009	50,000	50,000	43,719	-	6,278	3
Norcrest Elementary School						
Technology Infrastructure Upgrade Project Number: 056185001	114,000	56,230	56,230	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years	Commitments	Current Year	Balance
Norcrest Elementary School	Duuget	Duuget	Experiarcares	Communication	Lxperialtares	Datatice
Additional Computers to Close Gap Project Number: 056185002	217,000	216,612	216,612	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 056185003	104,000	58,598	58,598	-	-	-
Music Instruments Project Number: 056185009	50,000	50,000	50,000	-	-	-
School Choice Enhancement Project Number: P.001770	100,000	100,000	99,950	-	-	50
North Andrews Gardens Elements School	ntary					
Additional Computers to Close Gap Project Number: 052185002	221,000	221,000	221,000	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 052185003	98,000	58,970	58,970	-	-	-
Music Instruments Project Number: 052185009	50,000	50,000	49,834	-	-	166
North Broward Academy of Exc Elementary	ellence					
Charter School Technology Project Number: 516185004	204,402	204,400	204,400	-	-	-
North Broward Academy of Exc Middle	ellence					
Charter School Technology Project Number: 537185004	105,198	105,195	105,195	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
North Fork Elementary School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 119185003	55,000	31,213	31,213	-	-	0
Music Instruments Project Number: 119185009	50,000	50,000	43,382	-	-	6,618
Remodel Reception area including millwork, addition of one new door and relocation of electrical fixtures and exit signs Project Number: P.001901	33,617	62,480	55,668	1,631	-	5,181
North Lauderdale Elementary S	chool					
Technology Infrastructure Upgrade Project Number: 223185001	66,000	38,471	38,471	-	-	-
Additional Computers to Close Gap Project Number: 223185002	91,000	90,891	90,891	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 223185003	97,000	63,122	63,122	-	-	-
Music Instruments Project Number: 223185009	50,000	50,000	49,999	-	-	1
North Side Elementary School						
Additional Computers to Close Gap Project Number: 004185002	81,000	80,977	80,977	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 004185003	29,000	26,288	26,288	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year	Balance
North Side Elementary School	Dauget	Dauget	Expenditures	Communicities	Expenditures	Balance
Music Instruments Project Number: 004185009	50,000	50,000	43,361	-	6,278	361
School Choice Enhancement Project Number: P.002021	100,000	100,000	100,000	-	-	-
Northeast High School						
Technology Infrastructure Upgrade Project Number: 124185001	326,000	304,215	304,215	-	-	-
Additional Computers to Close Gap Project Number: 124185002	419,000	418,983	418,983	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 124185003	119,000	116,435	116,435	-	-	-
Music Instruments Project Number: 124185009	300,000	300,000	298,231	1,347	-	422
Nova Blanche Forman Element	ary School					
Technology Infrastructure Upgrade Project Number: 128285001	60,000	25,621	25,621	-	-	-
Additional Computers to Close Gap Project Number: 128285002	171,000	170,556	170,556	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 128285003	51,000	50,299	50,299	-	-	-
Music Instruments Project Number: 128285009	50,000	50,000	49,999	-	-	1

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Nova Blanche Forman Elementa	ary School					
School Choice Enhancement Project Number: P.002453	100,000	100,000	57,709	1,282	41,009	-
Nova Dwight D Eisenhower Elei School	nentary					
Technology Infrastructure Upgrade Project Number: 127185001	8,000	7,689	7,689	-	-	-
Additional Computers to Close Gap Project Number: 127185002	48,000	47,991	47,991	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 127185003	88,000	78,681	78,681	-	-	-
Music Instruments Project Number: 127185009	50,000	-	-	-	-	-
Nova High School						
Technology Infrastructure Upgrade Project Number: 128185001	270,000	270,000	270,000	-	-	-
Additional Computers to Close Gap Project Number: 128185002	501,000	500,979	500,979	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 128185003	91,000	91,000	91,000	-	-	-
Music Instruments Project Number: 128185009	300,000	300,000	295,922	-	150	3,928
School Choice Enhancement Project Number: P.001811	100,000	100,000	99,963	-	-	37

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Nova High School						
Weight Room Renovation Project Number: P.002017	121,000	121,000	120,924	70	-	6
Nova Middle School						
Technology Infrastructure Upgrade Project Number: 131185001	200,000	199,981	199,981	-	-	-
Additional Computers to Close Gap Project Number: 131185002	62,000	61,889	61,889	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 131185003	51,000	50,984	50,984	-	-	-
Music Instruments Project Number: 131185009	100,000	100,000	99,972	-	-	28
School Choice Enhancement Project Number: P.001997	100,000	100,000	99,999	-	-	1
Fire Sprinklers Project Number: P.002027	903,000	200,731	153,668	46,305	751	7
Oakland Park Elementary School	l					
Technology Infrastructure Upgrade Project Number: 003185001	43,000	30,966	30,966	-	-	-
Additional Computers to Close Gap Project Number: 003185002	148,000	147,987	147,987	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 003185003	77,000	54,853	54,853	-	-	-
Music Instruments Project Number: 003185009	50,000	50,000	39,351	-	8,968	1,681

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Oakridge Elementary School						
Technology Infrastructure Upgrade Project Number: 046185001	13,000	10,802	10,802	-	-	-
Additional Computers to Close Gap Project Number: 046185002	154,000	153,927	153,927	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 046185003	75,000	46,937	46,937	-	-	-
Music Instruments Project Number: 046185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.001775	100,000	100,000	100,000	-	-	-
Olsen Middle School						
Technology Infrastructure Upgrade Project Number: 047185001	54,000	25,598	23,986	-	-	1,612
Additional Computers to Close Gap Project Number: 047185002	125,000	124,991	124,991	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 047185003	145,000	74,216	74,216	-	-	-
School Choice Enhancement Project Number: P.002173	100,000	100,000	99,752	-	-	248
Orange Brook Elementary School	ol					
Additional Computers to Close Gap Project Number: 071185002	235,000	234,983	234,983	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Commitment	Current Year	Dolones
Project Orange Brook Elementary Scho	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
		40 = 0.4	46.504			
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 071185003	47,000	16,594	16,594	-	-	-
Music Instruments Project Number: 071185009	50,000	50,000	49,622	-	363	15
School Choice Enhancement Project Number: P.001815	100,000	100,000	99,321	-	-	679
Oriole Elementary School						
Technology Infrastructure Upgrade Project Number: 183185001	4,000	3,970	3,970	-	-	-
Additional Computers to Close Gap Project Number: 183185002	199,000	198,972	198,972	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 183185003	39,000	32,340	32,340	-	-	0
Music Instruments Project Number: 183185009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.002279	100,000	100,000	95,190	-	-	4,810
Palm Cove Elementary School						
Technology Infrastructure Upgrade Project Number: 331185001	30,000	29,917	29,917	-	-	-
Additional Computers to Close Gap Project Number: 331185002	144,000	143,864	143,864	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Palm Cove Elementary School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 331185003	114,000	68,184	68,184	-	-	-
Music Instruments Project Number: 331185009	50,000	50,000	49,736	-	-	264
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001885	2,212,000	3,530,659	3,127,122	7,587	-	395,950
Palmview Elementary School						
Technology Infrastructure Upgrade Project Number: 113185001	9,000	4,236	4,236	-	-	-
Additional Computers to Close Gap Project Number: 113185002	202,000	202,000	202,000	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 113185003	66,000	46,987	46,987	-	-	-
Music Instruments Project Number: 113185009	50,000	-	-	-	-	-
Panther Run Elementary Schoo	I					
Technology Infrastructure Upgrade Project Number: 357185001	113,000	97,289	97,289	-	-	-
Additional Computers to Close Gap Project Number: 357185002	148,000	147,665	147,665	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



# Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Panther Run Elementary School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 357185003	44,000	38,538	38,538	-	-	-
Music Instruments Project Number: 357185009	50,000	50,000	50,000	-	-	-
Paragon Academy of Technolog	gy					
Charter School Technology Project Number: 538185004	37,464	37,451	37,451	-	-	-
Park Lakes Elementary School						
Technology Infrastructure Upgrade Project Number: 376185001	34,000	19,956	19,956	-	-	-
Additional Computers to Close Gap Project Number: 376185002	236,000	235,867	235,867	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 376185003	122,000	78,275	78,275	-	-	-
Music Instruments Project Number: 376185009	50,000	50,000	49,892	-	-	108
School Choice Enhancement Project Number: P.001773	100,000	100,000	99,989	-	-	11
Park Ridge Elementary School						
Technology Infrastructure Upgrade Project Number: 195185001	97,000	28,739	28,739	-	-	-
Additional Computers to Close Gap Project Number: 195185002	147,000	146,897	146,897	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Park Ridge Elementary School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 195185003	67,000	44,625	44,625	-	-	-
Music Instruments Project Number: 195185009	50,000	50,000	49,818	-	-	182
Park Springs Elementary School						
Technology Infrastructure Upgrade Project Number: 317185001	56,000	22,286	22,286	-	-	-
Additional Computers to Close Gap Project Number: 317185002	258,000	257,873	257,873	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 317185003	116,000	74,085	74,085	-	-	-
Music Instruments Project Number: 317185009	50,000	50,000	43,299	-	-	6,701
School Choice Enhancement Project Number: P.002368	100,000	100,000	98,716	-	1,228	56
Park Trails Elementary School						
Technology Infrastructure Upgrade Project Number: 378185001	23,000	-	-	-	-	-
Additional Computers to Close Gap Project Number: 378185002	349,000	348,873	348,873	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 378185003	142,000	82,249	82,249	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Park Trails Elementary School	Dauget				ZAPOHUHUH CO	Dalailee
Music Instruments Project Number: 378185009	50,000	50,000	13,978	-	24,065	11,957
Parkside Elementary School						
Technology Infrastructure Upgrade Project Number: 363185001	104,000	78,310	78,310	-	-	-
Additional Computers to Close Gap Project Number: 363185002	128,000	127,964	127,964	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 363185003	40,000	31,864	31,864	-	-	-
Music Instruments Project Number: 363185009	50,000	50,000	49,993	-	-	7
Parkway Middle School						
Technology Infrastructure Upgrade Project Number: 070185001	9,000	8,958	8,958	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 070185003	179,000	137,434	137,434	-	-	-
Music Instruments Project Number: 070185009	5,000	5,000	4,998	-	-	2
Re-Roofing of Bldgs. 22 and 24 Project Number: P.001617	754,360	754,360	754,360	-	-	-
Pasadena Lakes Elementary Sch	iool					
Technology Infrastructure Upgrade Project Number: 207185001	17,000	17,000	17,000	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Pasadena Lakes Elementary Sch	nool					
Additional Computers to Close Gap Project Number: 207185002	59,000	58,975	58,975	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 207185003	93,000	92,956	92,956	-	-	-
Music Instruments Project Number: 207185009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.001783	100,000	100,000	99,503	267	-	230
Pathways Academy Charter Sch	nool					
Charter School Technology Project Number: 537285004	81,221	81,217	81,217	-	-	-
Pembroke Lakes Elementary Sc	hool					
Technology Infrastructure Upgrade Project Number: 266185001	51,000	32,680	32,680	-	-	-
Additional Computers to Close Gap Project Number: 266185002	90,000	89,921	89,921	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 266185003	84,000	53,812	53,812	-	-	-
Music Instruments Project Number: 266185009	50,000	50,000	49,957	-	-	43
School Choice Enhancement Project Number: P.002171	100,000	100,000	68,535	-	27,134	4,331

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year					
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance				
Pembroke Pines Elementary S	Pembroke Pines Elementary School									
Additional Computers to Close Gap Project Number: 122185002	109,000	108,782	108,782	-	-	-				
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 122185003	75,000	53,727	53,727	-	-	-				
Music Instruments Project Number: 122185009	50,000	50,000	49,953	-	46	1				
School Choice Enhancement Project Number: P.002183	100,000	100,000	92,357	-	-	7,643				
Perry, Annabel C. Elementary	School									
Technology Infrastructure Upgrade Project Number: 163185001	44,000	20,127	20,127	-	-	-				
Additional Computers to Close Gap Project Number: 163185002	162,000	161,809	161,809	-	-	-				
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 163185003	107,000	64,298	64,298	-	-	-				
Music Instruments Project Number: 163185009	50,000	50,000	49,992	-	-	8				
School Choice Enhancement Project Number: P.001766	100,000	100,000	99,996	-	-	4				
Peters Elementary School										
Additional Computers to Close Gap Project Number: 093185002	154,000	153,964	153,964	-	-	-				

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years	Commitments	Current Year	Balance
Peters Elementary School	Buuget	Duuget	Expenditures	-communicates	Expenditures	Datafice
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 093185003	102,000	55,697	55,697	-	-	-
Music Instruments Project Number: 093185009	50,000	50,000	49,996	-	-	4
School Choice Enhancement Project Number: P.002343	100,000	100,000	97,158	1,125	1,626	91
Pine Ridge Education Center						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 065385003	19,000	18,969	18,969	-	-	-
Music Instruments Project Number: 065385009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.001868	100,000	100,000	96,212	3,788	-	-
HVAC Improvements Project Number: P.002121	74,000	74,000	44,343	-	-	29,657
Pines Lakes Elementary School						
Additional Computers to Close Gap Project Number: 286185002	160,000	159,922	159,922	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 286185003	81,000	62,460	62,460	-	-	-
Music Instruments Project Number: 286185009	50,000	50,000	49,969	-	-	31

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years	Commitments	Current Year	Balance
Pines Middle School	buuget	Buuget	Expenditures	Communents	Expenditures	Dalance
Additional Computers to Close Gap Project Number: 188185002	244,000	244,000	244,000	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 188185003	18,000	3,056	3,056	-	-	-
Music Instruments Project Number: 188185009	100,000	100,000	99,998	-	-	2
Pinewood Elementary School						
Technology Infrastructure Upgrade Project Number: 281185001	8,000	7,968	7,968	-	-	-
Additional Computers to Close Gap Project Number: 281185002	88,000	87,948	87,948	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 281185003	104,000	100,374	100,374	-	-	-
Music Instruments Project Number: 281185009	50,000	50,000	48,756	-	-	1,244
School Choice Enhancement Project Number: P.001813	100,000	100,000	99,937	-	-	63
Pioneer Middle School						
Technology Infrastructure Upgrade Project Number: 257185001	275,000	111,707	111,707	-	-	-
Additional Computers to Close Gap Project Number: 257185002	263,000	262,919	262,919	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

Sahaal/	Original	Current	Duiou Vocus		Current Voca	
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Pioneer Middle School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 257185003	19,000	15,344	15,344	-	-	-
Music Instruments Project Number: 257185009	100,000	100,000	99,639	-	-	361
School Choice Enhancement Project Number: P.002006	100,000	100,000	99,937	-	-	63
Track Resurfacing Project Number: P.002093	70,000	70,000	45,111	-	-	24,889
Piper High School						
Technology Infrastructure Upgrade Project Number: 190185001	488,000	287,311	287,311	-	-	-
Additional Computers to Close Gap Project Number: 190185002	460,000	459,936	459,936	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 190185003	135,000	131,909	131,909	-	-	-
Music Instruments Project Number: 190185009	300,000	300,000	299,891	-	-	109
School Choice Enhancement Project Number: P.001772	100,000	100,000	98,384	-	-	1,616
Weight Room Renovation Project Number: P.002015	121,000	121,000	119,890	1,110	-	-
Pivot Charter School						
Charter School Technology Project Number: 532285004	58,443	58,436	58,436	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Plantation Elementary School						
Technology Infrastructure Upgrade Project Number: 094185001	8,000	7,968	7,968	-	-	-
Additional Computers to Close Gap Project Number: 094185002	92,000	91,877	91,877	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 094185003	88,000	80,882	80,882	-	-	-
Music Instruments Project Number: 094185009	50,000	50,000	43,720	-	6,278	2
HVAC Improvements Project Number: P.002119	145,000	145,000	33,832	10,000	1,788	99,380
School Choice Enhancement Project Number: P.002212	100,000	100,000	98,191	-	-	1,809
Plantation High School						
Technology Infrastructure Upgrade Project Number: 145185001	9,000	-	-	-	-	-
Additional Computers to Close Gap Project Number: 145185002	503,000	502,967	502,967	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 145185003	237,000	152,710	152,710	-	-	-
Music Instruments Project Number: 145185009	300,000	300,000	300,000	-	-	-
Track Resurfacing Project Number: P.002033	300,000	300,000	199,677	-	-	100,323

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Plantation High School						
Weight Room Renovation Project Number: P.002151	121,000	121,000	120,655	-	-	345
School Choice Enhancement Project Number: P.002238	100,000	100,000	99,810	23	-	167
Plantation Middle School						
Technology Infrastructure Upgrade Project Number: 055185001	2,000	1,999	1,999	-	-	-
Additional Computers to Close Gap Project Number: 055185002	139,000	138,951	138,951	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 055185003	138,000	101,498	101,498	-	-	-
Music Instruments Project Number: 055185009	100,000	100,000	99,738	-	-	262
School Choice Enhancement Project Number: P.002192	100,000	100,000	98,501	900	-	599
Plantation Park Elementary Sc	hool					
Technology Infrastructure Upgrade Project Number: 125185001	47,000	36,217	36,217	-	-	-
Additional Computers to Close Gap Project Number: 125185002	90,000	89,950	89,950	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 125185003	72,000	43,446	43,446	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School	Original	Current	Drior Veers		Current Veer	
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Plantation Park Elementary Sch		<u> </u>				
Music Instruments Project Number: 125185009	50,000	50,000	49,821	-	-	179
Pompano Beach Elementary Sc	hool					
Additional Computers to Close Gap Project Number: 075185002	133,000	132,926	132,926	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 075185003	72,000	48,540	48,540	-	-	-
Music Instruments Project Number: 075185009	50,000	50,000	48,062	220	-	1,718
School Choice Enhancement Project Number: P.001804	100,000	100,000	99,891	-	-	109
Pompano Beach High School						
Technology Infrastructure Upgrade Project Number: 018585001	255,000	140,357	140,357	-	-	-
Additional Computers to Close Gap Project Number: 018585002	209,000	208,999	208,999	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 018585003	22,000	20,979	20,979	-	-	-
Music Instruments Project Number: 018585009	300,000	300,000	299,993	-	-	7
Track Resurfacing Project Number: P.002052	300,000	300,000	284,145	1,908	-	13,947
Weight Room Renovation Project Number: P.002160	121,000	121,000	120,963	-	-	37

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year	Balance
Pompano Beach High School	- Dauget-	Daaget	Expenditures	Communicities	Expenditures	- Balance -
School Choice Enhancement Project Number: P.002367	100,000	100,000	19,014	67,000	-	13,986
Pompano Beach Middle School						
Additional Computers to Close Gap Project Number: 002185002	170,000	169,889	169,889	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 002185003	123,000	72,632	72,632	-	-	-
Music Instruments Project Number: 002185009	100,000	-	-	-	-	-
School Choice Enhancement Project Number: P.001747	100,000	100,000	99,975	-	-	25
Quiet Waters Elementary School	I					
Technology Infrastructure Upgrade Project Number: 312185001	153,000	71,399	71,399	-	-	-
Additional Computers to Close Gap Project Number: 312185002	257,000	256,981	256,981	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 312185003	72,000	-	-	-	-	-
Music Instruments Project Number: 312185009	50,000	50,000	42,796	-	-	7,204
Ramblewood Elementary Schoo	l					
Technology Infrastructure Upgrade Project Number: 272185001	17,000	6,871	6,871	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Ramblewood Elementary Scho	ool					
Additional Computers to Close Gap Project Number: 272185002	179,000	178,862	178,862	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 272185003	106,000	60,764	60,764	-	-	-
Music Instruments Project Number: 272185009	50,000	50,000	49,999	-	-	1
Ramblewood Middle School						
Technology Infrastructure Upgrade Project Number: 271185001	170,000	153,282	153,282	-	-	-
Additional Computers to Close Gap Project Number: 271185002	183,000	182,825	182,825	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 271185003	68,000	66,413	66,413	-	-	-
Music Instruments Project Number: 271185009	100,000	100,000	99,993	-	-	7
School Choice Enhancement Project Number: P.001945	100,000	100,000	100,000	-	-	-
Renaissance Charter Middle So Pines	chool at					
Charter School Technology Project Number: 501485004	69,233	69,233	69,233	-	-	-
Renaissance Charter School of	f Plantation					
Charter School Technology Project Number: 502385004	301,209	301,202	301,202	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Renaissance Charter School at C	Cooper City					
Charter School Technology Project Number: 504985004	361,151	361,144	361,144	-	-	-
Renaissance Charter School at U	Jniversity					
Charter School Technology Project Number: 504885004	430,084	430,084	430,084	-	-	-
Renaissance Charter School of C Springs	Coral					
Charter School Technology Project Number: 502085004	445,968	445,891	445,891	-	-	-
Renaissance Charter Schools at	Pines					
Charter School Technology Project Number: 571085004	246,062	246,057	246,057	-	-	-
Rickards, James S. Middle School	ol					
Technology Infrastructure Upgrade Project Number: 212185001	17,000	14,526	14,526	-	-	-
Additional Computers to Close Gap Project Number: 212185002	200,000	199,887	199,887	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 212185003	106,000	93,395	89,387	-	-	4,008
School Choice Enhancement Project Number: P.002031	100,000	100,000	96,647	627	-	2,726
RISE Academy School of Science Technology	e and					
Charter School Technology Project Number: 542085004	82,420	82,405	82,405	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Riverglades Elementary School						
Technology Infrastructure Upgrade Project Number: 289185001	143,000	63,958	63,958	-	-	-
Additional Computers to Close Gap Project Number: 289185002	165,000	164,983	164,983	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 289185003	59,000	-	-	-	-	-
Music Instruments Project Number: 289185009	50,000	50,000	43,721	-	6,278	1
Riverland Elementary School						
Additional Computers to Close Gap Project Number: 015185002	122,000	121,975	121,975	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 015185003	44,000	33,357	33,357	-	-	-
Music Instruments Project Number: 015185009	50,000	50,000	49,890	-	-	110
Riverside Elementary School						
Technology Infrastructure Upgrade Project Number: 303185001	144,000	14,224	14,224	-	-	-
Additional Computers to Close Gap Project Number: 303185002	124,000	123,902	123,902	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 303185003	63,000	4,834	4,834	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Riverside Elementary School						
Music Instruments Project Number: 303185009	50,000	50,000	49,999	-	-	1
Rock Island Elementary School						
Additional Computers to Close Gap Project Number: 370185002	88,000	87,992	87,992	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 370185003	27,000	26,615	26,615	-	-	-
Music Instruments Project Number: 370185009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.001755	100,000	100,000	99,986	-	-	14
Royal Palm Elementary School						
Technology Infrastructure Upgrade Project Number: 185185001	9,000	6,871	6,871	-	-	-
Additional Computers to Close Gap Project Number: 185185002	119,000	118,980	118,980	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 185185003	104,000	62,323	62,323	-	-	-
Music Instruments Project Number: 185185009	50,000	50,000	47,436	-	980	1,584
School Choice Enhancement Project Number: P.002169	100,000	100,000	99,906	-	-	94

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Sanders Park Elementary School	ol					
Additional Computers to Close Gap Project Number: 089185002	116,000	115,835	115,835	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 089185003	40,000	35,721	35,721	-	-	-
Music Instruments Project Number: 089185009	50,000	50,000	49,994	-	-	6
Sandpiper Elementary School						
Technology Infrastructure Upgrade Project Number: 306185001	39,000	21,587	21,587	-	-	-
Additional Computers to Close Gap Project Number: 306185002	169,000	168,691	168,691	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 306185003	58,000	46,172	46,172	-	-	-
Music Instruments Project Number: 306185009	50,000	50,000	49,444	-	-	556
School Choice Enhancement Project Number: P.001707	100,000	100,000	99,939	-	-	61
Sawgrass Elementary School						
Technology Infrastructure Upgrade Project Number: 340185001	91,000	49,079	49,079	-	-	-
Additional Computers to Close Gap Project Number: 340185002	194,000	193,950	193,950	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget		Commitments		Balance
Sawgrass Elementary School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 340185003	116,000	81,827	81,827	-	-	-
Music Instruments Project Number: 340185009	50,000	50,000	50,000	-	-	-
School Choice Enhancement Project Number: P.002371	100,000	100,000	98,048	-	-	1,952
Sawgrass Springs Middle Schoo	l					
Technology Infrastructure Upgrade Project Number: 343185001	200,000	92,568	92,568	-	-	-
Additional Computers to Close Gap Project Number: 343185002	188,000	187,997	187,997	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 343185003	73,000	71,249	71,249	-	-	-
Music Instruments Project Number: 343185009	100,000	100,000	99,995	-	-	5
School Choice Enhancement Project Number: P.001963	100,000	100,000	99,996	-	-	4
Sea Castle Elementary School						
Technology Infrastructure Upgrade Project Number: 287185001	26,000	20,781	20,781	-	-	-
Additional Computers to Close Gap Project Number: 287185002	162,000	161,980	161,980	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Commitments	Current Year	Palance
Project Sea Castle Elementary School	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 287185003	111,000	72,206	72,206	-	-	-
Music Instruments Project Number: 287185009	50,000	50,000	49,675	-	-	325
School Choice Enhancement Project Number: P.001799	100,000	100,000	98,919	1,064	-	17
Seagull Alternative High School						
Technology Infrastructure Upgrade Project Number: 060185001	26,000	4,081	4,081	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 060185003	100,000	65,631	65,630	-	-	1
Music Instruments Project Number: 060185009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.001704	100,000	100,000	99,968	-	-	32
Seminole Middle School						
Technology Infrastructure Upgrade Project Number: 189185001	196,000	161,685	161,685	-	-	-
Additional Computers to Close Gap Project Number: 189185002	204,000	203,869	203,869	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 189185003	56,000	50,606	50,606	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Seminole Middle School						
Music Instruments Project Number: 189185009	100,000	100,000	99,990	-	-	10
Track Resurfacing Project Number: P.002094	70,000	70,000	45,100	-	-	24,900
School Choice Enhancement Project Number: P.002234	100,000	100,000	89,824	67	-	10,109
Sheridan Hills Elementary Scho	ool					
Additional Computers to Close Gap Project Number: 181185002	115,000	114,944	114,944	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 181185003	68,000	61,030	61,030	-	-	-
Music Instruments Project Number: 181185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.001840	100,000	100,000	99,791	-	-	209
Sheridan Park Elementary Scho	ool					
Technology Infrastructure Upgrade Project Number: 132185001	17,000	11,501	11,501	-	-	-
Additional Computers to Close Gap Project Number: 132185002	184,000	183,857	183,857	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 132185003	99,000	54,785	54,785	-	-	-
Music Instruments Project Number: 132185009	50,000	50,000	49,977	-	20	3

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Sheridan Park Elementary Scho	ol					
School Choice Enhancement Project Number: P.002392	100,000	100,000	94,862	-	-	5,138
Sheridan Technical Center						
Technology Infrastructure Upgrade Project Number: 105185001	364,000	360,680	360,680	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 105185003	92,000	91,999	91,999	-	-	-
School Choice Enhancement Project Number: P.002346	100,000	100,000	-	85,364	-	14,636
Sheridan Technical High School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 042285003	40,000	34,038	34,038	-	-	-
School Choice Enhancement Project Number: P.002373	100,000	100,000	99,993	-	-	7
Silver Lakes Elementary School						
Technology Infrastructure Upgrade Project Number: 337185001	134,000	84,626	84,626	-	-	-
Additional Computers to Close Gap Project Number: 337185002	158,000	157,944	157,944	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 337185003	95,000	58,044	58,044	-	-	-
Music Instruments Project Number: 337185009	50,000	50,000	43,119	-	6,278	603

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Silver Lakes Elementary School						
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.002009	744,000	2,249,741	2,012,841	27,325	8,503	201,072
School Choice Enhancement Project Number: P.002319	100,000	100,000	99,772	-	-	228
Silver Lakes Middle School						
Technology Infrastructure Upgrade Project Number: 297185001	17,000	3,224	3,224	-	-	-
Additional Computers to Close Gap Project Number: 297185002	65,000	64,969	64,969	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 297185003	67,000	41,699	41,699	-	-	-
Music Instruments Project Number: 297185009	100,000	100,000	99,862	-	-	138
Silver Palms Elementary School						
Technology Infrastructure Upgrade Project Number: 349185001	123,000	65,648	65,648	-	-	-
Additional Computers to Close Gap Project Number: 349185002	206,000	205,848	205,848	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 349185003	54,000	1,881	1,881	-	-	-
Music Instruments Project Number: 349185009	50,000	50,000	49,885	-	-	115

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School	Original	Current	Prior Years		Current Year	
School/ Project	Budget	Current Budget		Commitments		Balance
Silver Ridge Elementary School						
Technology Infrastructure Upgrade Project Number: 308185001	95,000	44,397	44,397	-	-	-
Additional Computers to Close Gap Project Number: 308185002	260,000	259,931	259,931	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 308185003	109,000	61,787	61,787	-	-	-
Music Instruments Project Number: 308185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.001957	100,000	100,000	99,989	-	-	11
Silver Shores Elementary School	l					
Technology Infrastructure Upgrade Project Number: 358185001	30,000	28,821	28,821	-	-	-
Additional Computers to Close Gap Project Number: 358185002	83,000	82,976	82,976	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 358185003	82,000	81,990	81,990	-	-	-
Music Instruments Project Number: 358185009	50,000	50,000	49,962	-	-	38
School Choice Enhancement Project Number: P.001706	100,000	100,000	99,449	129	-	422

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Silver Shores Elementary School		Dauget	Experiences	Communication	Expenditures	Darance
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001906	1,034,000	2,265,560	2,063,274	15,072	247	186,967
Silver Trail Middle School						
Technology Infrastructure Upgrade Project Number: 333185001	251,000	198,353	198,353	-	-	-
Additional Computers to Close Gap Project Number: 333185002	316,000	315,943	315,943	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 333185003	78,000	47,109	47,109	-	-	0
Music Instruments Project Number: 333185009	100,000	100,000	99,999	-	-	1
Re-roofing of bldg. 2, section C & D Project Number: P.001650	-	605,000	194,553	80	-	410,367
School Choice Enhancement Project Number: P.001795	100,000	100,000	100,000	-	-	-
Somerset Academy Charter Cor High	nservatory					
Charter School Technology Project Number: 539685004	35,665	35,656	35,656	-	-	-
Somerset Academy Charter Hig Miramar Campus	th School					
Charter School Technology Project Number: 500785004	84,219	84,214	84,214	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Somerset Academy Charter Scho Miramar	ool					
Charter School Technology Project Number: 540585004	193,613	193,605	193,605	-	-	-
Somerset Academy Davie Chart	er School					
Charter School Technology Project Number: 521185004	45,256	45,251	45,251	-	-	-
Somerset Academy East Prepara	atory					
Charter School Technology Project Number: 539185004	87,515	87,511	87,511	-	-	-
Somerset Academy Elementary						
Charter School Technology Project Number: 514185004	280,529	280,507	280,507	-	-	-
Somerset Academy High						
Charter School Technology Project Number: 522185004	329,381	329,375	329,375	-	-	-
Somerset Academy Hollywood						
Charter School Technology Project Number: 538785004	17,083	17,080	17,080	-	-	-
Somerset Academy Hollywood I School	Middle					
Charter School Technology Project Number: 541985004	3,297	3,293	3,293	-	-	-
Somerset Academy Middle						
Charter School Technology Project Number: 515185004	249,059	249,055	249,055	-	-	-
Somerset Academy Miramar Mi	iddle					
Charter School Technology Project Number: 540685004	131,573	131,539	131,539	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Somerset Academy Neighborho	ood					
Charter School Technology Project Number: 502185004	158,247	158,237	158,237	-	-	-
Somerset Academy Pompano						
Charter School Technology Project Number: 538885004	49,452	49,451	49,451	-	-	-
Somerset Academy Pompano N	⁄liddle					
Charter School Technology Project Number: 541385004	6,893	6,885	6,885	-	-	-
Somerset Academy Village Cha School	rter Middle					
Charter School Technology Project Number: 500285004	33,268	33,265	33,265	-	-	-
Somerset Charter Academy @ I Lauderdale	North					
Charter School Technology Project Number: 500385004	212,794	212,787	212,787	-	-	-
Somerset Miramar South						
Charter School Technology Project Number: 505485004	31,470	31,469	31,469	-	-	-
Somerset Pines Academy						
Charter School Technology Project Number: 503085004	146,558	146,548	146,548	-	-	-
Somerset Prep Charter High Bro Campus	oward					
Charter School Technology Project Number: 500685004	66,835	66,831	66,831	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	<b>Prior Years</b>		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Somerset Preparatory Charter School	Middle					
Charter School Technology Project Number: 544185004	101,002	100,993	100,993	-	-	-
Somerset Village Academy						
Charter School Technology Project Number: 500485004	74,328	74,319	74,319	-	-	-
South Broward High School						
Additional Computers to Close Gap Project Number: 017185002	421,000	420,995	420,995	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 017185003	181,000	159,681	159,681	-	-	-
School Choice Enhancement Project Number: P.001991	100,000	100,000	100,000	-	-	-
Weight Room Renovation Project Number: P.002023	121,000	121,000	120,176	-	-	824
South Plantation High School						
Technology Infrastructure Upgrade Project Number: 235185001	371,000	238,150	238,150	-	-	-
Additional Computers to Close Gap Project Number: 235185002	549,000	548,915	548,915	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 235185003	122,000	117,876	117,876	-	-	-
Music Instruments Project Number: 235185009	300,000	300,000	299,991	-	-	9

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
South Plantation High School						
Weight Room Renovation Project Number: P.002161	121,000	121,000	120,645	-	-	355
Stephen Foster Elementary Sch	ool					
Additional Computers to Close Gap Project Number: 092185002	49,000	48,913	48,913	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 092185003	82,000	74,617	74,617	-	-	-
Music Instruments Project Number: 092185009	50,000	50,000	49,446	-	-	554
School Choice Enhancement Project Number: P.002391	100,000	100,000	75,735	1,646	12,119	10,500
Stirling Elementary School						
Additional Computers to Close Gap Project Number: 069185002	198,000	197,883	197,883	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 069185003	84,000	57,716	57,716	-	-	-
Music Instruments Project Number: 069185009	50,000	50,000	50,000	-	-	-
School Choice Enhancement Project Number: P.001962 Stoneman Douglas High School	100,000	100,000	99,885	-	-	115
Technology Infrastructure Upgrade Project Number: 301185001	441,000	335,493	335,493	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Stoneman Douglas High Schoo	I					
Additional Computers to Close Gap Project Number: 301185002	830,000	829,903	829,903	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 301185003	38,000	26,755	26,755	-	-	-
Music Instruments Project Number: 301185009	300,000	300,000	300,000	-	-	-
Weight Room Renovation Project Number: P.002162	121,000	121,000	120,995	-	-	5
Stranahan High School						
Technology Infrastructure Upgrade Project Number: 021185001	8,000	4,812	4,812	-	-	-
Additional Computers to Close Gap Project Number: 021185002	305,000	304,903	304,903	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 021185003	230,000	154,519	154,519	-	-	-
Music Instruments Project Number: 021185009	100,000	100,000	93,724	-	-	6,276
Weight Room Renovation Project Number: P.001995	121,000	121,000	120,415	-	-	585
Track Resurfacing Project Number: P.002107	300,000	300,000	285,286	14,714	-	-
SunEd High School						
Charter School Technology Project Number: 506085004	107,296	107,283	107,283	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Sunland Park Academy						
Additional Computers to Close Gap Project Number: 061185002	29,000	28,768	28,768	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 061185003	26,000	25,850	25,850	-	-	-
Music Instruments Project Number: 061185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.001928	100,000	100,000	99,997	-	-	3
Sunrise Middle School						
Additional Computers to Close Gap Project Number: 025185002	185,000	184,884	184,884	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 025185003	132,000	129,428	129,428	-	-	-
Music Instruments Project Number: 025185009	100,000	100,000	99,999	-	-	1
School Choice Enhancement Project Number: P.001918	100,000	100,000	98,815	-	1,100	85
Sunset Lakes Elementary School						
Technology Infrastructure Upgrade Project Number: 366185001	9,000	-	-	-	-	-
Additional Computers to Close Gap Project Number: 366185002	195,000	194,803	194,803	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Sunset Lakes Elementary Schoo	I					
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 366185003	82,000	74,850	73,283	-	-	1,567
Music Instruments Project Number: 366185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.001718	100,000	100,000	100,000	-	-	-
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements Project Number: P.001971	1,211,000	2,991,500	2,363,701	53,096	290,967	283,736
Sunshine Elementary Charter						
Charter School Technology Project Number: 540085004	86,916	86,895	86,895	-	-	-
Sunshine Elementary School						
Additional Computers to Close Gap Project Number: 117185002	190,000	189,970	189,970	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 117185003	94,000	60,310	60,310	-	-	-
Music Instruments Project Number: 117185009	50,000	50,000	49,784	-	-	216
Tamarac Elementary School						
Technology Infrastructure Upgrade Project Number: 262185001	26,000	9,206	9,206	-	-	-
Additional Computers to Close Gap Project Number: 262185002	251,000	250,988	250,988	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Tamarac Elementary School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 262185003	134,000	89,195	89,195	-	-	-
Music Instruments Project Number: 262185009	50,000	50,000	49,998	-	-	2
School Choice Enhancement Project Number: P.001761	100,000	100,000	99,939	-	-	61
Media Center improvements Project Number: P.002049	295,000	295,000	53,975	8,146	6,940	225,939
Taravella, J.P. High School						
Technology Infrastructure Upgrade Project Number: 275185001	429,000	289,381	289,381	-	-	-
Additional Computers to Close Gap Project Number: 275185002	788,000	787,980	787,980	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 275185003	133,000	133,000	133,000	-	-	-
Music Instruments Project Number: 275185009	300,000	300,000	299,999	-	-	1
Track Resurfacing Project Number: P.002106	300,000	300,000	263,927	36,073	-	-
Weight Room Renovation Project Number: P.002156	121,000	121,000	121,000	-	-	-
Tedder Elementary School						
Additional Computers to Close Gap Project Number: 057185002	90,000	89,916	89,916	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Tedder Elementary School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 057185003	55,000	53,550	53,550	-	-	-
Music Instruments Project Number: 057185009	50,000	50,000	49,999	-	-	1
School Choice Enhancement Project Number: P.001781	100,000	100,000	100,000	-	-	-
Tequesta Trace Middle School						
Technology Infrastructure Upgrade Project Number: 315185001	166,000	135,139	135,139	-	-	-
Additional Computers to Close Gap Project Number: 315185002	204,000	203,856	203,856	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 315185003	72,000	61,293	61,293	-	-	-
Music Instruments Project Number: 315185009	100,000	100,000	99,996	-	-	4
The Quest Center						
Additional Computers to Close Gap Project Number: 102185002	22,000	21,932	21,932	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 102185003	54,000	42,202	42,202	-	-	-
Music Instruments Project Number: 102185009	50,000	50,000	40,867	-	8,084	1,049

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	Commitment	Current Year	Dalamas
Project  Thurgood Marshall Elementar	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
	•					
Additional Computers to Close Gap Project Number: 329185002	100,000	99,848	99,848	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 329185003	49,000	5,937	5,937	-	-	-
Music Instruments Project Number: 329185009	50,000	-	-	-	-	-
School Choice Enhancement Project Number: P.002387	100,000	100,000	68,685	-	-	31,315
Tradewinds Elementary Schoo	l .					
Technology Infrastructure Upgrade Project Number: 348185001	4,000	3,969	3,969	-	-	-
Additional Computers to Close Gap Project Number: 348185002	314,000	313,806	313,806	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 348185003	106,000	81,804	81,804	-	-	-
Music Instruments Project Number: 348185009	50,000	50,000	48,753	-	-	1,247
Tropical Elementary School						
Technology Infrastructure Upgrade Project Number: 073185001	66,000	35,375	35,375	-	-	-
Additional Computers to Close Gap Project Number: 073185002	132,000	131,934	131,934	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Tropical Elementary School						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 073185003	84,000	60,265	60,265	-	-	-
Music Instruments Project Number: 073185009	50,000	50,000	25,097	-	24,795	108
Village Elementary School						
Additional Computers to Close Gap Project Number: 162185002	181,000	180,991	180,991	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 162185003	41,000	41,000	41,000	-	-	-
Music Instruments Project Number: 162185009	50,000	50,000	25,205	-	20,077	4,718
School Choice Enhancement Project Number: P.002209	100,000	100,000	92,316	-	4,700	2,984
Walker Elementary School						
Additional Computers to Close Gap Project Number: 032185002	69,000	68,849	68,849	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 032185003	64,000	52,909	52,909	-	-	-
Music Instruments Project Number: 032185009	50,000	50,000	43,998	-	6,000	2
School Choice Enhancement Project Number: P.001771	100,000	100,000	99,804	-	-	196

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	<b>Prior Years</b>		<b>Current Year</b>	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Watkins Elementary School						
Technology Infrastructure Upgrade Project Number: 051185001	9,000	-	-	-	-	-
Additional Computers to Close Gap Project Number: 051185002	153,000	152,947	152,947	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 051185003	46,000	38,164	38,164	-	-	-
Music Instruments Project Number: 051185009	50,000	-	-	-	-	-
Welleby Elementary School						
Technology Infrastructure Upgrade Project Number: 288185001	82,000	40,322	40,322	-	-	-
Additional Computers to Close Gap Project Number: 288185002	166,000	165,922	165,922	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 288185003	103,000	63,863	63,863	-	-	-
Music Instruments Project Number: 288185009	50,000	50,000	49,764	-	-	236
West Broward High School						
Additional Computers to Close Gap Project Number: 397185002	683,000	682,903	682,903	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 397185003	83,000	82,949	82,949	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
West Broward High School						
Music Instruments Project Number: 397185009	300,000	300,000	299,974	-	-	26
School Choice Enhancement Project Number: P.001717	100,000	100,000	99,901	-	-	99
Track Resurfacing Project Number: P.002034	300,000	300,000	291,420	-	-	8,580
Weight Room Renovation Project Number: P.002152	121,000	121,000	120,997	-	-	3
West Hollywood Elementary S	chool					
Additional Computers to Close Gap Project Number: 016185002	141,000	140,855	140,855	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 016185003	39,000	31,224	31,224	-	-	-
Music Instruments Project Number: 016185009	50,000	50,000	49,992	-	-	8
School Choice Enhancement Project Number: P.001809	100,000	100,000	99,978	-	-	22
Westchester Elementary School	ol					
Technology Infrastructure Upgrade Project Number: 268185001	52,000	20,852	20,852	-	-	-
Additional Computers to Close Gap Project Number: 268185002	205,000	204,859	204,859	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 268185003	123,000	73,998	73,998	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years	6	Current Year	8.1
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Westchester Elementary School	)l					
Music Instruments Project Number: 268185009	50,000	50,000	49,931	-	-	69
Western High School						
Technology Infrastructure Upgrade Project Number: 283185001	297,000	255,229	255,229	-	-	-
Additional Computers to Close Gap Project Number: 283185002	668,000	667,869	667,869	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 283185003	141,000	99,055	99,055	-	-	0
Music Instruments Project Number: 283185009	300,000	300,000	298,843	-	-	1,157
Track Resurfacing Project Number: P.002105	300,000	300,000	192,510	12,753	-	94,737
Weight Room Renovation Project Number: P.002153	121,000	121,000	119,200	1,800	-	-
School Choice Enhancement Project Number: P.002331	100,000	100,000	88,064	-	-	11,936
Westglades Middle School						
Technology Infrastructure Upgrade Project Number: 387185001	215,000	157,117	157,117	-	-	-
Additional Computers to Close Gap Project Number: 387185002	304,000	303,928	303,928	-	-	-

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project	Original Budget	Current Budget	Prior Years	Commitments	Current Year	Balance
Westglades Middle School	Buuget	buuget	Expenditures	Communents	Expenditures	Dalatice
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 387185003	25,000	18,297	18,296	-	-	1
Music Instruments Project Number: 387185009	100,000	100,000	99,992	-	-	8
School Choice Enhancement Project Number: P.002345	100,000	100,000	100,000	-	-	-
Westpine Middle School						
Technology Infrastructure Upgrade Project Number: 205285001	9,000	6,138	6,138	-	-	-
Additional Computers to Close Gap Project Number: 205285002	236,000	235,969	235,969	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 205285003	136,000	109,275	109,275	-	-	-
Music Instruments Project Number: 205285009	100,000	100,000	99,991	-	-	9
School Choice Enhancement Project Number: P.002321	100,000	100,000	14,962	-	-	85,038
Westwood Heights Elementary	School					
Additional Computers to Close Gap Project Number: 063185002	82,000	81,941	81,941	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 063185003	52,000	42,111	42,111	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval							
School/ Project	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance	
Westwood Heights Elementary	School						
Music Instruments Project Number: 063185009	50,000	50,000	36,795	-	12,607	598	
School Choice Enhancement Project Number: P.001782	100,000	100,000	99,991	9	-	-	
Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements, Media Center improvements Project Number: P.001993	1,720,000	4,237,269	3,842,536	227,979	25,683	141,071	
Whiddon-Rogers Education Ce	nter						
Technology Infrastructure Upgrade Project Number: 045285001	18,000	17,692	17,692	-	-	-	
Additional Computers to Close Gap Project Number: 045285002	50,000	49,983	49,983	-	-	-	
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 045285003	136,000	132,232	132,232	-	-	-	
Music Instruments Project Number: 045285009	50,000	50,000	49,999	-	-	1	
School Choice Enhancement Project Number: P.001702	100,000	100,000	99,998	1	-	1	
Whispering Pines Education Ce	enter						
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 175285003	33,000	31,706	31,706	-	-	-	
Music Instruments Project Number: 175285009	50,000	-	-	-	-	-	

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project Wilton Manors Flomontary Sch	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Wilton Manors Elementary Sch						
Additional Computers to Close Gap Project Number: 019185002	129,000	128,622	128,622	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 019185003	40,000	-	-	-	-	-
Music Instruments Project Number: 019185009	50,000	50,000	47,119	-	-	2,881
Wingate Oaks Center						
Technology Infrastructure Upgrade Project Number: 099185001	103,000	102,986	102,986	-	-	-
Additional Computers to Close Gap Project Number: 099185002	11,000	10,967	10,967	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 099185003	61,000	48,854	48,854	-	-	-
Music Instruments Project Number: 099185009	50,000	-	-	-	-	-
Winston Park Elementary School	ol					
Technology Infrastructure Upgrade Project Number: 309185001	73,000	73,000	73,000	-	-	-
Additional Computers to Close Gap Project Number: 309185002	360,000	359,978	359,978	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 309185003	124,000	102,484	102,484	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/	Original	Current	Prior Years		Current Year	
Project	Budget	Budget	Expenditures	Commitments	Expenditures	Balance
Winston Park Elementary Scho	ol					
Music Instruments Project Number: 309185009	50,000	50,000	49,963	-	-	37
School Choice Enhancement Project Number: P.002208	100,000	100,000	99,028	-	-	972
Young, Virginia Shuman Eleme	ntary					
Technology Infrastructure Upgrade Project Number: 332185001	43,000	39,085	39,085	-	-	-
Additional Computers to Close Gap Project Number: 332185002	145,000	144,890	144,890	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 332185003	84,000	50,932	50,932	-	-	-
Music Instruments Project Number: 332185009	50,000	50,000	49,562	-	-	438
School Choice Enhancement Project Number: P.002241	100,000	100,000	92,704	-	-	7,296
Young, Walter C. Middle School	ol					
Technology Infrastructure Upgrade Project Number: 300185001	182,000	155,271	155,271	-	-	-
Additional Computers to Close Gap Project Number: 300185002	212,000	211,976	211,976	-	-	-
Wireless Network Upgrade and CAT 6 Data Port Upgrade Project Number: 300185003	90,000	72,161	72,161	-	-	-

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.





Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School/ Project  Young, Walter C. Middle School	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Music Instruments Project Number: 300185009	100,000	100,000	99,993	-	-	7
School Choice Enhancement Project Number: P.001961	100,000	100,000	92,422	1,168	-	6,410

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.



Completed and Meets Standard Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

	Original Budget	Current Budget	Prior Years Expenditures	Commitments	Current Year Expenditures	Balance
Projects Totals	\$201,593,725	\$232,468,888	\$188,911,051	\$12,221,911	\$11,465,604	\$19,870,322
(Less) DEFP	\$2,287,593	\$2,287,593	\$2,092,889	\$21,502	\$4,879	\$168,323
SMART	\$199,306,132	\$230,181,295	\$186,818,162	\$12,200,409	\$11,460,725	\$19,701,999

There may be some additional financial activity on these projects as the final payments are made and all of the purchase orders are closed-out. When the projects are closed-out remaining balances (savings) are reported to the School Board and returned to the Capital Reserve.



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





Remaining Projects Summary Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

GOB	Original Budget	Current Budget
Renovation	\$ 400,000	\$ 400,000
GOB Total	\$ 400,000	\$ 400,000
Non-GOB	Original Budget	Current Budget
Renovation	\$ 1,600,000	\$ 1,600,000
Non-GOB Total	\$ 1,600,000	\$ 1,600,000
Total	\$ 2,000,000	\$ 2,000,000





## Remaining Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School	Project	Original Budget	<b>Current Budget</b>
Bethune, Mary M. Elementary School	School Choice Enhancement	100,000	100,000
Broward Estates Elementary School	School Choice Enhancement	100,000	100,000
Coral Springs Pre-K - 8	School Choice Enhancement	100,000	100,000
Cresthaven Elementary School	School Choice Enhancement	100,000	100,000
Cross Creek School	School Choice Enhancement	100,000	100,000
Driftwood Elementary School	School Choice Enhancement	100,000	100,000
Gulfstream Academy of Hallandale Beach K- 8(Hallandale Elementary School)	School Choice Enhancement	100,000	100,000
Hollywood Central Elementary School	School Choice Enhancement	100,000	100,000
Larkdale Elementary School	School Choice Enhancement	100,000	100,000
Lauderhill-Paul Turner Elementary School	School Choice Enhancement	100,000	100,000
Nob Hill Elementary School	School Choice Enhancement	100,000	100,000
Palmview Elementary School	School Choice Enhancement	100,000	100,000
Park Trails Elementary School	School Choice Enhancement	100,000	100,000
Pines Middle School	School Choice Enhancement	100,000	100,000
Riverglades Elementary School	School Choice Enhancement	100,000	100,000
Sanders Park Elementary School	School Choice Enhancement	100,000	100,000
Silver Lakes Middle School	School Choice Enhancement	100,000	100,000

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





## Remaining Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

School	Project	Original Budget	Current Budget
South Plantation High School	School Choice Enhancement	100,000	100,000
Stoneman Douglas High School	School Choice Enhancement	100,000	100,000
Tropical Elementary School	School Choice Enhancement	100,000	100,000

<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.





## Remaining Projects Detail Schedule for Quarter Ended December 31, 2020

GOB Referendum Approved by Voters on 11/4/2014 - 73 Months Since Approval

	Orig	Original Budget		rent Budget
Total	\$	2,000,000	\$	2,000,000



<sup>\*</sup> Project expenditures include, but are not limited to, construction costs, design costs, permitting costs, advertising costs during the planning and procurement phase, equipment, work orders, and Program Management fees.

# Section 7

Economic Development & Diversity Compliance Department

Supplier Diversity Outreach Program

Maurice L. Woods
Chief Strategy & Operations Officer



#### **EXECUTIVE SUMMARY**

The Economic Development & Diversity Compliance Department (EDDC) oversees the District's Supplier Diversity Outreach Program (SDOP) and operates through Standard Operating Procedures in accordance with The School Board of Broward County, Florida (SBBC), Policy 3330. Policy 3330 was adopted to remedy the ongoing effects of identified marketplace discrimination that continues to adversely affect the participation of Emerging/Small/Minority and/or Women Business Enterprises (E/S/M/WBE) in all solicitations and awards of contracts for the purchase of services, goods, or supplies.

The SDOP SMART Bond Program Report is comprised of the following sections that detail the commitment and utilization of the District's diverse suppliers:

#### 1. E/S/M/WBE CERTIFICATION ACTIVITIES

- 1.1 E/S/M/WBE Certified Firms by Ethnicity and Gender
- 1.2 E/S/M/WBE Certification Industry Categories by Ethnicity and Gender

#### 2. SDOP TARGETED MARKETING ACTIVITES

2.1 SDOP Marketing Campaigns and Outcomes

#### 3. CONTRACT COMPLIANCE ACTIVITIES

- 3.1 Contract Compliance Evaluation Activities
- 3.2 M/WBE SMART Projects

#### 4. CONTRACT COMPLIANCE BID AWARD TRACKING ACTIVITIES

- **4.1** Bid Award Tracking Totals
- **4.2** M/WBE Commitment by Ethnicity & Gender
- **4.3** S/M/WBE Overview: Construction Services
- **4.4** M/WBE Commitment: Owner's Representative, CBRE Heery, Inc.
- **4.5** M/WBE Commitment: Cost & Program Control Services, Atkins North America, Inc.

#### 5. SMART BOND E/S/M/WBE CUMULATIVE SPEND

- **5.1** Value of Purchase Orders to S/M/WBE Firms per SMART Category
- 5.2 Value of Purchase Orders to S/M/WBE Firms by Ethnicity and Gender
- 5.3 Cumulative Spend by Ethnicity and Gender
- **5.4** Spend Per Quarter FY'15 Present








## 1.1 E/S/M/WBE CERTIFIED FIRMS


BY ETHNICITY AND GENDER



#### **FEMALE-OWNED CERTIFIED FIRMS**



#### **MALE-OWNED CERTIFIED FIRMS**









## 1.2 E/S/M/WBE CERTIFICATION PROGRAM ACTIVITY BY ETHNICITY AND GENDER

#### **INDUSTRY CATEGORIES\***

Ethnicity & Gender	Construction	Commodities	Professional Services	Other Contractual Services
African-American (AA)	52	14	23	102
Asian-Pacific-American (APA)	5	6	8	9
Hispanic-American (HA)	80	15	43	62
Native-American (IA)	0	0	0	0
Caucasian-American (WBE)	20	10	15	40
Non-minority (SBE)**	24	5	11	19
TOTAL AMOUNT & PERCENTAGE	181	50	100	232
	32%	<b>9</b> %	18%	41%

<sup>\*</sup>Some firms are categorized under more than one industry category





<sup>\*\*</sup>Non-minority (SBE) is defined as firms certified as small business enterprises and do not include ethnicity as a certification factor



# 2.1 SDOP TARGETED MARKETING REPORT

Maximizing engagement, utilization, and awards to emerging, small, minority, and women-owned businesses in District procurement opportunities.



## **TOTAL # OF MARKETING CAMPAIGNS**

32

**AVERAGE EMAIL OPEN RATE\*** 

34.94%

Average National Stats:\*\*
15-25%

**CLICK-THROUGH RATE** 

3.94%

Average National Stats: 2.5%

**CLICK-TO-OPEN RATE** 

8.46%

Average National Stats: 20-30%

# MARKETING OUTCOMES

Active Solicitation Notifications Campaign	12
COVID-19 Marketing Campaigns	3
Targeted Email Marketing	17
Average Email Open Rate	34.94%
One-on-One Technical Assistance Provided	62
Internal/External Community Meetings	13

<sup>\*</sup>EDDC is reviewing the expansion of marketing communication via text messaging.

<sup>\*\*</sup>Source: Campaign Monitor















# M/WBE CONTRACT COMPLIANCE

# **EVALUATION ACTIVITIES**

OVERVIEW	
Total RFP/RFQ/ITB Solicitations Evaluated	33
Total # of Prime Submittals Evaluated	113
Total # of Approved Contracts	9

# M/WBE ENGAGEMENT LEVELS BREAKDOWN

REQUEST FOR PROPOSALS (RFP)					
TOTAL RFPs EVALUATED	18				
M/WBE PRIME PROPOSERS	2				
M/WBE SUB-CONSULTANTS/SUB-CONTRACTORS	17*				

REQUEST FOR QUOTATIONS (RFQ)					
TOTAL RFQs EVALUATED	0				
NUMBER OF M/WBE PRIME PRIMES	0				
NUMBER OF M/WBE SUB-CONSULTANTS/SUB-CONTRACTORS	0				

INVITATIONS TO BID (ITB)					
TOTAL ITB PROJECTS EVALUATED	86				
M/WBE PRIME BIDDERS	54				
M/WBE SUB-CONSULTANTS/SUB-CONTRACTORS	71*				

\*The total number of M/WBE firms does not reflect unique companies. M/WBE sub-consultants/sub-contractors may participate on multiple projects.







BOARD DATE/	10/6/2020			10/6/2020				
BID ID #	ITB 19-165C				ITB FY20-083			
PROJECT #		P.001658		P.002116				
PROJECT TYPE	Construction			ruction Construction				
SCHOOL / FACILITY	William T. McFatter TC					Park Trails	ES	
PRIME	The BEC Group Services, Inc.			Burke Construction Group, Inc.				
S/M/WBE		Yes			No			
SUB	The BEC Group Services, Inc.	MCQ Construction Services, Inc.	AlphaTec Corp.	Franklin Flooring, Inc.	CV Oceans Plumbing	WEA Electrical Contractors	Inclan Painting and Waterproofing, Corp	Summa Mechanical Contractors, LLC
ETHNICITY / GENDER	MBE-HA	M/WBE-HA	MBE-HA					MBE-HA
CONTRACT VALUE	\$6,617,196.00			\$2,620,187.00				
M/WBE COMMITMENT (\$)	\$4,070,898	\$37,718	\$890,012	\$12,215 \$9,000 \$402,198 \$6,842 \$171,				\$171,748
M/WBE COMMITMENT (%)	61.52%	0.57%	13.45%	0.47%	0.34%	15.35%	0.26%	6.55%







BOARD DATE/	10/6/2020	10/6/2020				10/20/2020		
BID ID #	ITB 19-171C		ITB 19-169C			ITB 19-160C		
PROJECT #	P.001915		P.001686			P.001846		
PROJECT TYPE	Construction		Construction			Construction		
SCHOOL / FACILITY	Dillard ES		Attucks MS			yd H. Anderson	HS	
PRIME	Advanced Roofing, Inc.	The BI	The BEC Group Services, Inc.			st Construction,	Inc.	
S/M/WBE	No		Yes			No		
SUB	Concrete Solutions Group, LLC	The BEC Group Services, Inc.	AlphaTec Corp	Coltec Engineering, Inc.	CV Ocean Plumbing, Inc.	Trintec Construction	Coltec Engineering. Inc.	
ETHNICITY / GENDER	M/WBE-APA	MBE-HA			MBE-HA	WBE	MBE-HA	
CONTRACT VALUE	\$3,171,306	\$3,319,873.00				\$7,683,274.87		
M/WBE COMMITMENT (\$)	\$381,000	\$936,408 \$1,190,000 \$645,000		\$294,100	\$960,000	\$255,000		
M/WBE COMMITMENT (%)	12%	28.21%	35.84%	19.43%	3.83%	12.49%	3.32%	







BID ID #/	10/20/2020 10,		10/20/2020	10/20/2020				
BOARD DATE	ITB FY21-092		ITB FY21-024	ITB FY21-019				
PROJECT #	P.00	)2072	P.001844		P.002044			
PROJECT TYPE	Cons	truction	Construction	Construction				
SCHOOL / FACILITY		Academy of ale Beach	Park Ridge ES	Bair MS				
PRIME	Advanced Roofing, Inc.		Hedrick Brothers Construction, Co.	Danto Builders, LLC				
S/M/WBE	1	No	No	Yes		Yes		
SUB	CV Ocean Plumbing, Inc.	Concrete Solutions Group, LLC	Summa Mechanical Contractors, LLC	Danto Mechanical		Inclan Painting and Waterproofing, Corp.	Florida Palm Construction, Inc.	
ETHNICITY / GENDER	MBE-HA	M/WBE-APA	MBE-HA	WBE MBE-HA MBE-HA N		M/WBE-HA		
CONTRACT VALUE	\$1,7	40,306	\$2,645,532	\$741,335				
M/WBE COMMITMENT (\$)	\$29,900	\$179,000	\$540,000	\$148,267	\$56,555	\$50,432	\$28,670	
M/WBE COMMITMENT (%)	1.72%	10.29%	20%	20.00%	7.63%	6.80%	3.87%	







BID ID #/	11/4/2020							
BOARD DATE		ITB FY21-023						
PROJECT #	P.002083							
PROJECT TYPE	Construction							
SCHOOL / FACILITY		Meadowbrook ES						
PRIME	Cosugas, LLC							
S/M/WBE	Yes							
SUB	Cosugas, LLC	Florida Power Quality Solutions, Inc.		Summa Mechanical Contractors, LLC				
ETHNICITY / GENDER	MBE-HA	MBE-HA		М	BE-HA			
CONTRACT VALUE	\$535,000							
M/WBE COMMITMENT (\$)	\$229,700 \$210,300 \$95,000							
M/WBE COMMITMENT (%)	42.93% 39.31% 17.76%							
	Cumulative Total \$29,074,009							
		M/WBE Commitment	\$11	,829,964	41%			








# 4.1 CONTRACT COMPLIANCE BID AWARD TRACKING

The EDDC Contract Compliance area's engagement in the procurement process includes bid development, goal-setting, application of Affirmative Procurement Initiatives (API), bid evaluation, and contract award.

The EDDC report, Section 4, details M/WBE commitment and utilization during this reporting period.

**TOTAL CONTRACTS: \$29,074,009** 









# 4.1 E/S/M/WBE PRIME PARTICIPATION & SUB COMMITMENTS

Ethnicity & Gender	# of Prime Submittals	# of Primes Awarded	# of Subs Proposed	# of Subs Based on Award
African American MBE	7	1	20	10
African American M/WBE	5	0	8	3
Hispanic American MBE	22	5	31	20
Hispanic American M/WBE	11	2	12	7
Asian American MBE	0	0	2	0
Asian American M/WBE	0	0	1	0
Native American MBE	0	0	0	0
Women Business Enterprise WBE	9	2	11	8
Small Business Enterprise SBE	2	0	3	0
Total	56	10	88	48







# 4.2 M/WBE COMMITMENT BY ETHNICITY AND GENDER

\$12,215 .1%

AFRICAN-AMERICAN MBE

\$0 0%

AFRICAN-AMERICAN M/WBE

\$1,108,267 9%

WOMEN BUSINESS ENTERPRISE WBE

\$0 0% ASIAN-AMERICAN

**MBE** 

\$560,000 5%

ASIAN-AMERICAN M/WBE \$9,680,896 82%

HISPANIC-AMERICAN MBE

\$468,586 4%

HISPANIC-AMERICAN M/WBE

AFRICAN-AMERICAN MBE
AFRICAN-AMERICAN M/WBE
WOMEN BUSINESS ENTERPRISE WBE
ASIAN-AMERICAN MBE
ASIAN-AMERICAN M/WBE
HISPANIC-AMERICAN MBE
HISPANIC-AMERICAN M/WBE

FY'19	Q2	FY'20 Q2		FY'2	1 Q2
COMMITMENT AMOUNT	COMMITMENT PERCENTAGE	COMMITMENT AMOUNT	COMMITMENT PERCENTAGE	COMMITMENT AMOUNT	COMMITMENT PERCENTAGE
\$557,337	6%	\$0	0%	\$12,215	.1%
\$220,935	2%	\$0	0%	\$0	0%
\$1,423,805	14%	\$1,089,359	15%	\$1,108,267	9%
\$725,200	7%	\$0	0%	\$0	0%
\$0	0%	\$0	0%	\$560,000	5%
\$4,857,831	49%	\$554,650	8%	\$9,680,896	82%
\$2,229,267	22%	\$5,413,479	77%	\$468,586	4%

FY 2019

**FY 2020** 

FY 2021

CUMULATIVE TOTAL CONTRACT AMOUNT	TOTAL BY ETHNICITY/ GENDER	TOTAL % BY ETHNICITY & GENDER
\$24,010,879	\$10,014,375	42%

CUMULATIVE TOTAL CONTRACT AMOUNT	TOTAL BY ETHNICITY/ GENDER	TOTAL % BY ETHNICITY & GENDER	
\$29,210,758	\$7,057,490	24%	

CUMULATIVE TO DATE	TOTAL BY ETHNICITY/ GENDER	TOTAL % BY ETHNICITY & GENDER
\$29,074,009	\$11,829,964	41%

SOURCE: BOARD APPROVED E-1 AGENDA ITEMS FOR THE RESPECTIVE REPORTING PERIOD








# 4.3 M/WBE OVERVIEW

# CONSTRUCTION SERVICES










# 4.4 M/WBE COMMITMENT

## OWNER'S REPRESENTATIVE SERVICES - AECOM TECHNICAL SERVICES



■ Total Contract Value ■ M/WBE Commitment

# M/WBE % Attained to Date: <1%

AECOM Contract Approval Date: July 21, 2020







# M/WBE COMMITMENT

COST AND PROGRAM CONTROL SERVICES - ATKINS NORTH AMERICA, INC.



■ Total Contract Value ■ M/WBE Commitment

M/WBE % Attained to Date: 43%







# **VALUE OF PURCHASE ORDERS ISSUED TO**

S/M/WBE FIRMS PER SMART CATEGORY

## **SMART CUMULATIVE SPEND**

•				
S	M	Α	R	T
SAFETY	MUSIC + ART	ATHLETICS	RENOVATION	TECHNOLOGY
\$ 7,990,454	\$ 0	\$ 10,700	\$245,016,644	\$ 0

N/

			RENOVATION ONLY
		<b></b>	\$ 43,649,062
	<b>1</b>		RENOVATION & ATHLETICS
		<del></del> *	\$ 150,000
	0	$\Diamond$	RENOVATION & SAFETY
			\$ 141,205,636
	N_		RENOVATION & MUSIC + ART
	177		\$ 13,110,973
177	A		RENOVATION, SAFETY, MUSIC+ART
- 11	•	<b></b>	\$ 35,636,805
<b>1</b>	A		RENOVATION, SAFETY, ATHLETICS
•	•		\$ 7,948,168
1			RENOVATION, ATHLETICS, MUSIC+ART
1 2	<b>( )</b>		\$ 3,316,000

TOTAL CUMULATIVE SPEND: \$253,017,798







# VALUE OF PURCHASE ORDERS TO S/M/WBE FIRMS

# TOTAL SPEND BY ETHNICITY AND GENDER


## **SPEND ANALYSIS**


Ethnicity & Gender	Disparity Study <sup>1</sup>	Smart Construction Prime Percent of Dollars (FY'15 - Present)	Target Goals <sup>2</sup>
African-American	7.54%	7.21%	19%
Hispanic-American	59.89%	78.17%	54%
Native American	0%	0.0%	0%
Asian Pacific-American	2.40%	3.44%	5%
Women Business Enterprise	30.17%	8.69%	17%
Small Business Enterprise	0.00%	2.48%	5%

#### Notes:

- 1) Source: Mason Tillman Associates, LTD. Oct 2015. covers five (5) years: July 2008-June 2013, percentages are based on total awards to M/WBE firms. Small Business Enterprises were not included in the Disparity Study.
- 2) The Target Goal percentages are based on the total spend to S/M/WBE firms for the SMART Bond Program in order to achieve the Policy 3330 Aspirational Goals.

## **TOTAL CERTIFIED SPEND - PER ETHNICITY & GENDER**











# **SMART BOND**

# CUMULATIVE SPEND BY ETHNICITY AND GENDER

Ethnicity/Gender	Disparity S Construction	-	FY'15 Q2	$\%^1$
Etimetey/ Gender	Prime \$	Prime %	FY'21 Q2	70
African-American	\$6,462,648	2.6%	\$18,230,286	2%
Hispanic-American	\$51,316,165	20.7%	\$197,796,444	23%
Asian-American	\$2,056,259	.8%	\$8,715,191	1%
Women Business Enterprise	\$25,852,138	10.4%	\$21,997,627	3%
Small Business Enterprise	N/A	N/A	\$6,277,550	1%
S/M/WBE Certified Firms Subtotal	\$85,687,210	34.5%	\$253,017,798	29%
Non-Certified Firms Subtotal	\$162,489,493	65.5%	\$614,946,075	71%
Grand Total	\$248,176,703	100%	\$ 867,963,873	100%

#### Note:


1)The percentages are based on the total cumulative spend with S/M/WBE Certified and Non-Certified firms for the SMART Bond Program.








# **SPEND PER QUARTER FY '15 - PRESENT**



## SPEND PER QUARTER (FY15 - PRESENT)

Prime E/S/M/WBE vs Non-Certified Firms



FY15 Q2 FY15 Q3 FY15 Q4 FY16 Q1 FY16 Q2 FY16 Q3 FY16 Q4 FY17 Q1 FY17 Q2 FY17 Q3 FY17 Q4 FY18 Q1 FY18 Q2 FY18 Q3 FY18 Q4 FY19 Q1 FY19 Q2 FY19 Q3 FY19 Q4 FY20 Q1 FY20 Q3 FY20 Q4 FY21 Q1 FY21 Q2 FY21 Q1 FY21 Q2









# SPEND PER QUARTER FY'15 - PRESENT

SPEND FOR SMART PURCHASE ORDERS BASED ON PRIME E/S/M/WBE STATUS

#### BY ETHNICITY

This is the breakdown of prime spend per ethnicity displayed in two formats.












# SPEND PER QUARTER FY'15 - PRESENT

SPEND FOR SMART PURCHASE ORDERS BASED ON PRIME E/S/M/WBE STATUS

## **BY GENDER**











# @BCPSEDDC





Follow us!







# Section 8

# Communications

Yvonne Garth, Garth Solutions / CBRE | Heery Team



## **SMART COMMUNICATIONS**

This quarter, the Communications team continued to use the virtual space to deliver dynamic content directly to relevant Broward County Public Schools stakeholders through platforms such as Twitter, Facebook, YouTube, and the SMART Program website.

Making use of social media, the Communications team has been able to publish quick and concise updates to the community regarding the schools in their neighborhoods and encourage visits to the SMART Program website to find more information. The SMART Program website has allowed for many of the program's more technical aspects to be put into a more digestible format and context, making it easier for the public to understand what is happening on projects and the factors involved in accomplishing the program's goals.



## **COMMUNICATIONS THIS QUARTER INCLUDE:**

- Introduction to bcpssmartfutures.com Video
- Reel SMART Fall 2020 Construction Highlights
- District 5 Community Meeting Presentations
- Parkway Middle Explainer Video
- Bennett Elementary Community Meeting



## **VISIT BCPSSMARTFUTURES.COM**

To see more SMART Program Communication materials, scan the QR code or click here.

The SMART Program website is the center of the evolved distribution strategy for SMART-related materials reaching the public as the program moves forward. The focus will continue to be on providing the community with information that is most relevant to them and beneficial to their awareness and understanding.

In keeping with the goal to continually develop the websites coverage and utility, the next quarter will see a new feature on the website, the News section. Stories and articles on this page will be used to add even more context to the latest current events in the county, provide meeting and event summaries, and highlight any SMART-related milestones.







## **SMART WEBSITE PROMOTION STRATEGY**

As previously stated, the SMART Futures website went live last quarter, although formal announcements publicizing the official launch were pushed back to avoid distracting attention from important information released concerning Covid-19 developments and the status of school's virtual learning policies. Additional efforts to promote the launch of the website will be made during the second half of the school year.

However, some strategies to bring attention to the website did move forward, including:

#### **UPDATED DISTRICT SPLASH PAGE**



#### DISTRICT HOME PAGE SLIDER ANNOUNCEMENT



#### INDIVIDUAL SCHOOL WEBSITE BUTTON



#### **DISTRICT STAFF & GENERAL PUBLIC E-BLASTS**



#### FLOATING BACK TO BCPS HOMEPAGE BUTTON



#### TARGETED SOCIAL MEDIA PROMOTIONS









## OTHER COMMUNICATIONS EFFORTS THIS QUARTER



#### **REEL SMART FALL 2020 CONSTRUCTION HIGHLIGHTS**

The latest construction highlight reel can be found on the SMART Program website. It captures countywide Primary Renovations projects, including roofing repairs, music/art room improvements, and media center renovations.



#### INTRODUCTION TO BCPSSMARTFUTURES.COM

A video explaining the message of the SMART Program and introducing the many features of the new website was published during the quarter. The video was posted on all SMART Futures social media platforms and can be found on the SMART Program website.



#### **WEBSITE CONTENT & DATA UPDATES**

The SMART Program website is updated regularly with the latest photos and videos captured at site visits, project status updates, reports, data, meeting recaps, featured stories, and more. Keeping the website up to date ensures that the public is receiving the most accurate information available.





## **COMMUNITY ENGAGEMENT**



SMART Program Outreach Events vary in purpose and format but are unified in their aim to enhance community engagement, with program initiatives ranging from project updates to contractor procurement.

In the circumstances caused by the Covid-19 pandemic, active digital outreach is more important than ever, and the Communications team continues to utilize virtual meetings and presentations to keep the community informed.

10

## **OUTREACH EVENTS** OCT 1, 2020 – DEC 31, 2020



#### CITY OF COCONUT CREEK EAB MEETING

The Communications team created an interactive presentation to provide the Coconut Creek community with an update on the construction status of the schools in their neighborhood.



## **DISTRICT 5 COMMUNITY MEETINGS**

The Communications team produced six video presentations to aid with the virtual community meetings for the following schools: Larkdale Elementary, MLK Montessori Academy, Walker Elementary, Lauderdale Manors Early Learning and Resource Center, Boyd Anderson High, and Dillard 6-12.



#### BENNETT ELEMENTARY SCHOOL COMMUNITY MEETINGS

The Bennett Elementary School community survey was redistributed in October for additional engagement. The intent of the survey was to gather feedback from the school's community on how to best improve the learning environment.




#### PARKWAY MIDDLE SCHOOL COMMUNITY MEETING

A timeline for the demolition of unused buildings and the renovation of newer buildings on the Parkway Middle School campus was shared with the school community at a City of Lauderhill Town Hall discussion.



## **SOCIAL MEDIA ANALYTICS**

The Communications team has continued to publish content regularly on all SMART Futures social media platforms. Analytics on the following pages have been used to track target audience growth and measures the types of content the various groups respond best to.





## **KEY TERMS EXPLAINED**

#### **IMPRESSIONS**

The number of times published content is displayed to users

#### **ENGAGEMENTS**

The number of times users engaged with the content during the reporting period

#### **POST LINK CLICKS**

The number of times users clicked on links from your posts during the reporting period

#### **NET FOLLOWER GROWTH**

The net number of followers gained during the period

#### **ENGAGEMENT RATE**

The number of times users engage with your posts as a percentage of impressions

#### **NET PAGE LIKES**

The number of new users who liked the page minus the ones who unliked the page






## **SOCIAL MEDIA ANALYTICS**




## **TWITTER**

@BCPS\_SMART

### **TOP POSTS**







#### CONTENT BREAKDOWN

Publishing Behavior by Content Type	Totals	% Change
Total Published Posts	64	<b>≥</b> 31.2%
Published Videos	6	<b>⅓</b> 57.1%
Published Photos	50	<b>⅓</b> 3.8%

**Analytics provided by Sprout Social** 







## **SOCIAL MEDIA ANALYTICS**



# FACEBOOK | SMART Futures BCPS

#### **TOP POSTS**







#### CONTENT BREAKDOWN

Publishing Behavior by Content Type	Totals	% Change
Total Published Posts	59	<b>¹</b> 15.7%
Published Videos	6	<b>⅓</b> 53.8%
Published Photos	51	<b>⅓</b> 3.8%

**Analytics provided by Sprout Social** 





## **BOARD APPROVAL ANNOUNCEMENTS**

As a SMART Facilities Project progresses through Planning and Completion, principals are made aware of any new Board Approval Milestones along with relevant information regarding expectations and procedure.



## **BOARD APPROVAL ANNOUNCEMENTS SENT THIS QUARTER**



School Board approves key processes of individual SMART projects, usually in the transition from one phase to the next.



School principals are notified by the Executive Director of the SMART Program, including congratulations and important information.



Board approval principal letters help schools understand the status of SMART projects.











## **LOOK AHEAD**

Each quarter, the Communications team seeks new means and methods to keep the various stakeholders and school communities informed and engaged with the SMART Program. The following materials will be distributed in the forthcoming quarter.



#### PROJECT UPDATE MEETINGS

Virtual Project Update Meetings, previously known as Project Charter Meetings, will continue to be held to discuss school project objectives and schedules, set expectations for improvements, and answer any questions the school community may have.



#### 'NEWS' SECTION ON SMART PROGRAM WEBSITE

The 'News' section, a new SMART Program website feature, will be introduced to the public next quarter. The page will house SMART-related stories, alerts, and the latest current events happening in the District.



### **SMART-AT-A-GLANCE**

The latest countywide and district-specific SMART-ata-Glance pamphlets will be published on the SMART Program website and distributed to the school community via ParentLink. The pamphlets highlight the latest activity happening in each District and provides updated statistics on the projects in each phase of the Program.

