

SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



Parkside Elementary School

10257 NW 29 STREET, CORAL SPRINGS 33065

Location Num	3631
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$1,268,000
Total Facilities Budget	\$946,000

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Ballot approved 02/2020. Voting authorized 02/2020. Voting results received 07/2020. Digital Marquee permitted; fabrication in progress. Morning Show Equipment delivered 12/2020. Strike and Access Card Reader at the Single Point of Entry on order.

SMART Facilities Update By Project



Primary Renovation

	Phase: 5% Complete							
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Cont	ractor 5:	Construction	6: Closeout	
SCHEDULE:	Q3 2017 Q4	1 2017 Q	1 2018	Q4 2019	Q3 20	21 Q3	2023 (Q4 2023
SCOPE:		BU	DGET:	FLAG:				
Bldg Envelope Imp	. (Roof, Window, Ext Wall, etc	c.) \$6	86,000	COMMENTS:				
HVAC Improvemen	ts	\$1	60,000					

School Choice Enhancements*

Phase: 11% Complete

SCHEDULE:	PH:1 Planning/Design	1 Planning/Design PH:2 Im		PH:3 Complete		
Planned	Q4 2018	Q2 2020	TB	D TBI		
Actual	11/2018	06/2020				
SCOPE:		BUDGET:	FLAG:			
School Choice Enhancement		\$100,000	COMMENTS:			
			Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the scho community.			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



