

## SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



## **Westwood Heights Elementary School**

2861 SW 9 STREET, FORT LAUDERDALE 33312

Location Num	0631
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$4,521,269
Total Facilities Budget	\$4,337,269

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: COMPLETED 04/2019 - Voting completed 6/9/16. Book room upgrade projectors, science lab technology and media center projector delivered and installed 10/2016. Science lab and cafeteria a prades delivered 09/2016. Office furniture delivered 08/2017. Marquee completed 10/2018. Document Camera delivered 04/2019.

## **SMART** Facilities Update By Project

//9/10/JJ-3) xt With etc.) ts*	PH:2 Imple     Q2 2016     06/2016     BUDGET:	comments:	Pr PH:3 Complete 21 2018 4/2019	nase: <b>100%</b> Complete Q1 2018 04/2019
xt Welletc.)	\$2,517,269 \$982,000 \$628,000 \$110,000 PH:2 Imple Q2 2016	comments:	<b>PH:3 Complete</b>	Q1 2018
xt Welletc.)	\$2,517,269 \$982,000 \$628,000 \$110,000	COMMENTS:		nase: <b>100%</b> Complete
xt Welletc.)	\$2,517,269 \$982,000 \$628,000		Pr	nase: <b>100%</b> Complete
	\$2,517,269 \$982,000 \$628,000			
	\$2,517,269 \$982,000 \$628,000			
	\$2,517,269			
J/9/1 JJ-3)				
	BUDGEI:	FLAG:		
	BUDGET:	FLAG:		
Q4 2016	Q2 017	Q4 2018 (	22 2019	Q4 2020 Q2 2021
2: Hire A/E	<b>Desig</b>	4: Hire Contractor	5: Construction	6: Closeout
	AX		Phase: <b>10%</b> Co	omplete
vertise and Hire Design Team	Prepare Plan Drawingstormase to contract vendor	id and Hire Couractor to Improvent New ations	Contractor Implements Renovations	Final Inspection for Quality Assurance
DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOU
	Pertise and Hire besign Team 2: Hire A/E	Prepare Plotan Drawings to mase to contract wendor	DESIGN TEAM DESIGN HIRE CONTRACTOR   vertise and Hire Prepare Ploya Vid and Hire Contractor   Drawings to in dise to contract wendor Vid and Hire Contractor   Vertise Contract wendor Vid and Hire Contractor   Vertise Vertise Vertise   Vertise Vertise Vertise	DESIGN TEAM DESIGN HIRE CONTRACTOR CONSTRUCTION   Prepare Plot Drawings to indee to contract wendor Did and Hire Contractor to Imprement to Imprement to Imprement Contractor Implements Renovations Contractor   2: Hire A/E Nesign 4: Hire Contractor 5: Construction

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget s=schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

