









# **MUNICIPAL REPORT**

For The Quarter Ending March 31, 2021 | FY21-Q3





# **PREFACE**

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

**SMART** (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



# **CRESTHAVEN ELEMENTARY SCHOOL**



Address	801 NE 25 STREET, POMPANO BEACH 33064
Location Number	0901
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$4,862,123
Total Facilities Budget	\$4,516,123

#### PRIMARY RENOVATIONS

#### **CURRENT PHASE**

# **PROJECT DESIGN**

#### PROJECT UPDATE

Construction drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

#### **PROJECT SCOPE**

ADA Restrooms	\$592,123
Building Envelope Improvements	\$1,193,000
HVAC Improvements	\$2,631,000

### 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q3 2017 - Q4 2017

HIRE DESIGNER

Q3 2017 - Q2 2020

**PROJECT DESIGN** 

Q2 2020 - Q4 2021

HIRE CONTRACTOR

Q4 2019 - Q3 2022

**ACTIVE CONSTRUCTION** 

Q3 2022 - Q1 2025

### **CONSTRUCTION CLOSEOUT**

Q1 2025 - Q2 2025

ORIGINAL SCHEDULE Q4 2020

2018 SCHEDULE Q1 2023

# **SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE IMPLEMENTATION** 

**IN PROGRESS** 

Digital marquee

**BUDGET** \$100,000 **SCHEDULE** 

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

**IMPLEMENTATION** 

**TBD** 

COMPLETE

**TBD** 

**MUSIC** 

**SCOPE** 

**COMPLETE** 

536 Instruments Delivered

# **TECHNOLOGY**



**SCOPE** 

COMPLETE

538 Items Delivered

FLAG:

**COMMENTS:** 





# CRYSTAL LAKE MIDDLE SCHOOL



Address	3551 NE 3 AVENUE, POMPANO BEACH 33064
Location Number	1871
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$2,760,525
Total Facilities Budget	\$2,335,525

### PRIMARY RENOVATIONS

#### **CURRENT PHASE**

# HIRE CONTRACTOR

#### PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

#### **PROJECT SCOPE**

Art Room Renovation and Equipment	\$85,000
Building Envelope Improvements	\$812,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000
HVAC Improvements	\$244,000
Install Fire Alarm	\$472,525
Media Center Improvements	\$338,000

## 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q3 2017 - Q3 2017

HIRE DESIGNER

Q3 2017 - Q3 2018

**PROJECT DESIGN** 

Q3 2018 - Q4 2020

HIRE CONTRACTOR

Q1 2020 - Q1 2023

**ACTIVE CONSTRUCTION** 

Q1 2023 - Q2 2025

#### CONSTRUCTION CLOSEOUT

Q2 2025 - Q2 2025

ORIGINAL SCHEDULE Q4 2020

2018 SCHEDULE Q2 2021

# **SCHOOL CHOICE ENHANCEMENT (SCEP)**

# **CURRENT PHASE IMPLEMENTATION**

**Broadcasting Equipment** 

Front Office Furniture

**DELIVERED** 

Cafeteria Tables

Digital Marquee

**BUDGET** \$100,000

#### **SCHEDULE**

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

# **IMPLEMENTATION**

Q1 2020 (Actual: 02/2020)

#### COMPLETE

**TBD** 

### **TECHNOLOGY**



**SCOPE** 

366 Items Delivered

FLAG:

**COMMENTS:** 









# **DEERFIELD BEACH HIGH SCHOOL**



Address	910 SW 15 STREET, DEERFIELD BEACH 33441
Location Number	1711
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$12,535,400
Total Facilities Budget	\$11,492,400

### **PRIMARY RENOVATIONS** – PHASE 1

#### **CURRENT PHASE**

#### ACTIVE CONSTRUCTION

#### **PROJECT UPDATE**

The electrical room is being renovated and ceiling conduits are being installed on campus.

#### PROJECT SCOPE

Deduction of Funding - Board Approved 8/19/20 (JJ-5) (\$1,414,600)	
Fire Sprinklers	\$22,000
Roof Repairs and HVAC	\$8,617,899
Scope Modification – Cooling Tower Replacement (Complete)	\$134,101

# **PRIMARY RENOVATIONS** – PHASE 2 NEW ADDITION

#### **CURRENT PHASE**

# **PROJECT DESIGN**

#### **PROJECT SCOPE**

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$836,000
Electrical Improvements	\$303,000
Media Center improvements	\$688,000
Safety / Security Upgrade	\$114,000
STEM Lab improvements	\$1,971,000

# 2020 RESET SCHEDULE\*

(CALENDAR YEAR)

PROJECT PLANNING		
PHS1 Q4 2015 - Q4 2015	PHS2 Q4 2017 - Q4 2017	
HIRE DESIGNER		
PHS1 Q4 2015 - Q4 2016	PHS2 Q3 2017 - Q2 2020	
PROJECT DESIGN		
PHS1 Q4 2016 - Q1 2020	PHS2 Q2 2020 - Q1 2022	
HIRE CONTRACTOR		
PHS1 Q2 2017 - Q4 2020	PHS2 Q4 2019 - Q2 2022	
<b>ACTIVE CONSTRUCTION</b>		
PHS1 Q4 2020 - Q2 2023	PHS2 Q2 2022 - Q1 2025	
CONSTRUCTION CLOSEOUT		

#### ORIGINAL SCHEDULE

PHS1 Q2 2023 - Q3 2023

PHS1 Q1 2019 PHS2 Q4 2020

2018 SCHEDULE

PHS1 Q1 2021 PHS2 Q4 2022

# **SCHOOL CHOICE ENHANCEMENT (SCEP)**

#### **CURRENT PHASE**

**IMPLEMENTATION** 

### **DELIVERED**

Gator

Aiphone at the SPE

Gym Scoreboards

Digital Marquee

#### BUDGET

\$100,000

# IN PROGRESS

Washer

Dryer

#### SCHEDULE

(CALENDAR YEAR)

# PLANNING / DESIGN

Q4 2018 (Actual: MM/YYYY)

#### IMPLEMENTATION

Q3 2019 (Actual: MM/YYYY)

#### COMPLETE

**TBD** 

### **ATHLETICS**



SCOPE

**COMPLETE** 

**Weight Room Renovation** 

PHS2 Q1 2025 - Q2 2025

### **TECHNOLOGY**



**SCOPE** 

COMPLETE

1,084 Items Delivered

FLAG:

**COMMENTS:** 





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

\*2020 schedule milestone dates reflect current trends and market conditions.

