









# **MUNICIPAL REPORT**

For The Quarter Ending March 31, 2021 | FY21-Q3





## **PREFACE**

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

**SMART** (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



## ATLANTIC WEST ELEMENTARY SCHOOL



Address	301 NW 69 TERRACE, MARGATE 33063
Location Number	2511
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$3,070,197
Total Facilities Budget	\$2,717,000

### PRIMARY RENOVATIONS

#### **CURRENT PHASE**

## **PROJECT DESIGN**

#### PROJECT UPDATE

Construction drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

#### **PROJECT SCOPE**

Building Envelope Improvements	\$1,048,000
Fire Sprinklers	\$619,000
HVAC Improvements	\$723,000
Media Center Improvements	\$227,000

## 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q2 2016 - Q2 2016

HIRE DESIGNER

Q2 2016 - Q1 2017

**PROJECT DESIGN** 

Q1 2017 - Q2 2021

HIRE CONTRACTOR

Q4 2017 - Q1 2022

**ACTIVE CONSTRUCTION** 

Q1 2022 - Q4 2024

#### CONSTRUCTION CLOSEOUT

Q4 2024 - Q1 2025

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q2 2021

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### **CURRENT PHASE**

**COMPLETE** 

#### **DELIVERED**

Janitorial Equipment

Folding Chairs

Digital Marquee

Front Office Furniture

Shade Structure In PE Court

## **BUDGET**

\$100,000

## PLANNING / DESIGN

Q1 2016 (Actual: 01/2016)

## **IMPLEMENTATION**

Q4 2017 (Actual: 10/2017)

### COMPLETE

**SCHEDULE** 

(CALENDAR YEAR)

Q2 2018 (Actual: 04/2020)

## **MUSIC**



**SCOPE** 

**COMPLETE** 

**592 Instruments Delivered** 

### **TECHNOLOGY**



**SCOPE** 

**COMPLETE** 

231 Items Delivered

FLAG:

**COMMENTS:** 









## LIBERTY ELEMENTARY SCHOOL



Address	2450 BANKS ROAD, MARGATE 33063
Location Number	3821
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$1,008,093
Total Facilities Budget	\$565,093

### PRIMARY RENOVATIONS

#### **CURRENT PHASE**

## **CLOSEOUT**

#### PROJECT UPDATE

All campus renovations are complete.

#### **PROJECT SCOPE**

Additional Funding - Board Approved 12/10/19 (JJ-5)	\$88,093
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
HVAC Improvements	\$65,000
Music Room Renovation	\$136,000
PE/Athletic Improvements	\$7,000

## 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q2 2017 - Q2 2017

HIRE DESIGNER

Q2 2017 - Q4 2017

**PROJECT DESIGN** 

Q1 2018 - Q1 2019

HIRE CONTRACTOR

Q2 2019 - Q1 2020

**ACTIVE CONSTRUCTION** 

Q1 2020 - Q4 2020

#### CONSTRUCTION CLOSEOUT

Q4 2020 - Q2 2021

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q1 2021

## **SCHOOL CHOICE ENHANCEMENT (SCEP)**

## **CURRENT PHASE**

**COMPLETE** 

**BUDGET** \$100,000

**DELIVERED** 

Chairs

TVs for the Classrooms

Cafeteria Sound System

Media TV Production System

Digital Marquee

#### **SCHEDULE**

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

**IMPLEMENTATION** 

Q1 2016 (Actual: 02/2016)

#### COMPLETE

Q2 2018 (Actual: 11/2017)

## **MUSIC**



**SCOPE** 

**COMPLETE** 

381 Instruments delivered

#### **TECHNOLOGY**



**SCOPE** 

COMPLETE

394 Items Delivered

FLAG:

**COMMENTS:** 









## MARGATE ELEMENTARY SCHOOL



Address	6300 NW 18 STREET, MARGATE 33063
Location Number	1161
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$4,960,753
Total Facilities Budget	\$4,523,753

### **PRIMARY RENOVATIONS** – PHASE 1

#### **CURRENT PHASE**

#### **ACTIVE CONSTRUCTION**

#### **PROJECT UPDATE**

Art room renovations and the demolition of Buildings 13 through 16 are currently underway.

#### PROJECT SCOPE

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,238,752
Conversion of Existing Space to Music and/or Art Lab(s)	\$160,000
Fire Sprinklers	\$531,000
HVAC Improvements	\$640,461
Music Room Renovation	\$136,000
Scope Modification – RTU Replacement (Complete)	\$25,539

## **PRIMARY RENOVATIONS** – Classroom Addition

#### **CURRENT PHASE**

#### **PROJECT DESIGN**

#### **PROJECT SCOPE**

Improvements to or Replacement of	\$683,000
building 1	
Scope Modification – Demolition	\$1

#### 2020 RESET SCHEDULE\*

(CALENDAR YEAR)

PROJECT PLANNING	
PHS1 Q3 2015 - Q3 2015	PHS2 Q3 2015 - Q3 2015
HIRE DESIGNER	
<b>PH\$1</b> Q3 2015 - Q3 2016	PHS2 Q2 2019 - Q3 2019
PROJECT DESIGN	
PH\$1 Q3 2016 - Q4 2019	PHS2 Q3 2019 - Q2 2021
HIRE CONTRACTOR	
PHS1 Q1 2018 - Q3 2020	PHS2 Q2 2021 - Q4 2021
<b>ACTIVE CONSTRUCTION</b>	
PH\$1 Q3 2020 - Q4 2021	PHS2 Q4 2021 - Q4 2023
<b>CONSTRUCTION CLOSE</b>	TUC
PHS1 Q4 2021 - Q1 2022	PHS2 Q4 2023 - Q4 2023
ORIGINAL SCHEDULE	
PHS1 Q4 2021	PHS2 N/A
2018 SCHEDULE	
PHS1 Q2 2019	PHS2 Q4 2021

## **SCHOOL CHOICE ENHANCEMENT (SCEP)**

## CURRENT PHASE

**IMPLEMENTATION** 

#### **DELIVERED**

Bookcases

Student Computers

Aiphone & Strike

#### **BUDGET**

\$100,000

#### IN PROGRESS

Access Card Reader

## SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

#### **IMPLEMENTATION**

Q1 2016 (Actual: 01/2016)

#### COMPLETE

TBD

## **MUSIC**



**SCOPE** 

**COMPLETE** 

485 Instruments Delivered

### **TECHNOLOGY**



**SCOPE** 

COMPLETE

391 Items Delivered

FLAG:

**COMMENTS:** 







## MARGATE MIDDLE SCHOOL



Address	500 NW 65 AVENUE, MARGATE 33063
Location Number	0581
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$9,122,000
Total Facilities Budget	\$8,736,000

### PRIMARY RENOVATIONS

#### **CURRENT PHASE**

### **PROJECT DESIGN**

#### PROJECT UPDATE

Drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

#### **PROJECT SCOPE**

Art Room Renovation and Equipment	\$85,000
Building Envelope Improvements	\$4,288,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000
Electrical Improvements	\$371,000
Fire Alarm	\$461,000
Fire Sprinklers	\$1,412,000
HVAC Improvements	\$1,135,000
Media Center Improvements	\$543,000
Safety / Security Upgrade	\$57,000

## 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q3 2016 - Q2 2016

HIRE DESIGNER

Q3 2016 - Q2 2017

**PROJECT DESIGN** 

Q2 2017 - Q2 2021

HIRE CONTRACTOR

Q1 2018 - Q2 2022

**ACTIVE CONSTRUCTION** 

Q2 2022 - Q4 2024

#### CONSTRUCTION CLOSEOUT

Q4 2024 - Q1 2025

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q1 2021

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### **CURRENT PHASE**

#### **COMPLETE**

## **DELIVERED**

**Printers** 

Student And Teacher Chairs

Student Laptops

Earthwalk Cart

Student/Teacher Desks

Student Headphones

Gym Scoreboards Front Office Furniture

Two Tier Folding Chair Dolly Deluxe Folder Chair

**BUDGET** 

\$100,000

Elite Carpet Mat

Folding Chair Cart

Single Right Pedestal Desk

Traffic Cones

Cone Cart

File Pedestal

PLANNING / DESIGN

Q4 2016 (Actual: 12/2016)

**IMPLEMENTATION** 

Q2 2018 (Actual: 06/2018)

COMPLETE

**SCHEDULE** 

(CALENDAR YEAR)

Q1 2019 (Actual: 12/2020)

**MUSIC** 



**COMPLETE** 

**SCOPE** 

328 Instruments delivered

### **TECHNOLOGY**



**SCOPE** 

COMPLETE

300 Items Delivered

FLAG:

**COMMENTS:** Project schedule advanced 17 days.





