









## **MUNICIPAL REPORT**

For The Quarter Ending March 31, 2021 | FY21-Q3





### **PREFACE**

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

**SMART** (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



## LAKE FOREST ELEMENTARY SCHOOL



Address	3550 SW 48 AVENUE, PEMBROKE PARK 33023
Location Number	0831
Board District	1
Board Member	Ann Murray
ADEFP Budget	\$3,971,142
Total Facilities Budget	\$3,690,142

#### PRIMARY RENOVATIONS

#### **CURRENT PHASE**

## **ACTIVE CONSTRUCTION**

#### **PROJECT UPDATE**

A new HVAC chiller is currently being installed on campus.

#### **PROJECT SCOPE**

Additional Funding - Board Approved 02/5/19 (JJ-1)	\$1,202,142
Building Envelope Improvements	\$1,198,000
HVAC Improvements	\$715,000
Scope Modification – Re-roof of Building #4 (Complete)	\$475,000

#### **2020 RESET SCHEDULE**

(CALENDAR YEAR)

#### PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q4 2016 - Q1 2017

**PROJECT DESIGN** 

Q1 2017 - Q4 2018

HIRE CONTRACTOR

Q2 2017 - Q2 2019

**ACTIVE CONSTRUCTION** 

Q2 2019 - Q1 2022

#### CONSTRUCTION CLOSEOUT

Q1 2022 - Q2 2022

ORIGINAL SCHEDULE Q1 2019

2018 SCHEDULE Q2 2020

## **SCHOOL CHOICE ENHANCEMENT (SCEP)**

Digital Scanner (STAR Machine)

Teacher Desktop

Computer Mice

Single Cassette

Cafeteria Projection

Canopy

Tablet

System

# CURRENT PHASE IMPLEMENTATION

#### **DELIVERED**

Projector
Teacher Chairs

Blinds Studio Equipment

Studio Equipment
Office Chairs

Headphones Stools

Portable Cooler Traffic/Safety Cones

Cone bars and Cart

**\$100,000** 

#### **IN PROGRESS**

Projector
Logitech Webcam
Ion Defense Sanitizing
Electrostatic Sprayer
Traffic Cones

**SCHEDULE** 

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2016 (Actual: 12/2016)

**IMPLEMENTATION** 

Q2 2018 (Actual: 05/2018)

COMPLETE

**TBD** 

**MUSIC** 



COMPLETE

**SCOPE** 

608 Instruments delivered

#### **TECHNOLOGY**



SCOPE

COMPLETE

456 Items Delivered

FLAG:

**COMMENTS:** 



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

\*2020 schedule milestone dates reflect current trends and market conditions.



## WATKINS ELEMENTARY SCHOOL



Address	3520 SW 52 AVENUE, PEMBROKE PARK 33023
Location Number	0511
Board District	1
Board Member	Ann Murray
ADEFP Budget	\$3,443,840
Total Facilities Budget	\$3,135,840

#### PRIMARY RENOVATIONS

#### **CURRENT PHASE**

## **ACTIVE CONSTRUCTION**

#### PROJECT UPDATE

Contractors are currently preparing the campus for construction.

#### **PROJECT SCOPE**

Additional Funding - Board Approved 9/15/20 (JJ-2)	\$2,114,840
Building Envelope Improvements	\$895,000
Fire Sprinklers	\$26,000

#### 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q2 2017 - Q3 2017

HIRE DESIGNER

Q3 2017 - Q2 2018

**PROJECT DESIGN** 

Q2 2018 - Q1 2019

HIRE CONTRACTOR

Q2 2018 - Q4 2020

**ACTIVE CONSTRUCTION** 

Q4 2020 - Q1 2023

#### CONSTRUCTION CLOSEOUT

Q1 2023 - Q1 2023

ORIGINAL SCHEDULE Q3 2020

2018 SCHEDULE Q4 2020

## **SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE IMPLEMENTATION** 

**DELIVERED** 

Digital marquee

Laptops

**BUDGET** \$100,000 **SCHEDULE** 

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

**IMPLEMENTATION** 

Q3 2019 (Actual: 07/2019)

COMPLETE

**TBD** 

**TECHNOLOGY** 



COMPLETE

**SCOPE** 

288 Items Delivered

FLAG:

**COMMENTS:** Project schedule advanced 349 days.







