





MUNICIPAL REPORT

For The Quarter Ending March 31, 2021 | FY21-Q3





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) School Spotlight editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



CHAPEL TRAIL ELEMENTARY SCHOOL



CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Roofing repairs and walkway improvements are underway.

PROJECT SCOPE

Building Envelope Improvements	\$1,169,000
Fire Alarm	\$42,000
HVAC Improvements	\$172,000
Additional Funding - Board Approved 11/06/19 (JJ-2)	\$2,850,436
Scope Modification – Chiller Replacement (Complete)	\$305,000

19595 TAFT STREET, PEMBROKE PINES 33029
2961
2
Patricia Good
\$5,146,650
\$4,638,436

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q1 2017 - Q1 2017
HIRE DESIGNER
Q1 2017 - Q1 2017
PROJECT DESIGN
Q1 2017 - Q2 2019
HIRE CONTRACTOR
Q3 2017 - Q1 2020
ACTIVE CONSTRUCTION
Q1 2020 - Q2 2022
CONSTRUCTION CLOSEOUT
Q2 2022 - Q2 2022
ORIGINAL SCHEDULE Q2 2019
2018 SCHEDULE Q4 2020

SCHOOL CHOICE EI	NHANCEMENT (SO	CEP)	MUSIC	
CURRENT PHASE COMPLETE	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR)	\checkmark	SCOPE
		PLANNING / DESIGN	COMPLETE	280 Instruments Delivered
DELIVERED		Q1 2016 (Actual: 01/2016)		
Student Laptops		IMPLEMENTATION		
Stage Curtains		Q4 2016 (Actual: 10/2016)	TECHNOL	OGY
Bus Loop Shade				
Shade Structure		COMPLETE Q2 2018 (Actual: 05/2020)	\checkmark	SCOPE

COMPLETE

324 Items Delivered

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget





CHARLES W. FLANAGAN HIGH SCHOOL



12800 TAFT STREET, PEMBROKE PINES 33028
3391
2
Patricia Good
\$17,029,361
\$15,847,361

PRIMARY RENOVATIONS

CURRENT PHASE

CLOSEOUT

PROJECT UPDATE

All campus renovations are complete.

PROJECT SCOPE

Additional Funding - Board Approved 09/05/18 (JJ-2)	\$6,793,361
Building Envelope Improvements	\$1,357,000
CR Addition to Allow for Removal of Portable Bldgs	\$6,124,000
HVAC Improvements	\$1,052,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q3 2016 - Q3 2016
HIRE DESIGNER
Q3 2016 - Q2 2017
PROJECT DESIGN
Q2 2017 - Q3 2018
HIRE CONTRACTOR
Q1 2017 - Q4 2018
ACTIVE CONSTRUCTION
Q4 2018 - Q1 2020
CONSTRUCTION CLOSEOUT
Q1 2020 - Q2 2021
ORIGINAL SCHEDULE Q4 2019
2018 SCHEDULE Q4 2019

SCHOOL CHOICE EN	HANCEMENT (SO	CEP)	ATHLETICS	5
CURRENT PHASE	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR)	\checkmark	SCOPE
	\$100,000	PLANNING / DESIGN	COMPLETE	Track and Weight Room
Floor Scrubber		Q4 2016 (Actual: 12/2016)		
Hedger		IMPLEMENTATION	MUSIC	
Trimmer		Q3 2019 (Actual: 08/2019)	~	SCOPE
Blower		COMPLETE	•	
Two-way Radios		Q4 2020 (Actual: 11/2020)	COMPLETE	210 Instruments Delivered
ID Machine Recordex			TECHNOLO	DGV
Golf Carts				531
Two-way Radio Batteries			\checkmark	SCOPE
Digital Marquee			COMPLETE	600 Items Delivered

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget





LAKESIDE ELEMENTARY SCHOOL



Address	900 NW 136 AVENUE, PEMBROKE PINES 33028
Location Number	3591
Board District	2
Board Member	Patricia Good
ADEFP Budget	\$4,891,240
Total Facilities Budget	\$4,384,240

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Contractors are currently preparing the campus for construction.

PROJECT SCOPE

Additional Funding - Board Approved 05/19/20 (JJ-17)	\$1,385,240
Building Envelope Improvements	\$1,231,000
HVAC Improvements	\$1,668,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q3 2017 - Q3 2017
HIRE DESIGNER
Q3 2017 - Q1 2018
PROJECT DESIGN
Q1 2018 - Q1 2019
HIRE CONTRACTOR
Q3 2019 - Q4 2020
ACTIVE CONSTRUCTION
Q4 2020 - Q4 2022
CONSTRUCTION CLOSEOUT
Q4 2022 - Q1 2023
ORIGINAL SCHEDULE Q3 2020
2018 SCHEDULE Q2 2021

SCHOOL CHOICE EN	HANCEMENT (SCEP)		MUSIC	
CURRENT PHASE	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR)		SCOPE 361 Instruments delivered
DELIVERED Promethean Boards	IN PROGRESS	PLANNING / DESIGN Q4 2018 (Actual: 11/2018)	COMPLETE	
Stools	Promethean ActivPanel Nickel 65" Board	IMPLEMENTATION Q4 2019 (Actual: 11/2019)	TECHNOLO	DGY
Portable Workstations Flexible Chairs	Promethean Fixed Height Mobile Stand	COMPLETE	~	SCOPE
Digital Marquee		TBD	COMPLETE	372 Items Delivered

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget





PALM COVE ELEMENTARY SCHOOL



Address11601 WASHINGTON STREET, PEMBROKE PINES 33025Location Number3311Board District2Board MemberPatricia GoodADEFP Budget\$3,968,659Total Facilities Budget\$3,630,659		
Board District 2 Board Member Patricia Good ADEFP Budget \$3,968,659	Address	11601 WASHINGTON STREET, PEMBROKE PINES 33025
Board Member Patricia Good ADEFP Budget \$3,968,659	Location Number	3311
ADEFP Budget \$3,968,659	Board District	2
	Board Member	Patricia Good
Total Facilities Budget \$3,630,659	ADEFP Budget	\$3,968,659
	Total Facilities Budget	\$3,630,659

PRIMARY RENOVATIONS

CURRENT PHASE

CLOSEOUT

PROJECT UPDATE

All campus renovations are complete.

PROJECT SCOPE

Additional Funding - Board Approved 09/05/18 (JJ-1)	\$1,318,659
Building Envelope Improvements	\$1,572,000
HVAC Improvements	\$640,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q4 2016 - Q4 2016
HIRE DESIGNER
Q4 2016 - Q1 2017
PROJECT DESIGN
Q1 2017 - Q2 2018
HIRE CONTRACTOR
Q3 2017 - Q3 2018
ACTIVE CONSTRUCTION
Q3 2018 - Q4 2019
CONSTRUCTION CLOSEOUT
Q4 2019 - Q1 2020
ORIGINAL SCHEDULE Q2 2019
2018 SCHEDULE Q3 2019

SCHOOL CHOICE EN	HANCEMENT (SO	CEP)	MUSIC	
CURRENT PHASE	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR)	\checkmark	SCOPE
_		PLANNING / DESIGN	COMPLETE	308 Instruments Delivered
DELIVERED		Q4 2016 (Actual: 12/2016)		
Projector		IMPLEMENTATION		
Murals			TECHNOL	OGY
Cafeteria sound system		Q2 2019 (Actual: 05/2019)		
Aiphone and strike		COMPLETE	\checkmark	SCOPE
		TBD	•	

COMPLETE

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
 B=Budget: reflects a board approved increase in funding based on bid and/or change order results.
 *2020 schedule milestone dates reflect current trends and market conditions.



336 Items Delivered



PANTHER RUN ELEMENTARY SCHOOL



Address	801 NW 172 AVENUE, PEMBROKE PINES 33029
Location Number	3571
Board District	2
Board Member	Patricia Good
ADEFP Budget	\$4,017,970
Total Facilities Budget	\$3,662,970

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Roofing repairs are underway.

PROJECT SCOPE

Additional Funding - Board Approved 06/23/20 (JJ-1)	\$2,128,970
Building Envelope Improvements	\$1,237,000
HVAC Improvements	\$197,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q2 2017 - Q3 2017
HIRE DESIGNER
Q3 2017 - Q1 2018
PROJECT DESIGN
Q1 2018 - Q1 2019
HIRE CONTRACTOR
Q3 2018 - Q3 2020
ACTIVE CONSTRUCTION
Q3 2020 - Q2 2021
CONSTRUCTION CLOSEOUT
Q2 2021 - Q2 2021
ORIGINAL SCHEDULE Q3 2020
2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)		MUSIC		
CURRENT PHASE	BUDGET	SCHEDULE (CALENDAR YEAR)	~	SCOPE
	\$100,000	PLANNING / DESIGN	COMPLETE	272 Instruments Delivered
Two-way Radios	TV wall mount	Q4 2018 (Actual: 11/2018)		
Aiphone	ThinkPads	IMPLEMENTATION	TECHNOLOGY	
TV Promethean Boards	Marquee	COMPLETE	~	SCOPE
Lenovo 300e Laptops		TBD	COMPLETE	213 Items Delivered
Lenovo MA20z Desktops				

Recordex

FLAG: COMMENTS: Project schedule advanced 450 days.



FLAG KEY: S=Schedule B= Budget





SCHOOL SPOTLIGHT QUARTER ENDING MARCH 31, 2021

PASADENA LAKES ELEMENTARY SCHOOL



Address	8801 PASADENA BOULEVARD, PEMBROKE PINES 33024
Location Number	2071
Board District	1
Board Member	Ann Murray
ADEFP Budget	\$4,342,000
Total Facilities Budget	\$4,123,000

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

Building Envelope Improvements	\$676,630
Fire Sprinklers	\$742,000
HVAC Improvements	\$1,638,000
Media Center Improvements	\$323,000
Scope Modification – Roofing Renovation (Completion Date: Q4 2021)	\$643,370

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q1 2015 - Q3 2016
HIRE DESIGNER
Q1 2016 - Q1 2017
PROJECT DESIGN
Q1 2017 - Q3 2020
HIRE CONTRACTOR
Q1 2018 - Q2 2021
ACTIVE CONSTRUCTION
Q2 2021 - Q2 2023
CONSTRUCTION CLOSEOUT
Q2 2023 - Q3 2023
ORIGINAL SCHEDULE Q2 2019
2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE COMPLETE

BUDGET \$100,000

DELIVERED

Laptops Furniture Cafeteria Sound System Marquee

SCHEDULE (CALENDAR YEAR)

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

Q4 2016 (Actual: 10/2016)



Q1 2018 (Actual: 09/2018)

TECHNOLOGY

COMPLETE

88 Items Delivered

SCOPE

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget





SCHOOL SPOTLIGHT QUARTER ENDING MARCH 31, 2021

PEMBROKE LAKES ELEMENTARY SCHOOL



Address	11251 TAFT STREET, PEMBROKE PINES 33026
Location Number	2661
Board District	2
Board Member	Patricia Good
ADEFP Budget	\$2,929,000
Total Facilities Budget	\$4,861,900

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Contractors are currently preparing the campus for construction.

PROJECT SCOPE

Building Envelope Improvements	\$1,020,000
Fire Alarm	\$294,000
HVAC Improvements	\$963,000
Media Center Improvements	\$277,000
Additional Funding – Board Approved 1/20/21 (JJ-9)	\$2,307,900

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q3 2016 - Q3 2016
HIRE DESIGNER
Q3 2016 - Q2 2017
PROJECT DESIGN
Q2 2017 - Q4 2020
HIRE CONTRACTOR
Q1 2018 - Q1 2021
ACTIVE CONSTRUCTION
Q1 2021 - Q2 2023
CONSTRUCTION CLOSEOUT
Q2 2023 - Q3 2023
ORIGINAL SCHEDULE Q3 2019
2018 SCHEDULE Q2 2021


SCHOOL CHOICE EN	HANCEMENT (SC	EP)	MUSIC	
CURRENT PHASE COMPLETE	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR)	\checkmark	SCOPE
DELIVERED	¥	PLANNING / DESIGN Q4 2016 (Actual: 12/2016)	COMPLETE	250 Instruments Delivered
Classroom Furniture Cafeteria Sound System		IMPLEMENTATION	TECHNOLO	ocy
Replaced Keys Cylinders		Q1 2018 (Actual: 02/2018)	TECHNOL	JGY
Digital Marquee		COMPLETE Q4 2018 (Actual: 05/2020)	\checkmark	SCOPE
Document Cameras			COMPLETE	130 Items Delivered

FLAG: **B** COMMENTS:

AECOM

ATKINS

Promethean Board Radio Battery







PEMBROKE PINES ELEMENTARY SCHOOL



Address	6700 SW 9 STREET, PEMBROKE PINES 33023
Location Number	1221
Board District	1
Board Member	Ann Murray
ADEFP Budget	\$5,418,000
Total Facilities Budget	\$5,184,000

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Media center renovations are underway on campus.

PROJECT SCOPE

Additional Funding - Board Approved 08/20/19 (JJ-1)	\$1,175,000
Building Envelope Improvements	\$1,062,000
Electrical Improvements	\$237,000
HVAC Improvements	\$2,036,892
Media Center Improvements	\$281,000
Safety / Security Upgrade	\$134,000
Scope Modification – Chiller Replacement (Complete)	\$158,108

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLAN	INING
Q4 2016 - Q4 20	016
HIRE DESIGNER	2
Q4 2016 - Q2 20	17
PROJECT DESIG	GN
Q3 2017 - Q1 20)19
HIRE CONTRAC	CTOR
Q2 2018 - Q4 20)19
ACTIVE CONS	TRUCTION
Q4 2019 - Q1 20)23
CONSTRUCTIO	N CLOSEOUT
Q1 2023 - Q1 20	023
ORIGINAL SCHEDULE	Q4 2019
2018 SCHEDULE	Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE
COMPLETE

BUDGET

\$100,000

DELIVERED

Water fountains Primary Playground Equipment **SCHEDULE** (CALENDAR YEAR) PLANNING / DESIGN Q4 2016 (Actual: 12/2016) IMPLEMENTATION Q1 2018 (Actual: 03/2018) COMPLETE

Q4 2018 (Actual: 03/2020)

MUSIC	
\checkmark	SCOPE
COMPLETE	260 Instruments Delivered

TECHNOLOGY



FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget





PINES LAKES ELEMENTARY SCHOOL



CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

The school has hired a contractor to complete its renovations.

PROJECT SCOPE

Additional Funding - Board Approved 9/15/20 (JJ-5)	\$242,000
Building Envelope Improvements	\$270,000
Fire Sprinklers	\$662,000
HVAC Improvements	\$395,000
Media Center Improvements	\$156,000

10300 JOHNSON STREET, PEMBROKE PINES 33026
2861
2
Patricia Good
\$2,116,000
\$1,825,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q2 2017 - Q2 2017
HIRE DESIGNER
Q2 2017 - Q4 2017
PROJECT DESIGN
Q4 2017 - Q2 2019
HIRE CONTRACTOR
Q3 2018 - Q1 2021
ACTIVE CONSTRUCTION
Q1 2021 - Q4 2023
CONSTRUCTION CLOSEOUT
Q4 2023 - Q1 2024
ORIGINAL SCHEDULE Q1 2020
2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)			MUSIC	
	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR)	~	SCOPE
DELIVERED			COMPLETE	241 Instruments Delivered
		Q4 2017 (Actual: 11/2017)		
Office Furniture Murals SPE Enhancements (Fencing and Gate)		IMPLEMENTATION	TECHNOL	
		Q2 2018 (Actual: 06/2018)	TECHNOLO	
Monument Marquee	· · · · ,	COMPLETE	\checkmark	SCOPE
		TBD	COMPLETE	264 Items Delivered

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget





PINES MIDDLE SCHOOL



PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Contractors are currently preparing the campus for construction.

PROJECT SCOPE

Additional Funding - Board Approved 7/21/20 (JJ-11)	\$306,730
Building Envelope Improvements	\$105,000
HVAC Improvements	\$290,000

Address	200 NW DOUGLAS ROAD, PEMBROKE PINES 33024
Location Number	1881
Board District	2
Board Member	Patricia Good
ADEFP Budget	\$1,163,730
Total Facilities Budget	\$801,730

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q4 2017 - Q4 2017
HIRE DESIGNER
Q3 2017 - Q3 2018
PROJECT DESIGN
Q3 2018 - Q2 2019
HIRE CONTRACTOR
Q2 2020 - Q1 2021
ACTIVE CONSTRUCTION
Q2 2021 - Q4 2022
CONSTRUCTION CLOSEOUT
Q4 2022 - Q1 2023
ORIGINAL SCHEDULE Q3 2020
2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP) **MUSIC SCHEDULE BUDGET CURRENT PHASE** SCOPE (CALENDAR YEAR) \$100,000 **PLANNING/DESIGN 124 Instruments Delivered** COMPLETE PLANNING / DESIGN Q4 2018 (Actual: 11/2018) IMPLEMENTATION TECHNOLOGY TBD COMPLETE SCOPE TBD

COMPLETE

FLAG: COMMENTS: Project schedule advanced 491 days.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
 B=Budget: reflects a board approved increase in funding based on bid and/or change order results.
 *2020 schedule milestone dates reflect current trends and market conditions.



603 Items Delivered



SILVER PALMS ELEMENTARY SCHOOL

The school is in the process of hiring a contractor to complete its renovations.



PRIMARY	DEN	ΛΤΙ	אר
PRIVIANT	NEN	AIIC	2142

CURRENT PHASE

PROJECT UPDATE

PROJECT SCOPE

PE/Athletic Improvements

HIRE CONTRACTOR

Building Envelope Improvements

Address	1209 NW 155 AVENUE, PEMBROKE PINES 33028
Location Number	3491
Board District	2
Board Member	Patricia Good
ADEFP Budget	\$1,876,000
Total Facilities Budget	\$1,443,000

2020 RESET SCHEDULE (CALENDAR YEAR) PROJECT PLANNING

Q3 2017 - Q1 2018 HIRE DESIGNER Q3 2017 - Q3 2018 PROJECT DESIGN Q3 2018 - Q4 2019 HIRE CONTRACTOR Q1 2020 - Q2 2021 ACTIVE CONSTRUCTION Q3 2021 - Q2 2023 CONSTRUCTION CLOSEOUT Q2 2023 - Q3 2023 ORIGINAL SCHEDULE Q1 2021

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)		MUSIC		
	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR)	~	SCOPE
DELIVERED	ų,	PLANNING / DESIGN	COMPLETE	205 Instruments Delivered
		Q4 2018 (Actual: 11/2018)		
Media Center		IMPLEMENTATION		
School Improvements		Q2 2019 (Actual: 05/2019)	TECHNOLOGY	
Furniture		COMPLETE		SCODE
Digital Marquee		TBD	\checkmark	SCOPE
		IBD	COMPLETE	306 Items Delivered

\$1,337,000

\$6,000

ELAGMENTS:



FLAG KEY: S=Schedule B= Budget





SILVER TRAIL MIDDLE SCHOOL



Address	18300 Sheridan Street, Pembroke Pines 33331
Location Number	3331
Board District	2
Board Member	Patricia Good
ADEFP Budget	\$7,653,150
Total Facilities Budget	\$6,908,150

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Roofing repairs are complete. Final test and balance approval and punch list item completion is pending.

PROJECT SCOPE

Additional Funding - Board Approved 07/24/18 (JJ-2)	\$1,781,150
HVAC Improvements	\$1,446,000
Re-Roofing of Existing Buildings #1 and Part of #2	\$2,976,000
Scope Modification – Emergency Re-roofing (Complete)	\$605,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q1 2016 - Q1 2016
HIRE DESIGNER
Q1 2016 - Q4 2016
PROJECT DESIGN
Q4 2016 - Q2 2018
HIRE CONTRACTOR
Q2 2017 - Q3 2018
ACTIVE CONSTRUCTION
Q3 2018 - Q2 2021
CONSTRUCTION CLOSEOUT
Q2 2021 - Q2 2021
ORIGINAL SCHEDULE Q1 2019
2018 SCHEDULE Q4 2019

SCHOOL CHOICE ENHANCEMENT (SCEP) MUSIC **SCHEDULE BUDGET** SCOPE **CURRENT PHASE** (CALENDAR YEAR) \$100,000 COMPLETE 83 Instruments Delivered COMPLETE PLANNING / DESIGN DELIVERED Q1 2015 (Actual: 11/2015) Furniture for common areas IMPLEMENTATION Student Computers **TECHNOLOGY** Q3 2016 (Actual: 07/2016) Digital marquee COMPLETE

Q2 2018 (Actual: 11/2018)

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results. *2020 schedule milestone dates reflect current trends and market conditions.



SCOPE

547 Items Delivered

COMPLETE



WALTER C. YOUNG MIDDLE SCHOOL

Librer C. Young	Address	901 NW 129 AVENUE, PEMBROKE PINES 33028
India School	Location Number	3001
INTERITS	Board District	2
	Board Member	Patricia Good
	ADEFP Budget	\$9,797,000
The second s	Total Facilities Budg	et \$9,313,000

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

Building Envelope Improvements	\$3,011,000
HVAC Improvements	\$5,805,000
Improvements to or Replacement of Building 1	\$252,000
Media Center Improvements	\$145,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q3 2017 - Q2 2018
HIRE DESIGNER
Q2 2018 - Q1 2019
PROJECT DESIGN
Q2 2018 - Q4 2020
HIRE CONTRACTOR
Q2 2017 - Q3 2021
ACTIVE CONSTRUCTION
Q3 2021 - Q3 2024
CONSTRUCTION CLOSEOUT
Q3 2024 - Q4 2024
ORIGINAL SCHEDULE Q4 2020
2018 SCHEDULE Q4 2021


SCHOOL CHOICE ENH	ANCEMENT (SC	CEP)	MUSIC	
	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR)	\checkmark	SCOPE
COMPLETE	4.00,000	PLANNING / DESIGN	COMPLETE	125 Instruments Delivered
DELIVERED		Q1 2015 (Actual: 11/2015)		
New Golf Cart Cafeteria Tables TVs for Exceptional Student Ed.		IMPLEMENTATION	TECHNOL	ngv
Printers Facilities/Janitorial Equipment		Q1 2017 (Actual: 03/2017)	TECHNOLOGT	
Two-way Radios Vertical Blinds		COMPLETE	\checkmark	SCOPE
Carpeting Dinner Theater Bleachers,		Q4 2017 (Actual: 11/2017)	COMPLETE	654 Items Delivered

FLAG: COMMENTS:

AECOM

ATKINS

LCD Projectors







WEST BROWARD HIGH SCHOOL



Address	500 NW 209 AVENUE, PEMBROKE PINES 33029		
Location Number	3971		
Board District	2		
Board Member	Patricia Good		
ADEFP Budget	\$2,025,000		
Total Facilities Budget	\$959,000		

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Test and Balance is complete.

PROJECT SCOPE

HVAC Improvements

\$438,000

2020 RESET SCHEDULE (CALENDAR YEAR)



2018 SCHEDULE Q2 2020

SCHOOL CHOICE EN	HANCEMENT (SC	CEP)	ATHLETICS	5
CURRENT PHASE COMPLETE	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR) PLANNING / DESIGN	COMPLETE	SCOPE Track Improvements
DELIVERED		Q1 2015 (Actual: 11/2015)		Weight Room Improvements
Athletic Equipment		IMPLEMENTATION	MUSIC	
CDs/DVDs Projectors		Q4 2016 (Actual: 12/2016)		SCOPE
Picnic Benches		COMPLETE	•	238 Instruments Delivered
Black Magic Studio System		Q2 2018 (Actual: 09/2018)	COMPLETE	
Auditorium Sound System			TECHNOLOGY	
Floor Mats				
Partial Wall Wraps			\checkmark	SCOPE
			COMPLETE	773 Items Delivered

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget

