









MUNICIPAL REPORT

For The Quarter Ending March 31, 2021 | FY21-Q3





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



CHALLENGER ELEMENTARY SCHOOL



Address	5703 NW 94 AVENUE, TAMARAC 33321		
Location Number	3771		
Board District	4		
Board Member	Lori Alhadeff		
ADEFP Budget	\$4,041,100		
Total Facilities Budget	\$3,655,100		

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Light fixtures are being installed in multiple classrooms.

PROJECT SCOPE

Additional Funding - Board Approved 05/19/20 (JJ-15)	\$2,206,100		
Building Envelope Improvements	\$857,000		
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000		
Fire Alarm	\$42,000		
HVAC Improvements	\$145,000		
Music Room Renovation	\$136,000		

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q2 2017 - Q3 2017

HIRE DESIGNER

Q2 2017 - Q1 2018

PROJECT DESIGN

Q1 2018 - Q3 2019

HIRE CONTRACTOR

Q3 2019 - Q3 2020

ACTIVE CONSTRUCTION

Q3 2020 - Q4 2022

CONSTRUCTION CLOSEOUT

Q4 2022 - Q1 2023

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE IMPLEMENTATION

DELIVERED

Ipads Laptops

Digital Marquee

BUDGET

\$100,000

IN PROGRESS

Playground Shades

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2017 (Actual: 11/2017)

IMPLEMENTATION

Q3 2018 (Actual: 07/2018)

COMPLETE

TBD

MUSIC

SCOPE

COMPLETE

889 Instruments Delivered

TECHNOLOGY



SCOPE

COMPLETE

341 Items Delivered

FLAG:

COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





MILLENNIUM 6-12 COLLEGIATE ACADEMY



Address	5803 NW 94 AVENUE, TAMARAC 33321		
Location Number	4772		
Board District	4		
Board Member	Lori Alhadeff		
ADEFP Budget	\$3,549,000		
Total Facilities Budget	\$3,035,000		

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

Art Room Renovation and Equipment	\$85,000		
Building Envelope Improvements	\$1,295,000		
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000		
Fire Alarm	\$50,000		
HVAC Improvements	\$1,221,000		

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q2 2017 - Q3 2017

HIRE DESIGNER

Q2 2017 - Q1 2018

PROJECT DESIGN

Q1 2018 - Q2 2021

HIRE CONTRACTOR

Q3 2019 - Q3 2021

ACTIVE CONSTRUCTION

Q3 2021 - Q1 2024

CONSTRUCTION CLOSEOUT

Q1 2024 - Q1 2024

ORIGINAL SCHEDULE Q3 2020

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Document Cameras

Chemistry Equipment

Media Center Renovation (Furniture)

Recordex

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2017 (Actual: 11/2017)

IMPLEMENTATION

Q1 2018 (Actual: 02/2018)

COMPLETE

Q4 2018 (Actual: 05/2018)

MUSIC

SCOPE

COMPLETE

113 Instruments delivered

TECHNOLOGY



SCOPE

COMPLETE

473 Items Delivered

FLAG:

COMMENTS:





TAMARAC ELEMENTARY SCHOOL



Address	7601 N UNIVERSITY DRIVE, TAMARAC 33321		
Location Number	2621		
Board District	4		
Board Member	Lori Alhadeff		
ADEFP Budget	\$3,319,657		
Total Facilities Budget	\$2,858,657		

PRIMARY RENOVATIONS – PHASE 1

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

All HVAC improvements in Building 1, 4 & 9 have been completed.

PROJECT SCOPE

Building Envelope Improvements	\$205,000	
Fire Sprinklers	\$854,000	
HVAC Improvements	\$2,132,000	
Funding to Program Reserve - Board Approved 12/18/18 (JJ-1)	(\$727,343)	
Scope Modification – ADA Restrooms (Completion Date: Q1 2023)	\$84,400	

PRIMARY RENOVATIONS - PHASE 2 - Media Center

CURRENT PHASE

CLOSEOUT

PROJECT SCOPE

Media Center Improvements	\$210,600
---------------------------	-----------

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING	
PHS1 Q1 2016 - Q2 2016	PHS2 Q2 2017 - Q2 2017
HIRE DESIGNER	
PHS1 Q2 2016 - Q4 2016	PHS2 Q3 2017 - Q3 2017
PROJECT DESIGN	
PHS1 Q4 2016 - Q3 2018	PHS2 Q3 2017 - Q3 2018
HIRE CONTRACTOR	
PHS1 Q2 2017 - Q1 2019	PHS2 Q3 2018 - Q4 2019
ACTIVE CONSTRUCTION	
PHS1 Q1 2019 - Q4 2021	PHS2 Q4 2019 - Q2 2020

~	\smallfrown	w	CTD	ПСТ	ON	\sim 1	OCE	\sim 111

PHS1 Q4 2021 - Q1 2022 PHS2 Q4 2020 - Q2 2021

ORIGINAL SCHEDULE

PHS1 Q1 2019 PHS2 Q4 2021

2018 SCHEDULE

PHS1 Q2 2020 PHS2 Q4 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Front Office Furniture
Parent Workstation
Cafeteria Furniture
Cafeteria Sound System

Digital Marquee Projectors

BUDGET

Laptops

Printers

\$100,000

Document Cameras

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

Q2 2016 (Actual: 04/2016)

COMPLETE

SCHEDULE

(CALENDAR YEAR)

Q4 2017 (Actual: 09/2018)

MUSIC



SCOPE

COMPLETE

362 Instruments Delivered

TECHNOLOGY



SCOPE

COMPLETE

505 Items Delivered

FLAG:

COMMENTS:





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

*2020 schedule milestone dates reflect current trends and market conditions.

