

SCHOOL SPOTLIGHT QUARTER ENDING MARCH 31, 2021

C. ROBERT MARKHAM ELEMENTARY SCHOOL



PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Contractors are currently preparing the campus for construction.

PROJECT SCOPE

Building Envelope Improvements	\$656,000
Fire Alarm	\$294,000
Fire Sprinklers	\$310,000
HVAC Improvements	\$303,000
Improvements to or Replacement of building 1	\$7,440,000
Deduction of Funding - Board Approved 9/15/20 (JJ-3)	(\$1,245,170)
Scope Modification – Chiller Replacement (Complete)	\$156,000

Address	1501 NW 15 AVENUE, POMPANO BEACH 33069			
Location Number	1671			
Board District	7			
Board Member	Nora Rupert			
ADEFP Budget	\$8,264,830			
Total Facilities Budget	\$8,013,830			

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLAN	INING
Q1 2017 - Q1 20)17
HIRE DESIGNED	R
Q1 2017 - Q4 20)17
PROJECT DESI	GN
Q4 2017 - Q3 20)19
HIRE CONTRAC	CTOR
Q1 2017 - Q4 20)20
ACTIVE CONS	TRUCTION
Q4 2020 - Q4 20)23
CONSTRUCTIO	N CLOSEOUT
Q4 2023 - Q1 20)24
ORIGINAL SCHEDULE	Q1 2020
2018 SCHEDULE	Q4 2021

SCHOOL CHOICE ENH	ANCEMENT (SCE	Р)	MUSIC	
CURRENT PHASE COMPLETE	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR)	COMPLETE	SCOPE 238 Instruments Delivered
		PLANNING / DESIGN		
DELIVERED		Q4 2017 (Actual: 11/2017)		
Furniture (Student Desks, Chairs, Cafeteria Tables, Front Office Furniture)				
		IMPLEMENTATION	TECHNOL	
Water Bottle Filling Stations	ns	Q2 2018 (Actual: 06/2018)	TECHNOLOGY	
		COMPLETE	\checkmark	SCOPE

Q1 2019 (Actual: 08/2019)

COMPLETE

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results. *2020 schedule milestone dates reflect current trends and market conditions.



282 Items Delivered