# **DEERFIELD BEACH HIGH SCHOOL**



Address	910 SW 15 STREET, DEERFIELD BEACH 33441
Location Number	1711
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$12,535,400
Total Facilities Budget	\$11,492,400

## **PRIMARY RENOVATIONS** – PHASE 1

## **CURRENT PHASE**

## ACTIVE CONSTRUCTION

## **PROJECT UPDATE**

The electrical room is being renovated and ceiling conduits are being installed on campus.

## **PROJECT SCOPE**

Deduction of Funding - Board Approved 8/19/20 (JJ-5) (\$1,414,600)		
Fire Sprinklers	\$22,000	
Roof Repairs and HVAC	\$8,617,899	
Scope Modification – Cooling Tower Replacement (Complete)	\$134,101	

## **PRIMARY RENOVATIONS** – PHASE 2 NEW ADDITION

## **CURRENT PHASE**

## **PROJECT DESIGN**

## **PROJECT SCOPE**

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$836,000
Electrical Improvements	\$303,000
Media Center improvements	\$688,000
Safety / Security Upgrade	\$114,000
STEM Lab improvements	\$1,971,000

## 2020 RESET SCHEDULE\*

(CALENDAR YEAR)

PROJECT PLANNING		
PHS1 Q4 2015 - Q4 2015	PHS2 Q4 2017 - Q4 2017	
HIRE DESIGNER		
PHS1 Q4 2015 - Q4 2016	PHS2 Q3 2017 - Q2 2020	
PROJECT DESIGN		
PHS1 Q4 2016 - Q1 2020	PHS2 Q2 2020 - Q1 2022	
HIRE CONTRACTOR		
PHS1 Q2 2017 - Q4 2020	PHS2 Q4 2019 - Q2 2022	
<b>ACTIVE CONSTRUCTION</b>		
PHS1 Q4 2020 - Q2 2023	PHS2 Q2 2022 - Q1 2025	
CONSTRUCTION CLOSEOUT		

PHS1 Q2 2023 - Q3 2023

 ORIGINAL SCHEDULE

 PHS1 Q1 2019
 PHS2 Q4 2020

2018 SCHEDULE

PHS1 Q1 2021 PHS2 Q4 2022

## **SCHOOL CHOICE ENHANCEMENT (SCEP)**

## **CURRENT PHASE**

**IMPLEMENTATION** 

## **DELIVERED**

Gator

Aiphone at the SPE

Gym Scoreboards

Digital Marquee

## **BUDGET**

\$100,000

## **IN PROGRESS**

Washer

Dryer

**SCHEDULE** (CALENDAR YEAR)

## PLANNING / DESIGN

Q4 2018 (Actual: MM/YYYY)

### IMPLEMENTATION

Q3 2019 (Actual: MM/YYYY)

## COMPLETE

TBD

## **ATHLETICS**



SCOPE

COMPLETE

**Weight Room Renovation** 

PHS2 Q1 2025 - Q2 2025

## **TECHNOLOGY**



**SCOPE** 

COMPLETE

1,084 Items Delivered

FLAG:

**COMMENTS:** 





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

\*2020 schedule milestone dates reflect current trends and market conditions.

