

# HOLLYWOOD HILLS HIGH SCHOOL



Address	5400 STIRLING ROAD, HOLLYWOOD 33021		
Location Number	1661		
Board District	1		
Board Member	Ann Murray		
ADEFP Budget	\$23,262,351		
Total Facilities Budget	\$22,196,351		

**ATHLETICS** 

### **PRIMARY RENOVATIONS**

#### **CURRENT PHASE**

## **ACTIVE CONSTRUCTION**

#### **PROJECT UPDATE**

The demolition of the existing roof is underway as part of the school's roofing repairs.

#### **PROJECT SCOPE**

\$7,154,351
\$1,689,000
\$1,007,000
\$1,678,000
\$3,861,000
\$505,000
\$3,568,000
\$47,000
\$2,166,000

#### **2020 RESET SCHEDULE** (CALENDAR YEAR)

PROJECT PLANNING				
Q2 2016 - Q2 2016				
HIRE DESIGNER				
Q2 2016 - Q1 2017				
PROJECT DESIGN				
Q1 2017 - Q1 2019				
HIRE CONTRACTOR				
Q3 2016 - Q2 2019				
ACTIVE CONSTRUCTION				
Q2 2019 - Q3 2022				
CONSTRUCTION CLOSEOUT				
Q3 2022 - Q4 2022				
ORIGINAL SCHEDULE Q4 2019				
<b>2018 SCHEDULE</b> Q3 2021				

## SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE COMPLETE	<b>BUDGET</b> \$100,000	SCHEDULE (CALENDAR YEAR)	<b>~</b>	SCOPE
DELIVERED		PLANNING / DESIGN	COMPLETE	Track and Weight Room
Two-way Radios		Q1 2016 (Actual: 01/2016) IMPLEMENTATION	MUSIC	
Front Office Furniture Chairs		Q4 2016 (Actual: 12/2016)	~	SCOPE
Plastic Tables		COMPLETE	COMPLETE	161 Instruments delivered
Trophy Cases		Q1 2018 (Actual: 05/2018)	COMPLETE	
Conference Chairs			TECHNOLOGY	
Guidance Rooms Furniture				
Two-way Radios Delivered			$\checkmark$	SCOPE
			COMPLETE	1,131 Items Delivered

FLAG: COMMENTS:



#### FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
B=Budget: reflects a board approved increase in funding based on bid and/or change order results.
\*2020 schedule milestone dates reflect current trends and market conditions.

