

2020 RESET SCHEDULE

**PROJECT PLANNING** 

Q1 2016 - Q1 2016 HIRE DESIGNER

Q1 2016 - Q3 2016 PROJECT DESIGN

Q3 2016 - Q1 2019 HIRE CONTRACTOR Q2 2017 - Q4 2019

Q4 2019 - Q3 2022

Q3 2022 - Q4 2022

**SCOPE** 

(CALENDAR YEAR)

# **JAMES S. RICKARDS MIDDLE SCHOOL**



Address	6000 NE 9 AVENUE, OAKLAND PARK 33334
Location Number	2121
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget	\$10,981,080
Total Facilities Budget	\$10,558,080

### **PRIMARY RENOVATIONS**

### **CURRENT PHASE**

### **ACTIVE CONSTRUCTION**

### **PROJECT UPDATE**

Renovations are currently paused.

### **PROJECT SCOPE**

\$5,449,080
\$2,058,000
\$353,000
\$461,000
\$13,000
\$1,339,654
\$441,000
\$108,000
\$235,346

## ORIGINAL SCHEDULE Q3 2019

2018 SCHEDULE Q1 2021

**ACTIVE CONSTRUCTION** 

CONSTRUCTION CLOSEOUT

## SCHOOL CHOICE ENHANCEMENT (SCEP)

## CURRENT PHASE COMPLETE DELIVERED

**Outdoor Metal Bleachers** 

Floor Mats

Flat Screen TVs

Two-way Radios Indoor Furniture

Clay Extruder

Projectors

**BUDGET** \$100,000

Tables For Teacher's Lounge

Dehumidifier

Laptops

Chairs

Laminator

Electric Strike

Digital Marquee

SCHEDULE (CALENDAR YEAR)

### PLANNING / DESIGN

Q1 2016 (Actual: 01/2016)

IMPLEMENTATION

Q2 2017 (Actual: 04/2017)

COMPLETE

Q1 2020 (Actual: 02/2020)

## TECHNOLOGY

COMPLETE

496 Items Delivered

FLAG: COMMENTS:



#### FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
B=Budget: reflects a board approved increase in funding based on bid and/or change order results.
\*2020 schedule milestone dates reflect current trends and market conditions.

