

MARGATE MIDDLE SCHOOL



Address	500 NW 65 AVENUE, MARGATE 33063
Location Number	0581
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$9,122,000
Total Facilities Budget	\$8,736,000

PRIMARY RENOVATIONS

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

Drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

PROJECT SCOPE

Art Room Renovation and Equipment	\$85,000
Building Envelope Improvements	\$4,288,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000
Electrical Improvements	\$371,000
Fire Alarm	\$461,000
Fire Sprinklers	\$1,412,000
HVAC Improvements	\$1,135,000
Media Center Improvements	\$543,000
Safety / Security Upgrade	\$57,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q3 2016 - Q2 2016

HIRE DESIGNER

Q3 2016 - Q2 2017

PROJECT DESIGN

Q2 2017 - Q2 2021

HIRE CONTRACTOR

Q1 2018 - Q2 2022

ACTIVE CONSTRUCTION

Q2 2022 - Q4 2024

CONSTRUCTION CLOSEOUT

Q4 2024 - Q1 2025

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers	
Student And Teacher Chairs	Elite Carpet Mat
Student Headphones	Traffic Cones
Student Laptops	Folding Chair Cart
Earthwalk Cart	Cone Cart
Student/Teacher Desks	Single Right Pedestal Desk
Gym Scoreboards	File Pedestal
Front Office Furniture	
Two Tier Folding Chair Dolly	
Deluxe Folder Chair	

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2016 (Actual: 12/2016)

IMPLEMENTATION

Q2 2018 (Actual: 06/2018)

COMPLETE

Q1 2019 (Actual: 12/2020)

MUSIC



COMPLETE

SCOPE

328 Instruments delivered

TECHNOLOGY



COMPLETE

SCOPE

300 Items Delivered

FLAG:

COMMENTS: Project schedule advanced 17 days.