

MCARTHUR HIGH SCHOOL



Address	6501 HOLLYWOOD BOULEVARD, HOLLYWOOD 33024
Location Number	0241
Board District	1
Board Member	Ann Murray
ADEFP Budget	\$17,280,417
Total Facilities Budget	\$16,032,496

PRIMARY RENOVATIONS – PHASE 1

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,005,929
Electrical Improvements	\$1,120,508
Fire Sprinklers	\$1,014,836
HVAC Improvements	\$2,874,604
Media Center Improvements	\$409,875
Safety / Security Upgrade	\$387,842
STEM Lab improvements	\$1,562,902

2020 RESET SCHEDULE* (CALENDAR YEAR)

PROJECT PLANNING

PHS1 Q1 2017 – Q2 2017	PHS2 Q1 2019 – Q2 2019
------------------------	------------------------

HIRE DESIGNER

PHS1 Q2 2017 – Q4 2017	PHS2 Q2 2019 – Q4 2019
------------------------	------------------------

PROJECT DESIGN

PHS1 Q4 2017 – Q1 2021	PHS2 Q4 2019 – Q3 2021
------------------------	------------------------

HIRE CONTRACTOR

PHS1 Q2 2017 - Q3 2021	PHS2 Q3 2021 - Q1 2022
------------------------	------------------------

ACTIVE CONSTRUCTION

PHS1 Q3 2021 - Q4 2024	PHS2 Q1 2022 - Q4 2024
------------------------	------------------------

CONSTRUCTION CLOSEOUT

PHS1 Q4 2024 - Q1 2025	PHS2 Q4 2024 - Q1 2025
------------------------	------------------------

ORIGINAL SCHEDULE

PHS1 Q4 2020	PHS2 N/A
--------------	----------

2018 SCHEDULE

PHS1 Q3 2022	PHS2 Q2 2023
--------------	--------------

PRIMARY RENOVATIONS – PHASE 2 – NEW ADDITION

CURRENT PHASE

PROJECT DESIGN

PROJECT SCOPE

Improvements to or Replacement of Bldg. 1	\$635,000
Improvements to or Replacement of Bldg. 6	\$5,800,000

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2017 (Actual: 11/2017)

IMPLEMENTATION

Q2 2018 (Actual: 06/2018)

COMPLETE

TBD

DELIVERED

Golf Carts
Mini Gym Floor Replacement
Conference Table

IN PROGRESS

Security Enhancements
Wraps and Coverings for the Administration Building & SPE
Office Furniture

ATHLETICS



COMPLETE

SCOPE

Weight Room Renovations

MUSIC



COMPLETE

SCOPE

382 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

596 Items Delivered

FLAG:
COMMENTS: Project schedule for Phase 1 advanced 56 days.