

# MCFATTER TECHNICAL HIGH SCHOOL & TECHNICAL COLLEGE



<b>Address</b>	6500 NOVA DRIVE, DAVIE 33317
<b>Location Number</b>	1291
<b>Board District</b>	6
<b>Board Member</b>	Laurie Rich Levinson
<b>ADEFP Budget</b>	\$9,699,585
<b>Total Facilities Budget</b>	\$9,211,585

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

Contractors are currently preparing the campus for construction.

### PROJECT SCOPE

ADA Renovate Restroom	\$47,525
Additional Funding - Board Approved 10/06/20 (JJ-1)	\$1,740,060
Building Envelope Improvements	\$2,280,000
Electrical Improvements	\$577,000
Fire Alarm	\$672,000
Fire Sprinklers	\$292,000
HVAC Repairs to Include Buildings 1, 2, 4, & 5	\$3,296,000
Media Center Improvements	\$151,000
Safety / Security Upgrade	\$56,000

### 2020 RESET SCHEDULE (CALENDAR YEAR)

**PROJECT PLANNING**

Q2 2016 - Q2 2016

**HIRE DESIGNER**

Q2 2016 - Q2 2017

**PROJECT DESIGN**

Q2 2017 - Q2 2020

**HIRE CONTRACTOR**

Q1 2018 - Q1 2021

**ACTIVE CONSTRUCTION**

Q1 2021 - Q2 2024

**CONSTRUCTION CLOSEOUT**

Q2 2024 - Q2 2024

ORIGINAL SCHEDULE Q4 2019

2018 SCHEDULE Q2 2021

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

**PLANNING / DESIGN**

Q1 2016 (Actual: 01/2016)

**IMPLEMENTATION**

Q4 2016 (Actual: 10/2016)

**COMPLETE**

Q1 2018 (Actual: 03/2019)

- DELIVERED**
- Recordex
  - Laptops
  - Publishing Speed Theater Equipment
  - Cameras (Video and Still) For Photography
  - Digital Media
  - Stage Lighting
  - Additional Stage Lighting Equipment

### FLAG:

**COMMENTS:** Project schedule advanced 106 days.