

# PARKWAY MIDDLE SCHOOL



|                                |                                   |
|--------------------------------|-----------------------------------|
| <b>Address</b>                 | 3600 NW 5 COURT, LAUDERHILL 33311 |
| <b>Location Number</b>         | 0701                              |
| <b>Board District</b>          | 5                                 |
| <b>Board Member</b>            | Dr. Rosalind Osgood               |
| <b>ADEFP Budget</b>            | \$4,309,000                       |
| <b>Total Facilities Budget</b> | \$4,021,000                       |

## PRIMARY RENOVATIONS

### CURRENT PHASE

#### PROJECT DESIGN

### PROJECT UPDATE

Drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

### PROJECT SCOPE

|   |             |
|---|-------------|
| Building Envelope Improvements                              | \$1,748,640 |
| Fire Sprinklers   | \$45,000    |
| HVAC Improvements   | \$1,036,000 |
| Media Center improvements                                   | \$337,000   |
| Scope Modification – Re-roofing Building 22 & 24 (Complete) | \$754,360   |

### 2020 RESET SCHEDULE (CALENDAR YEAR)

|                              |
|------------------------------|
| <b>PROJECT PLANNING</b>      |
| Q2 2016 - Q3 2016            |
| <b>HIRE DESIGNER</b>         |
| Q2 2016 - Q1 2017            |
| <b>PROJECT DESIGN</b>        |
| Q1 2017 - Q2 2021            |
| <b>HIRE CONTRACTOR</b>       |
| Q2 2021 - Q4 2021            |
| <b>ACTIVE CONSTRUCTION</b>   |
| Q4 2021 - Q1 2024            |
| <b>CONSTRUCTION CLOSEOUT</b> |
| Q1 2024 - Q2 2024            |

|                   |         |
|-------------------|---------|
| ORIGINAL SCHEDULE | Q1 2019 |
| 2018 SCHEDULE     | Q2 2021 |

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE IMPLEMENTATION

**BUDGET**  
 \$100,000

### SCHEDULE (CALENDAR YEAR)

#### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

#### IMPLEMENTATION

Q2 2020 (Actual: 06/2020)

#### COMPLETE

TBD

### DELIVERED

- ThinkPad L13 i7
- Laptop Sleeves
- HDMI to VGA Adapter
- Murals

### IN PROGRESS

Lenovo 300e

## MUSIC

✓  
**COMPLETE**

### SCOPE

47 Instruments Delivered

FLAG:  
 COMMENTS: