

# PINEWOOD ELEMENTARY SCHOOL



<b>Address</b>	1600 SW 83 AVENUE, NORTH LAUDERDALE 33068
<b>Location Number</b>	2811
<b>Board District</b>	4
<b>Board Member</b>	Lori Alhadeff
<b>ADEFP Budget</b>	\$4,656,000
<b>Total Facilities Budget</b>	\$4,406,000

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

Media center renovations are underway on campus.

### PROJECT SCOPE

<b>Additional Funding - Board Approved 06/11/19 (JJ-1)</b>	\$2,398,000
<b>Building Envelope Improvements</b>	\$862,000
<b>Fire Sprinklers</b>	\$732,000
<b>HVAC Improvements</b>	\$122,000
<b>Media Center Improvements</b>	\$192,000

### 2020 RESET SCHEDULE (CALENDAR YEAR)

**PROJECT PLANNING**

Q4 2016 - Q4 2016

**HIRE DESIGNER**

Q4 2016 - Q2 2017

**PROJECT DESIGN**

Q2 2017 - Q1 2019

**HIRE CONTRACTOR**

Q4 2017 - Q3 2019

**ACTIVE CONSTRUCTION**

Q3 2019 - Q2 2021

**CONSTRUCTION CLOSEOUT**

Q2 2021 - Q3 2021

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q3 2020

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

**DELIVERED**

- Laptops
- Laptop Carts
- Two-way Radios
- Portable Sound System
- Electric Strike
- Digital Marquee
- Desktops

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

**PLANNING / DESIGN**

Q1 2015 (Actual: 11/2015)

**IMPLEMENTATION**

Q3 2016 (Actual: 09/2016)

**COMPLETE**

Q1 2020 (Actual: 03/2020)

## MUSIC



**COMPLETE**

### SCOPE

197 Instruments Delivered

## TECHNOLOGY



**COMPLETE**

### SCOPE

217 Items Delivered

### FLAG:

**COMMENTS:** Project schedule advanced 44 days.