

PLANTATION MIDDLE SCHOOL



Address	6600 W SUNRISE BOULEVARD, PLANTATION 33313
Location Number	0551
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget	\$7,115,300
Total Facilities Budget	\$6,736,300

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Contractors are currently preparing the campus for construction.

PROJECT SCOPE

Additional Funding - Board Approved 03/03/20 (JJ-1)	\$3,188,300
Building Envelope Improvements	\$1,796,000
Electrical Improvements	\$277,000
Fire Sprinklers	\$585,000
HVAC Improvements	\$235,000
Media Center Improvements	\$555,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q1 2016 - Q1 2016

HIRE DESIGNER

Q1 2016 - Q1 2017

PROJECT DESIGN

Q1 2017 - Q2 2019

HIRE CONTRACTOR

Q4 2017 - Q3 2020

ACTIVE CONSTRUCTION

Q3 2020 - Q1 2023

CONSTRUCTION CLOSEOUT

Q1 2023 - Q2 2023

ORIGINAL SCHEDULE Q3 2019

2018 SCHEDULE Q3 2020

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Exterior Paint
- Student chairs
- Logos
- Digital Marquee
- Restructuring of Front Office

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2016 (Actual: 01/2016)

IMPLEMENTATION

Q2 2018 (Actual: 04/2018)

COMPLETE

Q4 2018 (Actual: 11/2019)

MUSIC



COMPLETE

SCOPE

129 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

334 Items Delivered

FLAG:

COMMENTS: