

# RAMBLEWOOD ELEMENTARY SCHOOL



<b>Address</b>	8950 SHADOW WOOD BOULEVARD, CORAL SPRINGS 33071
<b>Location Number</b>	2721
<b>Board District</b>	4
<b>Board Member</b>	Lori Alhadeff
<b>ADEFP Budget</b>	\$4,665,158
<b>Total Facilities Budget</b>	\$4,313,158

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

HVAC chillers and air handling units are being installed on campus.

### PROJECT SCOPE

<b>Additional Funding - Board Approved 12/18/18 (JJ-2)</b>	\$1,353,158
<b>Building Envelope Improvements</b>	\$490,000
<b>Fire Sprinklers</b>	\$702,000
<b>HVAC Improvements</b>	\$1,492,000
<b>Media Center Improvements</b>	\$170,000
<b>PE/Athletic Improvements</b>	\$6,000

### 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q1 2016 - Q2 2016

#### HIRE DESIGNER

Q1 2016 - Q4 2016

#### PROJECT DESIGN

Q4 2016 - Q3 2018

#### HIRE CONTRACTOR

Q4 2017 - Q2 2019

#### ACTIVE CONSTRUCTION

Q2 2019 - Q4 2021

#### CONSTRUCTION CLOSEOUT

Q4 2021 - Q4 2021

ORIGINAL SCHEDULE Q3 2019

2018 SCHEDULE Q1 2020

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**IMPLEMENTATION**

### DELIVERED

- Chairs
- Document Cameras
- Projectors
- USB 3.0 Ethernet Adapter,
- AC Adapter
- Lenovo Laptops
- Marquee
- Playground Upgrades

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q1 2016 (Actual: 01/2016)

#### IMPLEMENTATION

Q1 2018 (Actual: 02/2018)

#### COMPLETE

TBD

## MUSIC



**COMPLETE**

### SCOPE

**348 Instruments Delivered**

## TECHNOLOGY



**COMPLETE**

### SCOPE

**282 Items Delivered**

FLAG:

COMMENTS: