

SEMINOLE MIDDLE SCHOOL



PRIMARY RENOVATIONS

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

Drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

PROJECT SCOPE

Building Envelope Improvements	\$1,527,000
Fire Alarm	\$461,000
Fire Sprinklers	\$1,101,000
HVAC Improvements	\$1,023,000
Media Center Improvements	\$507,000

Address	6200 SW 16 STREET, PLANTATION 33317
Location Number	1891
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget	\$5,345,000
Total Facilities Budget	\$4,789,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING
Q2 2017 - Q3 2017
HIRE DESIGNER
Q2 2017 - Q2 2018
PROJECT DESIGN
Q2 2018 - Q3 2021
HIRE CONTRACTOR
Q3 2021 - Q4 2022
ACTIVE CONSTRUCTION
Q4 2022 - Q3 2025
CONSTRUCTION CLOSEOUT
Q3 2025 - Q3 2025
ORIGINAL SCHEDULE Q3 2020
2018 SCHEDULE Q1 2022

SCHOOL CHOICE ENHANCEMENT (SCEP)			ATHLETICS	
CURRENT PHASE COMPLETE	BUDGET \$100,000	SCHEDULE (CALENDAR YEAR) PLANNING / DESIGN	COMPLETE	SCOPE Track Improvements
DELIVERED Pressure Cleaner Projectors iPads Printers Storage Racks Action Camera Think Vision Monitor Security Enhancement Two-way Radios Laptops Office Furniture External Hard Drives Label Printer		Q4 2017 (Actual: 11/2017) IMPLEMENTATION Q2 2018 (Actual: 06/2018) COMPLETE Q2 2019 (Actual: 10/2018)	MUSIC COMPLETE	SCOPE 57 Instruments Delivered
			TECHNOLOGY SCOPE	
			COMPLETE	496 Items Delivered

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
B=Budget: reflects a board approved increase in funding based on bid and/or change order results.
*2020 schedule milestone dates reflect current trends and market conditions.

