

# SOUTH PLANTATION HIGH SCHOOL



<b>Address</b>	1300 PALADIN WAY, PLANTATION 33317
<b>Location Number</b>	2351
<b>Board District</b>	6
<b>Board Member</b>	Laurie Rich Levinson
<b>ADEFP Budget</b>	\$5,960,000
<b>Total Facilities Budget</b>	\$4,618,000

## PRIMARY RENOVATIONS

### CURRENT PHASE

**PROJECT DESIGN**

### PROJECT UPDATE

Drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

### PROJECT SCOPE

Building Envelope Improvements	\$516,000
Electrical Improvements	\$510,000
Fire Sprinklers	\$790,000
Media Center Improvements	\$830,000
STEM Lab Improvements	\$787,000
Scope Modification – HVAC Improvements (Complete)	\$964,000

### 2020 RESET SCHEDULE (CALENDAR YEAR)

**PROJECT PLANNING**

Q3 2017 - Q4 2017

**HIRE DESIGNER**

Q3 2017 - Q2 2018

**PROJECT DESIGN**

Q2 2018 - Q3 2021

**HIRE CONTRACTOR**

Q3 2021 - Q2 2022

**ACTIVE CONSTRUCTION**

Q2 2022 - Q3 2025

**CONSTRUCTION CLOSEOUT**

Q3 2025 - Q4 2025

ORIGINAL SCHEDULE Q3 2020

2018 SCHEDULE Q1 2022

## SCHOOL CHOICE ENHANCEMENT (SCEP)

**CURRENT PHASE**  
**IMPLEMENTATION**

**BUDGET**  
 \$100,000

**SCHEDULE**  
(CALENDAR YEAR)

**PLANNING / DESIGN**

Q4 2018 (Actual: 11/2018)

**IMPLEMENTATION**

Q3 2020 (Actual: 09/2020)

**COMPLETE**

TBD

**IN PROGRESS**  
 Restroom Repairs

## ATHLETICS



**COMPLETE**

**SCOPE**

Weight Room Improvements

## MUSIC



**COMPLETE**

**SCOPE**

202 Instruments Delivered

## TECHNOLOGY



**COMPLETE**

**SCOPE**

844 Items Delivered

FLAG:  
 COMMENTS:

**FLAG KEY:** S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

\*2020 schedule milestone dates reflect current trends and market conditions.