

Ramblewood Elementary School



Address: 8950 SHADOW WOOD BOULEVARD, CORAL SPRINGS 33071
 Location Num: 2721
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,665,158
 Total Facilities Budget (Sum of Projects): \$4,313,158

PRIMARY RENOVATIONS P.001725 GOB Renovations

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

The contractor has begun HVAC replacement in Building 80, with work ongoing in the newly-constructed chiller yard. Re-roofing of Building 2 has commenced. Replacement of windows in Buildings 1 and 2 has begun and is close to completion.

PROJECT SCOPE

Doors and Hardware: Building 1, 2, & 80 Electrical System
 Renovation: Building 1, 2, & 80 Exterior Windows: Building 1 & 2 Fire Sprinkler: Building 1, HVAC System Replacement:
 Building 1, 2, 3, 80, & 85 Interior Finishes & Improvements:
 Building 1, 2, & 80 Media Center Improvements: Re-roofing:
 Building 85 Roof Repairs: Building 3 Stucco Repairs: Building 3

BUDGET

Design	\$394,889
Construction	\$2,967,463
FF&E and Technology	\$16,025
Direct Purchase	\$299,681
Construction Mgmt	\$419,653
Contingency	\$98,719
Consultants	\$16,728
Project Total:	\$4,213,158

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING
Q1 2016 - Q2 2016
HIRE DESIGNER
Q1 2016 - Q4 2016
PROJECT DESIGN
Q4 2016 - Q3 2018
HIRE CONTRACTOR
Q4 2017 - Q2 2019
ACTIVE CONSTRUCTION
Q2 2019 - Q4 2021
CONSTRUCTION CLOSEOUT
Q4 2021 - Q4 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital marquee
 Playground upgrades
 chairs
 laptops
 document cameras
 projectors
 USB 3.0 ethernet adapter
 Lenovo 45W standard AC adapter

BUDGET

\$100,000

MUSIC

✓
COMPLETE

SCOPE

348 Instruments Delivered

TECHNOLOGY

✓
COMPLETE

SCOPE

282 Items Delivered

FLAG: