

Coral Glades High School



Address 2700 SPORTSPLEX DRIVE, CORAL SPRINGS 33065

Location Num: 3861 Board District: 4

Board Member: Lori Alhadeff
ADEFP Budget: \$3,621,000
Total Facilities Budget (Sum of Projects): \$2,466,000

PRIMARY RENOVATIONS P.002080 SMART Program Renovations

CURRENT PHASE HIRE CONTRACTOR

URRENT PHASE

PROJECT UPDATE

Letter of Recommendation (LOR) has been extended through January 9, 2022. The project was advertised on 8/13/2021 with a Bid Opening date is scheduled for 9/23/2021. The project is expected to go to the November 9, 2021 Board to award a GC.

PROJECT SCOPE

Re-Roofing: Building 1, 2, & 3 Test and Balancing: Building 1 MEP support for Reroofing: Buildings 1 & 3. Remove and Reinstall the Existing Lightning Protection System: Buildings 1, 2, & 3 Test and Balancing: Building 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$215,000	\$129,796	\$85,204
Construction	\$1,465,000		\$1,465,000
Construction Mgmt	\$579,000	\$220,968	\$358,032
Contingency	\$87,000		\$87,000
Consultants	\$20,000	\$5,263	\$14,737
Project Total:	\$2,366,000	\$356,027	\$2,009,973

2020 RESET SCHEDULE

CALENDAR YEAR

PROJECT PLANNING

Q3 2017 - Q3 2017

HIRE DESIGNER

Q3 2017 - Q1 2018

PROJECT DESIGN

Q2 2018 - Q2 2020

HIRE CONTRACTOR

Q2 2020 - Q4 2022

ACTIVE CONSTRUCTION

Q4 2022 - Q3 2025

CONSTRUCTION CLOSEOUT

Q3 2025 - Q4 2025

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptop carts laptops & cart cable management

BUDGET

\$100,000

IN PROGRESS

Media Center furniture

ATHLETICS

COMPLETE

RISK LEVEL

<u>SCOPE</u>

Weight Room

MUSIC

COMPLETE

<u>SCOPE</u>

360 Instruments Delivered

TECHNOLOGY

COMPLETE

<u>SCOPE</u>

829 Items Delivered

FLAG:

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:

Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:

The risk may be acceptable but redesign or other changes should be considered if reasonably practical. LOW:

The risk is low and further risk reducing measures are not necessary.



