

Margate Middle School



500 NW 65 AVENUE, MARGATE 33063 Address Location Num:

Board Member: Nora Rupert ADEFP Budget: \$9.122.000 Total Facilities Budget (Sum of Projects): \$8,969,000

PRIMARY RENOVATIONS P.001836 SMART Program Renovations

DESIGN

PROJECT UPDATE

CURRENT PHASE

A/E issued additional fee service proposals for mechanical and electrical scope changes to be recommended for SBBC approval. Building Dept. 100% CD R09 review completed on 5/25/21. All disciplines approved except Mechanical and Electrical.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, & 6. Electrical Improvements- Upgrade to switchgear, transformers, panels at Buildings 1, 4, & 7. Fire Alarm System Replacement: Campus-wide. Fire Sprinklers at Buildings 1 & 5. HVAC Improvements: Buildings 2, 3, & 4. HVAC Improvements- Test and Balance at Buildings 1,2,3,4,5,6, & 7. Conversion of Existing Space to Music and/or Art Lab(s) Art Room Renovation: Building 6. Media Center Improvements: Building 1. Restrooms Renovation: Buildings 1 & 4. Safety-/ Security Upgrades

BUDGET

Board District:

	Current Budget	Actuals	Remaining Budget
Design	\$595,659	\$374,617	\$221,042
Construction	\$6,420,000	\$311,771	\$6,108,229
FF&E and Technology	\$2,000	\$1,353	\$647
Construction Mgmt	\$1,190,340	\$1,064,786	\$125,554
Contingency	\$615,001		\$615,001
Consultants	\$30,000	\$2,284	\$27,716
Utilities	\$16,000		\$16,000
Project Total:	\$8,869,000	\$1.754.811	\$7,114,189

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q3 2016 - Q2 2016

HIRE DESIGNER

Q3 2016 - Q2 2017

PROJECT DESIGN

Q2 2017 - Q2 2021

HIRE CONTRACTOR

Q1 2018 - Q2 2022

ACTIVE CONSTRUCTION

Q2 2022 - Q4 2024

CONSTRUCTION CLOSEOUT

Q4 2024 - Q1 2025

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student headphones student laptops Earthwalk cart student/teacher desks gym scoreboards printers student teacher chairs digital marquee front office furniture folding chair dolly carpet mat traffic cones folding chair cart cone cart desk pe

BUDGET

\$100,000

MUSIC

RISK LEVEL

SCOPE

COMPLETE

328 Instruments delivered

TECHNOLOGY

COMPLETE

SCOPE

300 Items Delivered

FLAG:

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

The risk is low and further risk reducing measures are not necessary.



