SMART INVESTMENTS LEAD TO SMART STUDENTS.

# SCHOOL SPOTLIGH QUARTER ENDING DECEMBER 31, 202

## **Deerfield Beach Elementary School**



Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget (Sum of Projects):

650 NE 1 STREET, DEERFIELD BEACH 33441 11 7

. Nora Rupert \$6,053,445 \$5,611,445

## PRIMARY RENOVATIONS P.001820 SMART Program Renovations

## CURRENT PHASE



### **PROJECT UPDATE**

DiPompeo Construction will be issued a Cease and Desist to pause work on Building No. 1. ACAI has submitted a proposal to survey the building and document existing conditions based on recent demolition scope and new unforeseen conditions. A report will be developed documenting these conditions. A meeting is scheduled for Monday, 01/10, to review the new process with Principal Gerlach. All other renovation items are to be completed as part of the original contract scope. This includes the Building 8, 9, and 13 HVAC items and window/door replacement scopes. Building No. 8 originally includes new exhaust fans, new mini split, and new windows/doors. Building No. 9 originally includes new windows/doors. Building No. 13 originally includes new HVAC equipment and mechanical room renovation items. A punch list will be generated for items pending as part of the Media Center scope in Building No. 8.

### **PROJECT SCOPE**

1) Campus Wide Fire Alarm system replacement. 2) Building 9: - Exterior Doors and Windows 3) HVAC Improvements: - Building 13: Replacement of two (2) AHUs -Building 8: A new split A/C unit - Tie-downs of various pieces of existing roof equipment. 4) Media Center renovations including flooring, celling, lighting, windows and door replacement, and FF&E. 5) Building 1 (Historic) renovations include lead paint removal and exterior painting, new fire sprinklers, four (4) group restrooms, structural repairs, flooring repairs, exterior walkways, installation of new classroom ductwork, new electrical system and equipment, new ceilings and light fixtures, new stair tower, replacement of all gates, handrails, and guardrails, and new FF&E. BUDGET

	Current Budget	Actuals	Remaining Budget	
Design	\$443,100	\$311,323	\$131,777	
Construction	\$3,919,631	\$890,251	\$3,029,380	
FF&E and Technology	\$114,343	\$114,258	\$85	
Construction Mgmt	\$617,258	\$616,850	\$408	
Contingency	\$468,013	\$0	\$468,013	
Consultants	\$37,100	\$31,534	\$5,566	
Utilities	\$12,000	\$0	\$12,000	
Project Total:	\$5,611,445	\$1,964,216	\$3,647,229	

#### FLAG:

PHASE	2015 21 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3	Q4 Q1	2022 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING													
HIRE DESIGNER													
PROJECT DESIGN													
HIRE CONTRACTOR													
ACTIVE CONSTRUCTION													
CONSTRUCTION CLOSEOUT													
SCHOOL CHOICE	ENHANCI	EMENT (S	CEP)					MUS	IC				
CURRENT PHASE				BUDGE	Т			~	SCOPE				
COMPLETE				\$100,000				COMPLETE	238 Instr	uments Deli	vered		
DELIVERED								TECH	INOLOG	Y			
Fence around the butterfly tables stools bookcases	garden							COMPLETE	SCOPE 566 Item	is Delivered			

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

HIGH: Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM: The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary

indoor furniture outdoor classroom shade 8x12 classroom rugs & chairs

