

SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 20

Bennett Elementary School



Address 1755 NE 14 STREET, FORT LAUDERDALE 33304

Location Num: 201 **Board District:** 3

Board Member: Sarah Leonardi ADEFP Budget: \$2,119,000 Total Facilities Budget (Sum of Projects): \$1,814,000

PRIMARY RENOVATIONS P.002085 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

HIRE CONTRACTOR

PROJECT UPDATE

As of 12/31/21, The scope of work is to be reviewed by BCPS Pre-Construction and PMOR. Ensure the original scope valuation report aligns with the original scope as described by MAPPS. The School Board of Broward County's (SBBC) directive is to perform a Building Condition Assessment Report.

PROJECT SCOPE

Re-roofing (including roof curbs & scuppers and cleaning downspouts): Buildings 9, 10, & 85 Roof Equipment Tie-downs: Building 11. Aluminum Walkway Repairs **BUDGET**

	Current Budget	Actuals	Remaining Budget	
Design	\$198,000	\$110,346	\$87,654	
Construction	\$1,275,145	\$10,000	\$1,265,145	
FF&E and Technology	\$9,700	\$0	\$9,700	
Construction Mgmt	\$192,806	\$177,789	\$15,017	
Contingency	\$124,596	\$0	\$124,596	
Consultants	\$10,000	\$7,149	\$2,851	
Utilities	\$3,753	\$0	\$3,753	
Project Total:	\$1,814,000	\$305,284	\$1,508,716	

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Golf cart office and classroom furniture furniture for reception area and AP office Desk with reception top Cube tables cabinets open front student desk chairs tables & stools.

BUDGET \$100,000 **IN PROGRESS**

4'x8' digital marquee

MUSIC

SCOPE

COMPLETE 359 Instruments Delivered

TECHNOLOGY

COMPLETE 116 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.



