

Fairway Elementary School



Address: 7850 FAIRWAY BOULEVARD, MIRAMAR 33023
Location Num: 1641
Board District: 2
Board Member: Patricia Good
ADEFP Budget: \$7,891,900
Total Facilities Budget (Sum of Projects): \$7,510,900

PRIMARY RENOVATIONS P.001785 GOB Renovations

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

The roofing scope of work is at 97% with only Change-Order work outstanding on #6 Roof. Fire Alarm shop drawings were approved by the building department and are currently being implemented. Fire Alarm function inspections are scheduled to be completed in mid-January.

PROJECT SCOPE

Aluminum Covered Walkway Repairs Re-roofing to Buildings 1, 2, 3, 4, 5, 6, 7, 8, & 75 Mechanical Improvements: Buildings 1 (1 AHU), 2 (2 AHU & 10 VAV), 3 (4 AHU), 4 (1 AHU), 5 (2 AHU), 6 (1 AHU), 7 (1 AHU & 1 RTU), and 75 & 78 (2 BARD units, 2 AHU) Fire Alarm System Replacement: Campus-wide Emergency Lighting & Exit Signage Replacement: Campus-wide Building, Canopy, and Pole Lighting Replacement: Campus-wide Media Center Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$604,124	\$518,795	\$85,329
Construction	\$5,665,881	\$5,430,281	\$235,600
FF&E and Technology	\$52,700	\$30,999	\$21,701
Direct Purchase	\$438,499	\$438,499	\$0
Construction Mgmt	\$551,960	\$356,050	\$195,910
Contingency	\$175,736	\$0	\$175,736
Consultants	\$22,000	\$14,006	\$7,994
Project Total:	\$7,510,900	\$6,788,630	\$722,270

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Color poster
two-way radios
projectors
document cameras
morning show equipment
sound stage projector
cafeteria sound system
microphones for the sound system
laptops
digital marquee
adaptors
TV installation
desktop

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 450 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 202 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.