

**Heron Heights Elementary School**



Address: 11010 NOB HILL ROAD, PARKLAND 33076  
 Location Num: 3961  
 Board District: 4  
 Board Member: Lori Alhadeff  
 ADEFP Budget: \$2,160,694  
 Total Facilities Budget (Sum of Projects): \$657,000

**PRIMARY RENOVATIONS P.002147 SMART Program Renovations**

**CURRENT PHASE**

**RISK LEVEL**

**HIRE CONTRACTOR**



**PROJECT UPDATE**

The Letter of Recommendation (LOR) was issued on 7/1/2021. The project is at Procurement pending advertisement.

**PROJECT SCOPE**

Exterior Re-painting at Buildings 1, 2 MUSIC/ART ROOM Space Conversion -New sink and cabinets Music Room Renovation with Shelving for instruments. HVAC Improvements- Test & Balance.

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$85,000	\$42,346	\$42,654
Construction	\$440,000	\$13,500	\$426,500
Construction Mgmt	\$87,700	\$61,221	\$26,479
Contingency	\$39,300	\$0	\$39,300
Consultants	\$5,000	\$2,431	\$2,569
<b>Project Total:</b>	<b>\$657,000</b>	<b>\$119,498</b>	<b>\$537,502</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

IMPLEMENTATION

**DELIVERED**

Laptops  
digital marquee

**BUDGET**

\$100,000

**MUSIC**

✓ **SCOPE**

COMPLETE 104 Instruments delivered

**TECHNOLOGY**

✓ **SCOPE**

COMPLETE 836 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



**HIGH:**  
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

**MEDIUM:**  
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

**LOW:**  
The risk is low and further risk reducing measures are not necessary.