## **PROJECT UPDATE**

SMART INVESTMENTS LEAD TO SMART STUDENTS

LEGO Construction was awarded this project at the December Board. Since the project already has a permit, an NTP needs to be acquired to begin construction, which is expected to begin in January.

## **PROJECT SCOPE**

Exterior Painting: Buildings 3 & 5 Fire Alarm Replacement: Campus-wide Mechanical Improvements: Buildings 1, 2, 3 & 75 Media Center & ADA Restrooms Renovation: Building 1 Reroofing: Buildings 1, 2, 3 & 4 **BUDGET** 

	Current Budget	Actuals	Remaining Budget	
Design	\$191,500	\$130,290	\$61,210	
Construction	\$3,648,140	\$56,606	\$3,591,534	
Construction Mgmt	\$370,000	\$284,423	\$85,577	
Contingency	\$246,057	\$0	\$246,057	
Consultants	\$8,000	\$5,552	\$2,448	
Project Total:	\$4,463,697	\$476,871	\$3,986,826	

## FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 C	2017 4 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4 Q1	2020 2021 Q2 Q3 Q4 Q1 Q2 Q		2024 2025 2026 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3
PROJECT PLANNING								
HIRE DESIGNER								
PROJECT DESIGN								
HIRE CONTRACTOR								
ACTIVE CONSTRUCTION								
CONSTRUCTION CLOSEOUT								
SCHOOL CHOICE	ENHANC	EMENT (	SCEP)				MUSIC	
<b>CURRENT PHASE</b>				BUDGE	Т		✓ SCOPE	

IMPLEMENTATION

## \$100,000 **IN PROGRESS**

Laptops ThinkCentre M920z ThinkCentre M720q EarthWalk cart cable management mini HDMI to VGA HDMI to VGA adapter UltraSlim USB DVD burner Promethean boards Promethean board stands Recordex simplicity doc cameras window wraps

COMPLETE 304 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 216 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS

analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or nanges should be introduced to reduce the criticality.

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW: The risk is low and further risk reducing measures are not necessary.

